

Appendix K

Ecological Land

| | | |
|--|-----------------------|------------------|
| Meliadine Interim Closure and Reclamation Plan – Update 2020 | | Original -V.00 |
| 2020/07/30 | 674942-4000-4EER-0002 | Technical Report |

Appendix K

Ecological Land

Total Area and Percent Cover of Land Cover Classes within the Regional Study Area
(FEIS, AEM, 2014)


| Regional Land Cover Class | Regional Land Cover Class Description | Total Area of RSA (ha) | Total percent of RSA |
|-------------------------------------|---|------------------------|----------------------|
| Heath | | | |
| Heath boulder | Occurs on rapidly to well-drained sites that contain a high proportion of boulder deposits in association with bedrock outcrop. | 26,499 | 11 |
| Heath lichen – hair lichen | Typically associated with eskers and the crests and upper slopes of small ridges with poorly developed, rapidly drained soils. | 4,503 | 2 |
| Heath lichen – <i>Cetraria</i> | Typically occurs on the lower slopes of ridges and eskers or as veneers over flat rocky plains characterized by frost boils. | 1,733 | 1 |
| Heath tundra | Occurs on well-drained soils. | 109,826 | 45 |
| Heath vegetation subtotal | | 142,562 | 58 |
| Wetlands / Riparian | | | |
| Low shrub | Associated with imperfectly to poorly drained soils characteristic of riparian areas and depressions. | 3,478 | 1 |
| Tussock-hummock | Typically found in flat to low-lying areas, where soils are poorly to very poorly drained. | 25,699 | 10 |
| Wetlands / riparian subtotal | | 29,177 | 12 |
| Miscellaneous | | | |
| Bare ground (rock outcrop) | Represents areas with limited to no vegetation cover and is typically associated with eskers, steep sandy slopes, and the tidal and inter-tidal beaches along Hudson's Bay. | 5,263 | 2 |
| Water | Associated with rivers and lakes, as well as portions of Hudson's Bay. | 69,298 | 28 |
| Miscellaneous subtotal | | 74,561 | 30 |
| Total | | 246,300 | 100 |

Note: Some numbers are rounded for presentation purposes. Therefore, it may appear that the totals do not equal the sum of the individual values.

ha = hectares; RSA = Regional Study Area

| | | |
|--|-----------------------|------------------|
| Meliadine Interim Closure and Reclamation Plan – Update 2020 | | Original -V.00 |
| 2020/07/30 | 674942-4000-4EER-0002 | Technical Report |

N:\Bur_Graphics\Projects\2013\1428\13-1428-0007\GIS\Mapping\MXD\FEIS\Volume_6\Main_Volume\Figure_6.4-1_Terrain_Map_Units_Terrestrial_LSA.mxd




LEGEND

- Local Study Area (LSA)
- Terrestrial Disturbances
- Watercourse
- Waterbody

Terrain Map Units


- Am - Alluvium and marine sediments, undifferentiated
- DL - Disturbed land
- Gh - Glaciofluvial and morainal deposits
- Gk - Ice-contact stratified sediments
- Mm - Nearshore sediments
- Mr - Littoral sediments
- Mt - Tidal flats sediments
- O - Organic Deposits
- R - Volcanic/sedimentary rocks
- R-Mr - Volcanic/sedimentary rocks - littoral sediments
- R-Tw - Volcanic/sedimentary rocks - marine washed till
- Tbv - Till blanket veneer
- Th - Hummocky till
- Tm - Till and marine sediments, undifferentiated
- Tx - Till, modified by glacial meltwater flow
- Water

REFERENCE
 Base data obtained from Agnico Eagle Mines Limited (AEM).
 Datum: NAD 83 Projection: UTM Zone 15



| | | | | | |
|--|--------------------------|--|---------------------|----------------|--------|
| | | AGNICO EAGLE MINES LIMITED MELIADINE GOLD PROJECT NUNAVUT | | | |
| TERRAIN MAP UNITS IN THE TERRESTRIAL LOCAL STUDY AREA | | | | | |
| | PROJECT NO. 10-1373-0076 | | FILE No. | | |
| | DESIGN | DD | 31 Jul. 2012 | SCALE AS SHOWN | REV. 0 |
| | GIS | JW | 19 Sep. 2012 | | |
| | CHECK | DD | 18 Jan. 2013 | | |
| | REVIEW | DW | 18 Jan. 2013 | | |
| | | | FIGURE 6.4-1 | | |

N:\Bur_Graphics\Projects\2013\1428\13-1428-0007\GIS\Mapping\MXD\FEIS\Volume_6\Main_Volume\Figure_6.1-2_Regional_Study_Area_Terrestrial.mxd



LEGEND

- Regional Study Area (RSA)
- Proposed Project Infrastructure
- All-weather Access Road (AWAR)
- Road - New
- Road - Existing
- Watercourse
- Waterbody

REFERENCE
 Base data obtained from Agnico Eagle Mines Limited (AEM).
 Datum: NAD 83 Projection: UTM Zone 15




| | | |
|----------------------------|----------------------------|--|
| PROJECT | | AGNICO EAGLE MINES LIMITED MELIADINE GOLD PROJECT NUNAVUT |
| REGIONAL STUDY AREA | | |
| TITLE | REGIONAL STUDY AREA | |
| | PROJECT NO. 10-1373-0076 | FILE No. |
| DESIGN | LY | 09 Nov. 2012 |
| GIS | CDB | 09 Nov. 2012 |
| CHECK | DW | 17 Jan. 2013 |
| REVIEW | DW | 17 Jan. 2013 |
| | | SCALE AS SHOWN REV. 0 |
| FIGURE 6.1-2 | | |

Appendix L

Closure and Post Closure General Site Layout

| | | |
|--|-----------------------|------------------|
| Meliadine Interim Closure and Reclamation Plan - Update 2020 | | Original -V.00 |
| 2020/07/30 | 674942-4000-4EER-0002 | Technical Report |



LEGEND

- CATCHMENT BOUNDARY
- SERVICE ROAD
- HAUL ROAD
- WATERBODY
- WASTE ROCK
- WATER FLOW DIRECTION



L'INFORMATION CI-CONTENUE EST LA PROPRIÉTÉ DE AGNICO EAGLE LTD. ET DOIT ÊTRE RETOURNÉE SUR DEMANDE, SANS AUTORISATION ÉCRITE PRÉALABLE. TOUTE TRANSMISSION DE COPIES À AUTRUI ET TOUTE UTILISATION AUTRE QUE CELLE POUR LAQUELLE L'INFORMATION EST PRÉVUE SONT INTERDITES.
 © AGNICO EAGLE LTD.

THE INFORMATION HEREON IS THE PROPERTY OF AGNICO EAGLE LTD. AND MUST BE RETURNED UPON REQUEST. WITHOUT WRITTEN PERMISSION, ANY COPYING, TRANSMISSION, TO OTHERS AND ANY USE EXCEPT THAT FOR WHICH IT IS LOANED ARE PROHIBITED.
 © AGNICO EAGLE LTD.

| | |
|---------------|-------|
| — | — |
| — | — |
| — | — |
| — | — |
| — | — |
| TITRE / TITLE | # DWG |

DESSINS EN RÉFÉRENCE/REFERENCE DRAWINGS

| REV | DESCRIPTION | DATE | PAR |
|-----|-------------|------|-----|
| | | | |
| | | | |
| | | | |
| | | | |

REVISIONS

| | |
|-----------------------------|------|
| DESSINÉ PAR DRAWN BY | DATE |
| VÉRIFIÉ PAR CHECKED BY | |
| APPROUVÉ PAR APPROVED BY | |
| No. PROJET PROJECT NO. | 6526 |
| DATE | |

TITRE / TITLE
AGNICO EAGLE – MELIADINE GOLD PROJECT
 FIGURE 7.2 MINE SITE LAYOUT AFTER CLOSURE

| | | | |
|----------------------------|---------|----------------|-------|
| ECHELLE/ SCALE | 1:15000 | FICHER FILE | .DWG |
| No. DESSIN/ DRAWING NO. | | REVISION | 0 |
| | | FEUILLE/SHT | 1 / 1 |

Appendix M

Closure Integrated Schedule

| | | |
|--|-----------------------|------------------|
| Meliadine Interim Closure and Reclamation Plan - Update 2020 | | Original -V.00 |
| 2020/07/30 | 674942-4000-4EER-0002 | Technical Report |

| Component | Description | Operation Stage (Progressive Reclamation) | | | | | | | | Active Closure Stage | | | Post-Closure Stage | | | | | | |
|--|---|---|------------|------------|------------|------------|------------|------------|------------|----------------------|-------------|-------------|--------------------|-------------|-------------|-------------|-------------|-------------|-------------|
| | | Y1 2020 | Y2 2021 | Y3 2022 | Y4 2023 | Y5 2024 | Y6 2025 | Y7 2026 | Y8 2027 | Y9 2028 | Y10 2029 | Y11 2030 | Y12 2031 | Y13 2032 | Y14 2033 | Y15 2034 | Y16 2035 | Y17 2036 | Y18 2037 |
| Machinery, Mobile Equipment and Containers (Sea Cans) | Decommission machinery and equipment and ship off-site (leaving only on-site equipment required for closure and post-closure activities). | | | | | | | | | | | | | | | | | | |
| | Mobilization of demolition shear that will be required for buildings and facilities demolition during active closure phase. | | | | | | | | | | | | | | | | | | |
| | Remove equipment used for closure activities (e.g., trucks, backhoes, etc.). | | | | | | | | | | | | | | | | | | |
| | Remove equipment used for long-term maintenance (e.g., backhoes). | | | | | | | | | | | | | | | | | | |
| | Containers (sea cans) off-site demobilization. ^a | | | | | | | | | | | | | | | | | | |
| Underground Mine Workings | Passive flooding (groundwater seepage). | | | | | | | | | | | | | | | | | | |
| | Decommission of surface openings as needed. | | | | | | | | | | | | | | | | | | |
| | Underground backfill. | | | | | | | | | | | | | | | | | | |
| Open Pits | Active flooding from Meliadine Lake. | | | | | | | | | | | | | | | | | | |
| | Place warning signs around Open Pits perimeter and replace as needed, construct rock berm(s). | | | | | | | | | | | | | | | | | | |
| | Pump and piping decommissioning after open pits flooding. | | | | | | | | | | | | | | | | | | |
| TSF | Rockfill placement along slope (erosion and thermal protection). | | | | | | | | | | | | | | | | | | |
| | Cover placement (top surface, overburden and rockfill). | | | | | | | | | | | | | | | | | | |
| WRSF | Regrading and contouring of the borrow area in WRSF1 | | | | | | | | | | | | | | | | | | |
| Mine Infrastructure and Support Buildings | Decommission buildings, facilities, pads and re-grade areas as needed. | | | | | | | | | | | | | | | | | | |
| | Decommission on site roads | | | | | | | | | | | | | | | | | | |
| Meliadine Lake Pumping System | Decommission pumping system. | | | | | | | | | | | | | | | | | | |
| Water Management Facilities | Breach dikes / berms and reclaim channel and pond areas. | | | | | | | | | | | | | | | | | | |
| | Decommission of treated groundwater waterline and diffuser | | | | | | | | | | | | | | | | | | |
| | Decommission water management facilities on site ^b | | | | | | | | | | | | | | | | | | |
| | Decommission WTP and Meliadine Lake effluent diffuser. ^b | | | | | | | | | | | | | | | | | | |
| Off-site Facilities | Decommission floating dock, tank farm and laydown pad at Rankin Inlet (Itivia Harbour). | | | | | | | | | | | | | | | | | | |
| AWAR and Quarries | Decommission AWAR and Bypass road. | | | | | | | | | | | | | | | | | | |
| | Quarries reclamation. ^c | | | | | | | | | | | | | | | | | | |
| Long-term Care and Maintenance (assumed for 10 years after closure) | | | | | | | | | | | | | | | | | | | |
| Monitoring ^d | | | | | | | | | | | | | | | | | | | |

^a Assuming that on-site containers will gradually be shipped off-site during operations.

^b Assuming that the required water management facilities, WTP and Meliadine Lake effluent diffuser will be maintained for 3 years as a contingency after the closure stage and that site water quality is acceptable for direct discharge to the environment.

^c Assuming progressive reclamation of quarries during operation when no longer required, except quarries that have been kept for road maintenance.

^d Assumed for 10 years after operation; however, closure schedule depends on monitoring results. Activities will occur until water quality satisfies water licence criteria for direct discharge and/or access to the site is no longer required.

Appendix N

Financial Security Cost Estimate Methodology and Assumptions

| | | |
|--|-----------------------|------------------|
| Meliadine Interim Closure and Reclamation Plan – Update 2020 | | Original -V.00 |
| 2020/07/30 | 674942-4000-4EER-0002 | Technical Report |

| | | | | |
|---|--|--|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | | 00 | 2020-07-30 | i |

Title of document: **Meliadine – ICRP Update 2020 – Financial Security Cost Estimate Methodology and Assumptions**

Client: **AGNICO EAGLE MINES LTD.**

Project: **Meliadine Interim Closure and Reclamation Plan - Update 2020**

Prepared by: Alain Lebel, Mining Environment Specialist



(for Alain Lebel)

Reviewed by: Erika Voyer, Eng., M. Sc.
#OIQ: 146740



Sandra Pouliot, Eng.
#OIQ:121003



Approved by: Erika Voyer, Eng., M. Sc.
#OIQ: 146740



| | | | | | |
|---|--|--|--|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | | Prepared by: A. Lebel Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | | Rev. | Date | Page |
| | | | 00 | 2020-07-30 | ii |

LIST OF REVISIONS

| Revision | | | | | Pages Revised | Remarks |
|----------|-------|-------|------|------------|---------------|-----------------------------|
| # | Prep. | Rev. | App. | Date | | |
| PA | AL | EV | | 2020-07-14 | All | Issue for internal comments |
| PB | AL | EV/SP | EV | 2020-07-16 | All | Issue for client's comments |
| 00 | AL | EV/SP | EV | 2020-07-30 | All | Issue final |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

NOTICE TO READER

This document contains the expression of the professional opinion of SNC-Lavalin Inc. ("SNC-Lavalin") as to the matters set out herein, using its professional judgment and reasonable care. It is to be read in the context of the agreement dated May 29th, 2020 (the "Agreement") between SNC-Lavalin and Agnico Eagle Mines Ltd. (the "Client") and the methodology, procedures and techniques used, SNC-Lavalin's assumptions, and the circumstances and constraints under which its mandate was performed. This document is written solely for the purpose stated in the Agreement, and for the sole and exclusive benefit of the Client, whose remedies are limited to those set out in the Agreement. This document is meant to be read as a whole, and sections or parts thereof should thus not be read or relied upon out of context.

SNC-Lavalin has, in preparing estimates, as the case may be, followed accepted methodology and procedures, and exercised due care consistent with the intended level of accuracy, using its professional judgment and reasonable care, and is thus of the opinion that there is a high probability that actual values will be consistent with the estimate(s). Unless expressly stated otherwise, assumptions, data and information supplied by, or gathered from other sources (including the Client, other consultants, testing laboratories and equipment suppliers, etc.) upon which SNC-Lavalin's opinion as set out herein are based have not been verified by SNC-Lavalin; SNC-Lavalin makes no representation as to its accuracy and disclaims all liability with respect thereto.

To the extent permitted by law, SNC-Lavalin disclaims any liability to the Client and to third parties in respect of the publication, reference, quoting, or distribution of this report or any of its contents to and reliance thereon by any third party.

| | | | | |
|---|--|--|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | | 00 | 2020-07-30 | iii |

TABLE OF CONTENTS

| | | |
|------------|--|-----------|
| 1.0 | Introduction | 1 |
| 2.0 | Closure Measures and Considerations | 1 |
| 3.0 | Cost Estimate | 2 |
| 3.1 | Model2 | |
| 3.2 | Summary of Costs | 2 |
| 3.3 | Direct Cost Assumptions | 4 |
| 3.3.1 | Open Pits | 4 |
| 3.3.2 | Underground Mining | 5 |
| 3.3.3 | Tailings Storage Facility | 6 |
| 3.3.4 | Waste Rock and Overburden Storage Facilities | 6 |
| 3.3.5 | Buildings and Equipment | 7 |
| 3.3.6 | Chemicals and Soil Management | 10 |
| 3.3.7 | Water Management | 11 |
| 3.3.8 | Interim Care and Maintenance | 14 |
| 3.4 | Indirect Costs | 14 |
| 3.4.1 | Mobilization / Demobilization | 14 |
| 3.4.2 | Post-Closure | 14 |
| 3.4.3 | Other Indirect Costs | 15 |
| 4.0 | Comparison with 2019 Estimates | 15 |
| 5.0 | References | 19 |

List of tables

| | |
|---|----|
| Table 3-1: Summary of Financial Security Cost Estimate | 3 |
| Table 3-2: Buildings List and Dimensions | 7 |
| Table 4-1: Comparison between Meliadine 2019 and 2020 ICRP cost estimates | 16 |

List of Appendix

- APPENDIX A: RECLAIM 7.0
- APPENDIX B: Site Layout
- APPENDIX C: Equipment List and Sampling List

| | | | | |
|---|--|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | 674942-3000-4EB-0001 | Rev. | Date |
| | | 00 | 2020-07-30 | 1 |

1.0 Introduction

Agnico Eagle Mines Limited (Agnico Eagle) is operating the Meliadine Gold Project (the Project), located approximately 25 km north of Rankin Inlet, and 80 km southwest of Chesterfield Inlet in the Kivalliq Region of Nunavut. The mine plan includes open pit and underground mining methods for the development of the Tiriganiaq gold deposit, with two (2) open pits (Tiriganiaq Pit 1 and Tiriganiaq Pit 2) and one (1) underground mine.

Agnico Eagle is required to submit a detailed financial security cost estimate for the Meliadine Gold Project Interim Closure and Reclamation Plan (ICRP) to Indigenous and Northern Affairs Canada (INAC) and to the Kivalliq Inuit Association (KIA) to support land use and water licensing requirements. RECLAIM 7.0 workbook has been used for this estimate, as per Guidelines for Closure and Reclamation Cost Estimates for Mines, issued by Indigenous and Northern Affairs Canada, Mackenzie Valley Land and Water Board and the Government of the Northwest Territories (INAC, MVLWB, GNWT, 2017).

Only the activities covered under the Meliadine Type A Water License 2AM-MEA1631 are included in the updated Meliadine ICRP 2020 and in the herein financial security cost estimate methodology. The Meliadine ICRP – update 2020 (Meliadine ICRP 2020) presents the version 2 of the Interim Closure and Reclamation Plan for the development phase of the Meliadine Gold Project. Agnico Eagle will proceed, starting in August 2020, to the Amendment process of the Meliadine Water Licence 2AM-MEL1631. The general purpose of the Meliadine ICRP 2020 is to update the interim closure and reclamation plan produced for the development phase of the Project, including the activities part of the Meliadine Water Licence Amendment, which are included in the Meliadine FEIS and Meliadine Project Certificate n.006. The financial security cost estimate presented herein includes those additional activities, in addition to the elements included in the previous version of the cost estimate (SLI, 2019).

2.0 Closure Measures and Considerations

The cost estimate in this technical note covers the closure and reclamation of all facilities currently identified within the Meliadine Gold Project property including the following:

- > Open pits (Tiriganiaq 1 and Tiriganiaq 2);
- > Underground mine;
- > Tailings Storage Facility (TSF);
- > Waste Rock Storage Facilities (WRSF1 and WRSF3);
- > Support facilities on the property including accommodations and services building, process plant (mill) and contractor facilities, power plant, water and wastewater treatment facilities, bulk fuel storage facilities, contractor facilities, warehouses and cold storage, assay lab, emulsion plant, paste plant, incinerators, laydown areas, including the P-Area laydown facilities, quarries and borrow areas and on-site roads;
- > Roads to future operation area, included in the Meliadine FEIS;
- > Rankin Inlet Site Facilities (Itivia Harbor);
- > All Weather Access Road (AWAR);
- > Bypass Road, from Itivia Harbor to the AWAR (bypassing Rankin Inlet).

The present updated Meliadine ICRP 2020 and cost estimate are based on the current Life of Mine (LOM) of Meliadine, including the mining and supporting activities planned, as well as the activities related to the ore processing and tailings deposition.

| | | | | |
|---|--|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | Rev. | Date | Page |
| | 674942-3000-4EB-0001 | 00 | 2020-07-30 | 2 |

The cost estimate provides for the closure measures described in detail in the Meliadine ICRP 2020. Most closure activities will occur within the active closure period, from 2028 to 2030. The schedule of closure activities presented in Appendix O of the Meliadine ICRP 2020 outlines the major reclamation activities and their expected timeline.

For the purpose of this financial security cost estimate, progressive rehabilitation measures are not considered in the calculations. Only when completed, these will have to be considered in future versions of the ICRP.

3.0 Cost Estimate

3.1 Model

RECLAIM is a model developed in Microsoft Excel used to calculate the estimation of reclamation costs for mine sites in Northern Canada. It provides line items for each reclamation activity which might be required at a given site. For each, the model presents the “quantity” of work multiplied by the appropriate “Unit Cost” provided in the model or based in past or current Agnico Eagle experience (i.e. from Amaruq, Meliadine or Meadowbank projects).

RECLAIM version 7.0 consists of eleven (11) reclamation costing worksheets used to compute the overall closure cost estimate. These include direct costs associated with the following mine components:

- > Open pit;
- > Underground mine;
- > Tailings Storage Facilities;
- > Rock pile;
- > Building and equipment (for the Meliadine site and Itivia Harbor, including transportation roads);
- > Chemicals, hazardous materials and contaminated soils;
- > Water treatment;
- > Water management;
- > Interim care and maintenance.

It also includes the following indirect costs:

- > Closure and post-closure monitoring and maintenance;
- > Mobilization and demobilization.

Additional cost factors such as engineering, project management, health and safety / QA-QC / Engagement, bonding/insurance and contingency are automatically calculated in the cost summary worksheet, based on applied percentages to the total direct cost.

3.2 Summary of Costs

The updated 2020 estimated closure and reclamation costs for the Meliadine Gold Project using RECLAIM Version 7.0 represents a total of \$66,879,798. This total includes \$39,999,695 of direct costs and \$26,880,103 of indirect costs. The costs are summarized in Table 3-1 presented below.

| | | | | |
|---|-------------------------------------|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE | Prepared by: A. Lebel | | |
| | Meliadine ICRP - Update 2020 | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | | 00 | 2020-07-30 | 3 |

Table 3-1: Summary of Financial Security Cost Estimate

| Cost Items | Subtotal (Land and Water Liability) |
|---|-------------------------------------|
| Direct Costs | |
| Open Pit | \$1,704,963 |
| <i>Tiriganiaq Pit 1</i> | \$1,388,171 |
| <i>Tiriganiaq Pit 2</i> | \$316,792 |
| Underground Mine | \$1,096,384 |
| <i>Control Access</i> | \$612,004 |
| <i>Remove Hazardous Materials</i> | \$434,380 |
| <i>Instrumentation</i> | \$50,000 |
| Tailings Storage Facility | \$4,831,700 |
| Rock Piles | \$277,350 |
| <i>WRSF1</i> | \$247,350 |
| <i>WRSF3</i> | \$30,000 |
| Buildings and Equipment | \$19,974,815 |
| <i>Meliadine site</i> | \$18,467,437 |
| <i>Itivia Harbor, AWAR and Bypass Road</i> | \$1,507,378 |
| Chemicals and Contaminated Soil Management | \$2,359,406 |
| Surface and Groundwater Management | \$4,460,458 |
| Interim Care and Maintenance | \$5,294,620 |
| Subtotal Direct Costs | \$39,999,695 |
| Indirect Costs | |
| Mobilization / Demobilization | \$6,942,680 |
| Closure monitoring and Maintenance | \$3,032,829 |
| Post-Closure and Maintenance | \$3,704,694 |
| Engineering (5 %) | \$1,999,985 |
| Project Management (5 %) | \$1,999,985 |
| Health and Safety Plans / Monitoring / QA-QC and Engagement Costs (2 %) | \$799,994 |
| Bonding / Insurance (1 %) | \$399,997 |
| Contingency (20 %) | \$7,999,939 |
| Market Price Adjustment (0 %) | \$0 |
| Subtotal Indirect Costs | \$26,880,103 |
| GRAND TOTAL | \$66,879,798 |

| | | | | |
|---|--|-----------------------------------|------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | 00 | 2020-07-30 | 4 | |

Refer to [Appendix A](#) for the RECLAIM spreadsheets, presenting the detailed breakdown of closure and reclamation costs by mine components.

The methodology and assumptions used for the calculations of the direct costs and the indirect cost calculations are explained in the sections below.

The key differences between this cost estimate and the cost estimate prepared for the 2019 ICRP (SLI, 2019) are presented in section 4.0.

3.3 Direct Cost Assumptions

The direct costs include the cost related to the physical work activities to be completed for the various project components, as well as the interim care and maintenance requirements.

In most cases, costs have been developed using unit rates provided by the RECLAIM 7.0 template applied to calculated quantities. Where an appropriate RECLAIM supplied rate was not available, an independent rate was used from operational data or from precedent data for similarly sized AEM projects located in comparable conditions. In this case, Meliadine, Meadowbank and Amaruq (SLI, 2019, SLI, 2020a and AEM, 2016) sites were mainly used as comparable projects. Unit rates used assume third party contractor pricing.

Specific assumptions and quantities used for the financial security cost estimate are provided for each closure component in sections 3.3.1 to 3.3.7. For the site general arrangement plan and road layouts, refer to [Appendix B](#). As-builts and design drawings are available in Appendix Q of the Meliadine Interim Closure and Reclamation Plan – Update 2020.

3.3.1 Open Pits

The entrance (access ramp) and the perimeter of each pit will be blocked with non-acid generating (NPAG) berms to control access of wildlife and motorized vehicles in the open pits during flooding. Berms are assumed to be 1 m high and 1 m wide at crest, with 1.5 H:1V side slopes and made on NPAG rockfill.

Berms at ramp entrance and at the perimeter of Tiriganiaq Pit 1

- > Berm around perimeter - 2523 m long x 1 m tall with 1.5 H:1V side slopes = 6308 m³;
- > Rock barricade at ramp access – Assuming a 2 m thick rockfill barricade on a 20 m wide ramp access = 200 m³;
- > Installation of one sign every 150 m around the pit for a total of 17 signs.

Berms at ramp entrance and at the perimeter of Tiriganiaq Pit 2

- > Berm around perimeter - 1134 m long x 1 m tall with 1.5 H:1V side slopes = 2835 m³;
- > Rock barricade at ramp access – Assuming a 2 m thick rockfill barricade on a 20 m wide ramp access = 200 m³;
- > Installation of one sign every 150 m around the pit for a total of 8 signs.

Pit Flooding

Following the completion of mining, the open pits will be flooded with water for over a period of three (3) years. Flooding will be achieved primarily by active pumping from Meliadine Lake, with the planned pumping period during the open water season of each year. Preliminary annual flooding rates for each pit are approximately 3.07 Mm³/year and 0.75 Mm³/year for Tiriganiaq Pit 1 and Tiriganiaq Pit 2, respectively. The total water pumped from Meliadine Lake in Tiriganiaq Pit 1 is 9.2 Mm³ and 2.25 Mm³ in Tiriganiaq Pit 2.

| | | | | |
|---|------------------------------|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE | Prepared by: A. Lebel | | |
| | Meliadine ICRP - Update 2020 | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | | 00 | 2020-07-30 | 5 |

Pumping Station

- > Supply and install the pumping station required for pit flooding, based on similar operation at the Amaruq Project of Agnico Eagle (AEM, 2016) for 500,000 \$;
- > Installation and removal of 5 km of piping from the freshwater intake to the pits. It was assumed the pipes are already on site and will be re-used for pits flooding, hence new pipes would not require to be supplied on site.
- > Removal of sump pumps from the pit (one for each pit) before the beginning of the flooding operations.

Pumping System Maintenance

- > Pumping system maintenance by two (2) skilled laborers over 3 years, 12 hours per day, during the four (4) months open water season. Accommodation is also considered for the two (2) laborers;
- > Annual pump servicing by two (2) manufacturer consultants once a year for a seven (7) days trip, 12 hours per day. Accommodation is also considered for the two (2) consultants;
- > Pumping costs to pump Meliadine Lake water into Tiriganiaq Pit 1 and Tiriganiaq Pit 2 based on Meadowbank pumping costs (SLI, 2020a) of \$0,0265 per cubic meter of water.

Capital and annual costs for pits flooding have been divided between Tiriganiaq Pit 1 and Tiriganiaq Pit 2 in relation with water volume to be pumped into each pit (80 % of water will be pumped in Tiriganiaq Pit 1 and 20% in Tiriganiaq Pit 2).

3.3.2 Underground Mining

The underground mine workings will be flooded at closure by natural groundwater inflows. Openings and access to the underground mine works will be capped. The ground surface around the sealed surface opening will be contoured to minimize natural surface water accumulation to flow into the underground.

Control Access and Backfill

The main works for the closure of underground are:

- > Removal of Portal #1 (TTOG STEEL) – 100 m long with a diameter of 6.3 m for 1980 m² of steel that will be cut and disposed in the landfill. Unit cost for salvaging steel buildings was used for the estimation of Portal #1 removal;
- > Removal of Portal #2 (concrete) – 131 m long with a diameter of 8.0 m for 3,300 m² of concrete wall that will be disposed in the landfill. Unit cost for the breaking of concrete foundation of buildings was used for the estimation of Portal #2 removal;
- > Backfill and contour of Portal #1 - for 12,600 m³;
- > Backfill and contour of Portal #2 - for 26,100 m³;
- > Capping of four (4) raises with concrete, two (2) used as underground exhaust and two (2) used for fresh air. Based on SNC-Lavalin experience in similar Northern projects, a lump sum of \$20,000 per raise was assumed, for a total of 80,000 \$.

Hazardous Materials Removal

The cost estimation for the hazardous materials removal includes:

- > Removal of hazardous materials from underground – Assuming two (2) laborers will work 12 hours per day during a three (3) months period (2,160 hours) for a total of 367,200 \$;
- > Removal and decontamination of stationary and electric equipment – Nine (9) stationary equipment that will require 8 hours each to be decontaminated, for a total of 3,528 \$;
- > Removal and decontamination of underground mobile equipment – Decontamination of 156 mobile equipment, 8 hours per equipment, for a total of 61,152 \$ (refer to [Appendix C](#) for complete list of equipment);

| | | | | |
|---|--|-----------------------------------|------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | 00 | 2020-07-30 | 6 | |

- > Removal of miscellaneous and hazardous materials– It is assumed that 250 kg of such material will remain underground at the beginning of the closure operation at 10 \$ per kg based on past SNC-Lavalin's experience, for a total of 2,500 \$.

Instrumentation

In addition to the instrumentation placed during operation, it is assumed that additional instrumentation will be supplied and installed for monitoring of underground during closure and post-closure. A provision of 50,000 \$ is accounted for additional instrumentation.

3.3.3 Tailings Storage Facility

The dry stack tailings produced in the mill will have a solids content of 85% and a water content of 17% by mass. The TSF will be located on the high ground west of the mill. The direct distance from the mill to the tailings pile ranges from 300 to 900 m.

Approximately 12.1 Mt of tailings will be produced during life of mine. Of this amount, about 9.7 Mt or 80% of the tailings will be deposited in the TSF with the remaining 2.4 Mt or 20% being used for the underground backfill.

Filtered tailings will be managed using a two-cell placement system and incorporating a progressive closure of waste rock cover as placement advances. The TSF cover has the objectives of controlling erosion and dust generation, in addition to enhancing the freeze-back capabilities of the facility. As presented in the Waste Management Plan (AEM, 2019), waste rock cover material over the slope of the facility will be placed progressively on the TSF slopes as the filtered tailings is brought up, mainly for stability and dust control.

For closure, it has been assumed that TSF slopes will be entirely covered during operation, leaving only the top surface of the cells to be covered. It is planned to cover the top surface of the TSF with 0.5 m of overburden overlaid with 2.5 m thick waste rock. It is assumed that the required overburden material source will be the planned temporary overburden stockpile and the waste rock will come from the WRSF1.

Tailings cover

Based on the detailed Deposition Plan of the Tailings Storage Facility (AEM, 2019a), the top surface of the TSF (2 cells) will have a final area of 15.4 ha, resulting in the placement of 77,000 m³ of overburden and 385,000 m³ of waste rock to complete the TSF reclamation.

Instrumentation

It was assumed that five (5) additional permanent instruments will be supplied and installed in the TSF for post-closure monitoring. Supply and installation of a single instrument has been considered to be 10,000 \$, based on Meadowbank instrumentation installation.

3.3.4 Waste Rock and Overburden Storage Facilities

Waste rock from the open pits and underground mining that will not be used for site development purposes will be transported to the waste rock storage facilities (WRSFs) until the end of mining. Two (2) WRSFs are planned for the Project: WRSF1 and WRSF3. With the start of operations, additional surface laydown and storage space in a centralized location to the portals and open pits was required. The footprint of the former WRSF2 was chosen to provide this additional storage area and the WRSF3 footprint has been extended. Overburden material stripped as part of the mine development will either be co-disposed within the WRSFs or be stored within the temporary overburden stockpile facility for later use as TSF closure cover material. Non-potentially acid generating (NPAG) and non-metal leaching (NML) material will be used for TSF cover.

| | | | | |
|---|-------------------------------------|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE | Prepared by: A. Lebel | | |
| | Meliadine ICRP - Update 2020 | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | | 00 | 2020-07-30 | 7 |

The cost estimate assumes that part of WRSF 1 will be used as potential borrow material for the TSF reclamation and for the construction of the perimeter berms around the open pits. WRSF 1 will hence require to be regraded and contoured to ensure long term stability.

Permanent instrument supply and installation were also considered in the estimate for the WRSFs.

Gradation and contouring of WRSF 1

- > Grading of waste rock assuming a quantity equal to 1.0 m over the entire area of the last bench of WRSF 1 (ha assuming 50% of WRSF1 footprint, i.e. 41.4 ha)

Instrumentation

- > Three (3) additional permanent instruments will be supplied and installed in the WRSF 1 and WRSF 3 in closure: 3 x 10,000 \$ = 30 000 \$ for WRSF 1 and WRSF 3 respectively, based on Meadowbank instrumentation installation (SLI, 2020a).

3.3.5 Buildings and Equipment

The footprints of buildings, infrastructures and facilities for Meliadine and Itivia Harbor were reviewed and adjusted. All the dimensions are presented in Table 3-2. The changes were communicated by AEM in 2019 and in June 2020 for the new infrastructures. Refer to **Appendix B** for the general site arrangement and road layouts.

The area of each buildings has been scaled by the ratio of the total height over an average of 3 m height. Scaled footprints are also presented on Table 3-2.

Table 3-2: Buildings List and Dimensions

| Buildings / Infrastructures | Footprint (m²) | Height (m) | Stories (3 m high) | Total Demolition Scaled for Height (m²) | Concrete Foundation (m²) |
|--|----------------------------------|-------------------|---------------------------|---|--|
| Accommodation Complex | 10,610 | 4.5 | 1.5 | 15,915 | |
| Multi Services Building (Mine Surface General) | 3,995 | 16.1 | 5.4 | 21,454 | 3,995 |
| Core Shack | 1,750 | 9.8 | 3.3 | 5,705 | 1,750 |
| Main Building Process Plant | 12,420 | 35.8 | 11.9 | 148,212 | 12,420 |
| Crusher and Conveyor | 1,524 | - | - | 1,524 | 698 |
| Sewage Water Treatment Plant | 171 | 5.5 | 1.8 | 311 | |
| Effluent Water Treatment Plant | 392 | 9.0 | 3.0 | 1,182 | 392 |
| Saline Water Treatment Plant | 1,897 | 15.5 | 5.2 | 967 | 1,897 |
| Potable Water Treatment Plant | 59 | 2.7 | 0.9 | 54 | |
| Emulsion Plant and Garage | 439 | 5.8 | 1.9 | 851 | 189 |
| Fuel Tanks on-site | 807 | 14.0 | 4.7 | 3,768 | |
| Power Plant | 1,976 | 14.3 | 4.8 | 9,392 | 2,566 |
| Paste Plant | 660 | 16.5 | 5.5 | 3,630 | 660 |
| Guard House | 37 | 3.0 | 1.0 | 37 | |
| Incinerator Building | 190 | 8.4 | 2.8 | 533 | 190 |
| Maintenance Shop | 3,279 | 5.8 | 1.9 | 6,285 | |
| Exploration Camp | 4,257 | 3.0 | 1.0 | 4,257 | |

| | | | | |
|---|--|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | | 00 | 2020-07-30 | 8 |

| Buildings / Infrastructures | Footprint (m ²) | Height (m) | Stories (3 m high) | Total Demolition Scaled for Height (m ²) | Concrete Foundation (m ²) |
|-----------------------------|-----------------------------|------------|--------------------|--|---------------------------------------|
| Raises Building | 770 | 8.4 | 2.8 | 2,156 | 239 |
| Communication Tower | 12 | 61.0 | 20.3 | 247 | 6 |
| Batch Plant | 1,105 | 8.2 | 2.7 | 3,013 | |
| Tire Shop | 70 | 5.8 | 1.9 | 134 | 70 |
| Wash Bay* | 325 | 9 | 3 | 976 | 325 |
| KCG Temporary* | 557 | 9 | 3 | 1,673 | 557 |
| KCG Permanent* | 912 | 9 | 3 | 2,738 | 912 |
| Fuel Tanks (Itivia) | 4,918 | 3.0 | 1.0 | 4,918 | 4,918 |
| Saline Water Tank (Itivia) | 23 | 3.0 | 1.0 | 23 | |

Source: AEM communication (2019, 2020)

Removal of buildings and scarification of foundations

- > Building footprints are listed in Table 3-2 with demolition areas scaled for heights assuming 3 m stories. The low unit cost was selected since it was assumed that all demolition waste from buildings demolition will be disposed in the on-site landfill. High unit cost was selected for the main building of the process plant because of the more complex demolition expected due to the height, size and components of the building;
- > Removal of concrete structures and foundations considered at 1 m below the final ground surface based on building concrete foundations listed on Table 3-2;
- > Grading and contouring of building pads is included, using the building footprint with an additional 10 % contingency to consider for larger pads. A unit cost of 8.47 \$ per m³ was selected based on Agnico Eagle cost in similar projects (AEM, 2015b, 2016 and SLI, 2019).

Landfill reclamation

- > Based on the preliminary closure and reclamation plan (AEM, 2015a) and the Landfill and Waste Management Plan (AEM, 2019c), the landfill is expected to be covered with a 3.7 m thick waste rock layer. Assuming a surface of 7,750 m² that will require to be covered (Tetra Tech, 2017j), 28,675 m³ of waste rock will have to be placed for landfill reclamation.

Ore pad reclamation

- > A total area of 15.9 ha (including the original ore pad of 10.3 ha and the extension of 5.6 ha) will require to be graded and contoured, considering 1m thick, at a unit cost of 8.47 \$ per m³ for the ore pad reclamation. This unit cost was selected based on past Agnico Eagle experience (AEM 2015b, 2016 and SLI, 2019).

Pads and staging areas

- > Laydown areas for containers (sea cans) which represents a total area of 51,562 m² will require to be graded and contoured at a unit cost of 8.47 \$ per m³. This unit cost was selected based on past Agnico Eagle experience (AEM 2015b, 2016 and SLI, 2019).
- > An approximate total area of 12.5 ha for additional pads and staging areas (within the P-area laydown) will require to be graded and contoured, considering 1m thick, at a unit cost of 8.47 \$ per m³ for the ore

| | | | | |
|---|--|-----------------------------------|------------|--------------------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | 674942-3000-4EB-0001 | Rev. 00 | Date 2020-07-30 |

pad reclamation. This unit cost was selected based on past Agnico Eagle experience (AEM 2015b, 2016 and SLI, 2019).

Reclaim roads areas at Meliadine site and to future deposits

- > Approximately 15 km of on-site roads (access and haul roads) will require to be scarified. Assuming that the average width of on-site road is 12 m, an area of 18 ha will be scarified;
- > A total of 16 culverts were installed on Meliadine site (AEM, 2020d). A unit cost of 4,000 \$ was considered for the removal of a culvert, based on the ICRP 2019 of Meadowbank site (SLI, 2020a);
- > Approximately 15.8 km of road to Discovery pit will require to be scarified. Assuming that the average width of off-site road is 17 m, an area of 26.86 ha will be scarified. A total of four (4) water crossing including four (4) culverts each will be removed. A lump sum of \$ 4000 per culvert removal is accounted for in the calculation, based on the ICRP 2019 of Meadowbank site (SLI, 2020a). A total of sixteen (16) culverts are considered to be removed for the Discovery road. A small pad will be scarified and a boat launch will be removed along the Discovery Road.
- > Approximately 9.25 km road to the future operation areas (deposits) will require to be scarified. Assuming an average width of 17 m, an area of 15,73 ha will be scarified.

Itivia Harbor Area

- > Footprints of the infrastructures located at Itivia Harbor are listed in Table 3-2. It was assumed that all infrastructures of Itivia Harbor are one-story buildings. Low unit cost was selected since it is assumed that all demolition waste from Itivia's buildings demolition will be disposed off-site;
- > Removal and/or burial of concrete structures and foundations to 1 m below the final ground surface based on building concrete foundations listed on Table 3-2. It was assumed that the fuel tanks will have a concrete foundation to be removed;
- > Grading and contouring of pads for infrastructures is included for the fuel tanks (1.63 ha) and the saline water tank (for trucked water), considering 1m thick. A unit cost of 8.47 \$ per m³ was selected based on past Agnico Eagle experience (AEM, 2015b and 2016, SLI, 2019);
- > Laydown areas for containers (sea cans) disposal represents a total area of 66,800 m², considering 1m thick, will require to be graded and contoured at a unit cost of 8.47 \$ per m³. This unit cost was selected based on past Agnico Eagle experience (AEM, 2015b and 2016, SLI, 2019);
- > A small laydown area at Itivia Harbor of 1 ha assumed for the treated groundwater waterline diffuser will be graded;
- > Lump sum of 50,000 \$ is assumed for the reclamation of the floating dock, including the demobilization of the portable crane located at Itivia Harbor.

Reclaim Quarries

- > Quarry slopes setback to 1H:1V slope, assuming cut/fill with blasted rock from the upper slope used to form lower slope;
- > The 2019 ICRP of Meadowbank (SLI, 2020a) estimated that a total volume of 14,319 m³ of blasted rock would be required for the reclamation of 22 quarries. The same order of magnitude was assumed for Meliadine, with a similar number of quarries to be reclaimed, i.e. 18 quarries (15 quarries along the AWAR and 3 quarries on site) (AEM, 2018b).

| | | | | |
|---|--|-----------------------------------|------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | 00 | 2020-07-30 | 10 | |

AWAR and Bypass Road

- > The AWAR road surface will have to become impassable for vehicles (i.e. cars and trucks) by ripping (scarification) of its 23.8 km long road bed (AEM, 2015a). Assuming a 6.5 m width, an area of 15.5 ha will be scarified;
- > A lump sum of 4,000 \$ per culvert removal and 25,000 \$ per bridge removal (unit cost based on ICRP 2019 of Meadowbank (SLI, 2020a) is accounted for in the calculation. A total of eight (8) culverts and two (2) bridges (AEM, 2015a) are considered for the AWAR;
- > The Bypass road was built around the south of the airstrip to Itivia Harbor. Its design and width are similar to the AWAR (AEM, 2015a): 6.2 km long x 6.5 m wide, for a total area of 4.0 ha that will require to be scarified;
- > A lump sum of 4,000 \$ per culvert removal (SNC-Lavalin, 2018) is assumed. A total of 19 culverts (AEM, 2015a) are considered for the Bypass road.

Decontamination of surface mobile equipment

A total of 189 surface mobile equipment is considered (based on equipment list provided by Agnico Eagle and shown in [Appendix C](#)), with an additional 15 % contingency to consider for additional surface equipment not yet on site. Eight (8) hours per equipment are considered for decontamination (1,739 hours total). As presented in section 3.3.2, decontamination of underground equipment is included in the underground group of components. Due to the limited capacity of the landfill, it was assumed that all decontaminated surface mobile equipment will be transported to Itivia Harbor and shipped off-site (Transportation cost of equipment is available in Mobilization / Demobilization section).

3.3.6 Chemicals and Soil Management

Chemicals and soil management were reviewed in accordance with the information available in the Landfarm Management Plan (AEM, 2019b), the Hazardous Materials Management Plan (AEM, 2018a) and the Meliadine Annual Report 2018 and 2019 (AEM, 2019e, 2020a).

Building Decontamination

- > Building decontamination was considered for the maintenance shop, the power plant, the fuel storage, the emulsion plant and the garage area in the P laydown area (garage and wash bay area). A total cost of 42,788\$ was estimated for decontamination including 50 man-days.

Hazardous Material

- > The waste oil quantity remaining at the end of operation is estimated at 40,000 liters, corresponding to 5 % of the maximal storage capacity of 800,000 liters;
- > Fuel dregs assumed to be 0.5% (235 919 liters) of bulk fuel storage capacity (47,182,200 million liters on site and at Itivia Harbor), for a total of 101,441 \$;
- > One (1) year accumulation of oil and glycol contaminated waste water is considered, for a total of 60,000 liters (Meliadine Annual Report 2018, AEM, 2019e);
- > A lump sum of 3,000 \$ is considered for battery disposal, based on Meadowbank ICRP 2019 (SLI, 2020a);
- > Mill and water treatment reagents at closure assumed to be 5 % of annual consumption (5 % of 6,798 tons) (AEM, 2018a). The total amount for this item is 849,718 \$;
- > A total of 10,000 kg of assay lab and environmental reagents are assumed (AEM, 2018a), for \$25,000;
- > A total of 60,000 kg of glycol is considered based on the reported quantity on site (AEM, 2018a);
- > Machine shop paints and solvents to be disposed of at closure assumed to be 7,500 litres, for a total of 11,250 \$;

An allowance of 7,500 \$ and 50,000 \$ has been provided for Phase 1 and 2 for Hazmat removal audit is included.

| | | | | |
|---|--|-----------------------------------|------------|--------------------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | 674942-3000-4EB-0001 | Rev. 00 | Date 2020-07-30 |

Contaminated Soil and Soil Characterization

- > A contingency of 5,000 m³ of hydrocarbon contaminated soil requiring on-site remediation at closure is considered for the operation landfarm, based on total capacity of the landfarm (AEM, 2019b);
- > The total of contaminated soil to excavate, load and haul to the landfarm at closure is estimated at 700 m³, based on the closure and reclamation volume estimate (AEM, 2019b);
- > A volume of contaminated soil representing 5% (250 m³) of the total volume of contaminated soil is considered for heavily contaminated soil not treatable on site and to be managed as hazmat material;
- > For the planned landfarm extension area, it is assumed that the capacity of the new landfarm will be similar to the existing operation landfarm. Therefore, the same volume of hydrocarbon contaminated soil requiring on-site remediation at closure (5,000 m³) and the total volume of heavily contaminated soil not treatable (250 m³) are included in the estimation for the landfarm extension area.
- > Lump sums of 25,000 \$ and 100,000 \$ was considered for Phase 1 and Phase 2 of contaminated soils investigation, respectively.

3.3.7 Water Management

According to the Water Management Plan (AEM, 2020d), the water management systems include the following component:

- > Six (6) water containment ponds and their associated dikes or thermal berms;
- > Four (4) surface saline ponds;
- > Three (3) diversion berms;
- > Ten (10) diversion channels;
- > Reverse osmosis (RO) treatment plant (considered in Buildings and equipment section);
- > Effluent water treatment plant (EWTP) (considered in Buildings and equipment section);
- > Saline water treatment plant (SWTP) and saline effluent treatment plant (SETP) (considered in Buildings and equipment section);
- > Sewage treatment plant (STP) (considered in Buildings and equipment section);
- > Potable water treatment plant (WTP) (considered in Buildings and equipment section);
- > Network of surface pumps, pipelines and culverts;
- > Freshwater intake causeway;
- > Effluent diffuser in Meliadine Lake;
- > A waterline system and a diffuser for saline effluent discharge into marine environment.

The containment ponds, dikes and berms will remain in place to collect the surface runoff water and seepage from the Mine until the water quality meets discharge criteria. Once the water quality meets discharge criteria, dikes and berms will be breached to allow runoff to follow natural flow paths. Dike and berm breaching will involve the removal of a portion of the dikes to a minimum depth of 1 m below average water level or back to original ground levels. Excavated ponds will be backfilled.

Once monitoring results have indicated that contact water conveyed in channels and sumps meets acceptable water quality, the infrastructure will be graded, and surface treated according to site specific conditions to minimize wind-blown dust and erosion from surface runoff, if required.

The annual cost for operation of the water treatment plant is also calculated. However, the annual cost, considered for a period of 3 years, is included in the "Interim Care and Maintenance" portion of the cost estimate, and presented in Section 3.3.8.

| | | | | |
|---|--|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | | 00 | 2020-07-30 | 12 |

Dike Breach and Berm Reclamation in Containment Ponds

There are three (3) containment dikes, D-CP1, D-CP5, and D-CP6, that will require to be breached 1 m below the average water level. It was assumed that each breach will have a 20 m width. Dimensions and expected average water levels of each dike are based on corresponding as-built reports, except for D-CP6 that was assumed to be similar to D-CP1 in terms of design (no available documentation for D-CP6). The berms (Berm-CP3, Berm-CP4 and Berm-CP2) will be removed. The excavated pond CP2 will be backfilled:

- > D-CP1 (Tetra Tech, 2017h) – Crest elevation of 67 m and average water elevation at 66.2 m, therefore the breach must be 1.8 m deep x 20 m wide breach x 19,6 m wide dike at crest = 705.6 m³ excavation;
- > D-CP5 (Tetra Tech, 2017i) - Crest elevation of 66.8 m and maximum operating water elevation before and after each spring freshet at 64.8 m, therefore the breach must be 3.0 m deep x 20 m wide breach x 16,6 m wide dike at crest = 996 m³ excavation;
- > D-CP6 design is assumed identical to D-CP1, therefore a 705.6 m³ excavation will be required to breach D-CP6;
- > CP2 pond (Tetra Tech, 2020) – The pond will be backfilled with material. Based on the prefeasibility level design, the volume is 188 400 m³;
- > Berm-CP3 (Tetra Tech, 2017e) - Berm length of 330 m x area of 94 m² for a typical cross-section = volume of 31,020 m³ to be removed entirely;
- > Berm-CP4 (Tetra Tech, 2017e) - Berm length of 260 m x area of 376 m² for a typical cross-section = volume of 97,760 m³ to be removed entirely.
- > Berm-CP2 (Tetra Tech, 2020) – Based on the prefeasibility level design, the berm length of 283m with a volume of 18,600 m³ will required to be removed entirely.

Saline Ponds

Saline Ponds reclamation consists of berm excavation and complete removal of two (2) of the four (4) ponds (SP1 and SP3). Saline Ponds SP2 and SP4 are in the footprint of Tiriganiaq Pit 1 and 2. It was thus assumed that they will disappear during open pit exploitation and will not require to be reclaimed during closure.

- > SP1 berm (Tetra Tech, 2017a) – Berm length of 195 m x area of 12 m² for a typical cross-section = volume of 2,340 m³ to be excavated;
- > SP3 berm (AEM, 2019d) - Berm length of 246 m x area of 15 m² for a typical cross-section = volume of 3,690 m³ to be excavated.

Reclamation of Diversion Channels and Berms

- > Diversion Berm 1 (Tetra Tech, 2017b) - Berm length of 485 m x area of 11 m² for a typical cross-section = volume of 5,335 m³ to be removed entirely;
- > Diversion Berm 2 – Based on Water Management Plan (AEM, 2020d), diversion berm 2 will remain in place to prevent non-contact water from flowing into the TSF;
- > Diversion Berm 3 (Tetra Tech, 2017k) – Based on the As-Built report, the volume of Diversion Berm 3 is 7,682 m³;
- > Channel 1 (Tetra Tech, 2017c) – Based on As-Built report, Channel 1 will require 5,625 m³ for backfill and contour;
- > Channel 2 (Tetra Tech, 2017f) - Based on As-Built report, Channel 2 will require 545 m³ for backfill and contour;
- > Channel 3 (Tetra Tech, 2017e) - Channel length of 640 m with typical cross section area of 3.5 m² between stations 0+000 to 0+195 and of 9 m² between stations 0+195 to 0+640. A volume of 4,688 m³ is expected to be required for backfill and contouring (based on design report);
- > Channel 4 (Tetra Tech, 2017e) - Channel length of 923 m with typical cross section area of 12 m² between stations 0+000 to 0+135 and of 14 m² between stations 0+135 to 0+923. A volume of 12,652 m³ is expected to be required for backfill and contouring (based on design report);

| | | | | |
|---|-------------------------------------|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE | Prepared by: A. Lebel | | |
| | Meliadine ICRP - Update 2020 | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | | 00 | 2020-07-30 | 13 |

- > Channel 5 (Tetra Tech, 2017d) - Based on As-Built report, Channel 5 will require 1,178 m³ for backfill and contour;
- > Channel 6 – Assumed to be about 150 m long, 1.5 m deep with 2.5H:1V slope (no available documentation since its construction is tentative based on future water management strategies downstream of WRSF2). It would require 1,350 m³ to backfill and contour;
- > Channel 7 (Tetra Tech, 2017g) – Based on design report, a volume of 652 m³ is expected to be required to backfill and contour Channel 7;
- > Channel 8 (Tetra Tech, 2017g) - Based on design report, a volume of 91 m³ is expected to be required to backfill and contour Channel 8;
- > Channel 9 (Tetra Tech, 2020) - Based on the prefeasibility level design, the length of Channel 9 is 660 m and it will require approximately 8,250 m³ of material to backfill and contour;
- > Channel 10 (Tetra Tech, 2020) - Based on the prefeasibility level design, the length of Channel 10 is 220 m and it will require approximately 2,750 m³ to backfill and contour.

Containment Pond Pumps Decommissioning

- > Pumps decommissioning for containment ponds. A lump sum of \$80,000 per pump was considered based on SNC-Lavalin's experience for decommissioning of similar infrastructures. Four (4) pumping systems will be decommissioned in CP1, CP5, CP6 and CP2.
- > Pipeline network on site of about 18.5 km length is assumed to be removed and disposed on-site in landfill.

Water Diffuser Reclamation at Meliadine Lake and Itivia

- > Effluent diffuser reclamation at Meliadine Lake at 3,000 \$, based on Meadowbank ICRP 2019 (SLI, 2020a). Additionally, the removal of 390 m long pipe is also included for 8,580 \$;
- > Saline water effluent diffuser for trucked groundwater at Itivia will be dismantled for 3,000 \$, based on Meadowbank ICRP 2019 (SLI, 2020a). Based on the Groundwater Management Plan (AEM, 2020b), the removal of a 778 m long pipe is also included for an additional 17,116 \$;
- > Removal of the pump associated with the freshwater intake for 3,000 \$, based on Meadowbank ICRP 2019 (SLI, 2020a).

Waterline for saline effluent discharge into marine environment

- > Based on the FEIS Addendum for the treated groundwater effluent discharge (AEM, 2020c), a waterline (2 pipes) of approximately 41 km along the AWAR and the Bypass road will be removed. A diffuser will be removed from Melvin Bay, with an associated cost of 6,000\$. The outfall pipe of 75 m for the diffuser will also be removed.

Temporary Water Treatment Plant Operation

- > Temporary water treatment plant operation cost is estimated at 561,460\$ annually, over a period of three (3) years, based on the following considerations: Operation of the temporary water treatment plant considered for treatment of reclaim water during 6 months per year (treatment required of 742,075 m³ per year, corresponding to CP1 maximum volume in normal condition). A unit cost of 0.75 \$ per m³ is used (AEM communication, December 2019), considering the pumping cost and the required reagents for water treatment. This unit cost will have to be reviewed based on upcoming water quality forecast and expected treatment technology;
- > For operation, one (1) skilled labor is considered for 12 hours/day during a period of six (6) months per year;
- > Annual plant servicing provided by two (2) manufacturer consultants for a seven (7) days site visit each year (168 hours total) over three (3) years, with associated travel allowance costs.

| | | | | |
|---|--|-----------------------------------|------------|--------------------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | 674942-3000-4EB-0001 | Rev. 00 | Date 2020-07-30 |

3.3.8 Interim Care and Maintenance

Based on experience at abandoned sites in northern regions, it is assumed that a minimum period of time of 2 to 3 years is required to transfer ownership of the site to the authorities, finalize a Closure and Reclamation Plan, retain a water licence for closure, mobilize equipment to the site and conduct procurement activities to retain reclamation contractors (based on GNT, 2017). The Interim Care and Maintenance cost estimation is therefore based on a 3-year period and includes the annual surveillance and annual water treatment. Monitoring and surveillance costs (active closure) are presented in the Post Closure Monitoring and Maintenance section 3.4.2.

- > The annual operational cost for the interim water treatment is estimated at 692,676 \$ (see Temporary Water Treatment Plant Operation of section 3.3.7);
- > The annual cost related to surveillance, monitoring and inspection of the active closure period represents 1,072,197 \$, which corresponds to the annual monitoring and maintenance cost during the active closure period;
- > The total cost for three (3) years of care and maintenance is evaluated at 5,294,619 \$.

3.4 Indirect Costs

The indirect costs include the cost related to post-closure monitoring and maintenance, mobilization and demobilization, as well as some cost factors such as contingency, engineering, project management, health and safety / QA-QC / engagement costs and bonding / insurance.

Specific assumptions used for the financial security cost estimate are provided for each closure component in sections 3.4.1 to 3.4.3.

3.4.1 Mobilization / Demobilization

During the active closure, mobilization costs have been accounted for by allowing costs for mobilization and demobilization of equipment from site to Itivia Harbor (Rankin Inlet), the mobilization of workers to perform closure work, in addition to barge trips into and out of Itivia Harbor exclusively for Meliadine closure.

- > Mobilization and demobilization of heavy equipment (surface and underground) is based on a distance of 30 km along the AWAR and the Bypass Road from Meliadine to Itivia Harbor (Rankin Inlet). A contingency of 15% has been added to the number of mobile equipment to be demobilized to account for the additional equipment for surface mining not yet on site. Due to the limited capacity of the landfill, it was assumed that all mobile equipment will be demobilized off-site;
- > Lump sum of 1,000,000 \$ for one (1) demolition shear for buildings and infrastructures demolition;
- > Seasonal work for of 26 workers over three (3) years period (2028 to 2030), considering a six (6) months per year demolition / reclamation seasons, with associated accommodation and transportation costs;
- > Demobilization of 3,000 seacans from Meliadine to Itivia Harbor (Rankin Inlet). It was estimated there is approximately 6,000 seacans on site and that 50 % of them will still be on site at the beginning of the active closure;
- > Three (3) barge round trips are considered for seacans demobilization, demolition and hazardous material sent south (1 trip) and for equipment demobilization (2 trips), for a total cost of 3,000,000 \$.

3.4.2 Post-Closure

The post-closure costs are separated in two (2) main categories, the monitoring / inspection program and the site maintenance / surveillance. The closure period will extend over a three (3) years period. The post-closure activities will extent on a 10-year period. The cost related to site monitoring / inspection and maintenance / surveillance are presented below.

| | | | | |
|---|--|-----------------------------------|------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | 674942-3000-4EB-0001 | Rev. | Date | Page |
| | 00 | 2020-07-30 | 15 | |

The annual operation cost of the interim water treatment plan is not included in the post-closure costs as it is already accounted for in “Interim care and maintenance” for a period of three (3) years.

Monitoring and Inspections

- > One (1) annual geotechnical inspection is planned per year for 16,000 \$ – including one (1) week visit by one (1) specialized engineer, seven (7) days, twelve (12) hours per day at \$150/hour, plus 3,000 \$ of reporting work and associated travel and accommodation fees;
- > An estimated annual cost of 42,927 \$ for the surface water quality monitoring (in closure and post-closure), based on Meliadine water sampling program costs, as presented in **Appendix C**;
- > For active closure (2028 to 2030), an estimated annual cost of 955,000 \$ for general monitoring programs (i.e. aquatic, wildlife, air quality, noise monitoring program, vegetation study), based on Meliadine monitoring program costs (communication by AEM on November 9th, 2019);
- > For post-closure (2031 to 2037), an estimated annual cost of 477,500 \$ for general monitoring programs, corresponding to 50 % of the active closure monitoring programs cost.

Maintenance and Surveillance

- > For closure and post-closure, two (2) site caretakers provided with biweekly overnight visits, twelve (12) hours per day, 5 months of the year, along with annual allowances for a site vehicle and equipment (20,000 \$), accommodation and site maintenance (7,000 \$).

3.4.3 Other Indirect Costs

Other indirect costs are calculated based on a percentage of the direct costs total:

- > Project management and engineering fees are assumed at 5 % each of the direct closure costs;
- > Health and safety plans / monitoring, QA & QC and engagement costs (communication with stakeholders from the community) are assumed as 2 % of the direct closure costs;
- > Bonding / insurance fees are assumed as 1 % of the direct closure costs;
- > Finally, due to the current level of engineering and uncertainties, a contingency of 20 % of the direct closure costs has been provided for.

4.0 Comparison with 2019 Estimates

Table 4-1 lists the key differences between this cost estimate and the cost estimate prepared for the 2019 ICRP (SLI, 2019).

| | | | | | |
|---|--|--|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | | Prepared by: A. Lebel | | |
| | 674942-3000-4EB-0001 | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | | Rev. | Date | Page |
| | | | 00 | 2020-07-30 | 16 |

Table 4-1: Comparison between Meliadine 2019 and 2020 ICRP cost estimates

| Component Group | ICRP 2019 - Cost Estimate (\$) | ICRP 2020 - Cost Estimate (\$) | Differences between 2019 and 2020 estimates (\$) | Main Difference Explanations between 2020 and 2019 estimates |
|--|--------------------------------|--------------------------------|--|---|
| Open pit | \$1,704,963 | \$1,704,963 | \$0,00 | |
| <i>Tiriganiaq Pit 1</i> | \$1,388,171 | \$1,388,171 | \$0,00 | No change |
| <i>Tiriganiaq Pit 2</i> | \$316,792 | \$316,792 | \$0,00 | No change |
| Underground Mine | \$1,096,384 | \$1,096,384 | \$0,00 | |
| <i>Control Access</i> | \$612,004 | \$612,004 | \$0,00 | No change |
| <i>Remove Hazardous Materials</i> | \$434,380 | \$434,380 | \$0,00 | No change |
| Tailings Storage Facility | \$4,831,700 | \$4,831,700 | \$0,00 | No change |
| Rock Pile | \$307,350 | \$277,350 | \$(30,000) | In 2020 estimate: No instrumentation planned in WRSF2 |
| Buildings and Equipment | \$17,915,956 | \$19,974,815 | \$2,058,859 | |
| <i>Meliadine</i> | \$16,412,878 | \$18,467,437 | \$2,054,559 | In 2020 estimate: Addition of new buildings, infrastructures and facilities within the P-area laydown to be dismantled. Extension of the ore pad to be graded. Dismantling of roads to Discovery and other future deposits included. |
| <i>Itivia Harbor, AWAR & Bypass Road</i> | \$1,503,078 | \$1,507,378 | \$4,300 | In 2020 estimate: Addition of a small laydown area at Itivia Harbor for the treated saline effluent waterline diffuser to be graded. |
| Chemicals and Contaminated Soil Management | \$1,864,355 | \$ 2,359,406 | \$495,051 | In 2020 estimate: Includes volume of contaminated soil to be treated and heavily contaminated soil to transport for the new landfarm extension. Additional time for decontamination of the garage area in the P-area laydown is included. |



SNC • LAVALIN

TECHNICAL NOTE
Meliadine ICRP - Update 2020

674942-3000-4EB-0001

Prepared by: A. Lebel
 Reviewed by: E. Voyer, S. Pouliot

| Rev. | Date | Page |
|------|------------|------|
| 00 | 2020-07-30 | 17 |

| Component Group | ICRP 2019 - Cost Estimate (\$) | ICRP 2020 - Cost Estimate (\$) | Differences between 2019 and 2020 estimates (\$) | Main Difference Explanations between 2020 and 2019 estimates |
|--|--------------------------------|--------------------------------|--|--|
| Surface and Groundwater Management | \$1,446,713 | \$4,460,458 | \$3,013,745 | In 2020 estimate: Includes the closure requirement for the water management infrastructures related to the extension of the WRSF3: CP2 pond, 2 channels and CP2 diversion berm. Includes the dismantling of the saline effluent discharge into marine environment: waterline (41km), the outfall pipe and the diffuser. |
| Interim Care and Maintenance | \$5,294,620 | \$5,294,620 | \$0,00 | No change |
| Subtotal Direct Costs | \$34,462,041 | \$39,999,695 | \$5,537,654 | |
| Mobilization / Demobilization | \$6,942,680 | \$6,942,680 | \$0,00 | No change |
| Closure and Post-Closure Monitoring and Maintenance | \$6,737,523 | \$6,737,523 | \$0,00 | No change |
| Engineering (5%) | \$1,723,102 | \$1,999,985 | \$276,883 | Adjusted with direct costs in 2020 |
| Project Management (5%) | \$1,723,102 | \$1,999,985 | \$276,883 | Adjusted with direct costs in 2020 |
| Health and Safety Plans / Monitoring and QA/QC and Engagement Costs (2%) | \$689,241 | \$799,994 | \$110,753 | Adjusted with direct costs in 2020 |
| Bonding / Insurance (1%) | \$344,620 | \$399,997 | \$55,377 | Adjusted with direct costs in 2020 |
| Contingency (20%) | \$6,892,408 | \$7,999,939 | \$1,107,531 | Adjusted with direct costs in 2020 |
| Market Price Factor Adjustment (0%) | - \$ | - \$ | - \$ | No change |

| | | | | | |
|---|--|----|-----------------------------------|------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | | Prepared by: A. Lebel | | |
| | 674942-3000-4EB-0001 | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | | Rev. | Date | Page |
| | | 00 | 2020-07-30 | 18 | |

| Component Group | ICRP 2019 - Cost Estimate (\$) | ICRP 2020 - Cost Estimate (\$) | Differences between 2019 and 2020 estimates (\$) | Main Difference Explanations between 2020 and 2019 estimates |
|-------------------------|--------------------------------|--------------------------------|--|--|
| Subtotal Indirect Costs | \$25,052,677 | \$26,880,103 | \$1,827,426 | |
| GRAND TOTAL | \$59,514,717 | \$66,879,798 | \$7,365,081 | |

| | | | | |
|---|--|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | 674942-3000-4EB-0001 | Rev. | Date |
| | | 00 | 2020-07-30 | 19 |

5.0 References

AEM. Agnico Eagle Mines Limited (2015a). Preliminary Closure and Reclamation Plan, Version 1.0, 6513-CRP-01, April 2015.

AEM. Agnico Eagle Mines Limited (2015b). RECLAIM Model, Meliadine Gold Project 2015, excel file 150513 2AM-MEL----AEM Reclaim 7.0_Meliadine_sept 15-Rev2-IMLE.xlsm.

AEM. Agnico Eagle Mines Limited (2016). Whale Tail Pit Interim Closure and Reclamation Plan, Version WT, Report No. 1541520, June 2016.

AEM. Agnico Eagle Mines Limited (2018a). Meliadine Gold Project, Hazardous Materials Management Plan, Version 5, 6513-MPS-12, March 2018.

AEM. Agnico Eagle Mines Limited (2018b). Meliadine Gold Project, Borrow Pits and Quarries Management Plan, Version 6, 6513-MPS-04, March 2018.

AEM. Agnico Eagle Mines Limited (2019a). Tailings Storage Facility (TSF) Detailed Deposition Plan, 6515-583-163-REP-002, January 2019.

AEM. Agnico Eagle Mines Limited (2019b). Meliadine Gold Project, Landfarm Management Plan, Version 3, 6513-MPS-15, February 2019.

AEM. Agnico Eagle Mines Limited (2019c). Meliadine Gold Project, Landfill and Waste Management Plan, Version 7, 6513-MPS-06, March 2019.

AEM. Agnico Eagle Mines Limited (2019d). Design Report Meliadine Saline Pond #3 (SP-3), Prepared by WSP Canada Inc., 6528-680-132-REP-002, March 2019.

AEM. Agnico Eagle Mines Limited (2019e). Meliadine Gold Project 2018 Annual Report, March 2019.

AEM. Agnico Eagle Mines Limited (2020a). Meliadine Gold Project 2019 Annual Report, April 2020.

AEM. Agnico Eagle Mines Limited (2020b). Meliadine Gold Project, Groundwater Management Plan, Version 5, April 2020.

AEM (2020c). FEIS Addendum - Treated Groundwater Effluent Discharge into Marine Environment, Rankin Inlet, April 2020, Version 2

AEM (2020d). Agnico Eagle Mines Limited. (July) Meliadine Gold Project, Water Management Plan, Version 10

Government of Northwest Territories (2017). RECLAIM 7.0, User Manual, Revised November 2017.

Nunavut Water Board (2016). Water Licence No: 2AM-MEL1631, issued on April 1st, 2016.

SLI (2018). SNC-Lavalin. Report No. 654769 (June). Meadowbank Interim Closure and Reclamation Plan Update 2018.

SLI (2019). SNC-Lavalin. Report 668523-4000-4EER-0001-00. Meliadine Interim Closure and Reclamation Plan 2019.

SLI (2020a). SNC-Lavalin. Report 662987-5000-4EER-0001- Version 01. Meadowbank Interim Closure and Reclamation Plan Update 2019.

SLI (2020b). SNC-Lavalin. Report 674942-4000-40ER-0001-00. Reclamation Work and Costs - Waterline for Treated Groundwater Effluent Discharge.

| | | | | |
|---|--|-----------------------------------|------------|------|
|  SNC • LAVALIN | TECHNICAL NOTE Meliadine ICRP - Update 2020 | Prepared by: A. Lebel | | |
| | | Reviewed by: E. Voyer, S. Pouliot | | |
| | | 674942-3000-4EB-0001 | Rev. | Date |
| | | 00 | 2020-07-30 | 20 |

Tetra Tech (2017a). Construction Summary (As-Built) Report for Saline Water Storage/Transfer Pond and Berm, Meliadine Gold Project, Revision 0, AEM number 6515-E-132-007-132-REP-006, February 2017.

Tetra Tech (2017b). Design Report for Channel 1, Berm 1 and Culvert 2, Meliadine Project, Nunavut, Tetra Tech number 28920, AEM number 6515-C-235-007-230-REP-001, February 2017.

Tetra Tech (2017c). Construction Summary (As-Built) Report for Channel 1 and Culvert 13, 1, 2, 15, 16, Tetra Tech number 28920, AEM number 6515-E-132-007-132-REP-018, February 2017.

Tetra Tech (2017d). Construction Summary (As-Built) Report for Channel 5, Meliadine Gold Project, Revision A, AEM number 6515-E-132-007-132-REP-008, February 2017.

Tetra Tech (2017e). Design Report for CP3, CP4, CP Berms, Berm 2, Channel 3, and Channel 4, Meliadine Project, Nunavut, AEM number 6515-E-132-007-132-REP-017. June 2017.

Tetra Tech (2017f). Construction Summary (As-Built) Report for Channel 2, Meliadine Project, Nunavut, Tetra Tech number 28920, AEM number 6515-C-230-005-230-REP-003, July 2017.

Tetra Tech (2017g). Design Report for Channel 7 and Channel 8, Meliadine Project, Nunavut, Tetra Tech number 28920, AEM number 6515-C-235-007-230-REP-002, September 2017.

Tetra Tech (2017h). Construction Summary (As-Built) Report for Dike D-CP1, Meliadine Gold Project, Nunavut, Revision 0, AEM number 6515-E-132-004-132-REP-012, October 2017.

Tetra Tech (2017i). Construction Summary (As-Built) Report for Dike D-CP5, Meliadine Gold Project, Nunavut, Revision 0, AEM number 6515-E-132-007-132-REP-013, October 2017.

Tetra Tech (2017j). Construction Summary (As-Built) Report for Operational Landfill (Stage 1), Meliadine Project, Nunavut, Tetra Tech number 28920, AEM number 6515-E-132-007-132-REP-014, December 2017.

Tetra Tech (2017k). Construction Summary (As-Built) Report for Berm 3, Meliadine Project, Nunavut, Tetra Tech number 28920, AEM number 6515-E-132-007-132-REP-015, December 2017.

Tetra Tech (2020). IFR Prefeasibility Level Design_WRSF3&Water Management Infrastructure 07072020, Meliadine Project, July 2020 Water License Amendment, July 03 2020.



SNC • LAVALIN

674942-3000-4EB-0001

Appendix A

RECLAIM 7.0

SUMMARY OF COSTS

| CAPITAL COSTS | COMPONENT NAME | COST | LAND LIABILITY | WATER LIABILITY |
|--|---------------------------------|---------------------|-----------------------|------------------------|
| OPEN PIT | Tiriganiaq Pit 1 | \$1 388 171 | \$694 085 | \$694 085 |
| | Tiriganiaq Pit 2 | \$316 792 | \$158 396 | \$158 396 |
| UNDERGROUND MINE | Tiriganiaq | \$1 096 384 | \$523 192 | \$573 192 |
| TAILINGS FACILITY | Tailings Storage Facility | \$4 831 700 | \$2 415 850 | \$2 415 850 |
| ROCK PILE | WRSF 1 | \$247 350 | \$123 675 | \$123 675 |
| | WRSF 2 (removed from planning) | \$0 | \$0 | \$0 |
| | WRSF 3 | \$30 000 | \$15 000 | \$15 000 |
| BUILDINGS AND EQUIPMENT | Meliadine | \$18 467 437 | \$9 233 718 | \$9 233 718 |
| | ITIVIA + Road | \$1 507 378 | \$728 689 | \$778 689 |
| CHEMICALS AND CONTAMINATED SOIL MANAGEMENT | | \$2 359 406 | \$1 179 703 | \$1 179 703 |
| SURFACE AND GROUNDWATER MANAGEMENT | | \$4 460 458 | - | \$4 460 458 |
| INTERIM CARE AND MAINTENANCE | | \$5 294 620 | - | \$5 294 620 |
| | SUBTOTAL: Capital Costs | \$39 999 695 | \$15 072 309 | \$24 927 386 |
| | PERCENT OF SUBTOTAL | | 38% | 62% |
| INDIRECT COSTS | | COST | LAND LIABILITY | WATER LIABILITY |
| MOBILIZATION/DEMOBILIZATION | | \$6 942 680 | \$2 616 075 | \$4 326 605 |
| CLOSURE MONITORING AND MAINTENANCE | | \$3 032 829 | \$1 142 802 | \$1 890 027 |
| POST CLOSURE MONITORING AND MAINTENANCE | | \$3 704 694 | \$1 395 968 | \$2 308 726 |
| ENGINEERING | 5% | 1 999 985 \$ | \$753 615 | \$1 246 369 |
| PROJECT MANAGEMENT | 5% | \$1 999 985 | \$753 615 | \$1 246 369 |
| HEALTH AND SAFETY PLANS/MONITORING & QA/QC | 2% | \$799 994 | \$301 446 | \$498 548 |
| BONDING/INSURANCE | 1% | \$399 997 | 150 723,09 \$ | \$249 274 |
| CONTINGENCY | 20% | \$7 999 939 | \$3 014 462 | \$4 985 477 |
| MARKET PRICE FACTOR ADJUSTMENT | 0% | \$0 | \$0 | \$0 |
| | SUBTOTAL: Indirect Costs | \$26 880 103 | \$10 128 707 | \$16 751 395 |
| TOTAL COSTS | | \$66 879 798 | \$25 201 016 | \$41 678 781 |

| Open Pit Name: Tiriganiaq Pit 1 Pit # 1 | | | | | | | | | | Open Pit Name: Tiriganiaq Pit 2 Pit # 2 | | | | | | | | | |
|---|---|---------|-----------|-----------|----------------------|-------------|-------------|------------|------------|---|---|---------|----------|------------|----------------------|---------------|-------------|------------|------------|
| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost | % Land Cost | Water Cost | | ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost | % Land Cost | Water Cost | |
| CONTROL ACCESS | | | | | | | | | | CONTROL ACCESS | | | | | | | | | |
| Fence | | m | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Fence | | m | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Signs | One sign every 150 m | each | 17 | SH | \$37.08 | \$630 | 50% | \$315 | \$315 | Signs | every 150 m | each | 8 | SH | \$37.08 | \$297 | 50% | \$148 | \$148 |
| Berm at crest | Perimeter = 2523 m x 2.5 m ² (1m high berm with 1.5H:1V slope and 1 m width on | m3 | 6308 | DRH | \$2.40 | \$15 139 | 50% | \$7 570 | \$7 570 | Berm at crest | Perimeter = 1134 m x 2.5 m ² (1m high berm v | m3 | 2835 | DRH | \$2.40 | \$6 804 | 50% | \$3 402 | \$3 402 |
| Rock Barricade at ramp | Assuming 20 m width ramp and barricade length of 5 m (2m thick) | m3 | 200 | DRH | \$2.40 | \$480 | 50% | \$240 | \$240 | Rock Barricade at ramp | Assuming 20 m width ramp and barricade len | m3 | 200 | DRH | \$2.40 | \$480 | 50% | \$240 | \$240 |
| Other | | | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Other | | | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| STABILITY STUDY | | | | | | | | | | STABILITY STUDY | | | | | | | | | |
| Conduct stability and setback study | | allow | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Conduct stability and setback study | | allow | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| STABILIZE SLOPES | | | | | | | | | | STABILIZE SLOPES | | | | | | | | | |
| Off-load crest, soil A | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Off-load crest, soil A | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Off-load crest, soil B | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Off-load crest, soil B | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Doze/trim overburden at crest | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Doze/trim overburden at crest | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Drill & blast pit crest | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Drill & blast pit crest | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Buttress slope | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Buttress slope | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Other | | | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| COVER/CONTOUR SLOPES | | | | | | | | | | COVER/CONTOUR SLOPES | | | | | | | | | |
| Place fill, soil A | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Place fill, soil A | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Place fill, soil B | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Place fill, soil B | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Rip rap | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Rip rap | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Vegetate slopes | | ha | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Vegetate slopes | | ha | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Vegetate pit floor | | ha | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Vegetate pit floor | | ha | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Other | | | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| CONSTRUCT DIVERSION DITCHES | | | | | | | | | | CONSTRUCT DIVERSION DITCHES | | | | | | | | | |
| Excavate ditches -soil | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Excavate ditches -soil | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Excavate ditches -rock | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Excavate ditches -rock | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Rip rap in channel base | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Rip rap in channel base | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| CONSTRUCT SPILLWAY | | | | | | | | | | CONSTRUCT SPILLWAY | | | | | | | | | |
| Excavate channel | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Excavate channel | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Concrete | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Concrete | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Rip rap | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Rip rap | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Other | | | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| RECLAIM QUARRIES | | | | | | | | | | RECLAIM QUARRIES | | | | | | | | | |
| Contour slopes | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Contour slopes | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Place overburden | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Place overburden | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Vegetate | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Vegetate | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| FLOOD PIT-Capital | | | | | | | | | | FLOOD PIT-Capital | | | | | | | | | |
| Remove stationary equipment (sump pumps) | | each | 1 | PRH | \$6 742.00 | \$6 742 | 50% | \$3 371 | \$3 371 | Remove stationary equipment (sump pumps) | | each | 1 | PRH | \$6 742.00 | \$6 742 | 50% | \$3 371 | \$3 371 |
| Remove dewatering pipeline | | m | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Remove dewatering pipeline | | m | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Remove power lines | | each | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Remove power lines | | each | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Construct diversion ditches | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Construct diversion ditches | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| -Ditch, mat1 A | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | -Ditch, mat1 A | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| -Ditch, mat1 B | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | -Ditch, mat1 B | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Construct embankment/dam | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Construct embankment/dam | | m3 | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Supply/install pump station and piping system | From ICRP Amaruq 2016, assuming 80% of the cost if for Pit 1 | each | 1 | AEM | \$400 000.00 | \$400 000 | 50% | \$200 000 | \$200 000 | Supply/install pump station and piping system | From ICRP Amaruq 2016, assuming 20% of t | each | 1 | AEM | \$100 000.00 | \$100 000 | 50% | \$50 000 | \$50 000 |
| Piping installation | 5 km of pipes from freshwater intake to pits | m | 5000 | PLIL | \$50.00 | \$250 000 | 50% | \$125 000 | \$125 000 | Piping installation | 500 m additional | m | 500 | PLIL | \$50.00 | \$25 000 | 50% | \$12 500 | \$12 500 |
| Supply/install pump | | each | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Supply/install piping system | | each | 0 | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Remove pump post-closure | | each | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Remove pump post-closure | | each | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Remove piping post-closure | | m | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Remove pipeline post-closure | | m | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| FLOOD PIT-Annual Cost | | | | | | | | | | FLOOD PIT-Annual Cost | | | | | | | | | |
| Operate pumps (power) | | each | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Operate pumps (power) | | each | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Maintain pump/piping | 2 skilled labourers x 12hrs days, 4 month/yr | anhours | 2304 | MBK | \$49.60 | \$114 278 | 50% | \$57 139 | \$57 139 | Maintain pump/piping | 2 skilled labourers x 12hrs days, 4 month/yr | anhours | 576 | MBK | \$49.60 | \$28 570 | 50% | \$14 285 | \$14 285 |
| Annual Pump Servicing | 2x Manufacturer Consultants x 12 hours day x 7 days/yr | \$/h | 134.4 | MBK | \$120.00 | \$16 128 | 50% | \$8 064 | \$8 064 | Annual Pump Servicing | 2x Manufacturer Consultants x 12 hours day x | \$/h | 33.6 | MBK | \$120.00 | \$4 032 | 50% | \$2 016 | \$2 016 |
| Pump Servicing Travel Allowance | Round Trip Fligh/person | visits | 1.6 | MBK | \$4 000.00 | \$6 400 | 50% | \$3 200 | \$3 200 | Pump Servicing Travel Allowance | Round Trip Fligh/person | visits | 0.4 | MBK | \$4 000.00 | \$1 600 | 50% | \$800 | \$800 |
| Accommodations | 120 days x 2 skilled labourers + 7 days x 2 Consultants | \$/days | 203.2 | ACCML | \$100.00 | \$20 320 | 50% | \$10 160 | \$10 160 | Accommodations | 120 days x 2 skilled labourers + 7 days x 2 Coandays | \$/days | 50.8 | ACCML | \$100.00 | \$5 080 | 50% | \$2 540 | \$2 540 |
| Passive/biological additives | | \$/ha | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Passive/biological additives | | \$/ha | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Passive additives purchase and shipping | | tonne | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 | Passive additives purchase and shipping | | tonne | | #N/A | \$0.00 | \$0 | 50% | \$0 | \$0 |
| Water from Meliadine Lake | 9.2Mm ³ /3 years | m3 | 3066666.7 | MBK | \$0.03 | \$81 267 | 50% | \$40 633.5 | \$40 633.5 | Water from Meliadine Lake | 2.25Mm ³ /3 years | m3 | 750000 | MBK | \$0.03 | \$19 875 | 50% | \$9 937.5 | \$9 937.5 |
| | | | | | Annual pumping costs | \$238 393 | | | | | | | | | Annual pumping costs | \$59 157 | 50% | \$29 578.5 | \$29 578.5 |
| Number of years of pump flooding | | years | 3 | | | | | | | Number of years of pump flooding | | years | 3 | | | | | | |
| | | | | | Total pumping costs | \$715 179 | 50% | \$357 590 | \$357 590 | | | | | | Total pumping costs | 177 469.80 \$ | 50% | \$88 735 | \$88 735 |
| | | | | | Total | \$1 388 171 | | \$694 085 | \$694 085 | | | | | | Total | \$316 792 | | \$158 396 | \$158 396 |
| | | | | | % of Total | | | 50% | 50% | | | | | % of Total | | | 50% | 50% | |

| 1 Tailings Impoundment Name: | | Tailings Storage Facility | | | Pond # 1 | | | |
|---|---|---------------------------|----------|-----------|-------------|-------------------------------------|-------------|-------------------------|
| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | % Cost Land Land Cost Water Cost | | |
| CONTROL ACCESS | | | | | | | | |
| Fence | | m | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Signs | | each | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Berm | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Block roads | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| STABILIZE EMBANKMENT(S) | | | | | | | | |
| Toe buttress, drainage layer | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Toe buttress, bulk fill | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Rip rap | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Vegetate | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Raise crest | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Flatten slopes | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| COVER TAILINGS | | | | | | | | |
| Grade/shape tailings surface | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Liner bedding | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Subgrade preparation - compact | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Supply geotextile/geosynthetic | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Install geotextile/geosynthetic | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Soil cover | Area top of TSF = 15 400 m² x 0.5 m thick C | m3 | 77000 | SB3L | \$5.10 | \$392 700 | 50% | \$196 350 \$196 350 |
| Rock cover | Area top of TSF = 15 400 m² x 2.5 m thick V | m3 | 385000 | RB1L | \$11.40 | \$4 389 000 | 50% | \$2 194 500 \$2 194 500 |
| Vegetate | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| BURY PAG ROCK | | | | | | | | |
| Relocate PAG rock | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Place cover over PAG rock | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Raise crest of dam | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| STABILIZE DECANT SYSTEM | | | | | | | | |
| Excavate and replace | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Plug/backfill with concrete or clay | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| REMOVE TAILINGS DISCHARGE | | | | | | | | |
| Cyclones | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Pipe | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Remove reclaim barge | | allow | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| CONSTRUCT DIVERSION DITCHES | | | | | | | | |
| Excavate ditches -soil | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Excavate ditches -rock | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Rip rap in channel base | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| FLOOD TAILINGS | | | | | | | | |
| Doze tailings to final contour | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Raise crest of dam | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| UPGRADE SPILLWAY | | | | | | | | |
| Excavate channel, rock | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Excavate channel, soil | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Concrete | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Rip rap | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| CONSTRUCT SEEPAGE COLLECTION POND | | | | | | | | |
| Excavate seepage collection pond | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Doze & spread excavated material | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Vegetate spread material | | ha | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Bedding layer | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Supply geomembrane | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Install geomembrane | | m2 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Erosion protection layer | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| INSTALL GROUNDWATER COLLECTION SYSTEM | | | | | | | | |
| Excavate/install sumps | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Install pumping wells | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Install pumps/pipelines/power supply | | LS | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| SPECIALIZED ITEMS | | | | | | | | |
| Install permanent instrumentation, supply & au moins 5 ou un peu plus | | each | 5 | MBK | \$10 000,00 | \$50 000 | 50% | \$25 000 \$25 000 |
| Install permanent instrumentation, drilling | | each | | #N/A | \$0.00 | \$0 | | \$0 |
| TREAT SEEPAGE - see "Water Management" and "Water Treatment" | | | | | | | | |
| TREAT SUPERNATANT | | | | | | | | |
| Pump water | | m3 | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Equipment maintenance and parts | | allow | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Supply reagents | | tonne | | #N/A | \$0.00 | \$0 | \$0 | \$0 |
| Annual treatment costs | | | | | | \$0 | | |
| Number of years of treatment | | years | | | | | | |
| Total treatment costs | | | | | | \$0 | | |
| Total | | | | | | \$4 831 700 | \$2 415 850 | \$2 415 850 |
| % of Total | | | | | | | 50% | 50% |

* for construction of passive treatment system refer to "Water Management"

| 1 | Underground Mine Name | Tiriganiaq | UG Mine # 1 | | | | | | |
|--|---|------------|-------------|-------|-------------------|-------------|-----------|------------|-----------|
| ACTIVITY/MATERIAL | Notes | Unit | Qty | Code | Unit Cost | Cost % Land | Land Cost | Water Cost | |
| CONTROL ACCESS | | | | | | | | | |
| Fence | | m | | #N/A | \$0.00 | \$0 | \$0 | \$0 | |
| Signs | One sign per portal | each | 2 | SH | \$37.08 | \$74 | 50% | \$37 | \$37 |
| Block roads | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Berm | | m3 | | RB1H | \$17.05 | \$0 | 100% | \$0 | \$0 |
| Remove the portal (TTOG STEEL) | cut, remove and dispose in landfill | m2 | 1980 | BRS1L | \$45.00 | \$89 100 | 50% | \$44 550 | \$44 550 |
| Remove the portal (concrete) | break, remove and dispose in landfill | m2 | 3300 | BRCH | \$65.00 | \$214 500 | 50% | \$107 250 | \$107 250 |
| Backfill portal #1 + Contour portal area | 105m length with slope x 8m deep x 30m w | m3 | 12 600 | SB1H | \$5.90 | \$74 340 | 50% | \$37 170 | \$37 170 |
| Backfill portal #2 + Contour portal area | 116m length with slope x 15m deep x 30m w | m3 | 26 100 | SB1H | \$5.90 | \$153 990 | 50% | \$76 995 | \$76 995 |
| Cap bulkhead , pit portal | | each | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Plug portal #2 | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Raises (Cap and building demolition) | 4 raises total - Concrete | m2 | 4 | SNC | \$20 000.00 | \$80 000 | 50% | \$40 000 | \$40 000 |
| Cap shaft #2 | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Backfill adits | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Backfill open stope | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Concrete cap over open stope | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Contour portal area | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| REMOVE HAZARDOUS MATERIALS | | | | | | | | | |
| Remove hazardous materials, U/G labor | 2 laborers, 12hr/day, 3 months | hour | 2 160 | scoop | \$170.00 | \$367 200 | 50% | \$183 600 | \$183 600 |
| Remove/decontam. stationary & elect. equip | | hour | 72 | mechl | \$49.00 | \$3 528 | 50% | \$1 764 | \$1 764 |
| Remove/decontam. mobile equipment | off site * Barge | hour | 1 248 | mechl | \$49.00 | \$61 152 | 50% | \$30 576 | \$30 576 |
| Remove misc. haz. mat & explosives | | kg | 250 | SNC | \$10.00 | \$2 500 | 50% | \$1 250 | \$1 250 |
| Other | | total | | SNC | \$0.00 | \$0 | 50% | \$0 | \$0 |
| INSTALL BULKHEADS | | | | | | | | | |
| Bulkheads to control water flow | | each | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Grout bulkhead | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| FLOOD MINE | | | | | | | | | |
| Supply/install pump | | each | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Supply/install piping system | | each | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Operate pumps to flood workings | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| INSTALL GROUNDWATER COLLECTION SYSTEM | | | | | | | | | |
| Excavate/install sumps | | m2 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Install pumping wells | | m3 | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Install pumps/pipelines/power supply | | LS | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| SPECIALIZED ITEMS | | | | | | | | | |
| Install water quality monitoring pipes | | each | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Install permanent pumping system | | each | | #N/A | \$0.00 | \$0 | | \$0 | \$0 |
| Install permanent instrumentation | | each | 5 | MBK | \$10 000.00 | \$50 000 | | \$0 | \$50 000 |
| | | | | | Total | \$1 096 384 | | \$523 192 | \$573 192 |
| | | | | | % of Total | | | 48% | 52% |

| Rock Pile Name: WRSF 1 | | | | | | | | | | Rock Pile Name: WRSF 2 (removed from planning) | | | | | | | | | | Rock Pile Name: WRSF 3 | | | | | | | | | |
|---|--|-------|-------|----------|-----------|-----------|--------|-----------|------------|--|--|-------|-------|----------|-----------|-----------|--------|-----------|------------|------------------------|--|-------|-------|----------|-----------|-----------|--------|-----------|------------|
| ACTIVITY/MATERIAL | | Notes | Units | Quantity | Cost Code | Unit Cost | % Cost | Land Cost | Water Cost | ACTIVITY/MATERIAL | | Notes | Units | Quantity | Cost Code | Unit Cost | % Cost | Land Cost | Water Cost | ACTIVITY/MATERIAL | | Notes | Units | Quantity | Cost Code | Unit Cost | % Cost | Land Cost | Water Cost |
| STABILISE SLOPES | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Flatten slopes with dozer | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Flatten "bubble dump" areas | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Divert runoff, ditch mat1 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Divert runoff, ditch mat1 B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Toe buttress, drain mat1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Toe buttress, fill mat1 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Toe buttress, fill mat1 B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Grade WRSF 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.0 m over 50 % of WRSF 1 footprint (41.4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 207000 DRL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$1.05 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$217,350 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 50% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$108,675 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$108,675 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| COVER ROCK PILE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Subgrade preparation - close surface | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Soil cover - excavate haul spread/compact | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rock cover - excavate haul & spread | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate downslope drainage channel & chute | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rip rap drainage channel and chute | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vegetate | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VERY LOW PERMEABILITY COVER (in addition to above) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Linear subgrade preparation - compact | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply geomembrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install geomembrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Protective cover - excavate haul spread/compact | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vegetate | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install infiltration/seepage instrumentation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCT DIVERSION DITCHES | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate ditches - soil | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate ditches - rock | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rip rap in channel base | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCT SEEPAGE COLLECTION POND | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate seepage collection pond | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Doze & spread excavated material | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vegetate spread material | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bedding layer | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply geomembrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install geomembrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erosion protection layer | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| INSTALL GROUNDWATER COLLECTION SYSTEM | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate/install sumps | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install pumping wells | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install pumps/pipelines/power supply | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RELOCATE DUMPS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Load, haul, dump or doze | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Add lime | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contour reclaimed area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SPECIALIZED ITEMS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install permanent instrumentation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install permanent instrumentation, drilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TREAT ROCK PILE SEEPAGE - see "Water Treatment" | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HEAP LEACH SEEPAGE TREATMENT - Cyanide Detox | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cyanide destruction water treatment pumping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reagents | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Electrician/mechanic to maintain treatment plant | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Equipment maintenance and parts | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Annual treatment costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Number of years of treatment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total treatment costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HEAP LEACH SEEPAGE TREATMENT - ARDML** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Upgrade/modify pumping system - report to WTP | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| % of Total | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$247,350 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$123,675 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$123,675 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 50% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 50% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| STABILISE SLOPES | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Flatten slopes with dozer | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Flatten "bubble dump" areas | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Divert runoff, ditch mat1 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Divert runoff, ditch mat1 B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Toe buttress, drain mat1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Toe buttress, fill mat1 A | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Toe buttress, fill mat1 B | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Grade WRSF 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1.0 m over 50 % of WRSF 1 footprint (41.4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 207000 DRL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$1.05 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$217,350 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 50% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$108,675 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$108,675 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| COVER ROCK PILE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Subgrade preparation - close surface | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Soil cover - excavate haul spread/compact | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rock cover - excavate haul & spread | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate downslope drainage channel & chute | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rip rap drainage channel and chute | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vegetate | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| VERY LOW PERMEABILITY COVER (in addition to above) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Linear subgrade preparation - compact | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply geomembrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install geomembrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Protective cover - excavate haul spread/compact | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vegetate | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install infiltration/seepage instrumentation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCT DIVERSION DITCHES | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate ditches - soil | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate ditches - rock | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rip rap in channel base | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CONSTRUCT SEEPAGE COLLECTION POND | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate seepage collection pond | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Doze & spread excavated material | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Vegetate spread material | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bedding layer | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Supply geomembrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install geomembrane | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Erosion protection layer | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| INSTALL GROUNDWATER COLLECTION SYSTEM | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Excavate/install sumps | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install pumping wells | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install pumps/pipelines/power supply | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RELOCATE DUMPS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Load, haul, dump or doze | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Add lime | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Contour reclaimed area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SPECIALIZED ITEMS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install permanent instrumentation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Install permanent instrumentation, drilling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TREAT ROCK PILE SEEPAGE - see "Water Treatment" | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HEAP LEACH SEEPAGE TREATMENT - Cyanide Detox | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cyanide destruction water treatment pumping | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reagents | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Electrician/mechanic to maintain treatment plant | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Equipment maintenance and parts | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Annual treatment costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Number of years of treatment | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total treatment costs | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| HEAP LEACH SEEPAGE TREATMENT - ARDML** | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Upgrade/modify pumping system - report to WTP | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| % of Total | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$247,350 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$123,675 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| \$123,675 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 50% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 50% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

* For construction of passive treatment system refer to "Water Management". ARDML seepage treatment becomes post-closure water treatment cost

* For construction of passive treatment system refer to "Water Management". ARDML seepage treatment becomes post-closure water treatment cost

* For construction of passive treatment system refer to "Water Management". ARDML seepage treatment becomes post-closure water treatment cost

1 Chemicals/Soil Area Name:

Note: The procedures, equipment and packaging for clean up and removal of chemicals or contaminated soils are highly dependent on the nature of the chemicals and their existing state of containment. Government guidelines should be consulted on an individual chemical basis. Any estimate made here should be considered very rough unless specific evaluations have been conducted.

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | % | | |
|---|---------------------------|---------|----------|-----------|-------------------|-------------|-------------|-------------|
| | | | | | | Cost Land | Land Cost | Water Cost |
| HAZARDOUS MATERIALS AUDIT | | | | | | | | |
| Hazardous materials audit | | mandays | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Phase 1 audit | | each | 1 | MBK | \$7 500,00 | \$7 500 | 50% | \$3 750 |
| Phase 2 audit | | each | 1 | MBK | \$50 000,00 | \$50 000 | 50% | \$25 000 |
| BUILDING DECONTAMINATION & CONSOLIDATION OF HAZARDOUS MATERIALS | | | | | | | | |
| Environmental technician/coordinator | | mandays | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Decontaminate: oil, fuel and glycol systems | | mandays | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Decontaminate maintenance shop | | h | 140 | journeyh | \$71,79 | \$10 051 | 50% | \$5 025 |
| Decontaminate power plant | | h | 140 | journeyh | \$71,79 | \$10 051 | 50% | \$5 025 |
| Decontaminate bulk fuel storage | | h | 140 | journeyh | \$71,79 | \$10 051 | 50% | \$5 025 |
| Decontaminate emulsion plant | | h | 36 | journeyh | \$71,79 | \$2 584 | 50% | \$1 292 |
| Decontaminate garage in P-area Laydown | | h | 140 | journeyh | \$71,79 | \$10 051 | 50% | \$5 025 |
| Decontaminate offices/warehouse/accom | | mandays | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Removal of asbestos siding on buildings | | m2 | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Removal of friable asbestos on equipment | | m2 | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| HAZARDOUS MATERIALS REMOVAL | | | | | | | | |
| Waste oils | | litre | 40000 | ORL | \$0,43 | \$17 200 | 50% | \$8 600 |
| Waste fuel | Type 1, e.g. diesel dregs | litre | 235910 | ORL | \$0,43 | \$101 441 | 50% | \$50 721 |
| Waste batteries | | each | 1 | MBK | \$3 000,00 | \$3 000 | 50% | \$1 500 |
| Mill and water treatment reagents | | kg | 339887 | PCRH | \$2,50 | \$849 718 | 50% | \$424 859 |
| Assay & environmental lab reagents | | kg | 10000 | pcrh | \$2,50 | \$25 000 | 50% | \$12 500 |
| Machine shop paints, solvents etc | | litre | 7500 | EXPLO | \$1,50 | \$11 250 | 50% | \$5 625 |
| Glycol | | kg | 60000 | PCRH | \$2,50 | \$150 000 | 50% | \$75 000 |
| Process reagents | | kg | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Nuclear sources | | allow | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Other hazardous materials | | allow | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| HAZARDOUS MATERIALS | | | | | | | | |
| Transportation to disposal facility | | allow | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Disposal fees | | allow | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| CONTAMINATED SOILS | | | | | | | | |
| Contam. soil investigation - Phase 1 | | each | 1 | MEL | \$25 000,00 | \$25 000 | 50% | \$12 500 |
| Contam. soil investigation - Phase 2 | | each | 1 | MEL | \$100 000,00 | \$100 000 | 50% | \$50 000 |
| CONTAMINATED SOIL REMOVAL | | | | | | | | |
| Excavate, load, haul to biopile or: Excavate and transport to landfarm | | m3 | 700 | SC4L | \$9,30 | \$6 510 | 50% | \$3 255 |
| Remediate on-site at biopile or: Manage hydrocarbon reme landfarm | | m3 | 5000 | CSRL | \$47,00 | \$235 000 | 50% | \$117 500 |
| Remediate on-site at biopile or: Manage hydrocarbon remediation at facility (new landfarm area) | landfarm | m3 | 5000 | CSRL | \$47,00 | \$235 000 | 50% | \$117 500 |
| Reagents/stabilizing agent | | m2 | | #N/A | \$0,00 | \$0 | 50% | \$0 |
| Excavate and transport to offsite facility | | m3 | 250 | | \$1 000,00 | \$250 000 | 50% | \$125 000 |
| Excavate and transport to offsite facility (new landfarm area) | | m3 | 250 | | \$1 000,00 | \$250 000 | 50% | \$125 000 |
| Contour decontaminated area | | m3 | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| CONTAMINATED SOIL VERY LOW PERMEABILITY COVER | | | | | | | | |
| Supply geomembrane, HDPE, ES3, GCL | | m2 | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Upper and lower bedding layers | | m3 | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Install geomembrane, HDPE, ES3, GCL | | m2 | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Erosion protection layer | | m3 | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Vegetate | | m2 | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Install infiltration/seepage instrumentation | | allow | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| Other | | | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| OTHER | | | | | | | | |
| | | | | #N/A | \$0,00 | \$0 | \$0 | \$0 |
| | | | | | Total | \$2 359 406 | \$1 179 703 | \$1 179 703 |
| | | | | | % of Total | | 50% | 50% |

| 2 | | Building / Equip Name: | Meladine | Bldg / Equip #J | | | | Building / Equip Name: | | | | ITVIA + Road | Bldg / Equip #AWAR / ITVIA | | | | | | | | |
|---|--|------------------------|----------|-----------------|-------------|-------------|-----------|------------------------|-------------|--|---|--|---|----------------|----------|-------------|------------|-------------|-----------|------------|-----------|
| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost % Land | Land Cost | Water Cost | Cost % Land | Land Cost | Water Cost | ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost % Land | Land Cost | Water Cost | |
| DISPOSE MOBILE EQUIPMENT (surts) | | | | | | | | | | | | DISPOSE MOBILE EQUIPMENT | | | | | | | | | |
| Dispose and ship off-site | | allow | #N/A | #N/A | \$0.00 | \$0 | \$0 | \$0 | | | | Dispose and ship off-site | | allow | #N/A | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 |
| Dispose on-site | | allow | #N/A | #N/A | \$0.00 | \$0 | \$0 | \$0 | | | | Dispose on-site | | allow | #N/A | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 |
| Decontaminate on-site | | hours | 1739 | mechN | \$49.00 | \$85 211 | 50% | \$42 606 | \$42 606 | 189 x 8 hours (15% more for pit equip) | \$1512 / 227 | Decontaminate on-site | | manhours | #N/A | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 |
| REMOVE BUILDINGS - see note below | | | | | | | | | | | | REMOVE BUILDINGS - see note below | | | | | | | | | |
| Accommodation Complex | doms, corridors, kitchen, laundry, dry, rec hall, ERT | m2 | 15915 | BR51L | \$45.00 | \$716 175 | 50% | \$358 088 | \$358 088 | RECLAIM 2015 | | Accommodation Complex | doms, corridors, kitchen, laundry, dry, rec hall, ERT | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Main Building process plant | Assuming 5000 TPD plant | m2 | 148212 | BR51H | \$65.00 | \$9 633 780 | 50% | \$4 816 890 | \$4 816 890 | RECLAIM 2015 | | Process Facilities | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Crusher and conveyor | | m2 | 1524 | BR51L | \$45.00 | \$68 564 | 50% | \$34 282 | \$34 282 | | | Offices, Repair, Lab, Warehouse | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Tire Shop | | m2 | 134 | BR51L | \$45.00 | \$6 030 | 50% | \$3 015 | \$3 015 | | | Storage Facilities | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Offices, Repair, Lab, Warehouse (MSB) | workers dry | m2 | 21454 | BR51L | \$45.00 | \$965 435 | 50% | \$482 718 | \$482 718 | | | Water and Wastewater Treatment Facilities | RO treatment plant, EWTP, SWTP, STP, WTP | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Storage Facilities | | m2 | BR51L | \$45.00 | \$0 | \$0 | \$0 | \$0 | | | Water and Wastewater Treatment Facilities | Pumping systems | m3 | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Sewage Water Treatment Facilities | | m2 | 311 | BR51L | \$45.00 | \$14 004 | 50% | \$7 002 | \$7 002 | 6515-5883-163-Fig-001-ACAD-Figure1.dwg | | UG Heating Plant | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Effluent water treatment facilities | | m2 | 1182 | BR51L | \$45.00 | \$53 171 | 50% | \$26 586 | \$26 586 | | | Emulsion Plant | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Saline water treatment facilities | | m2 | 9767 | BR51L | \$45.00 | \$439 514 | 50% | \$219 757 | \$219 757 | | | AN Storage Facility | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Potable water treatment facilities | | m2 | 54 | BR51L | \$45.00 | \$2 435 | 50% | \$1 217 | \$1 217 | | | Warehouse, Shops and Other | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| Water and Wastewater Treatment Facilities - PRO treatment plant, EWTP, SWTP, STP, WTP | | each | 5 | SNC | \$80 000.00 | \$400 000 | 50% | \$200 000 | \$200 000 | Based on pump removal Eleonore | | Storage Facility at Laydown/Airstrip | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 |
| UG Heating Plant | | m2 | BR51L | \$45.00 | \$0 | \$0 | \$0 | \$0 | | | Fuel tanks on-site | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Emulsion Plant and garage | | m2 | 851 | BR51L | \$45.00 | \$38 301 | 50% | \$19 151 | \$19 151 | RECLAIM 2015 | | Fuel Tanks Iviva | 3 tanks - 20ML and 13.5ML and 4ML | m2 | 4918 | BR51L | \$45.00 | \$221 310 | 50% | \$110 655 | \$110 655 |
| AN Storage Facility | | m2 | BR51L | \$45.00 | \$0 | \$0 | \$0 | \$0 | | | Reclaim pumps | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Storage Facility at Laydown/Airstrip | | m2 | BR51L | \$45.00 | \$0 | \$0 | \$0 | \$0 | | | Oil/Gas Diffuser | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| Fuel tanks on-site | | m2 | 3768 | BR51L | \$45.00 | \$169 562 | 50% | \$84 776 | \$84 776 | RECLAIM 2015 | | Airstrip lighting, navigation, electrical | | mandays | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | |
| Wash bay | | m2 | 976 | BR51L | \$45.00 | \$43 905 | 50% | \$21 952 | \$21 952 | | | Airstrip lighting, navigation, mechanical | | mandays | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | |
| KOC Temp. | | m2 | 1673 | BR51L | \$45.00 | \$75 263 | 50% | \$37 631 | \$37 631 | | | Break foundation slabs | about 1m below ground surface | m2 | 4918 | BR51L | \$6.00 | \$29 508 | 50% | \$14 754 | \$14 754 |
| KOC Perm. | | m2 | 2738 | BR51L | \$45.00 | \$123 186 | 50% | \$61 594 | \$61 594 | | | Gate Trailer House | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | |
| Break foundation slabs | ICRP 2019 - new buildings 2020 (25072+1795.22) | m2 | 26867 | BR51L | \$6.00 | \$161 203 | 50% | \$80 602 | \$80 602 | | | Mine Surface General | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | |
| Batch Plant | | m2 | 3013 | BR51L | \$45.00 | \$135 584 | 50% | \$67 792 | \$67 792 | | | Incinerator Building | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | |
| Power Plant | | m2 | 9392 | BR51L | \$45.00 | \$422 647 | 50% | \$211 324 | \$211 324 | RECLAIM 2015 | | Iviva Harbour - Saline Water Tank | salt water tank 15ML | m2 | 23.4 | BR51L | \$45.00 | \$1 003 | 50% | \$527 | \$527 |
| Consolidate & dump boneyard debris | | m3 | BR51L | \$45.00 | \$0 | \$0 | \$0 | \$0 | | | Lump sum for reclamation | | each | 1 | SNC | \$50 000.00 | \$50 000 | 50% | \$25 000 | \$25 000 | |
| Paste Plant | | m2 | 3630 | BR51L | \$45.00 | \$163 350 | 50% | \$81 675 | \$81 675 | RECLAIM 2015 | | Incinerator Building | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | |
| Guard House | | m2 | 37 | BR51L | \$45.00 | \$1 662 | 50% | \$831 | \$831 | RECLAIM 2015 | | Mine Surface General | existing and future office, megadome, explos, plant | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | |
| Iviva Harbour - Saline Water Tank | | m2 | BR51L | \$45.00 | \$0 | \$0 | \$0 | \$0 | | | Explosion Camp | Existing does not include fuel storage area | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | | |
| Iviva Floating Dock + Portable Crane | | m2 | BR51L | \$45.00 | \$0 | \$0 | \$0 | \$0 | | | Assay Lab | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | | |
| Incinerator Building | | m2 | 533 | BR51L | \$45.00 | \$23 987 | 50% | \$11 994 | \$11 994 | RECLAIM 2015 | | Raises Building | | m2 | BR51H | \$65.00 | \$0 | \$0 | \$0 | \$0 | |
| Mine Surface General | existing and future office, megadome, explos, plant | m2 | BR51L | \$45.00 | \$0 | \$0 | \$0 | \$0 | | | Communication tower | | m2 | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | | |
| Maintenance Shop | Mechanical shops and Megadome | m2 | 6285 | BR51L | \$45.00 | \$282 814 | 50% | \$141 407 | \$141 407 | RECLAIM 2015 but set to High since it includes OS Separation Treatment | | SLANDFILL FOR DEMOLITION WASTE | | m3 | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| Explosion Camp | Existing does not include fuel storage area | m2 | 4257 | BR51L | \$45.00 | \$191 565 | 50% | \$95 783 | \$95 783 | RECLAIM 2015 | | Place rock cover | WR over operation landfill | m3 | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| Assay Lab/Core shack | | m2 | 5705 | BR51L | \$45.00 | \$256 275 | 50% | \$128 138 | \$128 138 | | | Place soil cover | Soil Cap - Landfill and Septic Field | m3 | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| Raises Building | | m2 | 2156 | BR51L | \$45.00 | \$97 023 | 50% | \$48 512 | \$48 512 | Surface_Master_updated 2019-09-08.dwg | | Base, sides and cover of closure landfill | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| Saline effluent Iviva | | m | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | | | GRADE AND CONTOUR PADS | | | | | | | | | | |
| Communication Tower | | m2 | 247 | BR51L | \$45.00 | \$11 136 | 50% | \$5 568 | \$5 568 | ICRP 2016 Amanuq | | Accommodation Complex | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| LANDFILL and landfill | | m3 | 28676 | RR5L | \$7.00 | \$200 725 | 50% | \$100 363 | \$100 363 | | | Explosion Camp | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| Place rock cover/landfill | landfill 7750 m ² (as-built), covered with 3.7 m WR | m3 | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | | | Process Facilities | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | | |
| Base, sides and cover of closure landfill | | m3 | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | | | Storage Facilities | Laydown areas and material storage area | m3 | 66800 | AEM | \$8.47 | \$565 796 | 50% | \$282 898 | \$282 898 | |
| GRADE AND CONTOUR PADS | | m3 | RR5L | \$7.00 | \$0 | \$0 | \$0 | \$0 | | | Water and Wastewater Treatment Facilities | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | | |
| Accommodation Complex | | m3 | 11671.0 | AEM | \$8.47 | \$98 853 | 50% | \$49 427 | \$49 427 | Building area with 10% contingency for pad larger than structure | | UG Heating Plant | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| Explosion Camp | | m3 | 4682.70 | AEM | \$8.47 | \$39 662 | 50% | \$19 831 | \$19 831 | Building area with 10% contingency for pad larger than structure | | Emulsion Plant | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| Process Facilities | | m3 | AEM | \$8.47 | \$0 | \$0 | \$0 | \$0 | | | Main Building process plant | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | | |
| Offices, Repair, Lab, Warehouse (MSB) | | m3 | 4334.698 | AEM | \$8.47 | \$37 223 | 50% | \$18 612 | \$18 612 | Building area with 10% contingency for pad larger than structure | | Place rock cover | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| Water and Wastewater Treatment Facilities | | m3 | 2771.32 | AEM | \$8.47 | \$23 473 | 50% | \$11 737 | \$11 737 | Building area with 10% contingency for pad larger than structure | | Vegetate | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | |
| UG Heating Plant | | m3 | AEM | \$8.47 | \$0 | \$0 | \$0 | \$0 | | | Iviva Harbour - Saline Water Tank | | m2 | 23.4 | AEM | \$8.47 | \$198 | 50% | \$99 | \$99 | |
| Emulsion Plant and Garage | | m3 | 482.60 | AEM | \$8.47 | \$4 088 | 50% | \$2 044 | \$2 044 | Building area with 10% contingency for pad larger than structure | | Guard House | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | | |
| Main Building process plant | | m3 | 13662.00 | AEM | \$8.47 | \$115 717 | 50% | \$57 859 | \$57 859 | Building area with 10% contingency for pad larger than structure | | Fuel tanks on-site | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | | |
| Wash bay | | m3 | 357.74 | AEM | \$8.47 | \$3 030 | 50% | \$1 515 | \$1 515 | Building area with 10% contingency for pad larger than structure | | Fuel Tanks Iviva | Tank farm | m ³ | 16350.00 | AEM | \$8.47 | \$138 485 | 50% | \$69 242 | \$69 242 |
| KOC Temp. (boneyard) | | m3 | 6125.25 | AEM | \$8.47 | \$51 625 | 50% | \$25 813 | \$25 813 | Building area with 10% contingency for pad larger than structure | | Laydown area - Iviva Diffuser | Waterline Diffuser | ha | 1 | SCFYL | \$4 300.00 | \$4 300 | 50% | \$2 150 | \$2 150 |
| KOC Perm. (Honco type) | | m3 | 1003.75 | AEM | \$8.47 | \$8 502 | 50% | \$4 251 | \$4 251 | Building area with 10% contingency for pad larger than structure | | Paste Plant | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | | |
| Guard House | | m3 | 40.392 | AEM | \$8.47 | \$342 | 50% | \$171 | \$171 | Building area with 10% contingency for pad larger than structure | | Power Plant | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | | |
| Fuel tanks on-site | | m3 | 886.13 | AEM | \$8.47 | \$7 522 | 50% | \$3 761 | \$3 761 | Building area with 10% contingency for pad larger than structure | | Assay Lab | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | | |
| Fuel Tanks Iviva | | m3 | AEM | \$8.47 | \$0 | \$0 | \$0 | \$0 | | | Maintenance Shop | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | \$0 | | |
| Incinerator Building | | m3 | 209.00 | AEM | \$8.47 | \$1 770 | 50% | \$885 | \$885 | Building area with 10% contingency for pad larger than structure | | Mine Surface General | | ha | #N/A | \$0.00 | \$0 | \$0 | \$0 | | |
| Paste Plant | | m3 | 726.00 | AEM | \$8.47 | \$6 149 | 50% | \$3 075 | \$3 075 | Building area with 10% contingency for pad larger than structure | | PUNCTURE LINED SLUMPS | | m3 | #N/A | \$0.00 | \$0 | \$0 | \$0 | | |
| Power Plant | | m3 | 2173.50 | AEM | \$8.47 | \$18 410 | 50% | \$9 205 | \$9 205 | Building area with 10% contingency for pad larger than structure | | Puncture liner and place soil cover | | m3 | #N/A | \$0.00 | \$0 | \$0 | \$0 | | |
| Assay Lab | | m3 | AEM | \$8.47 | \$0 | \$0 | \$0 | \$0 | | | RECLAIM QUARRIES | | | | | | | | | | |
| Maintenance Shop | | m3 | 3606.90 | AEM | \$8.47 | \$30 560 | 50% | \$15 275 | \$15 275 | Building area with 10% contingency for pad larger than structure | | 18 quarries and borrow pits, including 3 from site | | m3 | 14319 | RE3H4 | \$17.80 | \$254 878 | 50% | \$127 439 | \$127 439 |
| Mine Surface General | | m3 | AEM | \$8.47 | \$0 | \$0 | \$0 | \$0 | | | | | | | | | | | | | |

1 Capital Expenditures and Short Term Water Treatment identified in 'Instructions' worksheet

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|--|---|-------|----------|-----------|-------------|--------------------|
| BREACH DYKE EMBANKMENT | | | | | | |
| <u>Excavate breaches</u> | D-CP1, D-CP5, D-CP6, | m3 | 2407,2 | SB1H | \$5,90 | \$14 202 |
| <u>Backfill pond</u> | CP7 - backfill | M3 | 188400 | SB3L | \$5,10 | \$960 840 |
| Contour water intake area | | m3 | | #N/A | \$0,00 | \$0 |
| STABILIZE SEDIMENT PONDS/WATER MANAGEMENT PONDS | | | | | | |
| Place soil cover | | m3 | | #N/A | \$0,00 | \$0 |
| Doze & spread excavated material | | m3 | | #N/A | \$0,00 | \$0 |
| Vegetate spread material | | ha | | #N/A | \$0,00 | \$0 |
| Rip rap in channel base | | each | | #N/A | \$0,00 | \$0 |
| Saline Ponds | berm of SP1 and berm of SP3 | m3 | 6030 | SB1L | \$4,30 | \$25 929 |
| P-area | Water Licence B | | | #N/A | \$0,00 | \$0 |
| REDIRECT RUNOFF/CONSTRUCT DIVERSION DITCHES | | | | | | |
| Excavate ditches -soil | | m3 | | #N/A | \$0,00 | \$0 |
| Excavate ditches -rock | | m3 | | #N/A | \$0,00 | \$0 |
| Stabilize side slopes | | m3 | | #N/A | \$0,00 | \$0 |
| Rip rap in channel base | | m3 | | #N/A | \$0,00 | \$0 |
| BREACH DITCHES | | | | | | |
| Excavate Diversion Berms | Remove completely Berm 1 and 3 | m3 | 13017 | SB1L | \$4,30 | \$55 973 |
| <u>Removal berms of containment pond</u> | Berm-CP3, Berm-CP4 and Berm CP7 | m3 | 147380 | SB1L | \$4,30 | \$633 734 |
| Backfill & contour channels | 8 Diversion Channels, 2 Channels WRSF-3 (T-Channel 1 and 2) | m3 | 37781 | SB3L | \$5,10 | \$192 683 |
| Install flow dissipation | | m3 | | #N/A | \$0,00 | \$0 |
| Vegetate remainder of ditch | | m2 | | #N/A | \$0,00 | \$0 |
| DECOMMISSION FRESH WATER SUPPLY | | | | | | |
| Breach embankment | | m | | #N/A | \$0,00 | \$0 |
| Remove pump | Infras CP1-CP5-CP6-CP7 | each | 4 | SNC | \$80 000,00 | \$320 000 |
| Remove pipeline - Diffuser Meliadine Lake | | m | 390 | PLRL | \$22,00 | \$8 580 |
| Effluent diffuser Meliadine Lake | | each | 1 | MBK | \$3 000,00 | \$3 000 |
| Freshwater intake | remove pump | each | 1 | MBK | \$3 000,00 | \$3 000 |
| Remove pipeline - Saline effluent | | m | 778 | PLRL | \$22,00 | \$17 116 |
| Saline water effluent (Itivia) | | each | 1 | MBK | \$3 000,00 | \$3 000 |
| WATER CONTROL IN RECLAMATION QUARRY | | | | | | |
| Install pumping system | | LS | | #N/A | \$0,00 | \$0 |
| Remove pumping system | | LS | | #N/A | \$0,00 | \$0 |
| REMOVE PIPELINES | | | | | | |
| Remove piping on site | 18,5 km length | m | 18500 | PLRL | \$22,00 | \$407 000 |
| Concrete plug deep pipes | | m3 | | #N/A | \$0,00 | \$0 |
| Remove saline pipeline | (34 km+7km) *2 | m | 82000 | PLRL | \$22,00 | \$1 804 000 |
| Diffuser | | | | | | |
| New diffuser | 25 M | each | 1 | MBK | \$6 000,00 | \$6 000 |
| Diffuser pipe | Outfall pipe | m | 75 | PLRH | \$72,00 | \$5 400 |
| GROUNDWATER COLLECTION SYSTEM | | | | | | |
| Excavate/install sumps | | m3 | | #N/A | \$0,00 | \$0 |
| Install pumping wells | | m3 | | #N/A | \$0,00 | \$0 |
| Install pumps/pipelines/power supply | | LS | | #N/A | \$0,00 | \$0 |
| CONSTRUCT CONTAMINATED WATER STORAGE POND | | | | | | |
| Excavate pond | | m3 | | #N/A | \$0,00 | \$0 |
| Doze & spread excavated material | | m3 | | #N/A | \$0,00 | \$0 |
| Vegetate spread material | | ha | | #N/A | \$0,00 | \$0 |
| Bedding layer | | m3 | | #N/A | \$0,00 | \$0 |
| Supply geomembrane | | m2 | | #N/A | \$0,00 | \$0 |
| Install geomembrane | | m2 | | #N/A | \$0,00 | \$0 |
| Erosion protection layer | | m3 | | #N/A | \$0,00 | \$0 |
| CONSTRUCT PASSIVE TREATMENT SYSTEM (e.g. Constructed Wetland) | | | | | | |
| Construct access roads | | km | | #N/A | \$0,00 | \$0 |
| Install HDPE piping system from collection pond | | m | | #N/A | \$0,00 | \$0 |
| Inter-cell flow structures | | allow | | #N/A | \$0,00 | \$0 |
| Install liners | | m2 | | #N/A | \$0,00 | \$0 |
| Install growth media | | m3 | | #N/A | \$0,00 | \$0 |
| Wetland vegetation | | ha | | #N/A | \$0,00 | \$0 |
| CONSTRUCT WATER TREATMENT PLANT | | | | | | |
| Build treatment plant | | LS | | #N/A | \$0,00 | \$0 |
| Build sludge containment facility | | LS | | #N/A | \$0,00 | \$0 |
| SHORT TERM WATER TREATMENT* | | | | | | |
| Annual water treatment cost, from "Water Treatment" | | | | | | \$0 |
| Total | | | | | | \$4 460 458 |

*Note: include water treatment cost from "Water Treatment" worksheet if treatment is considered short term and is not included in a particular component worksheet.

1 Long-Term / Post-Closure Water Treatment

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|--|---|--------|----------|-----------|------------|-------------|
| ADDITION OF REAGENTS | | | | | | |
| H2O2 | | kg | | #N/A | \$0,00 | \$0 |
| lime | | kg | | #N/A | \$0,00 | \$0 |
| ferric sulphate | | kg | | #N/A | \$0,00 | \$0 |
| ferrous sulphate | | kg | | #N/A | \$0,00 | \$0 |
| flocculents | | kg | | #N/A | \$0,00 | \$0 |
| Other | | | | #N/A | \$0,00 | \$0 |
| LABOUR AND SUPPLIES | | | | | | |
| Annual fuel | | litres | | #N/A | \$0,00 | \$0 |
| Annual power | | kW-h | | #N/A | \$0,00 | \$0 |
| Electrician/mechanic to maintain treatment plant | | allow | | #N/A | \$0,00 | \$0 |
| Equipment maintenance and parts | | allow | | #N/A | \$0,00 | \$0 |
| Misc. supplies, hoses, tools | | allow | | #N/A | \$0,00 | \$0 |
| Communications | | allow | | #N/A | \$0,00 | \$0 |
| Other | | | | #N/A | \$0,00 | \$0 |
| WATER MANAGEMENT | | | | | | |
| Water Treatment (reagents, equip.) | CP1 volume at max water elev (normal condition) | m3 | 742075 | AEM | \$0,75 | \$556 556 |
| Skilled laborer | 1 labor x 12hr/day x 6 months/yr | manho | 2160 | OPER-WI | \$41,00 | \$88 560 |
| Annual Treatment Plant Servicing | 2 consultants x 7days/year | manho | 168 | MBK | \$120,00 | \$20 160 |
| Treatment Plant Servicing Travel Allowance | Round trip flight/person | visits | 2 | MBK | \$4 000,00 | \$8 000 |
| Camps Accomodations | 30 days x 6 months + 7 days x 2 consultants | days | 194 | ACCML | \$100,00 | \$19 400 |
| WATER SAMPLING AND ANALYSES | | | | | | |
| Sampling equipment | | allow | | #N/A | \$0,00 | \$0 |
| Analyses | | allow | | #N/A | \$0,00 | \$0 |
| Shipping to laboratory | | allow | | #N/A | \$0,00 | \$0 |
| Reporting | | allow | | #N/A | \$0,00 | \$0 |
| Other | | | | #N/A | \$0,00 | \$0 |
| SITE ACCESS | | | | | | |
| Road maintenance (incl. snow removal) | | allow | | #N/A | \$0,00 | \$0 |
| Winter road tariff | | allow | | #N/A | \$0,00 | \$0 |
| Truck rental | | allow | | #N/A | \$0,00 | \$0 |
| Air support | | allow | | #N/A | \$0,00 | \$0 |
| Annual water treatment costs | | | | | | \$692 676 |
| Number of years of water treatment | | years | 3 | | | |
| Total | | | | | | \$2 078 029 |

Note: Short term water treatment is intended to be included in "Water Management", whereas long term, or post-closure, water treatment is included in "Post-Closure Monitoring and Maintenance"

1 Closure Monitoring & Maintenance:

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|--|--|----------------|----------|-----------|--------------|--------------------|
| MONITORING & INSPECTIONS Active Closure | | | | | | |
| Annual geotechnical inspection | 1 eng, trans, rep, 5 days \$150 h, accom | each | 1 | AEM | \$16 000.00 | \$16 000 |
| Annual Surface water sampling | Estimated cost from AEM | each | 1 | WSH | \$42 997.00 | \$42 997 |
| Groundwater sampling | AEM sampling cost list | each | | WSH | \$0.00 | \$0 |
| Receiving/downstream water sampling | | each | | WSH | \$0.00 | \$0 |
| Monitoring program (Meliadine and AWAR) AEM sampling cost list | | each | 1 | AEM | \$955 000.00 | \$955 000 |
| Underground water | | each | 1 | SNC | \$0.00 | \$0 |
| Regulatory costs* | | each | | #N/A | \$0.00 | \$0 |
| Site water monitoring (AEMP and SNP) | | each | | #N/A | \$0.00 | \$0 |
| - Active closure and flooding | | each | | #N/A | \$0.00 | \$0 |
| - Post pit flooding | | each | | #N/A | \$0.00 | \$0 |
| Air Quality Monitoring Program (AQMP) | | each | | #N/A | \$0.00 | \$0 |
| Wildlife Effects Monitoring Program (WEMP) | | each | | #N/A | \$0.00 | \$0 |
| Vegetation Monitoring | | each | 1 | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| COVER MAINTENANCE | | | | | | |
| Repair erosion - infill gullies | | allow | | #N/A | \$0.00 | \$0 |
| Repair erosion - upgrade diversion ditches | | allow | | #N/A | \$0.00 | \$0 |
| Remove problem vegetation | | allow | | #N/A | \$0.00 | \$0 |
| Repair animal damage | | allow | | #N/A | \$0.00 | \$0 |
| Repair/upgrade access controls | | allow | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| SPILLWAY MAINTENANCE | | | | | | |
| Repair erosion | | m3 | | #N/A | \$0.00 | \$0 |
| Clear spillway | | each | | #N/A | \$0.00 | \$0 |
| CWTS MAINTENANCE | | | | | | |
| Maintain flow, restore vegetation | | allow | | #N/A | \$0.00 | \$0 |
| MAINTENANCE AND SURVEILLANCE | | | | | | |
| Site care-taker | bi-weekly visits, 2 care-takers, 12hr/day, 5 months per year | inhours | 480 | OPERH | \$65.00 | \$31 200 |
| Site vehicle and equipment | | allow | 1 | AEM | \$20 000.00 | \$20 000 |
| Accommodation and site maintenance | | mandays/ALLOWS | 40 | ACCMh | \$175.00 | \$7 000 |
| Subtotal, Annual post-closure costs | | | | | | \$1 072 197 |
| Discount rate for calculation of net present value of post-closure cost, % | | | | 3,00% | | |
| Number of years of post-closure activity | | | | 3 years | | |
| Present Value of payment stream | | | | | | \$3 032 829 |

*Regulatory costs - annual reporting, management plans, progress reports etc.
 Include water treatment cost from "Water Treatment" worksheet if treatment is considered long term, such as ARD/ML.

POST Closure Monitoring & Maintenance:

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|--|--|----------------|----------|-----------|--------------|--------------------|
| MONITORING & INSPECTIONS | | | | | | |
| Annual geotechnical inspection | 1 eng, trans, rep, 5 days \$150 h, accom | each | 1 | AEM | \$16 000.00 | \$16 000 |
| Annual Surface water sampling | Estimated cost from AEM | each | 1 | WSH | \$42 927.00 | \$42 927 |
| Groundwater sampling | AEM sampling cost list | each | | WSH | \$0.00 | \$0 |
| Receiving/downstream water sampling | | each | | WSH | \$0.00 | \$0 |
| Monitoring program (Meliadine and AWAR) AEM sampling cost list | | each | 1 | AEM | \$477 500.00 | \$477 500 |
| Survey inspection | | each | | #N/A | \$0.00 | \$0 |
| Regulatory costs* | | each | | #N/A | \$0.00 | \$0 |
| Site water monitoring (AEMP and SNP) | | each | | #N/A | \$0.00 | \$0 |
| - Active closure and flooding | | each | | #N/A | \$0.00 | \$0 |
| - Post pit flooding | | each | | #N/A | \$0.00 | \$0 |
| Air Quality Monitoring Program (AQMP) | | each | | #N/A | \$0.00 | \$0 |
| Wildlife Effects Monitoring Program (WEMP) | | each | | #N/A | \$0.00 | \$0 |
| Vegetation Monitoring | | each | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| COVER MAINTENANCE | | | | | | |
| Repair erosion - infill gullies | | allow | | #N/A | \$0.00 | \$0 |
| Repair erosion - upgrade diversion ditches | | allow | | #N/A | \$0.00 | \$0 |
| Remove problem vegetation | | allow | | #N/A | \$0.00 | \$0 |
| Repair animal damage | | allow | | #N/A | \$0.00 | \$0 |
| Repair/upgrade access controls | | allow | | #N/A | \$0.00 | \$0 |
| Other | | | | #N/A | \$0.00 | \$0 |
| SPILLWAY MAINTENANCE | | | | | | |
| Repair erosion | | m3 | | #N/A | \$0.00 | \$0 |
| Clear spillway | | each | | #N/A | \$0.00 | \$0 |
| CWTS MAINTENANCE | | | | | | |
| Maintain flow, restore vegetation | | allow | | #N/A | \$0.00 | \$0 |
| MAINTENANCE AND SURVEILLANCE | | | | | | |
| Site care-taker | bi-weekly visits, 2 care-takers, 12hr/day, 5 months per year | inhours | 480 | OPERH | \$65.00 | \$31 200 |
| Site vehicle and equipment | | allow | 1 | AEM | \$20 000.00 | \$20 000 |
| Accommodation and site maintenance | | mandays/ALLOWS | 40 | ACCMh | \$175.00 | \$7 000 |
| Subtotal, Annual post-closure costs | | | | | | \$594 627 |
| Discount rate for calculation of net present value of post-closure cost, % | | | | 3,00% | | |
| Number of years of post-closure activity | | | | 7 years | | |
| Present Value of payment stream | | | | | | \$3 704 694 |
| Total closure and post closure | | | | 10 years | | \$6 737 523 |

*Regulatory costs - annual reporting, management plans, progress reports etc.
 Include water treatment cost from "Water Treatment" worksheet if treatment is considered long term, such as ARD/ML.

1 Interim Care and Maintenance

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|---|-------|-----------|----------|-------------------------|-----------|------------------------------|
| INTERIM CARE & MAINTENANCE | | | | | | |
| on-site caretaker | | manmonths | | #N/A | 0 | \$0 |
| extra personnel | | manmonths | | #N/A | 0 | \$0 |
| -electrician | | manmonths | | #N/A | 0 | \$0 |
| -mechanic | | manmonths | | #N/A | 0 | \$0 |
| annual fuel | | litre | | #N/A | 0 | \$0 |
| misc. supplies | | allow | | #N/A | 0 | \$0 |
| pick-up truck | | each | | #N/A | 0 | \$0 |
| small dozer | | allow | | #N/A | 0 | \$0 |
| small excavator | | allow | | #N/A | 0 | \$0 |
| snow machine | | allow | | #N/A | 0 | \$0 |
| communications | | allow | | #N/A | 0 | \$0 |
| SNP/AEMP water sampling & reporting | | each | | #N/A | 0 | \$0 |
| geotechnical assessment | | each | | #N/A | 0 | \$0 |
| interim water treatment | | | | #N/A | | \$692 676 |
| Maintenance, surveillance, monitoring and inspection-Active closure | | each | 1 | #N/A | | \$1 072 197 |
| | | | | Annual Interim C&M Cost | | \$1 764 873 |
| Number of years of ICM | | years | 3 | | | Total 5 294 619,75 \$ |

1 Mobilization/Demobilization:

| ACTIVITY/MATERIAL | Notes | Units | Quantity | Cost Code | Unit Cost | Cost |
|---|--|-----------|----------|-----------|-----------|--------------------|
| MOBILIZE HEAVY EQUIPMENT | | | | | | |
| Excavators | | each | | #N/A | 0 | \$0 |
| Barge to/from Rankin Inlet | | each | 3 | AEM | 1000000 | \$3 000 000 |
| Dump trucks | | each | | #N/A | 0 | \$0 |
| Dozers | | each | | #N/A | 0 | \$0 |
| Demolition shears | | each | 1 | #N/A | 1000000 | \$1 000 000 |
| Crane | | each | | #N/A | 0 | \$0 |
| Loader | | each | | #N/A | 0 | \$0 |
| Compactor | | each | | #N/A | 0 | \$0 |
| Light duty vehicles | | each | | #N/A | 0 | \$0 |
| MOBILIZE MISC. EQUIPMENT | | | | | | |
| Pump shipping | | each | | #N/A | 0 | \$0 |
| Pipe shipping | | m | | #N/A | 0 | \$0 |
| Minor tools and equipment | | allow | | #N/A | 0 | \$0 |
| Truck tires | | allow | | #N/A | 0 | \$0 |
| Other | | | | #N/A | 0 | \$0 |
| MOBILIZE CAMP | | | | | | |
| Reclamation activities | | allow | | #N/A | 0 | \$0 |
| Long term reclamation activities (eg pump flooding) | | allow | | #N/A | 0 | \$0 |
| MOBILIZE WORKERS | | | | | | |
| Reclamation activities - transport | 26 workers, 4 trips/yr, 3 yr | each | 312 | AEM | 1386 | \$432 432 |
| Reclamation activities - travel time | 26 workers, 4 trips/yr, 6h/trip, 3 yr | hour | 1872 | lab-usl | 31 | \$58 032 |
| Long term reclamation activities (eg pump flooding) - transport | | each | | #N/A | 0 | \$0 |
| Long term reclamation activities (eg pump flooding) - travel time | | each | | #N/A | 0 | \$0 |
| Monitoring Airfare | | each | | #N/A | 0 | \$0 |
| Rotations over reclamation period | | manhours | | #N/A | 0 | \$0 |
| Crew Rotations | | each | | #N/A | 0 | \$0 |
| WORKER ACCOMODATIONS | | | | | | |
| Reclamation activities | Maintain camp for 26 workers, 180 days/yr, 3yr | andays | 14040 | ACCML | 100 | \$1 404 000 |
| Long term reclamation activities (eg pump flooding) | | manmonths | | #N/A | 0 | \$0 |
| MOBILIZE FUEL | | | | | | |
| Fuel freight - reclamation activities | | litre | | #N/A | 0 | \$0 |
| Fuel freight - long term reclamation activities | | litre | | #N/A | 0 | \$0 |
| Fuel freight accommodations | | litre | | #N/A | 0 | \$0 |
| WINTER ROAD | | | | | | |
| Construction and operation | | km | | #N/A | 0 | \$0 |
| Limited winter use | | km | | #N/A | 0 | \$0 |
| Winter road tarriff | | km | | #N/A | 0 | \$0 |
| DEMobilize HEAVY EQUIPMENT | | | | | | |
| Excavators | | km | | #N/A | 0 | \$0 |
| Mobile equipment | | km | 12235 | MHERH | 10,25 | \$125 409 |
| Dump trucks | | km | | #N/A | 0 | \$0 |
| Seacans | Estimated 6000 to be the maximal capacity on site, 50 % of which remains at the site for closure | km | 90000 | MHERH | 10,25 | \$922 500 |
| Dozers | | km | | #N/A | 0 | \$0 |
| Demolition shears | | km | 30 | MHERH | 10,25 | \$308 |
| Crane | | km | | #N/A | 0 | \$0 |
| Loader | | km | | #N/A | 0 | \$0 |
| Compactor | | each | | #N/A | 0 | \$0 |
| Light duty vehicles | | km | | #N/A | 0 | \$0 |
| Other | | km | | #N/A | 0 | \$0 |
| DEMobilize CAMP | | | | | | |
| | | allow | | #N/A | 0 | \$0 |
| DEMobilize WORKERS | | | | | | |
| crew travel time | | mandays | | #N/A | 0 | \$0 |
| crew transportation | | each | | #N/A | 0 | \$0 |
| WINTER ROAD | | | | | | |
| Construction and operation | | km | | #N/A | 0 | \$0 |
| Limited winter use | | km | | #N/A | 0 | \$0 |
| Winter road tarriff | | km | | #N/A | 0 | \$0 |
| Total | | | | | | \$6 942 680 |

Unit Cost Table (for refining unit costs see "Estimator" worksheet)

Filter by unit

| ITEM | Detail | COST CODE | UNITS | LOW \$ | HIGH \$ | SPECIFIED \$ | COMMENTS |
|---|---|-----------|--------|----------|---------|--------------|--|
| Accommodation | | | | | | | |
| | | ACCM | manday | 100,00 | 175,00 | | |
| Buildings - Decontaminate | | | | | | | |
| | Asbestos | BDA | m2 | 25,60 | 51,20 | | Low: removal of asbestos siding & flooring; High: removal of insulated pipes, friable asbestos |
| Buildings - Remove | | | | | | | |
| | Wood | BRW | m2 | 27,50 | 41,00 | | Unit costs are based on 3m high, single storey building. Scale areas accordingly. |
| | Concrete | BRC | m2 | 40,00 | 65,00 | 6,00 | Specified: puncture concrete foundation slabs |
| | Steel - teardown | BRS1 | m2 | 45,00 | 65,00 | | demolition steel |
| | Steel - for salvage | BRS2 | m2 | 67,00 | 100,00 | | steel for the south |
| Concrete work | | | | | | | |
| | Small pour | CSF | m3 | 426,50 | 639,75 | | Low: YK; High=1.5xLow |
| | Large pour | CLF | m3 | 353,50 | 530,25 | 2 130,00 | Specified: concrete crown pillar |
| Contaminated Soils | | | | | | | |
| | ESA Phase 1 | CS1 | each | 7500,00 | | | Low: small, "clean" site |
| | ESA Phase 1 | CS2 | each | 50000,00 | | | Low: small, "clean" site |
| | Remediate on site | CSR | m3 | 47,00 | 146,00 | | |
| Dozing | | | | | | | |
| | doze rock piles | DR | m3 | 1,05 | 2,40 | | Low cost: doze crest off dump |
| | doze overburden/soil piles | DS | m3 | 0,95 | 3,80 | | High cost: push up to 300 m |
| Excavate Rock; Low Spec's and QA/QC | | | | | | | |
| | drill/blast/load/short haul | RB1 | m3 | 11,40 | 17,05 | | Low:quarry operations for bulk fill |
| | drill/blast/load/long haul | RB2 | m3 | 12,05 | 17,80 | | |
| | RB1 + spread and compact | RB3 | m3 | 12,05 | 17,80 | | |
| | RB2 + spread and compact | RB4 | m3 | 12,50 | 30,75 | | |
| | Specified activity | RBS | m3 | | | | |
| Excavate Rock; High Spec's and QA/QC | | | | | | | |
| | drill/blast/load/short haul | RC1 | m3 | 12,05 | 17,80 | | (e.g. ditch/spillway excavation) |
| | drill/blast/load/long haul | RC2 | m3 | 12,70 | 18,40 | | Low:foundation excavation;High:spillway excavation |
| | RC1 + spread and compact | RC3 | m3 | 12,70 | 18,40 | | e.g. cover construction |
| | RC2 + spread and compact | RC4 | m3 | 13,50 | 19,20 | | e.g. cover construction |
| | Specified activity | RCS | m3 | | | 175,00 | Specified-drift excavation |
| Excavate Rip Rap | | | | | | | |
| | drill/blast/load/short haul/place | RR1 | m3 | 13,50 | 17,75 | | High: quarry & place rip rap in channel |
| | drill/blast/load/long haul/place | RR2 | m3 | 14,20 | 20,65 | | |
| | source is waste dump/short haul | RR3 | m3 | 7,00 | | | cost includes sorting |
| | source is waste dump/long haul | RR4 | m3 | 7,60 | | | |
| | Specified activity | RRS | m3 | | | | |
| Excavate Soil; Low Spec's and QA/QC | | | | | | | |
| | clear & grub | SBC | m2 | 3,40 | 5,00 | | |
| | excavate/load/short haul | SB1 | m3 | 4,30 | 5,90 | | |
| | excavate/load/long haul | SB2 | m3 | 4,60 | 7,30 | | |
| | SB1 + spread and compact | SB3 | m3 | 5,10 | 8,90 | | Low: non-engineered; High:engineered |
| | SB2 + spread and compact | SB4 | m3 | 5,50 | 11,00 | | Low: non-engineered; High:engineered |
| | Specified activity | SBS | m3 | 3,20 | 6,30 | | Low: rehandle waste rock dump by dozing; High:rehandle waste rock by hauling |
| | Tailings | SBT | m3 | 1,35 | 3,70 | 15,50 | High:contour surface - wet or frozen; Specified:haul/place wet infill |
| Excavate Soil, High Spec's and QA/QC | | | | | | | |
| | excavate/load/short haul | SC1 | m3 | 6,80 | 9,30 | | |
| | excavate/load/long haul | SC2 | m3 | 7,10 | 11,75 | | |
| | SC1 + spread and compact | SC3 | m3 | 8,90 | 14,20 | | Low: non-engineered; High:engineered |
| | SC2 + spread and compact | SC4 | m3 | 9,30 | 23,20 | | Low: non-engineered; High:engineered (e.g. complex covers, low volume dam construction) |
| | Specified activity | SCS | m3 | | | 18,80 | Backfill adit with waste rock |
| Fence | | | | | | | |
| | | FNC | m | 13,55 | 203,00 | | |
| Fuel and Electricity | | | | | | | |
| | Fuel cost - gas | FCG | litre | 1,05 | 1,40 | | |
| | Fuel cost - diesel | FCD | litre | 0,99 | 1,39 | | |
| | Fuel mobilization | FCM | litre | 0,22 | 0,42 | | High: winter road usage |
| | Electricity | FCE | kW-h | 0,17 | 0,19 | 0,49 | Low and High:Yellowknife; Specified:diesel generator |
| Geo-Synthetics | | | | | | | |
| | geotextile | GST | m2 | 3,44 | | | Supply and install |
| | geogrid | GSG | m2 | 5,75 | | | |
| | liner, HDPE | GSHDPE | m2 | 7,95 | | | Supply and install; large quantity |
| | liner, ES3 | GSES3 | m2 | 20,20 | | | FOB Yellowknife |
| | geosynthetic installation | GSI | m2 | 3,16 | 14,00 | | Low:geotextile; High:ES3 or HDPE |
| | bentonite soil ammendment | GSBA | tonne | 308,30 | 348,50 | | FOB Edmonton, add shipping & mixing |
| Grouting (/m3 of rock grouted) | | | | | | | |
| | | grout | m3 | 236,55 | 286,75 | | High: cement, FOB Yellowknife |
| Labour & Equipment Rates | | | | | | | |
| | Site manager | sman | \$/hr | 125,00 | 152,00 | | |
| | Supervisor | super | \$/hr | 52,00 | 91,84 | | |
| | Registered engineer | eng | \$/hr | 95,00 | 220,00 | | |
| | Environmental coordinator | envco | \$/hr | 74,16 | 130,00 | | |
| | Environmental technologist | envtech | \$/hr | 36,00 | | | |
| | Electrician | elec | \$/hr | 74,00 | 95,00 | | |
| | Journeyman - various | journey | \$/hr | 44,00 | 71,79 | | |
| | Labour - skilled | lab-s | \$/hr | 41,00 | 49,60 | | |
| | Labour - unskilled | lab-us | \$/hr | 31,00 | 43,98 | | |
| | Equipment operator | oper | \$/hr | 41,00 | 65,00 | | |
| | Heavy duty mechanic | mech | \$/hr | 49,00 | 72,85 | | |
| | Water treatment plant operator | oper-wt | \$/hr | 41,00 | 59,86 | | |
| | Security / first aid | safety | \$/hr | 36,00 | 66,97 | | |
| | Administrative staff | admin | \$/hr | 38,00 | 57,89 | | |
| | Equipment rates include operator and fuel | | | | | | |
| | Loader - 4 cu.yd (3.06m3) | load-s | \$/hr | 175,00 | | | |


Unit Cost Table (for refining unit costs see "Estimator" worksheet)

| Filter by unit | | | | |
|--|----------|----------|-----------|----------------|
| Loader - 7 cu.yd (5.35m3) | load-l | \$/hr | 315,00 | |
| Excavator - 26.76-30.84 tonnes | exc-s | \$/hr | 190,00 | |
| Excavator - 68.95+tonnes | exc-l | \$/hr | 420,00 | |
| Grader | grad | \$/hr | 190,00 | |
| Dump truck off hwy 30-50 tonnes | truck-s | \$/hr | 225,00 | |
| Dump truck off hwy 55-75 tonnes | truck-l | \$/hr | 300,00 | |
| dozer, small | dozers | \$/hr | 205,00 | 260,00 |
| dozer, large | dozerl | \$/hr | 490,00 | 565,00 |
| smooth drum compactor | comp | \$/hr | 155,00 | |
| scooptram, 6 yd3 bucket | scoop | \$/hr | 170,00 | |
| flat bed truck with hiab | hiab | \$/hr | 155,00 | |
| fuel truck | ftruck | \$/hr | 150,00 | |
| water truck | wtruck | \$/hr | 58,00 | 150,00 |
| Mobilize Heavy Equipment | | | | |
| Road access | MHER | kmtonne | 3,40 | 10,25 |
| Air access | MHEA | kmtonne | 12,00 | |
| cargo rate>500lb | | | | |
| Mobilize Camp | | | | |
| Road access | MCR | each | 50000,00 | |
| refurbish existing camp | | | | |
| Mobilize Workers | | | | |
| flight | MW | each | 4500,00 | 9100,00 |
| Low:e.g. 8 passenger; High: Dash 7 | | | | |
| Oil Removal | | | | |
| oil removal | OR | litre | 0,43 | 1,20 |
| Low:waste oil heater; High: ship offsite | | | | |
| PCB Removal | | | | |
| Remove from site | PCBR | litre | 40,20 | 46,90 |
| Low: shipping, handling & disposal from Yellowknife | | | | |
| Pipes, small (<6in dia.) | | | | |
| remove/dispose on site | PSR | m | 1,00 | 24,00 |
| supply | PSS | m | 6,10 | 11,10 |
| install | PSI | m | 25,00 | |
| Low: remove/dispose on site; High: remove/re-use Low:supply; High:supply and ship | | | | |
| Pipes, large (>6in dia.) | | | | |
| remove/dispose on site | PLR | m | 22,00 | 72,00 |
| supply | PLS | m | 129,00 | 143,00 |
| install | PLI | m | 50,00 | |
| Low: remove/dispose on site; High: remove/re-use Low:supply; High:supply and ship | | | | |
| Power Lines | | | | |
| remove/dispose on site | POWR | m | 25,50 | |
| Process Chemicals | | | | |
| Remove from site | PCR | kg | 0,45 | 2,50 |
| Low: shipping, handling & disposal from Yellowknife | | | | |
| Pumps | | | | |
| Pump capital cost | PC | each | 195000,00 | |
| Pump shipping | PS | each | 2500,00 | |
| Pump operating cost | POC | m3 | 0,12 | |
| Pump maintenance | PM | allow | 25000,00 | |
| pump operating costs should be calculated based on pump capacity, fuel costs, etc. | | | | |
| Pump sand BackFill | | | | |
| | PBF | m3 | 85,00 | 300,00 |
| Scarify - road/mine site | | | | |
| | SCFY | ha | 4300 | 6030 2150 |
| Shaft, Raise & Portal Closures | | | | |
| Shaft & Raises | SR | m2 | 645,00 | 2132,00 |
| Portals | POR | m3 | 18,80 | 250,00 1200,00 |
| Low:pre-cast concrete slabs, little site prep. Area=shaft+>1m all around Low:unit cost code SCS;High:excavate & backfill collapsed portal;Spec: installed pressure plug | | | | |
| Site Inspection Report | | | | |
| | RPT | each | 10000,00 | 20000,00 |
| SpillWay - Clear | | | | |
| | SW | each | 3000,00 | 7000,00 |
| Survey/Instrumentation | | | | |
| | SI | each | 1800,00 | 3600,00 |
| 2 person crew | | | | |
| Treatment Plant - Construct | | | | |
| Small (< 1000 m3/d) | TPS | lump sum | 9000000 | 15000000 |
| Large (> 1000 m3/d) | TPL | lump sum | 15000000 | 46000000 |
| Constructed Wetland | CWTS | ha | 200000 | 300000 |
| Treatment Plant - Operate | | | | |
| | TPO | m3 | 0,35 | 2,00 |
| Treatment Chemicals | | | | |
| ferric sulphate | ferric | kg | 1,19 | |
| ferrous sulphate | ferrous | kg | 1,32 | |
| lime | lime | kg | 0,56 | |
| hydrogen peroxide, 35% | hperox | kg | 1,50 | |
| Sodium Metabisulfate | Nametab | kg | 1,18 | |
| Caustic soda, 50% | caustic | kg | 0,74 | |
| Sulfuric acid, 93% | sulfuric | kg | 0,31 | |
| flocculant | flocc | kg | 6,00 | |
| copper sulphate | copper | kg | | |
| shipping | shipping | kg | 0,20 | |
| Vegetation | | | | |
| Hydroseed, Flat | VHF | ha | 4000,00 | |
| Hydroseed, Sloped | VHS | ha | 4500,00 | |
| Veg. blanket/erosion mat | VB | ha | 13000,00 | |
| Tree planting | VT | ha | 2600,00 | 6000,00 |
| Wetland species | VW | ha | | 47,72 |
| Specified= /m3, Wetland Growth Media Substrate mixed and installed (sand, biochar and fertilizer, woodchips) | | | | |
| Water Sampling/Analysis/Reporting | | | | |
| | WS | each | 7000,00 | 10000,00 |
| Winter Road | | | | |
| Construction | WRC | km | 2000,00 | 11500,00 |
| Usage | WRU | kmtonne | 0,29 | |



Appendix B

Site Layout



LEGEND

- CATCHMENT BOUNDARY
- SERVICE ROAD
- HAUL ROAD
- WATERBODY
- WATER COLLECTION POND
- DRAINED POND AREA
- OPEN PIT
- OVERBURDEN
- WASTE ROCK
- ORE
- TAILINGS
- INDUSTRIAL SITE PAD
- CONTACT WATER FLOW DIRECTION

AGNICO EAGLE

TETRA TECH

L'INFORMATION CI-CONTENUE EST LA PROPRIÉTÉ DE AGNICO EAGLE LTD. ET DOIT ÊTRE RETOURNÉE SUR DEMANDE, SANS AUTORISATION ÉCRITE PRÉALABLE. TOUTE TRANSMISSION DE COPIES À AUTRI ET TOUTE UTILISATION AUTRE QUE CELLE POUR LAQUELLE L'INFORMATION EST PRÉVUE SONT INTERDITES. © AGNICO EAGLE LTD.

THE INFORMATION HERE ON IS THE PROPERTY OF AGNICO EAGLE LTD. AND MUST BE RETURNED UPON REQUEST. WITHOUT WRITTEN PERMISSION, ANY COPYING, TRANSMISSION TO OTHERS AND ANY USE EXCEPT THAT FOR WHICH IT IS LOANED ARE PROHIBITED. © AGNICO EAGLE LTD.

| | |
|---------------|-------|
| — | — |
| — | — |
| — | — |
| — | — |
| — | — |
| — | — |
| TITRE / TITLE | # DWG |

DESSINS EN RÉFÉRENCE/REFERENCE DRAWINGS

| REV | DESCRIPTION | DATE | PAR |
|-----|-------------|------|-----|
| | | | |
| | | | |
| | | | |
| | | | |



REVISIONS

| | |
|-----------------------------|------|
| DESSINÉ PAR DRAWN BY | DATE |
| VÉRIFIÉ PAR CHECKED BY | |
| APPROUVÉ PAR APPROVED BY | |
| No. PROJET PROJECT NO. | 6526 |
| DATE | |

TITRE / TITLE
AGNICO EAGLE – MELIADINE GOLD PROJECT
JULY 2020 WATER LICENCE AMENDMENT
FIGURE 2 GENERAL SITE LAYOUT PLANVIEW

| | | | |
|----------------------------|---------|----------------|-------|
| ECHELLE/ SCALE | 1:15000 | FICHER FILE | .DWG |
| No. DESSIN/ DRAWING NO. | | REVISION | 0 |
| | | FEUILLE/SHT | 1 / 1 |

Scale: 1: 15 000



TYPICAL CROSS SECTION ~ AVAR - WITH EMBANKMENT - ≤ 3.0m (FZONE, PUMP ZONE, WESTMEG AND NORMEG)

Eqn. 1: 75

PLAN FILE
REV. P&E



1015, 50 AVENUE EAST
WILLOWDALE, ONTARIO CANADA, M7R 1J1
TEL: 1-416-291-7171 FAX: 1-416-291-7170 WWW.WSP.COM

Plan: 117-0208-00

NOTES GENERALES / GENERAL NOTES

**NE PAS UTILISER
POUR CONSTRUCTION
(NOT FOR CONSTRUCTION)**

DESSEINS EN REFERENCE / REFERENCE DRAWINGS

| NO. | TITRE / TITLE | DATE | REV. |
|-----|---------------|------|------|
| | | | |
| | | | |



| NO. | DESCRIPTION | DATE | REV. |
|-----|-------------|------|------|
| | | | |
| | | | |

TITRE / TITLE
AGNICO EAGLE - MELUADINE PROJECT
000 - GENERAL
230 - GENERAL EARTH WORKS
FEASIBILITY STUDY PHASE 2
MELUADINE - OVERALL SITE
PLAN VIEW

| | |
|-------------|------|
| DESIGNER | DATE |
| CHECKED BY | |
| APPROVED BY | |
| SCALE | DATE |
| NO. DESSES | |
| PROJETS | |
| REVISED | |

| | |
|----------|------------|
| REVISION | DATE / SHF |
| A | 1 / 1 |



Appendix C

Equipment list and sampling list



Table A-1 : List of Mobile Equipment

| Unit Number | Description | Equipment Group |
|-------------|-------------------------------|-----------------|
| 65ATV01 | HONDA ATV #01 | Surface |
| 65ATV02 | HONDA ATV #02 | Surface |
| 65ATV03 | HONDA ATV #03 | Surface |
| 65ATV04 | HONDA ATV #04 | Surface |
| 65ATV05 | HONDA ATV #05 | Surface |
| 65ATV06 | HONDA ATV #06 | Surface |
| 65ATV07 | CANAM ATV #07 | Surface |
| 65ATV08 | HONDA ATV 420 4X4 | Surface |
| 65ATV09 | CAN AM ATV | Surface |
| 65ATV10 | ENVIRONMENT ATV KUBOTA | Surface |
| 65ATV11 | ENVIRONMENT 4X4 ATV | Surface |
| 65ATV12 | TUNDRA BUGGY BV26 | Surface |
| 65BAC01 | BACKOE CATERPILLAR 420E IT | Surface |
| 65BAC02 | BACKOE KUBOTA BX25 | Surface |
| 65BAC03 | MINI EXCAVATOR 303.5 CAT | Underground |
| 65BAC04 | MINI EXCAVATOR 430 CAT | Surface |
| 65BAC05 | BACKOE CATERPILLAR 330F | Surface |
| 65BOL03 | MEM-946 SCISSOR BOLTER | Underground |
| 65BOL04 | MEM-946 SCISSOR BOLTER | Underground |
| 65BOL06 | BOLTER MACLEAN MEM-975 | Underground |
| 65BOL07 | BOLTER MACLEAN MEM-975 | Underground |
| 65BOL08 | BOLTER MACLEAN MEM-975 | Underground |
| 65BOL09 | BOLTER MACLEAN MEM-975 | Underground |
| 65BOL10 | BOLTER MACLEAN MEM-975 | Underground |
| 65BOL11 | BOLTER MACLEAN MEM-975 | Underground |
| 65BOL12 | BOLTER MACLEAN MEM-975 | Underground |
| 65BOL13 | BOLTER MACLEAN MEM-975 | Underground |
| 65BUS01 | BUS E450 SD FORD | Surface |
| 65BUS02 | BLUE BIRD BUS VISION SL | Surface |
| 65BUS04 | BLUE BIRD BUS VISION SL | Surface |
| 65BUS05 | BUS EXPRESS 4500 CHEVY | Surface |
| 65CLD01 | CONTAINER HANDLER HYSTER RS46 | Surface |
| 65CLD02 | CONTAINER HANDLER HYSTER RS46 | Surface |
| 65COM01 | KAESER M50 COMPRESSOR | Underground |
| 65COM02 | ATLAS COPCO XATS 400 | Underground |
| 65COM03 | ATLAS COPCO XATS 375 JD6 | Underground |



| Unit Number | Description | Equipment Group |
|-------------|------------------------------|-----------------|
| 65COM04 | ATLAS COPCO XATS 375 | Underground |
| 65COM05 | PORTABLE ELECTRIC COMPRESSOR | Underground |
| 65COM06 | PORTABLE ELECTRIC COMPRESSOR | Underground |
| 65COM07 | DOOSAN DIESEL COMPRESSOR | Underground |
| 65COM08 | DIESEL COMPRESSOR 1600 CFM | Underground |
| 65COM09 | MOBILE COMPRESSOR 915 CFM | Underground |
| 65COM10 | MOBILE COMPRESSOR 915 CFM | Underground |
| 65COM11 | MOBILE COMPRESSOR 425 CFM | Underground |
| 65CPT01 | CATERPILLAR CS56B COMPACTOR | Surface |
| 65CPT02 | COMPACTOR CS56B | Surface |
| 65DOZ01 | DOZER D6K LGP CATERPILLAR | Surface |
| 65DOZ02 | DOZER D6K LGP CATERPILLAR | Surface |
| 65DRL02 | CABLE DRILL DS422I | Underground |
| 65DRL03 | ITH DRILL DU411 | Underground |
| 65DRL04 | TOP HAMMER DRILL | Underground |
| 65DRL05 | TOP HAMMER DRILL | Underground |
| 65DRL06 | RAISE BORER RHINO 100 | Underground |
| 65DRL07 | BLOCK HOLER DRILL BH3 | Underground |
| 65DRL08 | CABLE DRILL DS422I | Underground |
| 65DRL09 | TOP HAMMER DRILL | Underground |
| 65DRL10 | ITH DRILL | Underground |
| 65DRL11 | TOP HAMMER DRILL | Underground |
| 65EQH01 | PIPE HANDLER | Underground |
| 65EQH02 | PIPE HANDLER | Underground |
| 65EQH03 | FUEL-LUBE CASSETTE MEM-CS3 | Underground |
| 65EQH04 | BOOM TRUCK CASSETTE MEM-CS3 | Underground |
| 65EQH05 | PIPE HANDLER DA201 | Underground |
| 65EQM01 | V30 HEAD | Underground |
| 65EQM02 | HIGH PRESSURE SUPPRESSOR | Underground |
| 65EQM03 | MENCARRIER CASSETTE CS3 | Underground |
| 65EQM04 | MENCARRIER CASSETTE CS3 | Underground |
| 65EQM05 | FUEL CASSETTE CS3 | Underground |
| 65EQM06 | PROD. EMULSION CASSETTE CS3 | Underground |
| 65EQM07 | PROD. EMULSION CASSETTE CS3 | Underground |
| 65EQM09 | MENCARRIER CASSETTE CS3 | Underground |
| 65EQM10 | MENCARRIER CASSETTE CS3 | Underground |
| 65FKL01 | FORKLIFT MANITOU 625 | Surface |
| 65FKL02 | FORKLIFT MANITOU 625 | Surface |
| 65FKL03 | FORKLIFT YALE | Surface |
| 65FKL04 | YALE ELECTRIC FORKLIFT | Surface |



| Unit Number | Description | Equipment Group |
|-------------|-----------------------------------|-----------------|
| 65FKL05 | ELECTRIC WALKIE PALLET | Surface |
| 65FKL07 | FORKLIFT HELI CPCD30 | Surface |
| 65FKL08 | CAT 2ET4000 FORK LIFT | Surface |
| 65FKL09 | CAT FORKLIFT DP25N5 | Surface |
| 65FKL10 | CAT FORKLIFT EP4000 | Surface |
| 65GRA01 | GRADER 12M2 CAT | Underground |
| 65GRA02 | CATERPILLAR GRADER 140M | Surface |
| 65GRA03 | GRADER UG20M CAT | Underground |
| 65HEA03 | FROST FIGHTER IDF500 | Surface |
| 65HEA04 | FROST FIGHTER IDF500 | Surface |
| 65HEA05 | FROST FIGHTER NPV400 | Surface |
| 65HEA06 | FROST FIGHTER IDF500 | Surface |
| 65HEA07 | FROST FIGHTER IDF500 | Surface |
| 65HEA08 | FROST FIGHTER IDF500 | Surface |
| 65HEA09 | FROST FIGHTER IDF500 | Surface |
| 65HEA10 | FROST FIGHTER IDF500 | Surface |
| 65HEA11 | FROST FIGHTER IDF500 | Surface |
| 65HEA12 | FROST FIGHTER IDF500 | Surface |
| 65HEA13 | FROST FIGHTER IDF500 | Surface |
| 65HEA14 | FROST FIGHTER IDF500 | Surface |
| 65HEA15 | FROST FIGHTER IDF500 | Surface |
| 65HEA16 | FROST FIGHTER IDF500 | Surface |
| 65HEA17 | FROST FIGHTER IDF500 | Surface |
| 65HEA18 | FROST FIGHTER IDF500 | Surface |
| 65HEA19 | ALLMAND HEATER TRAILER (CONST) | Surface |
| 65HEA20 | ALLMAND HEATER TRAILER (CONST) | Surface |
| 65HEA21 | ALLMAND HEATER TRAILER (CONST) | Surface |
| 65HEA22 | ALLMAND HEATER TRAILER | Surface |
| 65HEA23 | ICE FIGHTER HEATER | Surface |
| 65HEA24 | ALLMAND HEATER TRAILER | Surface |
| 65HTR04 | AD30 MF CAT U/G TRUCK | Underground |
| 65HTR06 | U/G TRUCK CAT AD30 | Underground |
| 65HTR08 | U/G TRUCK CAT AD30 | Underground |
| 65HTR09 | U/G TRUCK CAT AD30 | Underground |
| 65HTR10 | TRUCK VOLVO A40G | Surface |
| 65HTR11 | TRUCK VOLVO A40G | Surface |
| 65HTR12 | U/G 50 TONS TRUCK | Underground |



| Unit Number | Description | Equipment Group |
|-------------|---------------------------|-----------------|
| 65HTR13 | U/G 50 TONS TRUCK | Underground |
| 65HTR14 | U/G 50 TONS TRUCK | Underground |
| 65HTR15 | U/G 50 TONS TRUCK | Underground |
| 65HTR16 | U/G 50 TONS TRUCK | Underground |
| 65HTR17 | U/G 50 TONS TRUCK | Underground |
| 65HTR18 | A40G HAUL TRUCKS | Surface |
| 65HTR19 | A40G HAUL TRUCKS | Surface |
| 65HTR20 | A40G HAUL TRUCKS | Surface |
| 65HTR21 | U/G 50 TONS TRUCK | Underground |
| 65HTR22 | U/G 50 TONS TRUCK | Underground |
| 65HTR23 | U/G 50 TONS TRUCK | Underground |
| 65HTR24 | U/G 50 TONS TRUCK | Underground |
| 65HTR25 | U/G 50 TONS TRUCK | Underground |
| 65JUM03 | LONGTOM | Underground |
| 65JUM05 | JUMBO DRILL DD421 | Underground |
| 65JUM06 | JUMBO DRILL DD4221-60C | Underground |
| 65JUM07 | JUMBO DRILL DD4221-60C | Underground |
| 65JUM08 | JUMBO DRILL DD4221 | Underground |
| 65LGT01 | TOWER LIGHT | Surface |
| 65LGT02 | TOWER LIGHT | Surface |
| 65LGT03 | TOWER LIGHT | Surface |
| 65LGT04 | TOWER LIGHT | Surface |
| 65LGT05 | TOWER LIGHT | Surface |
| 65LGT06 | TOWER LIGHT | Surface |
| 65LGT07 | TOWER LIGHT | Surface |
| 65LGT08 | TOWER LIGHT | Surface |
| 65LGT09 | TOWER LIGHT | Surface |
| 65LGT10 | TOWER LIGHT | Surface |
| 65LHM01 | PLH LONG HOLE | Underground |
| 65LOA01 | LOADER CATERPILLAR IT 62H | Surface |
| 65LOA02 | LOADER WA500 KOMATSU | Surface |
| 65LOA03 | LOADER WA500 KOMATSU | Surface |
| 65LOA04 | DYNO - CAT 962H LOADER | Surface |
| 65LOA05 | WHEEL LOADER CAT 908M | Underground |
| 65LOA06 | WHEEL LOADER 980M CAT | Surface |
| 65LOA07 | WHEEL LOADER 914M CAT | Surface |
| 65LOA08 | WHEEL LOADER 988K CAT | Surface |
| 65LOA09 | WHEEL LOADER 988K CAT | Surface |
| 65LOA10 | WHEEL LOADER 988K CAT | Surface |
| 65LOA11 | WHEEL LOADER 988K CAT | Surface |



| Unit Number | Description | Equipment Group |
|-------------|--------------------------------|-----------------|
| 65LOA12 | WHEEL LOADER 914M CAT | Underground |
| 65LOA13 | FOUNTAIN TIRE LOADER | Surface |
| 65LOM01 | DYNO - CAT 297D SKID STEER | Surface |
| 65LOM02 | BOBCAT S770 | Underground |
| 65LOM03 | BOBCAT S650 | Surface |
| 65MCR01 | CRANE FREIGHTLINER | Surface |
| 65MCR02 | BRODERSON MOBILE CRANE 18T | Surface |
| 65MCR03 | BRODERSON MOBILE CRANE | Surface |
| 65MCR04 | MOBILE CRANE MANITOWOC 220T | Surface |
| 65MCR05 | MOBILE CRANE GROVE 130T | Surface |
| 65PCK01 | PICK UP SUBERBAN | Surface |
| 65PCK02 | PICK UP F550 (MECHANIC) | Surface |
| 65PCK03 | PICK UP F250 (IT) | Surface |
| 65PCK04 | PICK UP F250 (GEOLOGY) | Surface |
| 65PCK05 | PICK UP F350 (MINE) | Surface |
| 65PCK06 | PICK UP F250 (SITE SERVICES) | Surface |
| 65PCK07 | PICK UP CUTAWAY (AMBULANCE) | Surface |
| 65PCK11 | PICK UP F250 (MECHANIC) | Surface |
| 65PCK12 | PICK UP F250 (ELECTRICIAN) | Surface |
| 65PCK13 | PICK UP F250 (CARPENTER) | Surface |
| 65PCK14 | PICK UP F250 (CONSTRUCTION) | Surface |
| 65PCK15 | PICK UP F250 2011 (LOG/ROAD) | Surface |
| 65PCK16 | PICK UP F250 (CONSTRUCTION) | Surface |
| 65PCK17 | PICK UP F250 (CONSTRUCTION) | Surface |
| 65PCK18 | DYNO - FORD F250 PICKUP | Surface |
| 65PCK19 | PICK UP F250 (WAREHOUSE GF) | Surface |
| 65PCK20 | PICK UP F250 (CONSTRUCTION) | Surface |
| 65PCK21 | PICK UP F250 (MOBILE GF) | Surface |
| 65PCK22 | PICK UP F250 (WAREHOUSE) | Surface |
| 65PCK23 | PICK UP F250 (MANAGEMENT) | Surface |
| 65PCK24 | PICK UP F250 (LONNY/GUILLAUME) | Surface |
| 65PCK25 | PICKUP F-250 (OPERATION) | Surface |
| 65PCK26 | PICKUP F-250 (MOBILE SUPER) | Surface |
| 65PCK27 | PICKUP FORD F250 (JACK DUTIL) | Surface |
| 65PCK28 | PICKUP FORD F250 (JACK DUTIL) | Surface |
| 65PCK29 | PICKUP FORD F250 (JACK DUTIL) | Surface |
| 65PCK30 | PICKUP FORD F250 (JACK DUTIL) | Surface |
| 65PCK31 | PICKUP F250 FORD (JACK) | Surface |
| 65PCK32 | PICKUP F250 (KITCHEN AND CAMP) | Surface |
| 65PCK33 | PICKUP F250 (ENVIRONMENT) | Surface |



| Unit Number | Description | Equipment Group |
|-------------|-----------------------------|-----------------|
| 65PCK34 | PICKUP F250 (H&S) | Surface |
| 65PCK35 | PICKUP F250 (MANAGEMENT) | Surface |
| 65PCK36 | PICKUP F250 (E&I) | Surface |
| 65PCK37 | PICKUP F250 (E&I) | Surface |
| 65PCK38 | PICKUP F250 (TRAINING) | Surface |
| 65PCK39 | PICKUP F250 (UNDERGROUND) | Surface |
| 65PCK40 | PICKUP F250 (WAREHOUSE) | Surface |
| 65PCK41 | PICKUP F350 UG MOBILE MNTCE | Underground |
| 65PCK42 | CONSTRUCTION PICK UP | Surface |
| 65PCK43 | CONSTRUCTION PICK UP | Surface |
| 65PCK44 | CONSTRUCTION PICK UP | Surface |
| 65PCK45 | TANGMAARVIK PICK UP | Surface |
| 65PCK46 | DYNO PICK UP | Surface |
| 65PCK49 | F250 PICKUP TRUCK | Surface |
| 65PCK50 | F250 PICK-UP TRUCK | Surface |
| 65PCK51 | F250 PICK-UP TRUCK | Surface |
| 65PCO01 | GROUT PUMP #1 | Underground |
| 65PCO02 | GROUT PUMP #2 | Underground |
| 65PCO03 | GROUT PUMP #3 | Underground |
| 65PCO04 | GROUT PUMP #4 | Underground |
| 65PCO05 | GROUT PUMP #5 | Underground |
| 65PCO06 | GROUT PUMP #6 | Surface |
| 65POD01 | DIESEL FUEL PUMP KOHLER | Surface |
| 65POD02 | DIESEL FUEL PUMP KOHLER | Surface |
| 65POD03 | DIESEL FUEL PUMP KOHLER | Surface |
| 65PWA01 | WATER PUMP | Surface |
| 65PWA02 | WATER PUMP | Surface |
| 65PWA03 | WATER PUMP | Surface |
| 65PWA04 | WATER PUMP | Surface |
| 65PWA05 | WATER PUMP | Surface |
| 65PWA06 | WATER PUMP | Surface |
| 65PWA07 | WATER PUMP | Surface |
| 65PWA08 | WATER PUMP | Surface |
| 65RBR01 | MOBILE ROCK BREAKER RB3 | Underground |
| 65SBL01 | SNOWBLOWER T85 | Surface |
| 65SCI02 | GENIE LIFT S60 | Surface |
| 65SCI03 | SCISSOR LIFT MACLEAN | Underground |
| 65SCI05 | SL3 SCISSOR LIFT | Underground |
| 65SCI06 | SL3 SCISSOR LIFT | Underground |
| 65SCI07 | SCISSOR LIFT MACLEAN SL3 | Underground |



| Unit Number | Description | Equipment Group |
|-------------|-----------------------------|-----------------|
| 65SCI08 | SCISSOR LIFT MACLEAN SL3 | Underground |
| 65SCI09 | MAN LIFT GENIE Z-45/25 | Surface |
| 65SCI10 | MAN LIFT GENIE Z-45/25 | Surface |
| 65SCI11 | MAN LIFT GENIE Z-45/25 | Surface |
| 65SCI12 | MAN LIFT GENIE SX125 | Surface |
| 65SCI13 | SL3 SCISSOR LIFT | Underground |
| 65SCI14 | SCISSOR LIFT MACLEAN SL3 | Underground |
| 65SCI15 | SCISSOR LIFT MACLEAN SL3 | Underground |
| 65SCI16 | ELECTRICAL SCISSOR LIFT | Underground |
| 65SCO04 | SCOOP LH514 | Underground |
| 65SCO05 | SCOOP LH514 | Underground |
| 65SCO06 | SCOOP LH514 | Underground |
| 65SCO07 | SCOOP LH514 | Underground |
| 65SCO08 | SANDVIK EJC-210 | Underground |
| 65SCO09 | SCOOP R1300G CAT | Underground |
| 65SCO10 | SCOOP LH517 | Underground |
| 65SCO11 | SCOOP LH517 | Underground |
| 65SCO12 | SCOOP LH517 | Underground |
| 65SCO13 | SCOOP LH517 | Underground |
| 65SCO14 | SCOOP LH517 | Underground |
| 65SCO15 | SCOOP R1300G CAT | Underground |
| 65SKD01 | SKID STEER 226D CATERPILLAR | Surface |
| 65SKD02 | SKID STEER 262D CATERPILLAR | Surface |
| 65SKD03 | SKID STEER 262D CATERPILLAR | Surface |
| 65SNO02 | SNOWMOBILE PRINOTH SNOWCAT | Surface |
| 65SNO03 | BEARCAT SNOWMOBILE | Surface |
| 65SNO04 | BEARCAT SNOWMOBILE | Surface |
| 65SNO05 | BEARCAT SNOWMOBILE | Surface |
| 65SNO06 | BEARCAT SNOWMOBILE | Surface |
| 65TOO01 | KIDNEY LOOP | Surface |
| 65TOO04 | WIRELESS JACK SET | Surface |
| 65TOO05 | A/C MACHINE | Surface |
| 65TPA01 | CAT PALLET HANDLER EJE120 | Underground |
| 65TPA02 | CAT PALLET HANDLER EJE120 | Surface |
| 65TRA03 | KUBOTA M5-111CAB | Underground |
| 65TRA04 | KUBOTA M5-111CAB | Underground |
| 65TRA05 | TRACTOR KUBOTA M8540DT | Underground |
| 65TRA06 | TRACTOR KUBOTA M9540DT | Underground |
| 65TRA07 | TRACTOR KUBOTA M9540DT | Underground |
| 65TRA08 | TRACTOR KUBOTA M9540DT | Underground |



| Unit Number | Description | Equipment Group |
|-------------|-----------------------------------|-----------------|
| 65TRA09 | KUBOTA M8540DT | Underground |
| 65TRA10 | TRACTOR M5-111CAB | Underground |
| 65TRA11 | TRACTOR M5-111CAB | Underground |
| 65TRA12 | TRACTOR M5-111CAB | Underground |
| 65TRA13 | TRACTOR M5-111CAB | Underground |
| 65TRA14 | TRACTOR M5-111CAB | Underground |
| 65TRA15 | TRACTOR M5-111HDC | Underground |
| 65TRA16 | TRACTOR KUBOTA M9960D | Underground |
| 65TRA17 | TRACTOR M5-111CAB (SUPERVISOR) | Underground |
| 65TRA18 | TRACTOR M5-111CAB (SUPERVISOR) | Underground |
| 65TRA19 | TRACTOR M5-111CAB (SUPERVISOR) | Underground |
| 65TRA20 | TRACTOR M5-111CAB (MECHANIC) | Underground |
| 65TRA21 | TRACTOR M5-111CAB (SERVICE +) | Underground |
| 65TRA22 | TRACTOR M5-111CAB (SERVICE +) | Underground |
| 65TRA23 | TRACTOR M5-111CAB (SERVICE) | Underground |
| 65TRA24 | TRACTOR M5-111CAB (SERVICE) | Underground |
| 65TRA25 | TRACTOR M5-111CAB (SERVICE) | Underground |
| 65TRA26 | TRACTOR 6110M JOHN DEERE | Underground |
| 65TRA27 | TRACTOR 6110M JOHN DEERE | Underground |
| 65TRA28 | TRACTOR M5-111CAB | Underground |
| 65TRA29 | TRACTOR M5-111CAB | Underground |
| 65TRA30 | TRACTOR M5-111CAB | Underground |
| 65TRA31 | TRACTOR M5-111CAB | Underground |
| 65TRA32 | TRACTOR M5-111CAB | Underground |
| 65TRA33 | TRACTOR M5-111CAB | Underground |
| 65TRK01 | FUEL TRUCK | Surface |
| 65TRK02 | HIAB SERVICE TRUCK | Surface |
| 65TRK03 | WATER SERVICE TRUCK | Surface |
| 65TRK04 | VACUUM TRUCK | Surface |
| 65TRK08 | BOOM TRUCK MACLEAN BT3 | Underground |
| 65TRK09 | CASSETTE CARRIER MACLEAN CS3 | Underground |
| 65TRK11 | ROLL OFF KENWORTH TRUCK | Surface |
| 65TRK12 | FUEL TRUCK T800 | Surface |
| 65TRK13 | WATER TRUCK | Surface |
| 65TRK14 | TRUCK T800 | Surface |
| 65TRK15 | CASSETTE CARRIER MACLEAN CS3 | Underground |
| 65TRK16 | CASSETTE CARRIER MACLEAN CS3 | Underground |



| Unit Number | Description | Equipment Group |
|-------------|--------------------------------|-----------------|
| 65TRK17 | CASSETTE CARRIER MACLEAN CS3 | Underground |
| 65TRK19 | CONCRETE TRUCK AG3 | Underground |
| 65TRK20 | BOOM TRUCK MACLEAN BT3 | Underground |
| 65TRK21 | FIRE TRUCK | Surface |
| 65TRK22 | CASSETTE CARRIER MACLEAN CS3 | Underground |
| 65TRK23 | CASSETTE CARRIER MACLEAN CS3 | Underground |
| 65TRK24 | DYNO EMULSION TRUCK | Surface |
| 65TRK25 | CASSETTE CARRIER MACLEAN CS3 | Underground |
| 65VSE01 | KUBOTA MULE RTV1140 | Underground |
| 65VSE04 | KAWASKI MULE | Surface |
| 65VSE05 | KAWASKI MULE | Surface |
| 65VSE06 | KUBOTA MULE RTV1100 | Underground |
| 65VSE08 | ZOOM BOOM GRADALL 544D | Underground |
| 65VSE09 | TELEHANDLER GENIE 1056 | Surface |
| 65VSE10 | ZOOM BOOM GENIE 1056 | Surface |
| 65VSE13 | EMULSION CHARGER MACLEAN EC3 | Underground |
| 65VSE14 | LANDCRUISER HZJ79 AMBULANCE | Underground |
| 65VSE15 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65VSE16 | TELEHANDLER TL1055D CAT | Underground |
| 65VSE17 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65VSE18 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65VSE19 | TRANSIT 12 PASSENGERS (JACK D) | Surface |
| 65VSE20 | TRANSIT 12 PASSENGERS (JACK D) | Surface |
| 65VSE21 | TELEHANDLER TL943D CAT (E&I) | Surface |
| 65VSE22 | TELEHANDLER TL943D CAT WAREH. | Surface |
| 65VSE23 | EMERGENCY RESPONSE VEHICLE | Surface |
| 65VSE24 | SHOTCRETE ALIVA MODEL 246 | Underground |
| 65VSE25 | TELEHANDLER GENIE 1056 | Surface |
| 65VSE26 | TELEHANDLER GENIE 1056 | Surface |
| 65VSE27 | SHOTCRETE SPRAYER SS3 | Underground |
| 65VSE28 | DEV. EMULSION CHARGER EC3 | Underground |
| 65VSE29 | DEV. EMULSION CHARGER EC3 | Underground |
| 65VSE30 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65VSE31 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65VSE32 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65VSE33 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65VSE34 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65VSE35 | TELEHANDLER TL1055D CAT | Underground |
| 65VSE36 | ZOOM BOOM MANITOU MLT625 | Underground |



| Unit Number | Description | Equipment Group |
|--------------------|------------------------------|------------------------|
| 65VSE37 | SWATCRETE | Underground |
| 65VSE38 | LANDCRUISER HZJ79 MENCARRIER | Underground |
| 65WMC01 | PORTABLE WELDER | Surface |
| 65WMC02 | PORTABLE WELDER | Surface |
| 65WMC03 | PORTABLE WELDER | Surface |
| 65WMC04 | U/G WELDING MACHINE | Underground |
| 65WMC05 | MILLER WELDING MACHINE | Underground |

| AEM - Meliadine - Sampling Program | | | | | Bureau Veritas | | | AGAT | | | H2Lab | | | SGS | | | | | | | | | | | | | | |
|---|--|--------------------|--|---------------------------------------|---------------------|-----------------------------|-----------------------------------|---------------------------|-----------------------------|-----------------------------------|---|-----------------------------|-----------------------------------|-----------|-----------------------------|-----------------------------------|----------|-----------|--------------|----------|-----------|--------------|---------|-----------|--------------|----------|-----------|--------------|
| Sample Group Name | Analysis | Sampling frequency | Sampling Stations for Reference | Estimated number of samples (nb/year) | Unit Rate | Total Group Cost per sample | Total Group cost x Annual Samples | Unit Rate | Total Group Cost per sample | Total Group cost x Annual Samples | Unit Rate | Total Group Cost per sample | Total Group cost x Annual Samples | Unit Rate | Total Group Cost per sample | Total Group cost x Annual Samples | | | | | | | | | | | | |
| Potable water | Atypical colonies | Weekly | DW Produced, DW-Kitchen, DW-Kitchen 2, DW-WTP, DW-Wings | 208 | included with total | 31.50 \$ | 6 552.00 \$ | included with total | 26.00 \$ | 5 408.00 \$ | 12.00 \$ | 44.00 \$ | 9 152.00 \$ | 2.00 \$ | 56.00 \$ | 11 648.00 \$ | | | | | | | | | | | | |
| | Total coliforms | | | | 14.00 \$ | | | 35.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Fecal coliforms | | | | 12.00 \$ | | | 19.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | E.coli and AAHB | | | | 9.00 \$ | | | 19.00 \$ | | | | | | | | | | | | | | | | | | | | |
| Wastewater | Atypical colonies | Weekly | MEL-7, STP-IN, STP-FINAL, STP- LIQUOR MIXED | 208 | included with total | 170.60 \$ | 35 483.76 \$ | included with total | 179.00 \$ | 37 232.00 \$ | 12.00 \$ | 189.50 \$ | 39 416.00 \$ | 2.00 \$ | 208.00 \$ | 43 264.00 \$ | | | | | | | | | | | | |
| | Total coliforms | | | | 10.00 \$ | | | 19.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Fecal coliforms | | | | 10.00 \$ | | | 19.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | E.coli and AAHB | | | | 12.00 \$ | | | 40.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | pH | | | | 7.00 \$ | | | 5.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | BOD5 | | | | 12.00 \$ | | | 14.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | COD | | | | 11.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Ammonia | | | | 12.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Ammonia nitrogen | | | | 12.00 \$ | | | 10.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Nitrite | | | | 15.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Nitrate | | | | 15.00 \$ | | | 12.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Kjedhal Nitrogen | | | | 16.00 \$ | | | 10.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Total Phosphorus | | | | 16.00 \$ | | | 10.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Total Oil and Grease | | | | 30.00 \$ | | | 40.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | TSS | | | | 10.00 \$ | | | 9.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Group 1 | | | | pH | | | Monthly during open water | | | Mel SR-1-14, MEL-12, MEL-19, MEL-20, MEL-21, MEL-22, MEL-23, MEL-24 | | | 84 | | | 4.50 \$ | 226.89 \$ | 19 058.76 \$ | 7.00 \$ | 222.00 \$ | 18 648.00 \$ | 5.00 \$ | 239.30 \$ | 20 101.20 \$ | 15.00 \$ | 150.00 \$ | 12 600.00 \$ |
| | | | | | Turbidity | | | | | | | | | | | | 12.00 \$ | | | 15.00 \$ | | | | | | | | |
| Hardness | | 18.00 \$ | 15.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Alkalinity | | 15.00 \$ | 7.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Chloride | | 35.00 \$ | 16.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Fluoride | | 12.78 \$ | 20.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sulphate | | 12.78 \$ | 13.50 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| TDS | | 10.35 \$ | 11.30 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| TSS | | 10.35 \$ | 7.50 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total Cyanide | | 23.99 \$ | 15.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ammonia nitrogen | | 12.78 \$ | 12.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Nitrate | | 7.88 \$ | 12.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Nitrite | | 7.88 \$ | 12.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total Phosphorus | | 13.23 \$ | 15.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Orthophosphate | | 12.78 \$ | 15.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | | |
| Total Metals - 16 (Aluminum, Arsenic, Barium, Cadmium, Chromium, Copper, Iron, Lead, Manganese, Molybdenum, Nickel, Selenium, Silver, Thallium, Zinc) | | 51.39 \$ | 43.00 \$ | 35.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | |
| Mercury (cold vapor) | | 15.75 \$ | included | 20.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | |
| Group 2 | pH | Bi-Annually | MEL-15, MEL-16, MEL-17, MEL-18, RO-In and Out (Weekly during discharge, approx 3 months) | 32 | 4.50 \$ | 427.05 \$ | 13 665.60 \$ | 7.00 \$ | 469.00 \$ | 15 008.00 \$ | 5.00 \$ | 459.80 \$ | 14 713.60 \$ | 15.00 \$ | 256.00 \$ | 8 192.00 \$ | | | | | | | | | | | | |
| | Turbidity | | | | 12.00 \$ | | | 8.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Conductivity | | | | 12.00 \$ | | | 5.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Hardness | | | | 18.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Bicarbonate Alkalinity | | | | 15.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Carbonate Alkalinity | | | | 15.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Total Alkalinity | | | | 8.37 \$ | | | 7.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Chloride | | | | 12.78 \$ | | | 16.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Sulphate | | | | 12.78 \$ | | | 13.50 \$ | | | | | | | | | | | | | | | | | | | | |
| | TDS | | | | 10.35 \$ | | | 11.30 \$ | | | | | | | | | | | | | | | | | | | | |
| | TSS | | | | 10.35 \$ | | | 7.50 \$ | | | | | | | | | | | | | | | | | | | | |
| | Total Cyanide | | | | 23.99 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Free Cyanide | | | | 23.99 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Cyanide WAD | | | | 23.99 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Ammonia nitrogen | | | | 12.78 \$ | | | 12.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Total Kjeldahl Nitrogen | | | | 12.78 \$ | | | 18.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Nitrate | | | | 7.88 \$ | | | 12.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Nitrite | | | | 7.88 \$ | | | 12.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Total Phosphorus | | | | 13.23 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Orthophosphate | | | | 12.78 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Total Organic Carbon (TOC) | | | | 19.17 \$ | | | 24.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Dissolved Organic Carbon (DOC) | | | | 18.23 \$ | | | 24.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Reactive Silica | | | | 38.34 \$ | | | 30.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Total Metals - (Aluminum, Antimony, Arsenic, Barium, Beryllium, Boron, Cadmium, Chromium, Copper, Iron, Lead, Lithium, Manganese, Molybdenum, Nickel, Selenium, Silver, Strontium, Thallium, Tin, Titanium, Uranium, Vanadium, Zinc) Ca, K, Mg, Na | | | | 51.39 \$ | | | 53.00 \$ | | | 45.00 \$ | | | | | | | | | | | | | | | | | |
| | Mercury (cold vapor) | | | | 15.75 \$ | | | included | | | 20.00 \$ | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | |
|--|--|-----------|---------------------------------|----------------------|-----------|-----------|-------------|----------|-----------|-------------|-----------|-----------|-------------|-----------|-----------|-----------|--------------|
| | Dissolved Metals - (Aluminum, Antimony, Arsenic, Barium, Beryllium, Boron, Cadmium, Chromium, Copper, Iron, Lead, Lithium, Manganese, Molybdenum, Nickel, Selenium, Silver, Strontium, Thallium, Tin, Titanium, Uranium, Vanadium, Zinc) | | | | 51.39 \$ | | | 53.00 \$ | | | 47.00 \$ | | | 38.00 \$ | | | |
| | Dissolved Mercury (cold vapor) | | | | 15.75 \$ | | | included | | | 22.50 \$ | | | included | | | |
| Group 3 | pH | Monthly | Calculate in the MDMER sections | 12 | 4.50 \$ | 580.22 \$ | 6 962.58 \$ | 7.00 \$ | 586.00 \$ | 7 032.00 \$ | 5.00 \$ | 726.00 \$ | 8 712.00 \$ | 5.00 \$ | 210.00 \$ | 960.00 \$ | 11 520.00 \$ |
| | Turbidity | | | | 9.32 \$ | | | 12.00 \$ | | | 8.00 \$ | | | 15.00 \$ | | | |
| | EEM parameters | | | | - | | | - | | | - | | | - | | | |
| | Total Metals (As, Cu, Pb, Ni, Zn) + (Al, Cd, Fe, Mo, Se, Cr, Co, Ti, U, Mn) | | | | 45.00 \$ | | | 35.00 \$ | | | | | | | | | |
| | Mercury (cold vapor) | | | | 15.75 \$ | | | 20.00 \$ | | | | | | | | | |
| | Alkalinity | | | | 8.37 \$ | | | 7.00 \$ | | | | | | | | | |
| | Hardness | | | | included | | | 15.00 \$ | | | | | | | | | |
| | Total CN | | | | 23.99 \$ | | | 15.00 \$ | | | | | | | | | |
| | Total Phosphorous | | | | 13.23 \$ | | | 15.00 \$ | | | | | | | | | |
| | TSS | | | | 10.35 \$ | | | 7.50 \$ | | | | | | | | | |
| | Radium 226 | | | | 103.50 \$ | | | 75.00 \$ | | | | | | | | | |
| | Sulphate | | | | 12.78 \$ | | | 13.50 \$ | | | | | | | | | |
| | NNH3 (as N) | | | | 12.78 \$ | | | 12.00 \$ | | | | | | | | | |
| | Nitrate | | | | 7.88 \$ | | | 12.00 \$ | | | | | | | | | |
| | Chloride | | | | 12.78 \$ | | | 16.00 \$ | | | | | | | | | |
| Acute Toxicity to Rainbow Trout and Daphnia Magna | 300.00 \$ | 425.00 \$ | 470.00 \$ | 730.00 \$ | | | | | | | | | | | | | |
| Group 4 | Total Metals (Arsenic, Copper, Lead, Nickel) | 2 or 3 | MEL-25 (when needed) | 3 | 31.50 \$ | 178.97 \$ | 536.90 \$ | 25.00 \$ | 122.00 \$ | 366.00 \$ | 28.00 \$ | 152.50 \$ | 457.50 \$ | 30.00 \$ | 125.00 \$ | 178.00 \$ | 534.00 \$ |
| | TSS | | | | 10.35 \$ | | | 10.00 \$ | | | 7.50 \$ | | | | | | |
| | Ammonia | | | | 12.78 \$ | | | 15.00 \$ | | | 12.00 \$ | | | | | | |
| | Benzene | | | | 119.84 \$ | | | 30.00 \$ | | | 100.00 \$ | | | 125.00 \$ | | | |
| | Toluene | | | | | | | | | | | | | | | | |
| | Ethylbenzene | | | | | | | | | | | | | | | | |
| | Xylene | | | | | | | | | | | | | | | | |
| | Total Petroleum Hydrocarbons (TPH) | | | | 35.00 \$ | | | | | | | | | | | | |
| pH | 4.50 \$ | 7.00 \$ | 5.00 \$ | 5.00 \$ | | | | | | | | | | | | | |
| pH | 4.50 \$ | 7.00 \$ | 5.00 \$ | 15.00 \$ | | | | | | | | | | | | | |
| Turbidity | 9.32 \$ | 12.00 \$ | 8.00 \$ | 15.00 \$ | | | | | | | | | | | | | |
| Conductivity | 9.32 \$ | 12.00 \$ | 5.00 \$ | included | | | | | | | | | | | | | |
| Hardness | 0.00 \$ | 18.00 \$ | 15.00 \$ | included | | | | | | | | | | | | | |
| Bicarbonate Alkalinity | 0.00 \$ | 15.00 \$ | 15.00 \$ | included | | | | | | | | | | | | | |
| Carbonate Alkalinity | 0.00 \$ | included | 15.00 \$ | included | | | | | | | | | | | | | |
| Total Alkalinity | 8.37 \$ | 15.00 \$ | 7.00 \$ | included | | | | | | | | | | | | | |
| Chloride | 12.78 \$ | 35.00 \$ | 16.00 \$ | 20.00 \$ | | | | | | | | | | | | | |
| Calcium | 0.00 \$ | included | 0.00 \$ | included with metals | | | | | | | | | | | | | |
| Potassium | 0.00 \$ | included | 0.00 \$ | | | | | | | | | | | | | | |
| Magnesium | 0.00 \$ | included | 0.00 \$ | | | | | | | | | | | | | | |
| Sodium | 0.00 \$ | included | 0.00 \$ | | | | | | | | | | | | | | |
| Sulphate | 12.78 \$ | included | 13.50 \$ | included | | | | | | | | | | | | | |
| TDS | 10.35 \$ | 15.00 \$ | 11.30 \$ | 12.00 \$ | | | | | | | | | | | | | |
| TSS | 10.35 \$ | 10.00 \$ | 7.50 \$ | 9.00 \$ | | | | | | | | | | | | | |
| Total Cyanide | 23.99 \$ | 18.00 \$ | 15.00 \$ | 12.00 \$ | | | | | | | | | | | | | |
| Free Cyanide | 23.99 \$ | 19.00 \$ | 15.00 \$ | 15.00 \$ | | | | | | | | | | | | | |
| Cyanide WAD | 23.99 \$ | 30.00 \$ | 15.00 \$ | 15.00 \$ | | | | | | | | | | | | | |
| Ammonia nitrogen | 12.78 \$ | 15.00 \$ | 12.00 \$ | 9.00 \$ | | | | | | | | | | | | | |
| Total Kjeldahl Nitrogen | 12.78 \$ | 16.00 \$ | 15.00 \$ | 10.00 \$ | | | | | | | | | | | | | |
| Nitrate | 7.88 \$ | included | 12.00 \$ | included | | | | | | | | | | | | | |
| Nitrite | 7.88 \$ | included | 12.00 \$ | included | | | | | | | | | | | | | |
| Phosphorus | 13.23 \$ | 16.00 \$ | 15.00 \$ | included with metals | | | | | | | | | | | | | |
| Orthophosphate | 12.78 \$ | 18.00 \$ | 15.00 \$ | 10.00 \$ | | | | | | | | | | | | | |
| Total Organic Carbon | 19.17 \$ | 25.00 \$ | 24.00 \$ | 10.00 \$ | | | | | | | | | | | | | |
| Dissolved Organic Carbon | 18.23 \$ | 27.00 \$ | 24.00 \$ | 10.00 \$ | | | | | | | | | | | | | |
| Reactive Silica | 38.34 \$ | 40.00 \$ | 30.00 \$ | 18.00 \$ | | | | | | | | | | | | | |
| Total Petroleum Hydrocarbons (TPH) | 45.00 \$ | 35.00 \$ | 55.00 \$ | 125.00 \$ | | | | | | | | | | | | | |
| Total Metals (Aluminum, Antimony, Arsenic, Barium, Beryllium, Boron, Cadmium, Chromium, Copper, Iron, Lead, Lithium, Manganese, Molybdenum, Nickel, Selenium, Silver, Strontium, Thallium, Tin, Titanium, Uranium, Vanadium, Zinc) | 51.39 \$ | | 53.00 \$ | 45.00 \$ | | | | | | | | | | | | | |
| Mercury (cold vapor) | 15.75 \$ | included | 20.00 \$ | included | | | | | | | | | | | | | |
| Dissolved Metals (Aluminum, Antimony, Arsenic, Barium, Beryllium, Boron, Cadmium, Chromium, Copper, Iron, Lead, Lithium, Manganese, Molybdenum, Nickel, Selenium, Silver, Strontium, Thallium, Tin, Titanium, Uranium, Vanadium, Zinc) | 51.39 \$ | | 53.00 \$ | 47.00 \$ | | | | | | | | | | | | | |
| Dissolved Mercury (cold vapor) | 15.75 \$ | included | 22.50 \$ | included | | | | | | | | | | | | | |
| pH | 4.50 \$ | | 7.00 \$ | 5.00 \$ | | | | | | | | | | | | | |
| Bicarbonate Alkalinity | 0.00 \$ | | 15.00 \$ | 15.00 \$ | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | |
|-----------------------------------|--|---|------------------------|----------|-----------|-----------|--------------|-----------|--------------|-----------|--------------|---|-----------|--------------|----------------|----------------------|----------------------|
| Underground Water | Carbonate Alkalinity | Monthly | DDH, Level 50, 75, 125 | 24 | 0.00 \$ | 743.36 \$ | 17 840.52 \$ | 714.00 \$ | 17 136.00 \$ | 644.80 \$ | 15 475.20 \$ | included | 556.00 \$ | 13 344.00 \$ | | | |
| | Total Alkalinity | | | | 8.37 \$ | | | | | | | 15.00 \$ | | | 7.00 \$ | included | |
| | Chloride | | | | 12.78 \$ | | | | | | | 35.00 \$ | | | 16.00 \$ | 20.00 \$ | included |
| | Conductivity | | | | 9.32 \$ | | | | | | | 12.00 \$ | | | 5.00 \$ | 5.00 \$ | included |
| | Hardness | | | | 0.00 \$ | | | | | | | 18.00 \$ | | | 15.00 \$ | 15.00 \$ | included with metals |
| | Calcium | | | | 0.00 \$ | | | | | | | included | | | 0.00 \$ | 0.00 \$ | included with metals |
| | Potassium | | | | 0.00 \$ | | | | | | | included | | | 0.00 \$ | 0.00 \$ | included with metals |
| | Magnesium | | | | 0.00 \$ | | | | | | | included | | | 0.00 \$ | 0.00 \$ | included with metals |
| | Sodium | | | | 0.00 \$ | | | | | | | included | | | 0.00 \$ | 0.00 \$ | included with metals |
| | Sulphate | | | | 12.78 \$ | | | | | | | included | | | 13.50 \$ | 13.50 \$ | included |
| | TDS | | | | 10.35 \$ | | | | | | | 15.00 \$ | | | 11.30 \$ | 12.00 \$ | 12.00 \$ |
| | TSS | | | | 10.35 \$ | | | | | | | 10.00 \$ | | | 7.50 \$ | 9.00 \$ | 9.00 \$ |
| | Turbidity | | | | 9.32 \$ | | | | | | | 12.00 \$ | | | 8.00 \$ | 15.00 \$ | 15.00 \$ |
| | Ammonia nitrogen | | | | 12.78 \$ | | | | | | | 15.00 \$ | | | 12.00 \$ | 9.00 \$ | 9.00 \$ |
| | Total Kjeldahl Nitrogen | | | | 12.78 \$ | | | | | | | 16.00 \$ | | | 18.00 \$ | 10.00 \$ | 10.00 \$ |
| | Nitrate | | | | 7.88 \$ | | | | | | | included | | | 12.00 \$ | included | included |
| | Nitrite | | | | 7.88 \$ | | | | | | | included | | | 12.00 \$ | included | included |
| | Orthophosphate | | | | 12.78 \$ | | | | | | | 18.00 \$ | | | 15.00 \$ | 10.00 \$ | 10.00 \$ |
| | Total Phosphorus | | | | 13.23 \$ | | | | | | | 16.00 \$ | | | 15.00 \$ | included with metals | included with metals |
| | TOC | | | | 19.17 \$ | | | | | | | 25.00 \$ | | | 24.00 \$ | 10.00 \$ | 10.00 \$ |
| | DOC | | | | 18.23 \$ | | | | | | | 27.00 \$ | | | 24.00 \$ | 10.00 \$ | 10.00 \$ |
| | Reactive Silica | | | | 38.34 \$ | | | | | | | 40.00 \$ | | | 30.00 \$ | 18.00 \$ | 18.00 \$ |
| | Radium 226 | | | | 191.70 \$ | | | | | | | 180.00 \$ | | | 75.00 \$ | 150.00 \$ | 150.00 \$ |
| | TPH - included with BTEX costs below if 0,00\$) | | | | 0.00 \$ | | | | | | | 35.00 \$ | | | 55.00 \$ | 125.00 \$ | 125.00 \$ |
| | Oil and Grease | | | | 28.76 \$ | | | | | | | 30.00 \$ | | | 25.00 \$ | 40.00 \$ | 40.00 \$ |
| | BTEX | | | | 119.84 \$ | | | | | | | 30.00 \$ | | | 45.00 \$ | included in TPH | included in TPH |
| | Total Cyanide | | | | 23.99 \$ | | | | | | | 18.00 \$ | | | 15.00 \$ | 12.00 \$ | 12.00 \$ |
| | Free Cyanide | | | | 23.99 \$ | | | | | | | 19.00 \$ | | | 15.00 \$ | 15.00 \$ | 15.00 \$ |
| | Total Metals (Aluminum, Antimony, Arsenic, Barium, Beryllium, Boron, Cadmium, Chromium, Copper, Iron, Lead, Lithium, Manganese, Molybdenum, Nickel, Selenium, Silver, Strontium, Thallium, Tin, Titanium, Uranium, Vanadium, Zinc) | | | | 51.39 \$ | | | | | | | 53.00 \$ | | | 45.00 \$ | 38.00 \$ | 38.00 \$ |
| | Mercury (cold vapor) | | | | 15.75 \$ | | | | | | | included | | | 20.00 \$ | included | included |
| | Dissolved Metals (Aluminum, Antimony, Arsenic, Barium, Beryllium, Boron, Cadmium, Chromium, Copper, Iron, Lead, Lithium, Manganese, Molybdenum, Nickel, Selenium, Silver, Strontium, Thallium, Tin, Titanium, Uranium, Vanadium, Zinc) | | | | 51.39 \$ | | | | | | | 53.00 \$ | | | 47.00 \$ | 38.00 \$ | 38.00 \$ |
| | Dissolved Mercury (cold vapor) | | | | 15.75 \$ | | | | | | | included | | | 22.50 \$ | included | included |
| | MDMER - Effluent Monitoring | | | | pH | | | | | | | Weekly during periods of discharge (approx 3months) | | | MEL-14, MEL-26 | 24 | 4.50 \$ |
| TSS | | 10.35 \$ | 10.00 \$ | 7.00 \$ | 9.00 \$ | | | | | | | | | | | | |
| Radium 226 | | 191.70 \$ | 180.00 \$ | 75.00 \$ | 150.00 \$ | | | | | | | | | | | | |
| Total Cyanide | | 23.99 \$ | 18.00 \$ | 15.00 \$ | 12.00 \$ | | | | | | | | | | | | |
| Total Ammonia (as N) | | 12.78 \$ | 15.00 \$ | 12.00 \$ | 9.00 \$ | | | | | | | | | | | | |
| Metals ICPMS (As, Cu, Ni, Pb, Zn) | | 31.50 \$ | 25.00 \$ | 28.00 \$ | 30.00 \$ | | | | | | | | | | | | |
| MDMER - EEM - Mixing Zone | pH | Monthly during periods of discharge (approx 3 months) | MEL-13, MEL-26-EEM | 6 | 4.50 \$ | 158.13 \$ | 948.78 \$ | 161.00 \$ | 966.00 \$ | 135.50 \$ | 813.00 \$ | 15.00 \$ | 82.00 \$ | 492.00 \$ | | | |
| | Alkalinity | | | | 8.37 \$ | | | | | | | 15.00 \$ | | | 7.00 \$ | included with pH | |
| | Chloride | | | | 12.78 \$ | | | | | | | 35.00 \$ | | | 16.00 \$ | 20.00 \$ | |
| | Conductivity | | | | 9.32 \$ | | | | | | | 12.00 \$ | | | 5.00 \$ | included with pH | |
| | Hardness | | | | 0.00 \$ | | | | | | | 18.00 \$ | | | 15.00 \$ | include with metals | |
| | Nitrate | | | | 7.88 \$ | | | | | | | included | | | 12.00 \$ | included | |
| | Sulphate | | | | 12.78 \$ | | | | | | | 12.78 \$ | | | 13.50 \$ | included | |
| | Ammonia (expressed as N) | | | | 12.78 \$ | | | | | | | 15.00 \$ | | | 12.00 \$ | 9.00 \$ | |
| | Total Phosphorus | | | | 13.23 \$ | | | | | | | 16.00 \$ | | | 15.00 \$ | included with metals | |
| | Metals - Trace (Al, Cd, Co, Cr, Fe, Hg, Mn, Mo, Se, Tl, U) | | | | 76.50 \$ | | | | | | | 43.00 \$ | | | 35.00 \$ | 38.00 \$ | |
| | | | | | pH | | | | | | | | | | | | 4.50 \$ |
| Dissolved Oxygen | | 19.80 \$ | 12.00 \$ | 16.00 \$ | 10.00 \$ | | | | | | | | | | | | |
| Carbonate Alkalinity | | 0.00 \$ | 15.00 \$ | 15.00 \$ | 15.00 \$ | | | | | | | | | | | | |
| Bicarbonate Alkalinity | | 0.00 \$ | included | 15.00 \$ | included | | | | | | | | | | | | |
| Total Alkalinity | | 8.37 \$ | 15.00 \$ | 7.00 \$ | 20.00 \$ | | | | | | | | | | | | |
| TDS | | 10.35 \$ | 15.00 \$ | 11.30 \$ | 12.00 \$ | | | | | | | | | | | | |
| TSS | | 10.35 \$ | 10.00 \$ | 7.50 \$ | 9.00 \$ | | | | | | | | | | | | |
| Chloride | | 12.78 \$ | 35.00 \$ | 16.00 \$ | 20.00 \$ | | | | | | | | | | | | |
| Conductivity | | 9.32 \$ | 12.00 \$ | 5.00 \$ | 15.00 \$ | | | | | | | | | | | | |
| Turbidity | | 9.32 \$ | 12.00 \$ | 8.00 \$ | 15.00 \$ | | | | | | | | | | | | |
| TPH | | 45.00 \$ | 35.00 \$ | 55.00 \$ | 125.00 \$ | | | | | | | | | | | | |
| Hardness | | 0.00 \$ | 18.00 \$ | 15.00 \$ | 15.00 \$ | | | | | | | | | | | | |
| Calcium | | 0.00 \$ | included | 0.00 \$ | 0.00 \$ | | | | | | | | | | | | |
| Potassium | | 0.00 \$ | included | 0.00 \$ | 0.00 \$ | | | | | | | | | | | | |
| Magnesium | | 0.00 \$ | included | 0.00 \$ | 0.00 \$ | | | | | | | | | | | | |
| Sodium | | 0.00 \$ | included | 0.00 \$ | 0.00 \$ | | | | | | | | | | | | |
| Sulphate | | 12.78 \$ | included | 13.50 \$ | 13.50 \$ | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--|--------------|--|-------------|---|----------------------|--------------|-----------|----------------------|--------------|----------------|----------------------|--------------|-----------|----------------------|--------------|-------------|-------------|--------------|-------------|-------------|--------------|-------------|-------------|--------------|-------------|-------------|--------------|
| MDMER - EEM - Receiving Environment | Ammonia | 3 / year | MEL-03-01, MEL-26 Reference | 6 | 12.78 \$ | 702.27 \$ | 4 213.62 \$ | - | 696.00 \$ | 4 176.00 \$ | 12.00 \$ | 575.30 \$ | 3 451.80 \$ | 9.00 \$ | 541.00 \$ | 3 246.00 \$ | | | | | | | | | | | | |
| | Ammonia nitrogen | | | | - | | | 15.00 \$ | | | 12.00 \$ | | | | | | | | | | | | | | | | | |
| | Total Kjeldahl Nitrogen | | | | 12.78 \$ | | | 16.00 \$ | | | 18.00 \$ | | | | | | | | | | | | | | | | | |
| | Nitrate | | | | 7.88 \$ | | | included | | | 12.00 \$ | | | | | | | | | | | | | | | | | |
| | Nitrite | | | | 7.88 \$ | | | included | | | 12.00 \$ | | | | | | | | | | | | | | | | | |
| | Orthophosphate | | | | 12.78 \$ | | | 18.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | |
| | Total Phosphorus | | | | 13.23 \$ | | | 16.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | |
| | TOC | | | | 19.17 \$ | | | 25.00 \$ | | | 24.00 \$ | | | | | | | | | | | | | | | | | |
| | DOC | | | | 18.23 \$ | | | 27.00 \$ | | | 24.00 \$ | | | | | | | | | | | | | | | | | |
| | Reactive Silica | | | | 38.34 \$ | | | 40.00 \$ | | | 30.00 \$ | | | | | | | | | | | | | | | | | |
| | Radium 226 | | | | 191.70 \$ | | | 180.00 \$ | | | 75.00 \$ | | | | | | | | | | | | | | | | | |
| | Total Cyanide | | | | 23.99 \$ | | | 18.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | |
| | Free Cyanide | | | | 23.99 \$ | | | 19.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | |
| | Cyanide WAD | | | | 23.99 \$ | | | 30.00 \$ | | | 15.00 \$ | | | | | | | | | | | | | | | | | |
| | Total Metals - Trace (Aluminum, Antimony, Arsenic, Barium, Beryllium, Boron, Cadmium, Chromium, Copper, Iron, Lead, Lithium, Manganese, Mercury, Molybdenum, Nickel, Selenium, Silver, Strontium, Thallium, Tin, Titanium, Uranium, Vanadium, Zinc) | | | | 76.50 \$ | | | 53.00 \$ | | | 45.00 \$ | | | | | | | | | | | | | | | | | |
| | Dissolved Metals - Trace (Aluminum, Antimony, Arsenic, Barium, Beryllium, Boron, Cadmium, Chromium, Copper, Iron, Lead, Lithium, Manganese, Mercury, Molybdenum, Nickel, Selenium, Silver, Strontium, Thallium, Tin, Titanium, Uranium, Vanadium, Zinc) | | | | 76.50 \$ | | | 53.00 \$ | | | 47.00 \$ | | | | | | | | | | | | | | | | | |
| | Acute Lethality | | | | Acute Toxicity to Rainbow Trout | | | 5 / year | | | MEL-14, MEL-26 | | | 10 | | | 200.00 \$ | 300.00 \$ | 3 000.00 \$ | 425.00 \$ | 425.00 \$ | 4 250.00 \$ | 350.00 \$ | 470.00 \$ | 4 700.00 \$ | 440.00 \$ | 730.00 \$ | 7 300.00 \$ |
| | | | | | Acute Toxicity to Daphnia Magna | | | | | | | | | | | | 100.00 \$ | | | 120.00 \$ | | | 290.00 \$ | | | | | |
| | Sublethal Toxicity | | | | Fathead minnow; 7 day survival and growth | | | 2 / year | | | MEL-14, MEL-26 | | | 4 | | | 1 728.00 \$ | 5 013.00 \$ | 20 052.00 \$ | 1 100.00 \$ | 3 750.00 \$ | 15 000.00 \$ | 1 250.00 \$ | 4 450.00 \$ | 17 800.00 \$ | 1 440.00 \$ | 4 815.00 \$ | 19 260.00 \$ |
| | | | | | Ceriodaphnia dubia; 7-day survival and reproduction | | | | | | | | | | | | 1 620.00 \$ | | | 1 000.00 \$ | | | 1 400.00 \$ | | | | | |
| Lemna minor; 7-day growth inhibition | | 1 125.00 \$ | 1 150.00 \$ | 1 250.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | |
| Pseudokirchneriella subcapitata | | 540.00 \$ | 500.00 \$ | 550.00 \$ | | | | | | | | | | | | | | | | | | | | | | | | |
| Oil | Metals (Cd, Cr, Pb) | W-Oil | 4 | 4 | 208.80 \$ | 614.93 \$ | 2 459.70 \$ | 45.00 \$ | 299.00 \$ | 1 196.00 \$ | 650.00 \$ | 650.00 \$ | 2 600.00 \$ | 50.00 \$ | 1 365.00 \$ | 5 460.00 \$ | | | | | | | | | | | | |
| | PCB | | | | 118.13 \$ | | | 72.50 \$ | | | 40.00 \$ | | | | | | | | | | | | | | | | | |
| | Total Organic Halogens (as Cl) | | | | 175.50 \$ | | | 116.50 \$ | | | 1 075.00 \$ | | | | | | | | | | | | | | | | | |
| | Flash Point | | | | 112.50 \$ | | | 65.00 \$ | | | 200.00 \$ | | | | | | | | | | | | | | | | | |
| Ash | Leachate: metals in mg/L (Ag, As, Ba, Cd, Cr, Pb, Se, Zn) | Monthly | I-Ash | 12 | 27.00 \$ | 42.75 \$ | 513.00 \$ | 88.00 \$ | 88.00 \$ | 1 056.00 \$ | 35.00 \$ | 55.50 \$ | 666.00 \$ | 115.00 \$ | 115.00 \$ | 1 380.00 \$ | | | | | | | | | | | | |
| | Mercury in leachate | | | | 15.75 \$ | | | 20.50 \$ | | | | | | | | | | | | | | | | | | | | |
| Hydrocarbon Spill | PHC F1-F4 BTEX (water and soil) | as needed | | 1 | 119.84 \$ | 119.84 \$ | 119.84 \$ | 125.00 \$ | 125.00 \$ | 125.00 \$ | 45.00 \$ | 45.00 \$ | 45.00 \$ | 125.00 \$ | 125.00 \$ | 125.00 \$ | | | | | | | | | | | | |
| Air Passive | SO2 | Monthly | DF-5, DF-7 | 24 | 54.90 \$ | 109.80 \$ | 2 635.20 \$ | 55.00 \$ | 110.00 \$ | 2 640.00 \$ | 180.00 \$ | 180.00 \$ | 4 320.00 \$ | 100.10 \$ | 200.20 \$ | 4 804.80 \$ | | | | | | | | | | | | |
| | NO2 | | | | 54.90 \$ | | | 55.00 \$ | | | | | | | | | | | | | | | | | | | | |
| Air Active | PM2.5 | Every 6 days | 2 partisol stations | 122 | 54.90 \$ | 164.70 \$ | 20 038.50 \$ | 16.50 \$ | 16.50 \$ | 2 007.50 \$ | 270.00 \$ | 270.00 \$ | 32 850.00 \$ | 27.30 \$ | 81.90 \$ | 9 964.50 \$ | | | | | | | | | | | | |
| | PM10 | | | | 54.90 \$ | | | 27.30 \$ | | | | | | | | | | | | | | | | | | | | |
| | TSP | | | | 54.90 \$ | | | 27.30 \$ | | | | | | | | | | | | | | | | | | | | |
| | | | | | 54.90 \$ | | | 27.30 \$ | | | | | | | | | | | | | | | | | | | | |
| Dust fall | Dustfall Total | Monthly | 5 site, 3 AWAR, 13 Rankin Inlet, more stations to be added | 240 | 120.60 \$ | 194.40 \$ | 46 656.00 \$ | 106.00 \$ | 156.00 \$ | 37 440.00 \$ | 180.00 \$ | 245.00 \$ | 58 800.00 \$ | 45.00 \$ | 115.00 \$ | 27 600.00 \$ | | | | | | | | | | | | |
| | Dustfall Fixed | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Dustfall Metals | | | | 73.80 \$ | | | 50.00 \$ | | | 65.00 \$ | | | | | | | | | | | | | | | | | |
| Snowpack | Total Metals | Annually | 4 site dustfall stations | 4 | 45.00 \$ | 45.00 \$ | 180.00 \$ | 40.00 \$ | 40.00 \$ | 160.00 \$ | 220.00 \$ | 220.00 \$ | 880.00 \$ | 35.00 \$ | 35.00 \$ | 140.00 \$ | | | | | | | | | | | | |
| Tailings-solid | ABA | Weekly | tailings-solid | 52 | | 0.00 \$ | 0.00 \$ | 48.00 \$ | 62.00 \$ | 3 224.00 \$ | 130.00 \$ | 208.00 \$ | 10 816.00 \$ | 100.00 \$ | 155.00 \$ | 8 060.00 \$ | | | | | | | | | | | | |
| | Bulk Metals | | | | 14.00 \$ | | | 78.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Sample preparation and disposal | | | | - | | | - | | | | | | | | | | | | | | | | | | | | |
| Waste Rock | ABA | Monthly | 10 waste rock | 120 | | 339.75 \$ | 339.75 \$ | 48.00 \$ | 137.00 \$ | 16 440.00 \$ | 130.00 \$ | 463.00 \$ | 55 560.00 \$ | 100.00 \$ | 330.00 \$ | 39 600.00 \$ | | | | | | | | | | | | |
| | Bulk Metals | | | | 14.00 \$ | | | 78.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | WRA | | | | 25.00 \$ | | | 50.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Shake Flask | | | | 50.00 \$ | | | 180.00 \$ | | | | | | | | | | | | | | | | | | | | |
| | Sample preparation and disposal | | | | - | | | 25.00 \$ | | | | | | | | | | | | | | | | | | | | |
| SUBTOTAL | | | | | | 249 996.81 \$ | | | 221 326.50 \$ | | | 284 423.30 \$ | | | 220 324.30 \$ | | | | | | | | | | | | | |
| TOTAL | Environmental Disposal | | | 1118 | 5.00 \$ | 5.00 \$ | 5 588.33 \$ | 5.00 \$ | 5.00 \$ | 5 588.33 \$ | 0.00 \$ | 0.00 \$ | 0.00 \$ | 5.00 \$ | 5 588.33 \$ | | | | | | | | | | | | | |
| * Tailings and waste rock analysis was removed from the total for easier comparison | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| * Aquatox pricing | | | | | | | | | | | | | | | | | | | | | | | | | | | | |