

Appendix 18

Baker Lake Bulk Fuel Storage Facility: Environment Performance Monitoring Plan Version 5



MEADOWBANK GOLD PROJECT

**Baker Lake Bulk Fuel Storage Facility: Environmental
Performance Monitoring Plan**

In Accordance with Water License 2AM-MEA1526

Prepared by:
Agnico Eagle Mines Limited – Meadowbank Division

Version 5
January 2020

EXECUTIVE SUMMARY

Agnico Eagle Mines Limited – Meadowbank Division (Agnico Eagle) is currently operating the Meadowbank Gold Project approximately 70 km north of the Hamlet of Baker Lake. Agnico is also operating the Amaruq property, approximately 150 kilometers (km) north of the hamlet of Baker Lake and approximately 50 km northwest of Meadowbank Mine, in the Kivalliq Region of Nunavut. The Whale Tail deposit is being mined and ore is hauled by truck to the approved infrastructure at Meadowbank Mine for milling. Agnico Eagle received approval on January 2019 to add two (2) 10 million liters diesel fuel storage tanks to the Marshalling Area Bulk Fuel Storage Facility in Baker Lake. Agnico has built and commissioned, in 2019, one of the two approved tank (Tank 7) and will add in Spring/Summer of 2020 the second approved tank (Tank 8). As part of the project, a total of eight (8) 10 million litres fuel storage tanks for diesel (including tank 8 to be constructed in 2020) and eighteen (18) 100,000L fuel storage tank for Jet-A will receive and store bulk shipments of fuel for the Meadowbank Project at the Baker Lake Marshalling Area.

To adequately assess the environmental performance of the bulk fuel storage tank at Meadowbank this report provides: a summary of the design, installation, operation and maintenance that follows the CCME (2003) Environmental Code of Practice for Aboveground Storage Tank Systems Containing Petroleum and Allied Petroleum Products; a summary of the location and environmental setting; a summary of the NWB Type A water license requirements; and an environmental assessment to support the recommended environmental monitoring for the ongoing evaluation of the secondary containment.

IMPLEMENTATION SCHEDULE

As required by Water License 2AM-MEA1526, Part B, Item 11, the proposed implementation schedule for this Plan is outlined below.

This Plan will be immediately implemented (January 2020) subject to any modifications proposed by the NWB as a result of the review and approval process.

DISTRIBUTION LIST

Agnico Eagle – General Mine Manager

Agnico Eagle – Environment Superintendent

Agnico Eagle – Environment General Supervisor

Agnico Eagle – Environmental Coordinator

Agnico Eagle – Environmental Technician

Agnico Eagle – Energy and Infrastructures Superintendent

DOCUMENT CONTROL

Version	Date (YMD)	Section	Page	Revision
1	09/12/22			Comprehensive plan for Baker Lake Bulk Fuel Storage Facility
2	11/12/13			Update all items related to the Baker Lake Fuel Storage Installations: Final Report of Phase 3 (2010)
3	30/06/2014			Add Jet-A Tank information and 2014 comprehensive review
4	2018/08/16			Text updated to reflect proposal to add 2 diesel fuel tanks.
5	2020/01/17	1		Add Tank 7 information
		2		Deleted as it's a duplicate of Section 4 and 5.1
		Figure 1-2		Update Figure to add Tank 7 information +
		3		Adjust condition Part H Item 4 as per the Water License
		4.1		Add Tank 7 information
		5.1		Update with current monitoring / inspection
		6		Update reference section

Prepared By: Environmental Department

Approved by:



Robin Allard
 Environment General Supervisor

Table of Contents

SECTION 1. INTRODUCTION	1
SECTION 2. ENVIRONMENTAL SETTING	4
2.1 TOPOGRAPHY	4
2.2 GEOLOGY	4
2.3 FLORA AND FAUNA	4
2.4 SUBSURFACE CONDITIONS	4
2.5 WATER QUALITY	5
SECTION 3. NWB TYPE A WATER LICENSE CONDITIONS	6
SECTION 4. ENVIRONMENTAL PERFORMANCE ASSESSMENT	8
4.1 DESK-TOP REPORT REVIEW	8
4.2 SECONDARY CONTAINMENT VISUAL INSPECTION	9
4.3 ENVIRONMENTAL ASSESSMENT	9
4.3.1 Terrestrial Environment	9
4.3.2 Surface Water	9
4.3.3 Groundwater	10
SECTION 5. PERFORMANCE MONITORING PLAN	11
5.1 VISUAL AND OPERATIONAL INSPECTIONS	11
5.2 ROUTINE CONTACT WATER MONITORING	11
5.3 EVENT MONITORING	12
5.3.1 Soil Sampling	12
5.3.2 Water Sampling	12
5.3.3 Assessment of the Need for Groundwater Well Installation	12
SECTION 6. REFERENCES	13

LIST OF FIGURES

Figure 1-1: General Location of Baker Lake Bulk Fuel Storage Facilities.....	2
Figure 1-2: Baker Lake Bulk Fuel Storage Facility Site Layout.....	3

LIST OF APPENDICES

Appendix A1: Baker Lake Fuel Storage Installations: Interim Report Following Construction of Phase 1 (2007) and Phase 2-A (2008)	
Appendix A2: Baker Lake Fuel Storage Installations: Final Report Following Construction of Phase 2- B (2009)	
Appendix A3: Baker Lake Fuel Storage Installations tank #5 and #6: Final Report following the construction of Phase 3 (2010)	
Appendix A4: Baker Lake Fuel Storage Installations: As-built Report (AEM 2013)	
Appendix A5: Construction Summary Report: Baker Lake Fuel Storage Tank 7 and Containment Facilities (2020)	

SECTION 1. INTRODUCTION

Agnico Eagle Mines Limited – Meadowbank Division (Agnico Eagle) is currently operating the Meadowbank Gold Project approximately 70 km north of the Hamlet of Baker Lake. Agnico is also operating the Amaruq property, approximately 150 kilometers (km) north of the hamlet of Baker Lake and approximately 50 km northwest of Meadowbank Mine, in the Kivalliq Region of Nunavut. The Whale Tail deposit is being mined and ore is hauled by truck to the approved infrastructure at Meadowbank Mine for milling.

The Baker Lake Bulk Fuel Storage Tank Facility is located east of the hamlet of Baker Lake, on the north shore of Baker Lake. The GPS coordinates of these facilities is NAD 83 15W E 356874 N 7134486. A general site location is provided in Figure 1.1. A site layout of the infrastructure and tanks is provided in Figure 1.2.

In 2007-2008, four (4) 10 million diesel tank were constructed. Following the amendment No.1 - Marshalling Area Bulk Fuel Storage Facility Expansion Water Licence 2AM-MEA0815 Type A, two (2) more 10 million liters bulk fuel storage tank (#5 and #6) were constructed in 2010. This amendment also permitted the construction, in 2013, of Jet A Fuel tanks.

Following a modification to the Water License 2AM-MEA1526, Agnico Eagle received approval on January 2019, to add two (2) 10 million liters diesel fuel storage tanks to the Marshalling Area Bulk Fuel Storage Facility in Baker Lake. Agnico has built and commissioned, in 2019, one of the two approved tank (Tank 7) and will add in Spring/Summer of 2020 the second approved tank (Tank 8).

As part of the project, a total of eight (8) 10 million litres fuel storage tanks for diesel (including tank 8 to be constructed in 2020) and eighteen (18) 100,000L fuel storage tank for Jet-A will receive and store bulk shipments of fuel for the Meadowbank Project at the Baker Lake Marshalling Area.

To adequately assess the environmental performance of the bulk fuel storage tank at Meadowbank this report provides: a summary of the design, installation, operation and maintenance that follows the CCME (2003) Environmental Code of Practice for Aboveground Storage Tank Systems Containing Petroleum and Allied Petroleum Products; a summary of the location and environmental setting; a summary of the NWB Type A water license requirements; and an environmental assessment to support the recommended environmental monitoring for the ongoing evaluation of the secondary containment.

Figure 1-1: General Location of Baker Lake Bulk Fuel Storage Facilities





FIG. 2.1 : GENERAL LOCATION OF BAKER LAKE BULK FUEL STORAGE FACILITIES

Figure 1-2: Baker Lake Bulk Fuel Storage Facility Site Layout



SECTION 2. ENVIRONMENTAL SETTING

2.1 TOPOGRAPHY

The bulk fuel storage area is located east of the Hamlet of Baker Lake, approximately 350 m north of Baker Lake. The storage facility sits on a low terrace parallel with the shoreline of the lake. There is a gradual slope (5 to 10% grade) toward Baker Lake with an approximate elevation change of 35 m from the bulk fuel storage facility to the Baker Lake shoreline.

The Baker Lake shoreline is gently sloping, well-drained and is lined with marine gravels, sands and boulders.

2.2 GEOLOGY

The regional surficial geology is characterized by sandy till, bedrock outcrops, felsenmeer (ice-shattered bedrock) and shallow lakes (Golder, 2007). The most common soil type in this region is glacial till. Marine beach deposits are found along the north shore of Baker Lake.

The soil near the bulk fuel storage facility is comprised of silts, sands, gravels, cobble and boulders and frost-susceptible glacial till overlying weathered bedrock (Golder, 2007). The soil thickness is typically less than 1.4 m with permafrost or bedrock encountered at less than 2 m. Approximately 60% of the surface area surrounding the bulk fuel storage facility is comprised of bedrock outcrop.

2.3 FLORA AND FAUNA

There are no trees and few shrubs in the area surrounding the bulk fuel storage facility. The site is covered by low-lying vegetation; predominated by grassy hummocks, dwarf willow, sedge, green moss and lichen.

Arctic ground squirrels, ptarmigan and songbirds are inhabitants in the area surrounding the bulk fuel storage facility. Lake cisco, lake trout, arctic char, lake whitefish, round whitefish, slimy sculpin and stickleback are predominant species found in Baker Lake.

2.4 SUBSURFACE CONDITIONS

Test pits excavated in 2005 near the bulk fuel storage facility and between the tanks and the shoreline indicate a saturated top layer (0.2 m) of organic material (primarily green moss) (Golder, 2005; 2007). A layer of grey to black medium sand is present up to 0.7 m thickness throughout the area, below which a saturated, grey brown, sand and silt layer is found.

Bedrock is exposed at shallow depths throughout the site in locations where topsoil or till soils are present (Golder, 2005). Bedrock is encountered at a maximum depth of 1.4 m. As predicted by the soil conditions, seepage flows in test pits indicate high site drainage.

2.5 WATER QUALITY

Baker Lake water quality closely resembles distilled water as many conventional water chemistry parameters are at or below detection limits (BAER, 2005). The water column is generally well mixed and the water chemistry homogenous. During the open water season there is limited vertical stratification in temperature and dissolved oxygen, with observed higher salinity in the bottom strata.

SECTION 3. NWB TYPE A WATER LICENSE CONDITIONS

The Nunavut Water Board (NWB) Type A Water License 2AM-MEA1526 requirements related to the bulk fuel storage facility in Baker Lake are provided below. Agnico Eagle is committed to achieving all of these requirements.

Part F: Conditions Applying to Waste Disposal and Management

8. The Discharge of Effluent to land from fuel containment facilities at the Baker Lake Bulk Fuel Storage Facility and Meadowbank Fuel Storage Facility (ST-37 through ST-40), shall not exceed the following Effluent quality limits:

Parameter	Maximum Average Concentration (MAC)	Maximum Concentration of any single Grab sample
pH	6.0 to 9.5	6.0 to 9.5
Total Arsenic (mg/L)	**0.5	1.0
Total Copper (mg/L)	**0.3	0.6
Total Nickel (mg/L)	**0.5	1.0
Total Zinc (mg/L)	*0.5	1.0
Total Suspended Solids (mg/L)	*15	30
Ammonia (mg/L)	6.0	6.0
Benzene (µg/L)	370	370
Toluene (µg/L)	2	2
Ethylbenzene (µg/L)	90	90
Lead (mg/L)	0.1	0.1
Oil and Grease (mg/L)	5 and no visible sheen	5 and no visible sheen

* Environmental Guideline for Industrial Waste Discharges in the NWT, 2004

** Metal Mines Effluent Regulations (MMER)

9. The Licensee shall, under Part F, Item 8, discharge Effluent in such a manner as to minimize surface erosion at a distance of at least thirty-one (31) metres above the ordinary High Water Mark of any Water body, where direct flow into a Water body is not possible and no additional impacts are created, or as otherwise approved by the Board in writing.

11. The Licensee shall confirm compliance with Effluent quality limits in Part F, Items 3, 4 and 8 prior to Discharge.

12. The Licensee shall provide at least ten (10) days' notice to the Inspector prior to any planned Discharges from any facilities. The notice shall include an estimated volume proposed for Discharge and the receiving location.

Part H: Conditions Applying to Emergency Response and Contingency Planning

2. The License shall prevent any chemicals, petroleum product or unauthorized Wastes associated

with the project from entering Water.

3. The License shall provide secondary containment for fuel and chemical storage as required by applicable standards and acceptable industry practice

4. The License shall perform weekly inspections of petroleum products storage and containment facilities, fuel tanks and connectors, for leaks and settlement and shall keep a written log of inspections to be made available to an Inspector upon request. More frequent inspections may be requested by an Inspectors.

SECTION 4. ENVIRONMENTAL PERFORMANCE ASSESSMENT

To adequately assess the environmental performance of the bulk fuel storage tanks and facilities, a desk-top review of the design and installation reports were completed. In addition, a consultant performed a geotechnical inspection to annually evaluate the site drainage, secondary containment and performed an environmental assessment of the bulk fuel storage facility.

4.1 DESK-TOP REPORT REVIEW

The installation/construction reports (Agnico Eagle, 2009a, b; Agnico Eagle, 2010; Agnico Eagle 2011, Agnico Eagle 2020 for diesel tank and Agnico Eagle, 2013 for Jet-A tanks; attached in Appendix A) indicated the use of best management practices during the installation of the aboveground fuel storage tanks.

During the summer of 2007, Agnico Eagle built bulk fuel tanks #1 and #2. Under the supervision of Hatch Engineering, the construction of the secondary containment berm was completed. Enviroline Services Inc. was hired in October 2007 to install the HDPE membrane liner in accordance with CCME (2003) specifications; this liner was subsequently covered with a surface layer of crushed stone. Tanks were commissioned in 2007.

Bulk fuel storage tanks #3 and #4 were completed in October 2008. Under the supervision of Stavibel Engineering, the secondary containment berms were constructed and the HDPE membrane liner was designed and installed for bulk fuel storage tanks #3 and #4 under the supervision of Luc Croisetière and Agnico Eagle. Works were completed for these tanks in July 2009 and tanks were commissioned the same year.

Bulk fuel storage tank #5 and #6 were completed in October 2010. Under the supervision of Stavibel Engineering, the construction of the secondary containment berms for tanks #5 and #6 was completed. Enviroline Services Inc. was hired in May 2010 to install the HDPE membrane liner. Tanks were commissioned the same year.

Construction of the built bulk fuel storage tank #7 was completed in September 2019. Under the supervision of Agnico Eagle the secondary containment berms were constructed. The HDPE membrane liner was installed and tested by Geosynthetiques ZTG Inc. for bulk fuel storage tanks #7.

All of the aboveground storage tanks were field erected. For the diesel tank, construction activity was supervised by Hatch Engineering, Stavibel Engineering and Agnico Eagle and included qualified steel fabricators and installers. Following the diesel tank construction, X-Ray testing of horizontal and vertical welds was completed. For tank #7, to attest welds quality, inspectors relied on visual inspection, magnetic particulate tests and high penetration oil tests. All of the welds met the specifications outlined in the API Standard 650 (Agnico Eagle, 2009a, b, 2020).

In 2013, the Jet-A tanks, the secondary containment enclosure and installation of the HDPE liner in accordance with CCME (2003) specifications was completed and commissioned. Stavibel Engineering provided the design, planning and construction oversight related to the installation of infrastructure of Agnico Eagle's Jet A Fuel Storage facility which consists of 100,000 liters double walled tanks, associated piping

and pumping systems and secondary requirement. SM Construction had installed the Jet-A tanks and Texcel was hired in July 2013 to install the HDPE secondary containment membrane liner. After construction, all tanks were cleaned and washed inside and pressure tests were performed as per specifications.

A secondary containment volume calculation using Autocad Civil 3D was completed to provide verification on the liquid storage capacity of the storage tank system. The CCME Environmental Code of Practice for Aboveground Storage Tanks (2003) states:

a storage tank system that consists of more than one storage tank which should have a volumetric capacity of not less than the sum of the capacity of the largest storage tank located in the contained space and 10% of the capacity of the largest tank or the aggregate capacity of all other storage tanks located in the contained space.

In accordance with the CCME (2003) code of practice, the Baker Lake bulk fuel storage tanks meet the volumetric requirements for a storage tank system.

Upon Tanks #8 construction completion, this environmental performance monitoring plan will be revised to include construction details.

4.2 SECONDARY CONTAINMENT VISUAL INSPECTION

A consultant performs a geotechnical inspection annually and inspects the bulk fuel secondary containment structures, the report is sent to NWB annually as per requirement of the Water Licence.

4.3 ENVIRONMENTAL ASSESSMENT

The management of site drainage, surface water collection and water/fuel removal within the secondary containment area is an important measure in the protection of the terrestrial environment, surface water and ground water from potential sources of contamination. The environmental protection objectives, strategy and an evaluation of the potential of leaks or seepage to contaminate the terrestrial environment, surface water and ground water are provided in the following sections. Much of the environmental protection strategies focus on the control of contact water. In this report contact water is defined as any water that may be physically or chemically affected by the nearby operational activities.

4.3.1 Terrestrial Environment

The primary objective of the terrestrial management plan is to minimize any adverse impacts to the terrestrial (soil, flora and fauna) environment. To meet this objective, bulk fuel storage facility structures have been constructed to minimize the operational footprint and control contact run-off water within the secondary containment area. Due to the site grading, all water that comes into contact with the bulk fuel storage facility is intercepted and directed into the impermeable HDPE lined secondary containment area.

The ground beneath the secondary containment area has been adequately graded to ensure berm stability.

4.3.2 Surface Water

The objective of water management around the bulk fuel storage facility is to minimize impacts on the quantity and quality of surface water and groundwater. To meet this objective, the bulk fuel storage facility

structures have been constructed to intercept and direct contact run-off water to the impermeable HDPE lined secondary containment area. As there is a high volume of fuel transfer and activity around the modular fuel dispenser, the pad below the modular fuel dispenser and refueling station is lined and sloped toward the secondary containment berm.

Seepage flows in test pits indicate high site drainage due to the high soil porosity. Therefore, should contact water reach the natural environment, the ultimate fate of the contaminants is likely to be in shallow groundwater or surface water (Golder, 2007).

4.3.3 Groundwater

It is not expected that groundwater would be impacted as there is no direct pathway for contaminated water to seep from the bulk fuel storage facility. Due to the site grading, all contact water from the bulk fuel storage facility is directed inside the HDPE lined secondary containment area. Should the integrity of the liner become compromised, there could be leakage into the below grade soil; this would likely present the greatest source of hydrocarbon contamination to impact groundwater and receiving water.

SECTION 5. PERFORMANCE MONITORING PLAN

The environmental performance monitoring plan is a tiered approach with an emphasis on visual and operational inspections; routine surface water sampling to control and monitor the quality of the contact water; and event monitoring (in the case of a spill emergency or occurrence). Management of the bulk fuel storage facility will be guided by the monitoring results.

5.1 VISUAL AND OPERATIONAL INSPECTIONS

Visual and operational inspections are a central component of the environmental performance monitoring plan. Visual inspections of the secondary containment structure are important because if the integrity of the berm walls or liner is compromised this presents the greatest potential for leaks or seepage into groundwater and ultimately the receiving environment.

Weekly inspections are logged and reported by the Environmental Department as well as monthly inspection by the Energy and Infrastructure Department. Inspection of the facilities included: tank and piping condition, secondary containment berm structure and integrity, indicators of liner damage, precipitation/ run-off accumulation, evidence of tampering or misuse, any structural abnormalities and visible sheens on contact water pools and crush material inside the secondary containment. Environmental staff follow-up with operations staff and advise the supervisor if any non-conformity is observed. A weekly written log is completed and available upon request.

Inventory control of transfer and weekly volume inspections using manual or electronic dip reconciliation are conducted by Meadowbank staff. Weekly visual inspections and inventory reconciliation are used to evaluate and determine bulk fuel tank leakage.

An annual geotechnical inspection is also conducted annually by a third party to evaluate the site drainage, secondary containment and performed an environmental assessment of the bulk fuel storage facility. Corrective action/ maintenance may be necessary following the inspection to ensure optimal performance of the facility. The bulk fuel storage facility is maintained in accordance with best management practices.

The bulk fuel tanks are filled during barge season on an annual basis. During the period of re-filling there is the greatest risk of over-filling. Through regular visual inspections, inventory control and monitored fuel transfer, the risk is significantly reduced. The fuel transfer from ship to shore is detailed in the Oil Pollution Emergency Plan (OPEP) and the Product Transfer Area Assessment – Baker Lake Oil Handling Facility. In the case of a spill, the spill contingency plan will be followed.

5.2 ROUTINE CONTACT WATER MONITORING

Due to snow accumulation, melting and precipitation, contact water will unavoidably collect inside the secondary containment area. Contact water from inside the secondary containment area will be sampled as described in Section 3 above prior to its release into the terrestrial environment. During water discharge, piping will be directed onto the nearby tundra at least 31 m above the ordinary High Water Mark, to allow for natural attenuation and drainage (i.e. surface water will never be pumped directly into Baker Lake).

During visual inspections, the quantity of contact water collected inside the secondary containment area will be evaluated. When water withdrawal is deemed necessary, water samples will be collected and analyzed for the parameters: pH, Total Arsenic, Total Copper, Total Lead, Total Nickel, Total Zinc, Total Suspended Solids, Ammonia, Total Cyanide, Benzene, Toluene, Ethylbenzene, Lead, and Oil and Grease. If the contact water exceeds the licensed limits detailed in Section 3 above, the portable oil-water separator will be used to treat the water or water will be pumped and disposed at the Meadowbank Tailings Storage Facility. Prior to withdrawal, samples will be analyzed at a certified laboratory.

In addition, water samples from Baker Lake are collected as part of the Core Receiving Environment Management Program (CREMP). The results of these analyzes are included in the annual report. These samples are used to evaluate the performance of the overall water management plan for the Baker Lake Marshalling Area.

5.3 EVENT MONITORING

In the event of a spill occurrence at the bulk fuel storage facility, the spill contingency plan and the OPEP will be followed. As a follow-up to the spill response, the environmental staff will conduct an environmental assessment to determine the extent of impacts of the spill occurrence on the nearby environment. This will include the identification of the potential environmental pathways of concern that may result in impacts to surface water (i.e. Baker Lake near-shore surface water), soil or groundwater.

5.3.1 Soil Sampling

Following the unlikely event where a spill is not contained within the secondary containment area, soil sampling may be required to locate and prevent further impact to the terrestrial and aquatic receiving environment. Depending on the quantity of the spill, the organic surface soils and silt-containing till below the surface are a likely sink for hydrocarbons, thus soil samples will be taken at selected locations to horizontally and vertically delineate the impacted areas. Furthermore, the soil samples will provide valuable information used to determine the necessity of installing groundwater wells.

5.3.2 Water Sampling

Following a spill event, an environmental assessment could be conducted. Similar to routine contact water sampling (inside the secondary containment area), water samples will be collected and analyzed for the following parameters: pH, Total Arsenic, Total Copper, Total Lead, Total Nickel, Total Zinc, Total Suspended Solids, Ammonia, Benzene, Toluene, Ethylbenzene, Xylene, and Oil and Grease.

As part of the CREMP (CREMP), receiving environment surface and at- depth water samples will be taken in Baker Lake and analyzed for the same parameters as listed above.

5.3.3 Assessment of the Need for Groundwater Well Installation

Following a spill event, if soil sample results identify elevated concentrations of contaminants (i.e. exceeding the CCME Canada-Wide Standard (CWS) for Petroleum Hydrocarbons (PHC) in Soil, 2008) and/or if water samples identify elevated receiving environment water samples (i.e. exceeding licensed limits caused as a result of the spill event), an assessment of the need for groundwater wells will be conducted. The assessment, and if required, design for installation, monitoring and maintenance of vertical ground water monitoring wells will be in accordance with CCME (2003) procedures.

SECTION 6. REFERENCES

Agnico Eagle (2009a). Baker Lake Fuel Storage Installations: Interim Report of Phase 1 (2007) and Phase 2- A (2008). April 2009.

Agnico Eagle (2009b). Baker Lake Fuel Storage Installations: Final Report of Phase 2-B (2009). December 2009.

Agnico Eagle (2010). Baker Lake Fuel Storage Installations: Final Report of Phase 3 (2010). January 2011.

Agnico Eagle (2015). Core-Receiving Environment Monitoring Program: Meadowbank Gold Project. November 2015.

Agnico Eagle (2020). Construction Summary Report: Baker Lake Fuel Storage Tank 7 and Containment Facilities. January 2020.

BAER (2005). Meadowbank Gold Project Baseline Aquatic Ecosystem Report. October 2005.

CCME (2008). Canadian Council of Ministers of the Environment: Canada Wide Standards for Petroleum Hydrocarbons in Soil. PN 1398. January 2008.

CCME (2003). Canadian Council of Ministers of the Environment: Environmental Code of Practice for Aboveground and Underground Storage Tank Systems Containing Petroleum and Allied Petroleum Products. PN 1326

Golder Associates Ltd. (2007). Water Use and Management Plan: Baker Lake Marshalling Area Meadowbank Gold Project. March 2007.

Golder Associates Ltd (2005). Field Geotechnical Investigations Baker Lake Staging Area, Meadowbank Gold Project. Report N. 05-1413-040.

Appendix A1

Baker Lake Diesel Fuel Storage Installations: Interim Report Following Construction of Phase 1 (2007) and Phase 2-A (2008)



**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

BAKER LAKE FUEL STORAGE INSTALLATIONS

**INTERIM REPORT
FOLLOWING THE CONSTRUCTION
OF
PHASE 1 (2007)
PHASE 2-A (2008)**



**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

BAKER LAKE FUEL STORAGE INSTALLATIONS

INTERIM REPORT

FOLLOWING THE CONSTRUCTION

OF

**PHASE 1 (2007)
PHASE 2-A (2008)**

PREPARED BY :



Patrick Giard, P.Eng., CCE
Supervisor, Construction Department
AGNICO-EAGLE MINES LTD, *Meadowbank Division*



**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

BAKER LAKE FUEL STORAGE INSTALLATIONS

**INTERIM REPORT
FOLLOWING THE CONSTRUCTION
OF PHASE 1 (2007) AND PHASE 2-A (2008)**

TABLE OF CONTENTS

EXECUTIVE SUMMARY

DESCRIPTION OF THE MANDATE

- A DOCUMENTATION READILY AVAILABLE**

- B ADDITIONAL COLLECTION OF INFORMATION**

- C REVISION OF CONSTRUCTION DRAWINGS**

- D VERIFICATIONS TO STORAGE CAPACITY WITHIN BERMS**

APPENDIX 1 : DRAWINGS

VD2259-BKL-001	VD2259-BKL-002	VD2259-BKL-003	VD2259-BKL-004
VD2259-BKL-005	VD2259-BKL-006	VD2259-BKL-007	VD2259-BKL-008
VD2259-BKL-009	VD2259-BKL-010	VD2259-BKL-011	VD2259-BKL-012

VENDOR DRAWINGS FROM CHAMCO INDUSTRIES LTD

APPENDIX 2

SAFE FILL LEVEL FOR ALL FUEL TANKS

EXECUTIVE SUMMARY

Agnico-Eagle Mines Limited is currently in the process of building a gold mining project in the Kivalliq region of Nunavut, about 70 km north of Baker Lake.

The yearly operations of this mining operation requires the storage of a minimum of forty million (40 000 000) liters of diesel fuel, which represents four (4) bulk fuel storage tanks, each with a nominal capacity of ten million (10 000 000) liters.

PHASE 1

During the summer of 2007, Agnico-Eagle Mines Limited has built the first two (2) bulk fuel tanks, with a combined capacity twenty million (20 000 000) liters of diesel fuel. An impervious enclosure was built around it in order to provide secondary containment around the fuel tanks. These first two (2) bulk fuel tanks were then in condition to be filled.

PHASE 2-A

During the summer of 2008, Agnico-Eagle Mines Limited has built another two (2) bulk fuel tanks, for a total combined capacity of forty million (40 000 000) liters of diesel fuel. Only a portion of the enclosure was built around it, with the final purpose being to provide secondary containment around the fuel tanks. These other two (2) bulk fuel tanks were completed in late October 2008, and they remain empty as of April 2009.

PHASE 2-B

During 2009, Agnico-Eagle Mines Limited plans to complete the installation of an impermeable HDPE membrane, which will provide adequate secondary containment around the fuel tanks. This will allow to fill up all four (4) bulk fuel tanks in the summer of 2009, once the piping installation has been completed

DESCRIPTION OF THE MANDATE

Agnico-Eagle Mines has given a mandate to the undersigned in order to verify the compliance with applicable regulations of its fuel storage installations in Baker Lake, Nunavut.

According to the terms of reference, the mandate consists summarily in the following activities.

A. Review and compilation of the available documentation ;

B. Collection of any information that may be missing ;

C. REVISION OF CONSTRUCTION DRAWINGS

a. Preparation of *AS BUILT* drawings of the construction of PHASE 1 ;

b. Preparation of *AS BUILT* drawings of the construction of PHASE 2-A ;

c. Preparation of *IFC* drawings for the construction of PHASE 2-B ;

D. Verifications to the storage capacity within the existing containment berms of PHASE 1 and verifications for PHASE 2 in regards to the applicable regulations.

A. DOCUMENTATION READILY AVAILABLE

GOLDER ASSOCIATES - Vancouver Office

For the Baker Lake bulk fuel storage facilities, this firm has produced some construction specifications on 2006-04-28, which were given reference SP-GAL-03 under their project number 06-1413-009.

NISHI-KHON / SNC-LAVALIN LTD - Vancouver Office

For the Baker Lake bulk fuel storage facilities, this firm has produced a set of drawings issued **for construction** on 2007-08-03, under their project number 017202. Some specifications for fuel piping and valves were also issued.

EARTHWORK DRAWINGS	017202-1000-41D1-0006	17202-1000-46ES-1001A	017202-8000-46DC-9150
017202-1000-41D1-0001	FUEL PIPING DRAWINGS	17202-1000-46ES-1001B	017202-8000-46DC-9152
017202-1000-41D1-0002	017202-1000-41D1-0007	ELECTRICAL DRAWINGS	017202-8000-46DC-9153
017202-1000-41D1-0003	017202-1000-46D4-1004	017202-1000-46D6-1001	017202-8000-46DC-9156
017202-1000-41D1-0004	017202-1000-46D4-1005	017202-1000-47D2-2001	017202-8000-46DC-9157
017202-1000-41D1-0005	017202-1000-46D4-1006	017202-8000-47DA-9004	017202-8000-46DC-9166

GEM STEEL EDMONTON LTD

This vendor has submitted a set of drawings issued **for review**, which consist in four (4) structural drawings showing the details of a fuel tank of 10 million liters nominal capacity. The original design of this fuel tank is shown on revision A of drawings BL-2007-1, BL-2007-2, BL-2007-3, and BL-2007-4.

CHAMCO INDUSTRIES LTD

This vendor has submitted a set of preliminary drawings issued **for approval** under their project number 1014938ABS, consisting of the following drawings. These documents have all been reviewed by HATCH.

DRAWING NUMBER	H325174-M268-VD-0040	H325174-M268-VD-0041	H325174-M268-VD-0010
H325174-M268-VD-0011	H325174-M268-VD-0012	H325174-M268-VD-0013	H325174-M268-VD-0014
H325174-M268-VD-0015	H325174-M268-VD-0016	H325174-M268-VD-0017	H325174-M268-VD-0019
H325174-M268-VD-0020	H325174-M268-VD-0021	H325174-M268-VD-0029	H325174-M268-VD-0030
H325174-M268-VD-0031	H325174-M268-VD-0032	H325174-M268-VD-0033	H325174-M268-VD-0034
H325174-M268-VD-0035	H325174-M268-VD-0036	H325174-M268-VD-0037	H325174-M268-VD-0039

B. ADDITIONAL COLLECTION OF INFORMATION

HATCH - Vancouver Office

Role during construction phase : Field Supervision during construction of PHASE 1 (2007).

Mr. Marlon Coakley and Jim Bonia, which were HATCH employees at the time, have supervised the construction of the fuel containment area around tanks #1 and #2, in phase 1 of this project. A specialized crew coming from Saskatoon (Enviroline Service inc.) was hired in October 2007 to install an HDPE membrane over the berms. This HDPE membrane has been covered with a layer of about 150 mm thickness of crushed stone. During August 2008, some additional HDPE membrane was installed under the tanks #3 and #4, but the final installation of the impermeable enclosure for phase 2-B remains to be done in 2009.

GEM STEEL EDMONTON LTD

Role during construction phase : Fabrication and field assembly of 10 M liters fuel tanks

Construction of phase 1 (tanks #1 and #2) took place from September to November 2007, with a crew of about 16 workers. During this time, a crew has welded a pipeline towards a booster pump and installed flanged connections and gate valves between fuel tank #1 and the fuel dispensing module manufactured by CHAMCO. The connection of the booster pump to the barge, using hoses, allowed for fuel tank #1 to be filled up in 2007. During August 2008, tanks #1 and #2 were also filled up with fuel by barge delivery.

Construction of phase 2-A (tanks #3 and #4) took place from August to October 2008. Following each phase of this field work, a crew from ACUREN has proceeded to X-RAY testing of horizontal and vertical welds according to specifications described in the latest edition of API Standard 650. According to the report made by ACUREN, no repairs of defective welds were required, either on the tank shell or nozzles.

MOSHER ENGINEERING LTD

Role during construction phase : Welding of pipelines and support brackets between the 10 M liters tanks and the sea hose connection.

In September 2008, a crew of four (4) workers has extended a pipeline towards the barge landing and installed pipes with flanged connections and gate valves between fuel tank #2 and the fuel dispensing module manufactured by CHAMCO. They have also installed check valves on both the inlet and outlet nozzles of tank #2, as well as a pressure relief valve set at 75 psi to bypass the gate valve on the outlet of tank #2.

This safety feature against thermal expansion of fuel inside the pipeline towards the fuel dispensing module remains to be installed on tank #1. The grade of material that was used for this pipeline was A333 cold temperature rated steel.

CHAMCO INDUSTRIES LTD

Role during construction phase : Manufacturing of the fuel dispensing module.

This fuel dispensing module was manufactured in 2006 and sent to the Meadowbank site. A representative from CHAMCO was present during the commissioning. Possibly due to vibrations during transport, there were many flanged connections that needed tightening.

C. REVISION OF CONSTRUCTION DRAWINGS

AEM has hired STAVIBEL Engineering Services, a firm based in Val-d'Or, in order to complete the drawings that were used in producing this report. Those twelve (12) drawings are enclosed in **Appendix 1** of this report.

Drawing VD2259-BKL-001 shows the general layout of fuel storage area. It has been compiled using surveying data collected by a crew from NUNA.

Drawing VD2259-BKL-002 shows the fuel storage area and existing piping for PHASE 1. It has been compiled using surveying data collected by NUNA.

Drawing VD2259-BKL-003 shows the fuel storage area and location of a sump for collection of surface water, to be built in PHASE 2-B. It shows the limits of the HDPE membrane that has been installed in 2008 under the fuel tanks.

Drawings VD2259-BKL-004, 005, and 006 show cross-sections of the containment area in PHASE 2 (to be completed in 2009). These cross-sections are derived from surfaces that were generated using the *Autocad Civil 3D* software, and are also based on information collected from existing land surveys. This drawing file was also used to verify containment volumes, as it is described further in section D.

Drawing VD2259-BKL-007 is an as-built version of structural drawing BL2007-1, which was designed and issued by Gem Steel Edmonton Limited. This drawing has been updated to reflect nozzle orientations that were noted during a visit. No significant changes were noted, except those made to the nozzle schedule.

Drawing VD2259-BKL-008 shows the proposed piping for PHASE 2. It contains a schedule of valves and fittings that remain to be installed.

Drawing VD2259-BKL-009 shows the location of the existing pipeline and sea hose connection with the barge for fuel unloading. Also, a spill containment sump is proposed on this drawing.

Drawing VD2259-BKL-010 is a process and instrumentation diagram. It shows the details of the existing and proposed piping, along with further details for the fuel dispensing module.

Drawing VD2259-BKL-011 is a general layout that shows the location of existing grounding wire and proposed layout to extend this grounding into PHASE 2.

Drawing VD2259-BKL-012 shows the details of the barge and laydown areas, along with the details of a ditch and culvert for diversion of surface water run-off.

Also enclosed are two (2) vendor drawings from CHAMCO INDUSTRIES LTD, which shows the piping details inside the fuel dispensing module.

D. VERIFICATIONS TO STORAGE CAPACITY WITHIN BERMS

STAVIBEL Engineering Services has completed verifications on the liquid storage capacity inside the containment berms, which create an impermeable enclosure around tank #1 and #2.

The method used was a volume calculation using *Autocad CIVIL 3D* software.

The maximum storage capacity of fuel tank #1 is 10 515 000 litres of diesel fuel at a standard temperature of fifteen degrees Celcius (15 °C).

The maximum storage capacity of fuel tank #2 is 10 480 000 litres of diesel fuel at a standard temperature of fifteen degrees Celcius (15 °C).

It has been verified using the above software that the impermeable enclosure built in PHASE 1 will effectively hold one hundred percent (100 %) of the maximum storage capacity of the biggest tank, plus ten percent (10 %) of the maximum storage capacity of the other tank. This calculation has been summarized in a worksheet that is shown on PAGE 8, hereunder.

The containment volume for tanks #1 and #2 is 11 586 cubic meters, of which 367 cubic meters were occupied by accumulation of surface water as of 2008-10-31.

Thus, the lowest point of the HDPE membrane that sits atop the containment area is sufficiently high (at elevation 33.86 m) to meet the above criteria.

A worst case scenario has been simulated, and consists in either a rupture of the first course of side plates in the tank shell, or a failure in the outlet piping, when either one of fuel tanks is 100% full.

This simulation shows that, in such a worst case scenario, the hydraulic balancing level inside the containment area would not exceed the point with the lowest elevation on the surrounding berms, providing that there is no substantial accumulation of surface water inside. There is a no additional safety margin.

However, with the upcoming completion in phase 2-B (summer 2009) of the impermeable enclosure around tanks #3 and #4, a breach will be made into the berm dividing the two containment areas. This is also shown on a sketch, hereby.

When phase 2-b is completed in summer of 2009, the containment volume for tanks #3 and #4 will be 10 855 cubic meters As a result, the new containment requirement of 130% of the biggest tank volume (or 13 647 cubic meters), expressed while considering all four (4) tanks as a whole, will then be exceeded.

DESIGN REVIEW - FOR FUEL SPILL CONTAINMENT BERMS AT BAKER LAKE

<u>EQUIPMENT #</u>	<u>diam</u> <u>(ft)</u>	<u>rim el.</u> <u>(m)</u>	<u>radius</u> <u>(m)</u>	<u>surface</u> <u>(m2)</u>	<u>top el.</u> <u>(m)</u>	<u>height</u> <u>(m)</u>	<u>volume (m3)</u>
740-TK-044 TANK # 1	110	32.99	16.764	882.89	44.90	11.910	10 515
740-TK-044 TANK # 2	110	33.03	16.764	882.89	44.90	11.870	10 480

Let's say berms are 5' 3" higher than the average tank floor (so 1.60 m total height) with variable slopes and that the tanks are sitting on cones made of crushed stone of 20 m diameter x 1.0 m height.

Volume
11 563 m3

Secondary Containment Requirement
according to ref. PN-1326, Section 3.9.1(1) 2-b-ii

110%

DESIGN OF BERM DIMENSIONS

<u>elevation</u>	<u>height</u> <u>(m)</u>	<u>width</u> <u>(m)</u>	<u>length</u> <u>(m)</u>	<u>surface</u> <u>(m2)</u>		<u>cumulative volume</u> <u>(m3)</u>
32.00	0.00	64.0	104.0	6656.00	slope ratio N-S	0
32.66	0.66	69.3	107.6	7452.03	horizontal	4656
32.76	0.76	70.1	108.1	7575.93	4.0	5407
32.86	0.86	70.9	108.6	7700.69	vertical	6171
32.96	0.96	71.7	109.2	7826.31	slope ratio E-W	6947
33.06	1.06	72.5	109.7	7952.80	horizontal	7736
33.16	1.16	73.3	110.3	8080.15	2.7	8538
33.26	1.26	74.1	110.8	8208.36	vertical	9352
33.36	1.36	74.9	111.3	8337.44		10 180
33.46	1.46	75.7	111.9	8467.38		11 020
33.56	1.56	76.5	112.4	8598.19		11 873
33.66	1.66	77.3	113.0	8729.86		12 739
33.76	1.76	78.1	113.5	8862.39		13 619
33.86	1.86	78.9	114.0	8995.79	GROSS CONTAINMENT	14 512
34.00						CUBIC METERS


containment volume to be subtracted for the two (2) cones made of crushed stone

	<u>perimeter</u> <u>(m)</u>	<u>number</u>	<u>radius</u> <u>(m)</u>	<u>surface</u> <u>(m2)</u>	<u>height</u> <u>(m)</u>	<u>volume</u> <u>(m3)</u>
CONES	126.0	2	20.05	1262.93	1.01	-2680
RAMP		1			variable	-246

containment volume to be subtracted for accumulation of surface water

<u>elevation</u>	<u>volume</u> <u>(m3)</u>
water level as of November 2008	31.70
	-367.0

Volume
NET CONTAINMENT 11 219 m3
or 107%



APPENDIX 1

AS BUILT DRAWINGS for PHASE 2-A

IFC DRAWINGS (10) for PHASE 2-B

VD2259-BKL-001	VD2259-BKL-002	VD2259-BKL-003	VD2259-BKL-004
VD2259-BKL-005	VD2259-BKL-006	VD2259-BKL-007	VD2259-BKL-008
VD2259-BKL-009	VD2259-BKL-010	VD2259-BKL-011	VD2259-BKL-012


**Plus two (2) drawings from
CHAMCO INDUSTRIES LTD**

**Vendor ref. # CUP1014938-22
 CUP1014938-25**

DRAWING NO.

0 50 100 150 200 250 300mm

FORMAT ARCH-LANDSCAPE



KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2233 Téléc: (819) 825-1322
 Courriel : stavibel-vo@stavibel.qc.ca
 Site Internet : www.stavibel.qc.ca

REVISIONS	
NO.	DESCRIPTION

REFERENCE DRAWINGS

NO.	DATE	DESCRIPTION	F.A.	P.A.
1	08-03-07	FOR CONSTRUCTION		

REVISIONS



AGNICO-EAGLE
 MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 GENERAL LAYOUT

DRAWN BY: FRANCIS ROSE, TECH DATE: 2008-03-27

CHECKED BY: PATRICK GARD, P.ENG

APPROVED BY: PATRICK GARD, P.ENG

SCALE: 1:1000 DATE: 2008-03-27




DRAWING NO.: VD2259-BKL-001

PROJECT NO.: VD2259-2 SHEET: 1 OF 12

Drawing No.



FORMAT ARCHD-LANDSCAPE



KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2233 Téléc: (819) 825-1322
 Courriel: stavibel@stavibel.qc.ca
 Site Internet: www.stavibel.qc.ca

ISSUED FOR CONSTRUCTION
 PATRICK GARD, P.ENG 2009/05/27

REFERENCE DRAWINGS

NO.	DATE	DESCRIPTION	BY	APP.
1	08-03-07	FOR CONSTRUCTION	F.R.	P.A.

REVISIONS

AGNICO-EAGLE MEADOWBANK DIVISION

AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 GENERAL LAYOUT
 PHASE 1

DRAWN BY: FRANCIS ROSE, TECH DATE: 2009-03-27
 CHECKED BY: PATRICK GARD, P.ENG
 APPROVED BY: PATRICK GARD, P.ENG

SCALE: 1:200 DATE: 2009-03-27


DRAWING NO.: **VD2259-BKL-002**

PROJECT NO.: **VD2259-2** REVISION: 1 SHEET: 2/12

PROJECT NO.

0 50 100 150 200 250 300mm

FORMAT ARCH-LANDSCAPE



KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2233 Téléc: (819) 825-1322
 Courriel : stavel@stavel.qc.ca
 Site Internet : www.stavel.qc.ca

ISSUED FOR CONSTRUCTION
 PATRICK GARD, P.ENG 2009/05/27

NO.	DATE	DESCRIPTION	BY	APP.

REFERENCE DRAWINGS



NO.	DATE	DESCRIPTION	BY	APP.
1	08-03-07	FOR CONSTRUCTION	P.A.	P.A.

AGNICO-EAGLE
MEADOWBANK DIVISION

AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 GENERAL LAYOUT
 PHASE 2-A (2008)


DRAWN BY: FRANCIS ROSE, TECH. DATE: 2008-03-27
 CHECKED BY: PATRICK GARD, P.ENG.

APPROVED BY: PATRICK GARD, P.ENG.
 SCALE: 1:200 DATE: 2008-03-27


DRAWING NO.: **VD2259-BKL-003**
 PROJECT NO.: **VD2259-2** REVISION: 1 SHEET: 3/12

DATE: _____

FORMAT ARCHD-LANDSCAPE




CROSS-SECTION



TYPE 1 FILL: MINUS 20mm CRUSHED
 TYPE 2 FILL: MINUS 150mm ROCK
 TYPE 3 FILL: BLASTED ROCK 0-200mm
 TYPE 4 FILL: SCREENED SAND

TYPICAL CROSS-SECTION



CROSS-SECTION



NOTE: HOPE LINER MUST BE WELDED BACK ON TOP OF EXISTING LINER ON BERM ONCE BREACH HAS BEEN EXCAVATED TO ENSURE IMPERMEABLE LINK BETWEEN BOTH BERM ENCLOSURES

KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2233 Téléc: (819) 825-1322
 Courriel : stavel@stabilab.qc.ca
 Site Internet : www.stabilab.qc.ca

ISSUED FOR CONSTRUCTION
 PATRICK GARD, P.ENG 2008/03/27

NO.	DATE	DESCRIPTION	BY	APP. (P.ENG)

REFERENCE DRAWINGS



NO.	DATE	DESCRIPTION	BY	APP. (P.ENG)
1	03-03-27	FOR CONSTRUCTION	F.R.	P.G.

AGNICO-EAGLE
 MEADOWBANK DIVISION

TITLE: AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 CROSS-SECTIONS OF HOPE MEMBRANE
 PHASE 2-B (2009)

DRAWN BY: FRANCIS ROSE, TECH DATE: 2008-03-27

CHECKED BY: PATRICK GARD, P.ENG

APPROVED BY: PATRICK GARD, P.ENG





SCALE: HOR:1:200 VER:1:100 DATE: 2008-03-27

DRAWING NO.: VD2259-BKL-004

PROJECT NO.: VD2259-2 REVISION: 1 SHEET: 4/12

DATE: 03/03/09

FORMAT ARCHD-LANDSCAPE



KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 2S1
 Tél: (819) 825-2333 Téléc: (819) 825-1322
 Courriel: stavel@stavelbel.gc.ca
 Site Internet: www.stavelbel.gc.ca

ISSUED FOR CONSTRUCTION
 PATRICK GARD, P.ENG. 2009/03/07

NO.	DATE	DESCRIPTION	BY	APP. / SIGNATURE

REFERENCE DRAWINGS



NO.	DATE	DESCRIPTION	BY	APP. / SIGNATURE
1	08-03-07	FOR CONSTRUCTION	P.A.	P.A.

AGNICO-EAGLE
 MEADOWBANK DIVISION


AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 CROSS-SECTIONS
 PHASE 2-B (2009)

DESIGNED BY	FRANCIS ROSE, TECH	DATE	2009-03-27	
CHECKED BY	PATRICK GARD, P.ENG			
APPROVED BY	PATRICK GARD, P.ENG			
SCALE	HOR: 1:200	VER: 1:100	DATE	2009-03-27


PROJECT NO.	VD2259-BKL-005
DRAWING NO.	VD2259-2
REVISION	1
SHEET	8 / 12

DRAWING NO.

FORMAT ARCHD-LANDSCAPE



CROSS-SECTION



CROSS-SECTION

KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2233 Téléc: (819) 825-1322
 Courriel: stavel@stavel.qc.ca
 Site Internet: www.stavel.qc.ca

ISSUED FOR CONSTRUCTION
 PATRICK GARD, P.ENG. 2009/03/27

NO CONTRACTOR SHALL BE RESPONSIBLE FOR THE ACCURACY OF THE INFORMATION PROVIDED ON THIS DRAWING UNLESS OTHERWISE SPECIFIED.

NO.	DATE	DESCRIPTION	BY	APP. / SIGNATURE

REFERENCE DRAWINGS



NO.	DATE	DESCRIPTION	BY	APP. / SIGNATURE
1	08-03-07	FOR CONSTRUCTION	P.A.	P.A.

REVISIONS

NO.	DATE	DESCRIPTION	BY	APP. / SIGNATURE

AGNICO-EAGLE
 MEADOWBANK DIVISION

TITLE
 AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 CROSS-SECTIONS
 PHASE 2-B (2009)

DRAWN BY FRANCIS ROSE, TECH. DATE 2009-03-27

CHECKED BY PATRICK GARD, P.ENG.

APPROVED BY PATRICK GARD, P.ENG.

SCALE HOR:1:200 VER:1:100 DATE 2009-03-27

DRAWING NO. VD2259-BKL-006


PROJECT NO. VD2259-2

REVISION 1

SHEET 8 / 12

DRAWING NO.

FORMAT ARCHD-LANDSCAPE



FOUR(4) TANKS WERE BUILT WITH IDENTICAL NOZZLE SPECS : 740-TK-045
 740-TK-046
 740-TK-047
 740-TK-048

GENERAL NOTES

DESIGN

1. CODE OF CONSTRUCTION: API-650, LATEST EDITION
2. ALL DIMENSIONS ARE IN mm UNLESS NOTED OTHERWISE
3. PRODUCT STORED: DIESEL FUEL
4. DIAMETER: 33,526mm ϕ
5. HEIGHT: 12,182
6. NOMINAL CAPACITY: 10,780,000 LITRES
7. WORKING CAPACITY: 10,000,000 LITRES
8. DESIGN METAL TEMP: -40°C
9. PRODUCT SPECIFIC GRAVITY: 0.9@15°C

INSPECTION

1. VACUUM TESTING: FLOOR
2. RADIOGRAPHY: VERTICAL SHELL WELDS-SPOT AS PER API 650
3. AIR TEST: NOZZLES
4. VACUUM OR DIESEL TEST: SHELL WELDS


MATERIALS

1. BOLTS: A-325
2. PIPE NOZZLES: A333 Gr.6
3. FORGED FLANGES AND COUPLINGS: A350M, Gr. LF2 AND ANSI 816.5 LF2 CLASS D
4. PIPE FITTINGS: A402 Gr. WP-C-8
5. STRUCTURAL STEEL: G40.21 300W
6. SHELL STEEL PLATE: G40.21M-250WT, KILLED AND FINE-GRAIN PRACTICE, IMPACT ENERGY 15W/26(J@20 \pm 40°C)
7. FLOOR AND ROOF STEEL PLATE: G40.21M-250WT
8. TANK MANWAYS: STRUCTURAL GRADE PIPE OR BETTER

API STANDARD 650 STORAGE TANKS

SHELL NOZZLES		CONNECTIONS						
MARK	NO REQ'D	SIZE	FLANGED	THREADED	REINFORCEMENT	ORIENTATION N=0	HEIGHT FROM BOTTOM (mm)	NAME/SERVICE
N1	1	6"	SFL 150RF		API 650 Flg 3-5	270°(OFFSET 450mm)	305	INLET FROM BARGE PIPELINE
N2	1	4"	SFL 150RF		API 650 Flg 3-5	270°(OFFSET 450mm)	305	OUTLET TO FUEL DISPENSING
N5	1	4"	SFL 150RF		API 650 Flg 3-5	180°	810	DRAIN PUMP/OUT
MH1	2	24"			API 650 Flg 3-5	90°	762	SHELL MANHOLES
MH2	2	24"			API 650 Flg 3-5	270°	762	SHELL MANHOLES
N8	1	3"	SFL 150RF		API 650 Flg 3-5	180°	305	WATER DRAHOFF
N17	1	2"	SFL 150RF		API 650 Flg 3-5	270°(OFFSET 155mm)	1000	PSV DISCHARGE
N18	1	2"	SFL 150RF		API 650 Flg 3-5	270°(OFFSET 155mm)	1000	(SPARE) INTENDED PSV
N19	1	2"	SFL 150RF		API 650 Flg 3-5	90°	1000	(SPARE) INTENDED PSV

MARK	NO REQ'D	SIZE	FLANGED	THREADED	REINFORCEMENT	ORIENTATION N=0	HEIGHT FROM BOTTOM (mm)	NAME/SERVICE
N3	1	3"	SFL 150RF*		API 650 Flg 3-5	175°	15,858	SPARE
N4	1	256X468			API 650 Flg 3-5	175°	15,838	INSPECTION-HATCH**
MH3	1	24"	SFL 150RF		API 2000	180°	15,048	EMERGENCY VENT/MANHOLE*
N5	1	24"	SFL 150RF		API 2000	0	0	CENTRE ROOF VENT**
C1	1							VAREC 2500 LEVEL INDICATOR



KEY PLAN

GENERAL NOTES

GEM STEEL

9080-24 STREET
 EDMONTON, ALBERTA
 CANADA T6P 1Y5
 PH. (780) 448-0000
 FAX. (780) 448-0001

REFERENCE DRAWINGS

NO.	DATE	DESCRIPTION	BY	APP.
1	09-03-20	AS-BUILT	F.R.	P.A.
0	07-06-17	FOR DISCUSSION	A.D.C.	B.A.B.

REVISIONS

**AGNICO-EAGLE
 MEADOWBANK DIVISION**

TITLE: AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 STRUCTURE

OWNER BY: FRANCIS ROSE, TECH. DATE: 2008-03-30

CHECKED BY: PATRICK GARD, P.ENG.

APPROVED BY: GEM STEEL EDMONTON LTD.

SCALE: N.T.S. DATE: 2008-03-27

DRAWING NO.: VD2259-BKL-007

PROJECT NO.: VD2259-2


REVISION: 1

SHEET: 7/12

DATE: 03/27/09

0 50 100 150 200 250 300mm

FORMAT ARCHD-LANDSCAPE



KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 St-Jovite (Québec) J0P 3S1
 Tél: (514) 825-2333 Téléc: (514) 825-1322
 Courriel : stavel@stavibel.qc.ca
 Site Internet : www.stavibel.qc.ca

ISSUED FOR CONSTRUCTION
 PATRICK GARD, P.ENG. 2009/04/07

NO. OF SHEETS: 12 TOTAL SHEETS: 12

NO.	DATE	DESCRIPTION	BY	APP.
1	2009-03-27	FOR CONSTRUCTION	F.R.	P.A.

REFERENCE DRAWINGS

AGNICO-EAGLE
 2008-03-17
 2008-03-17

SCHEDULE OF FITTINGS			TANK # 1	TANK # 2	TANK # 3	TANK # 4
GATE VALVE	6"	N1 INLET	-	-	REQUIRED	REQUIRED
CHECK VALVE	6"	N1 INLET	-	-	REQUIRED	REQUIRED
GATE VALVE	4"	N2 OUTLET	-	-	REQUIRED	REQUIRED
CHECK VALVE	4"	N2 OUTLET	REQUIRED	-	REQUIRED	REQUIRED
GATE VALVE	4"	N5 OUTLET	-	-	REQUIRED	REQUIRED
GATE VALVE	3"	N6 WATER DRAW	-	-	REQUIRED	REQUIRED
GATE VALVE	2"	N17 PSV DISCH.	-	-	REQUIRED	REQUIRED
GATE VALVE	2"	N18 PSV DISCH.	-	-	REQUIRED	REQUIRED
GATE VALVE	2"	N19 PSV DISCH.	-	-	REQUIRED	REQUIRED
PRESSURE RELIEF	1"	N17 PSV DISCH.	REQUIRED	-	REQUIRED	REQUIRED
FLEX HOSE	6"	N1 INLET	-	-	REQUIRED	REQUIRED
FLEX HOSE	4"	N2 OUTLET	-	-	REQUIRED	REQUIRED
TEE FOR DRAIN	1"	N1 INLET	-	-	REQUIRED	REQUIRED
TEE FOR DRAIN	1"	N2 OUTLET	-	-	REQUIRED	REQUIRED
BALL VALVE	1"	N1 INLET	-	-	REQUIRED	REQUIRED
BALL VALVE	1"	N2 OUTLET	-	-	REQUIRED	REQUIRED

REVISIONS

NO.	DATE	DESCRIPTION	BY	APP.
1	2009-03-27	FOR CONSTRUCTION	F.R.	P.A.

AGNICO-EAGLE MEADOWBANK DIVISION

AGNICO-EAGLE
 MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 PIPING LAYOUT
 FOR PHASE 2-B (2009)

DATE: 2009-03-27

DRAWN BY: FRANCIS ROSE, TECH

CHECKED BY: PATRICK GARD, P.ENG

APPROVED BY: PATRICK GARD, P.ENG

SCALE: 1:200 DATE: 2009-03-27


DRAWING NO: **VD2259-BKL-008**

PROJECT NO: **VD2259-2** REVISION: 1 SHEET: 8/12

Drawing No.

0 50 100 150 200 250 300mm

FORMAT ARCHD-LANDSCAPE



KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2233 Téléc: (819) 825-1322
 Courriel : stavel@stabilbel.qc.ca
 Site Internet : www.stabilbel.qc.ca

ISSUED FOR CONSTRUCTION

PATRICK GARD, P.ENG 2009/03/27

REVISIONS

NO.	DATE	DESCRIPTION	BY	APP.
1	08-03-07	FOR CONSTRUCTION	F.R.	P.A.

REFERENCE DRAWINGS

REVISIONS


NO.	DATE	DESCRIPTION	BY	APP.
1	08-03-07	FOR CONSTRUCTION	F.R.	P.A.

AGNICO-EAGLE
 MEADOWBANK DIVISION

AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740


PIPING LAYOUT

DESIGNED BY	FRANCIS ROSE, TECH	DATE	2009-03-27
CHECKED BY	PATRICK GARD, P.ENG		
APPROVED BY	PATRICK GARD, P.ENG		
SCALE	1:500	DATE	2009-03-27
DRAWING NO.	VD2259-BKL-009		
PROJECT NO.	VD2259-2	REVISION	SHEET
		1	9 / 12



VD2259-2

FORMAT ARCHD-LANDSCAPE



- PIPING NOTES:**
1. INSTALL LOW POINT DRAINS
 2. PSV SHALL BE SUITABLE FOR FLUID AT -54 °C.
 3. 3" OCECO V-144 WATER DRAFFOFF VALVE (3" ANSI 150# FLG. SUPPLIED BY TANK VENDOR. VALVE TO BE HEAT TRACED AND INSULATED.
 4. DESIGN OF THESE TANKS TOP OPENINGS, BY TANK MANUFACTURER
 5. FLEXIBLE SS BRAIDED HOSE, 750mm LG. (FLEXONIC SENIOR, OR EQUAL)
 6. VAREC 2500 LEVEL INDICATOR BY TANK MANUFACTURER

*SEE PLAN 008 FOR SCHEDULE OF FITTINGS

KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2333 Téléc: (819) 825-1322
 Courriel : stavel@stabilbel.qc.ca
 Site Internet : www.stabilbel.qc.ca

ISSUED FOR CONSTRUCTION
 PATRICK GARO, P.ENG. 2009/04/17

REVISIONS

NO.	DATE	DESCRIPTION	BY	APP.
1	08-03-07	FOR CONSTRUCTION	P.A.	P.A.

REFERENCE DRAWINGS

1000-4606-10
 1000-4606-10

AGNICO-EAGLE MEADOWBANK DIVISION


AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 PROCESS AND INSTRUMENTATION DIAGRAM

OWNER BY	FRANCIS ROSE, TECH	DATE	2009-03-27
CHECKED BY	PATRICK GARO, P.ENG		
APPROVED BY	PATRICK GARO, P.ENG		
SCALE	N.T.S	DATE	2009-03-27
DRAWING NO.	VD2259-BKL-010		
PROJECT NO.	VD2259-2	REVISION	SHEET
		1	10/12

Drawing No.

0 50 100 150 200 250 300mm

FORMAT ARCHD-LANDSCAPE



KEY PLAN



GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 76 Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2233 Téléc: (819) 825-1322
 Courriel : stavel@stavel.com
 Site Internet : www.stavel.com

ISSUED FOR CONSTRUCTION
 PATRICK GARD, P.ENG. 2008/03/27

TITLE	#

REFERENCE DRAWINGS



NO.	DATE	DESCRIPTION	BY	APP. / SIGN.
1	03-03-27	FOR CONSTRUCTION	P.A.	P.A.

AGNICO-EAGLE
MEADOWBANK DIVISION

TITLE
 AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 GENERAL LAYOUT
 ELECTRICAL GROUND

DRAWN BY FRANCIS ROSE, TECH DATE 2008-03-27

CHECKED BY PATRICK GARD, P.ENG.

APPROVED BY PATRICK GARD, P.ENG.

SCALE 1:1000 DATE 2008-03-27


DRAWING NO. VD2259-BKL-011

PROJECT NO.	REVISION	SHEET
VD2259-2	1	11/12

DRAWING NO.

0 50 100 150 200 250 300mm

FORMAT ARCHD-LANDSCAPE



KEY PLAN

GENERAL NOTES

Groupe STAVIBEL
 Consultants en Ingénierie
 1271, 7e Rue
 Val-d'Or (Québec) J9P 3S1
 Tél: (819) 825-2233 Téléc: (819) 825-1322
 Courriel : stavel@stabilbel.qc.ca
 Site Internet : www.stabilbel.qc.ca

REFERENCE DRAWINGS

NO.	DATE	DESCRIPTION	BY	APP.
1	02-03-07	AS-BUILT	J.P.	J.P.

REVISIONS

AGNICO-EAGLE MEADOWBANK DIVISION


AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 GENERAL LAYOUT

OWNER BY: FRANCIS ROSE, TECH. DATE: 2009-03-27
 CHECKED BY: PATRICK GARD, P.ENG.
 APPROVED BY: PATRICK GARD, P.ENG.

SCALE: 1:500 DATE: 2009-03-27

DRAWING NO. **VD2259-BKL-012**

PROJECT NO. **VD2259-2** REVISION: 1 SHEET: 12/12



HATCH

Code 1 "Proceed, No Exception Taken"

Code 2 "Proceed, with Exceptions as Noted and Re-submit"

Code 3 "Do not Proceed, Revise as Noted and Re-submit"

Code 4 "Information Only"

Reviewed only for general conformity with the drawings and specifications. The Consulting Engineer does not warrant or represent that the information contained on this drawing is either accurate or complete. Sole responsibility for correct design, details and dimensions shall remain with the party submitting the drawing.

HATCH

By _____

Date _____


RECEIVED

JUL 18 2007

DRAWING CONTROL

HATCH

Provisions for spillage? up



PRELIMINARY FOR APPROVAL
CHAMCO INDUSTRIES LTD.


REV.	DATE	BY	DESCRIPTION

THIS PRINT IS THE PROPERTY OF CHAMCO INDUSTRIES LTD., IS CONFIDENTIAL, IS LENT ONLY FOR REFERENCE IN EQUIPMENT MAINTENANCE OR IN DEALING WITH CHAMCO INDUSTRIES LTD. AND IS NOT TO BE COPIED OR REPRODUCED WITHOUT OUR EXPRESS WRITTEN PERMISSION.

CHAMCO
CHAMCO INDUSTRIES LTD.
VANCOUVER - CALGARY - EDMONTON - PRINCE GEORGE

OUTLET CONNECTIONS:	
(A)	4"-150 LB. RF SUCTION
(B)	3"-API DRY BREAK DISCHARGE CONNECTION (HEAVY FILL)
(C)	1"-DRY FILL DISCHARGE CONNECTION (LIGHT FILL)
CONDITIONS:	
PEERLESS 8796 CENTRIFUGAL PUMP AT DISCHARGE HEAD IS RATED FOR 220 USGPM [50M3/HR] AT 100' [30M] TDH.	
GORMAN RUPP GHS 1.5 GC 32-B GEAR PUMP AT DISCHARGE HEAD IS RATED FOR 10 USGPM [2.27M3/HR] AT 110' [33.53M] TDH.	
GENERAL NOTES:	
- ALL DIMENSIONS ARE + OR - 1/2" [13 mm].	
- REFER TO CORRESPONDING ITEM NUMBER ON THE ATTACHED LIST OF MATERIALS (DWG. CUP10114938-20).	
CUMBERLAND RESOURCES BAKER LAKE, NUNAVUT P.O. No. M268	
DESIGNED BY	D.J.C.
DRAWN BY	G.R.M.
CHECKED BY	
JOB No.	1014938ABS
DATE	25-APRIL-07
SCALE	N.T.S.
DWG No.	CUP1014938-22
REV.	0

100-00-3900-1100-0012



**BAKER LAKE
DISPENSING MODULE**

LEGEND	
1	PEERLESS - 3" X 3" - 13 MTP 8796 HEAVY FILL PUMP RATED AT 220 USGPM (1)
2	GORMAN RUPP GHS 1.5 GC 32-B PUMP RATED AT 10 USGPM - LIGHT FILL (1)
3	ELECTRIC MOTOR (15HP, 1800 RPM, 254T, 3/60/575V) - NOT SHOWN
4	ELECTRIC MOTOR (1.5HP, 1200 RPM, 182T, 3/60/575V) - NOT SHOWN
5	TCS 700-30 3" AIR ELLIMINATOR, DISCHARGE STRAINER AND FLOW METER
6	TCS 700-15 1-1/2" ELLIMINATOR, DISCHARGE STRAINER AND FLOW METER
7	4" 120VAC SOLENOID FIRE SAFE VALVE
8	3" BASKET FILTER
9	1" BASKET FILTER
10	3" BALL VALVE
11	1" BALL VALVE
12	3" CHECK VALVE
13	1" CHECK VALVE
14	1-1/2" FLEX HOSE
15	2" BALL VALVE
16	4" BALL VALVE
17	FLOW SWITCH
18	PRESSURE SWITCH HIGH/LO DISCHARGE PRESSURE ALARM
19	1" PSV SET AT 75PSI
20	3" API DRY BREAK (HEAVY FILL)
21	1" NOZZLE (LIGHT FILL)
22	4" LOW TEMP PIPE AND FITTINGS
23	3" LOW TEMP PIPE AND FITTINGS
24	2" LOW TEMP PIPE AND FITTINGS
25	1-1/2" LOW TEMP PIPE AND FITTINGS
26	1" LOW TEMP PIPE AND FITTINGS
27	HIGH HOSE RETRIEVER AND BUN
28	1/2" BALL VALVE
29	PRESSURE GAUGE
30	1-1/2" CHECK VALVE

HATCH

Code 1 "Proceed, No Exception Taken"

Code 2 "Proceed, with Exceptions as Noted and Re-submit"

Code 3 "Do not Proceed, Revise as Noted and Re-submit"

Code 4 "Information Only"

Reviewed only for general conformity with the drawings and specifications. The Consulting Engineer does not warrant or represent that the information contained on this drawing is either accurate or complete. Sole responsibility for correct design, details and dimensions shall remain with the part submitting the drawing.

HATCH

By _____

Date _____



H1325174-M268-11 0013

OUTLET CONNECTIONS:
(A) 4"-150# RFWN FLANGE
(B) 3"-API DRY BREAK- HEAVY FILL
(C) 1"-DISCHARGE NOZZLE-LIGHT FILL
CONDITIONS:
EACH PEERLESS 8796 CENTRIFUGAL PUMP AT DISCHARGE HEAD IS RATED FOR 220 USgpm [50M3/HR] AT 100' [30M] TDH.
EACH GORMANN RUPP GHS 1.5 GC 32-B GEAR PUMP AT DISCHARGE HEAD IS RATED FOR 10 USgpm[2.27M3/HR] AT 110'[33.53M] TDH.
GENERAL NOTES:
- ALL DIMENSIONS ARE + OR - 1/2" [13 mm].

PRELIMINARY
FOR APPROVAL
CHAMCO INDUSTRIES LTD.

REV.	DATE	BY	DESCRIPTION

THIS PRINT IS THE PROPERTY OF CHAMCO INDUSTRIES LTD., IS CONFIDENTIAL, IS LENT ONLY FOR REFERENCE IN EQUIPMENT MAINTENANCE OR IN DEALING WITH CHAMCO INDUSTRIES LTD. AND IS NOT TO BE COPIED OR REPRODUCED WITHOUT OUR EXPRESS WRITTEN PERMISSION.

CHAMCO
CHAMCO INDUSTRIES LTD.
VANCOUVER - CALGARY - EDMONTON - PRINCE GEORGE

CUMBERLAND RESOURCES BAKER LAKE, NUNAVUT P.O. No. M268	DESIGNED BY D.J.C.
BAKER LAKE DISPENSING FUEL TRANSFER MODULE PEERLESS 8796, 3x3x13MTP CENTRIFUGAL PUMP (1) GORMAN RUPP GHS 1.5 GC 32-B GEAR PUMP (1) FLOW DIAGRAM	DRAWN BY G.R.M.
DATE 25-APRIL-07	CHECKED BY
SCALE N.T.S.	JOB No. 1014938ABS
DWG No. CUP1014938-25	REV. 0

APPENDIX 2

SAFE FILL LEVELS FOR ALL FUEL TANKS

TEMPERATURE OF FUEL in the barge at discharge	MAXIMUM FUEL LEVEL to be read on the VAREC float level			
	TANK #1	TANK #2	TANK #3	TANK #4
0°C	11.68 m	11.64 m	11.70 m	11.70 m
+ 5°C	11.73 m	11.69 m	11.75 m	11.75 m
+10°C	11.79 m	11.75 m	11.81 m	11.81 m
+15°C	11.84 m	11.80 m	11.86 m	11.86 m

NOTE : EACH TANK HAS A SLIGHTLY DIFFERENT ELEVATION, SO CARE MUST BE TAKEN DURING HYDRAULIC BALANCING OF TANKS, ESPECIALLY WHEN THOSE ARE FULL.

Appendix A2


Baker Lake Diesel Fuel Storage Installations: Final Report Following Construction of Phase 2-B (2009)



**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

BAKER LAKE FUEL STORAGE INSTALLATIONS

**FINAL REPORT
FOLLOWING THE CONSTRUCTION
OF
PHASE 2-B (2009)**



**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

BAKER LAKE FUEL STORAGE INSTALLATIONS

**FINAL REPORT
FOLLOWING THE CONSTRUCTION
OF
PHASE 2-B (2009)**

PREPARED BY :

Patrick Giard, P.Eng., CCE

2009-12-07



**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

BAKER LAKE FUEL STORAGE INSTALLATIONS

FINAL REPORT

FOLLOWING THE CONSTRUCTION

TABLE OF CONTENTS

1.0	EXECUTIVE SUMMARY	2
2.0	SECONDARY CONTAINMENT BERMS	3
2.1	Final completion of berm enclosure	3
2.2	Breach in middle berm.....	3
3.0	HDPE MEMBRANE WELDING	3
4.0	GEOTEXTILE INSTALLATION	4
5.0	SCREENED SAND COVER	4
6.0	WELDING OF PIPELINE.....	4
7.0	PRESSURE TESTING OF PIPELINE.....	5
7.1	Selection of test method and suitable air pressure for testing.....	5
7.2	Results of air pressure testing of fuel piping.....	6

APPENDIX 1 : AS-BUILT DRAWINGS

VD2259-BKL-001 (revision 2), VD2259-BKL-008 (revision 3)

APPENDIX 2

QUALITY CONTROL DOCS : HDPE welding log and instrument qualification

1.0 EXECUTIVE SUMMARY

Agnico-Eagle Mines Limited has undertaken construction of a gold mining project in the Kivalliq region of Nunavut, about 70 km north of Baker Lake.

The yearly operations of this mining operation requires the storage of a minimum of forty million (40 000 000) liters of diesel fuel, which represents four (4) bulk fuel storage tanks, each with a nominal capacity of ten million (10 000 000) liters.

PHASE 1 (2007)

During the summer of 2007, Agnico-Eagle Mines Limited has built the first two (2) bulk fuel tanks, with a combined capacity twenty million (20 000 000) liters of diesel fuel. An impervious enclosure was built around it in order to provide secondary containment around the fuel tanks. These first two (2) bulk fuel tanks were then in condition to be filled.

PHASE 2-A (2008)

During the summer of 2008, Agnico-Eagle Mines Limited has built another two (2) bulk fuel tanks, for a total combined capacity of forty million (40 000 000) liters of diesel fuel. Only a portion of the enclosure was built around it, with the final purpose being to provide secondary containment around the fuel tanks. These other two (2) bulk fuel tanks were completed in late October 2008, and they have remained empty during the winter of 2008-09.

PHASE 2-B (2009)

During 2009, Agnico-Eagle Mines Limited has completed the installation of an impermeable HDPE membrane, which provides adequate secondary containment around the fuel tanks. This has allowed to fill up all four (4) bulk fuel tanks in the summer of 2009, with the piping installation towards tanks 3 and 4 being completed.

PHASE 3

Consideration is currently being given to an expansion project for the fuel storage facilities in Baker Lake. The scale of the project has been defined in a set of drawings and technical specifications, which will be used for the permitting process.

2.0 SECONDARY CONTAINMENT BERMS

2.1 Final completion of berm enclosure

During the construction of fuel tanks 3 and 4 there was a small part of the secondary containment enclosure built in 2008 had been left open to provide easy access.

The granular material and rock fill that was used for civil works was taken from an approved quarry, which has been demonstrated not to produce Acid Rock Drainage and to be non-Metal Leaching.

Given that these fuel tanks were to be filled up in August 2009, the berm enclosure was fully completed in July 2009, exactly as shown on the construction drawings and at a minimal crest elevation of 34.20 m.

2.2 Breach in middle berm

Once the berm enclosure was fully completed, a breach was made in the middle berm between fuel tanks 2 and 3. At that moment, fuel tanks 1 and 2 had been fully drawn with truck tankers, and were totally empty. Meanwhile, the mine operations relied on the fuel tanks located at the Meadowbank site.

The breach section in this middle berm was capped with an HDPE membrane at the 33.00 m elevation mark, which is the same as the tank rim elevation. This HDPE membrane was welded to the existing ones on the berm crests, thus ensuring an impermeable transition from one side to the other of both secondary containment areas. An access ramp was built over this breach to provide vehicle access inside the secondary containment area around fuel tanks 3 and 4.

3.0 HDPE MEMBRANE WELDING

A specialized crew from Saskatchewan was mobilized to Baker Lake for the completion of the HDPE membrane installation. The contractor was Enviroline Services inc.

During July 2008, or prior to the construction of fuel tanks 3 and 4, some HDPE panels were laid out under the fuel tanks. The edges of this HDPE membrane had been protected with plywood sheets and covered with a layer of screened sand.

The work that took place in 2009 was to weld some HDPE membrane rolls to those existing panels, and extend all those HDPE membrane rolls right up to the berm crest. The membrane was anchored into a trench, as indicated on the construction drawings.

Detailed reports of wedge welder seam logs and qualification tests, as well as logs for extrusion welder and qualification tests are enclosed herein, in Appendix 1.

4.0 GEOTEXTILE INSTALLATION

As indicated on the construction drawings, a geotextile was placed directly under and over the HDPE membrane, as a means to reduce the risk of puncturing this membrane.

5.0 SCREENED SAND COVER

As indicated on the construction drawings, a layer of screened sand was placed directly under and over the geotextile, as an additional means to reduce the risk of puncturing the HDPE membrane. This sand was screened at the Blueberry Hill pit and hauled to the worksite by local truckers.

6.0 WELDING OF PIPELINE

A crew from the ABF Mines contractor, composed of a qualified welder and a pipefitter, have completed the extension of the barge discharge pipeline towards tanks 3 and 4.

Also, some additional piping was installed from the tank 3 and 4 towards the fuel dispensing module, thus allowing to draw fuel from these tanks, after barge delivery.

Some pressure release valves were installed on each of these pipelines, with a discharge pressure set at 75 psi and piped back into the fuel tanks. This constitutes a protection feature against the effects of thermal expansion of fuel which was indicated on the construction drawings.

Another feature of the modifications implemented in 2009 is the installation of some swing check valves at the N₂ nipple outlets of all fuel tanks. This will most likely help the fuel dispensing pump keeps its prime when the fuel levels get low in the tanks.

The only exception to the complete compliance of these installations with the piping drawings is that the containment sump for the fuel sea hose connection shown on section A of drawing 017202-1000-46D4-1004 from SNC-Lavalin has not been installed.

The flanges and gaskets that were use for mechanical joints are rated for 150 psi.

7.0 PRESSURE TESTING OF PIPELINE

7.1 Selection of test method and suitable air pressure for testing

The purpose of the leak detection program is to proof the fuel delivery system in a non-destructive manner. Fuel pipelines were pressure tested with a non-inert gas, given that no petroleum product had ever entered the pipelines prior to testing.

Section 6.2 of CCME PN_1326 states that the testing pressure must be greater than 350 kPa (50.8 psi), but without exceeding the manufacturer specifications for flanges and gaskets of 1034 kPa (150 psi). For that purpose, an evaluation was made of the maximum operating pressure at the fuel sea hose connection of the barge discharge pipeline. The results are as follows :

Expected discharge flow rate : 0.090 m³/s

Maximum operating pressure = static pressure + velocity pressure + friction loss

Maximum operating pressure = 29.64 m + 1.24 m + 35.80 m = **94.7 psi**

Whereas static pressure = elevation of (tank overflow - pump intake) x 0.8396
static pressure = (44.90 m - 9.60 m) x diesel fuel density @ 2°C

Whereas friction loss was evaluated to be :

Pressure Loss (psi): 50.95 psi **Head Loss (ft):** 139.83 ft of diesel fuel

for the barge discharge pipeline

Fluid: diesel fuel

Pipe/Tubing ID (in): 6" or 150 mm

Flow Rate (USGPM): 1426.5 USGPM or 0.090 m³/s

Dynamic Viscosity of diesel fuel (cP): 5.0 cP

Specific Gravity (water=1): 0.8396 at 35°F

Temperature (F): 35°F or 2°C

Pipe Roughness (ft): 0.00015

Fluid Velocity (ft/sec): 16.19 ft/s or 4.93 m/s

Friction Factor: 0.019

Piping Length (ft): 900

Pressure Loss (psi): 50.84 psi

Head Loss (ft): 139.88 ft or 42.64 m of diesel fuel @ 0.8396

7.2 Results of air pressure testing of fuel piping

The test pressure has been set at 690 kPa (100 psi), and the stabilization of pressure due to ambient temperature was noted after pressurization at 100 psi was achieved for testing. The piping system was not considered to be leaking due to a pressure variation occurrence of less than 2% within at least two (2) hours, after noted stabilization of air pressure. Detailed results are stated hereunder.

TESTING DAY ONE

Section of piping tested	100 mm pipe	from TANK 3 to TANK 4	
DATE OF TESTING :	2009-07-24	Air temperature :	N/A
TEST STARTED AT :	07:55 AM	TEST WAS ENDED AT :	02:57 PM
INITIAL PRESSURE	99 PSI	FINAL PRESSURE READING	102 PSI

Section of piping tested	150 mm pipe	from TANK 3 to TANK 4	
DATE OF TESTING :	2009-07-24	Air temperature :	N/A
TEST STARTED AT :	10:25 AM	TEST WAS ENDED AT :	02:55 PM
INITIAL PRESSURE	99 PSI	FINAL PRESSURE READING	102 PSI

TESTING DAY TWO

Section of piping tested	100 mm pipe	from TANK 2 to TANK 3	
DATE OF TESTING :	2009-07-25	Air temperature :	18°C
TEST STARTED AT :	01:08 PM	TEST WAS ENDED AT :	VOID TEST
INITIAL PRESSURE	100 PSI	FINAL PRESSURE READING	NIL

The cause of air pressure drop was located (missing gasket) and testing resumed.


Section of piping tested	100 mm pipe	from TANK 2 to TANK 3	
DATE OF TESTING :	2009-07-25	Air temperature :	18°C
TEST STARTED AT :	02:12 PM	TEST WAS ENDED AT :	06:15 PM
INITIAL PRESSURE	100 PSI	FINAL PRESSURE READING	100 PSI

TESTING DAY THREE

Section of piping tested	150 mm pipe	from TANK 2 to TANK 3	
DATE OF TESTING :	2009-07-26	Air temperature :	15°C
TEST STARTED AT :	09:30 AM	TEST WAS ENDED AT :	VOID TEST
INITIAL PRESSURE	100 PSI	FINAL PRESSURE READING	80 PSI

The cause of air pressure drop was located (tightening bolts) and testing resumed.

Section of piping tested	100 mm pipe	from TANK 2 to TANK 3	
DATE OF TESTING :	2009-07-26	Air temperature :	18°C
TEST STARTED AT :	11:45 AM	TEST WAS ENDED AT :	04:25 PM
INITIAL PRESSURE	100 PSI	FINAL PRESSURE READING	101 PSI




Stavibel
 Groupe
 STAVIBEL
 12771, 7e
 étage
 1450, Ave. de l'Éclairage
 Montréal (Québec) H3P 3S1
 Tél. (514) 655-2233 Téléc. (514) 655-1322
 Courriel : contact-stavibel@stavibel.com
 Site Internet : www.stavibel.com

GENERAL NOTES



REFERENCE DRAWINGS


NO.	DESCRIPTION	DATE
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		
56		
57		
58		
59		
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		
71		
72		
73		
74		
75		
76		
77		
78		
79		
80		
81		
82		
83		
84		
85		
86		
87		
88		
89		
90		
91		
92		
93		
94		
95		
96		
97		
98		
99		
100		


AONICO-EAGLE
 MEADOWBANK DIVISION
 1450, Ave. de l'Éclairage
 Montréal (Québec) H3P 3S1
 Tél. (514) 655-2233 Téléc. (514) 655-1322
 Courriel : contact-aonico-eagle.com
 Site Internet : www.aonico-eagle.com

THE AONICO-EAGLE - MEADOWBANK DIVISION
BAKER LAKE AREA 740
GENERAL LAYOUT

DRAWN BY FRANCIS ROSE, TECH
CHECKED BY FRANCIS ROSE, P. ENG
APPROVED BY FRANCIS ROSE, P. ENG
SCALE 1:1000
DATE

PROJECT NO. VD2259-BKL-001
REVISION NO. 2
DATE 1/10



GENERAL NOTES

STAVIBEL
 Groupe
 Consultants en Ingénierie
 2175, 7^e Rue
 Ste. Julie, Ste. Rose (Rte. 138)
 Ste. Rose (Rte. 138) - Ste. Rose (Rte. 138)
 Québec, Québec - G2H 2G4
 Site Internet : www.stavibel.com



NO.	DESCRIPTION	DATE

NO.	DESCRIPTION	DATE

AGNICO-EAGLE
 MEADOWBANK DIVISION
 THE AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LANE AREA 740
 PIPING LAYOUT
 FOR PHASE 2-8 (2009)

DESIGNED BY	FRANCOIS ROY, TECH	DATE	
CHECKED BY	FRANCOIS ROY, P.ENG	DATE	
APPROVED BY	FRANCOIS ROY, P.ENG	DATE	
SCALE	1:1000	DATE	
PROJECT NO.	VD2259-BKL-002	REVISION	
DRAWING NO.	VD2259-2	DATE	8 / 10

AGNICO EAGLE MINES LTD
MEADOWBANK DIVISION
PROJECT REF. VD2415-000

BAKER LAKE: TANK FARM

IMPERMEABLE ENCLOSURE AROUND TANKS #3 AND #4
CONTRACTOR: ENVIROLINE SERVICES INC.

- Contents
- 1) AS BUILT
 - 2) WEDGE WELDER SEAM LOG
 - 3) WEDGE WELDER QUALIFICATIONS
 - 4) EXTRUSION LOG
 - 5) EXTRUSION WELDER QUALIFICATIONS

Enviroline Services Supervisor


DEREK PROVOST

JULY 08, 2009
ENVIROLINE

 2009/07/08
PATRICK GIARD, P.Eng.

July 1 - 8 2009

BAKER LAKE: TANK FARM

ENVIRONMENTAL
08/07/09
60 mil geotextile x2
400°C @ 35%
DAP C4
ATP @ 60psi/MP




→ 02/07/09 →

→ 03/07/09 →

→ 04/07/09 →

05/07/09 →

— E



* Seams #s are highlight

• = patch

A-E + A2 - E2 - TIE IN SEAMS

1234 corners

07/07/09

End.

WIRELINE services Inc.

7538 Sackman, St. SW 414 Tel. 306 242 8836 Fax 306 249 6721 Email: drhaines@wireline.com

Edge Welder Seam Log

Project	TANK FARM	QC Tech.	MD	Drive Pressure	60
Location	BAKER LAKE	Wedge Temp.	400°C	Dwell Pressure	
Serial	60 mil	Wedge Gap		Comments	

Fusion Information

Testing Information

Run #	Tech.	HDPE Temp	Weld Speed	Vise Grip	Peel Test		Air Test		60 psi Finish	Start Finish	Welded	Date Tested	Comments
					Inside	Outside	Start	Finish					
1	DAP	400	35%	✓	121	114	6:35	6:40	60	60	01	02	July 2009
2				✓	109	115	5:30	5:35			01	02	
3				✓	115	117	5:55	6:00			01	02	
4				✓	117	116	6:40	6:45			01	02	
5				✓	118	119	6:29	6:34			01	02	
6				✓	119	112	1:05	1:11			01	02	
7				✓	119	114	1:12	1:17			01	02	
8				✓	112	112	11:42	11:47			02	03	
9				✓	120	113	11:49	11:54			02	03	
10				✓	113	114	11:56	12:01			02	03	
11				✓	117	116	10:00	10:05			02	03	
12				✓	118	114	10:06	10:11			02	03	
13				✓	114	115	10:12	10:17			02	03	
14				✓	121	112	10:18	10:23			02	03	
15				✓	122	112	10:24	10:29			02	03	
16				✓	109	121	8:45	8:50			03	04	
17				✓	118	116	8:51	8:56			03	04	
18				✓	114	117	8:57	9:02			03	04	
19				✓	116	119	9:30	9:35			03	04	
20				✓	120	118	9:03	9:08			03	04	

MIROLINE services Inc.

Box 7538 Saskatoon, SK S7N 4L4 Tel. 306 242 8838 Fax 306 249 6721 Email: info@miroline.com

Edge Welder Seam Log

Project	TANK FARM	QC Tech.	MD	Drive Pressure	60
Location	BAKER LAKE	Wedge Temp.	400°C	Dwell Pressure	
Serial	60 mil	Wedge Gap		Comments	

Fusion Information

Testing Information

Item #	HDPE Weld		Peel Test		Air Test		60 psi		Date		Comments	
	Tech.	Temp	Speed	Weld	Inside	Outside	Start	Finish	Start	Finish		Welded
1	DAP	400	35%	✓	116	121	8:16	8:21	60	60	04	05
2				✓	117	123	8:22	8:27			05	05
3				✓	112	119	2:25	2:30			05	05
4				✓	108	117	2:31	2:36			05	05
5				✓	114	119	2:37	2:42			05	05
6				✓	115	121	2:49	2:54			05	05
7				✓	110	120	2:55	3:00			05	06
8				✓	113	118	6:10	6:15			05	06
9				✓	117	114	6:16	6:21			05	06
10				✓	117	113	6:22	6:27			05	06
11				✓	116	117	6:28	6:33			05	06
12				✓	112	119	6:15	6:20			06	06
13				✓	113	121	6:21	6:26			06	06
14				✓	115	120	6:27	6:32			06	06
15				✓	117	116	6:33	6:38			06	06
16				✓	114	115	6:39	6:44			06	06
17				✓	112	117	6:45	6:50			06	06
18				✓	118	120	6:51	6:56			06	07
19				✓	113	114	6:57	7:02			06	07
20				✓	113	118	7:03	7:08	✓	✓	06	07

July 2009

Welder Seam Log

TANK FARM	QC Tech.	MV	Drive Pressure	60
BAKER LAKE	Wedge Temp.	400°C	Dwell Pressure	
60 mil	Wedge Gap		Comments	

Testing Information

Tech.	HDPE Temp	Weld Speed	Grip	Peel Test		Air Test		Start	Finish	60 psi Start	60 psi Finish	Date Welded	Date Tested	Comments
				Inside	Outside	Start	Finish							
DAP	400	35%	✓	109	114	6:09	7:14	60	60	06	06	06	06	July 2009
			✓	114	118	2:30	2:35			06	06	06	06	
			✓	115	116	2:36	2:41			06	06	06	06	
			✓	114	118	2:42	2:47			06	06	06	06	
			✓	113	112	2:48	2:53			06	06	06	06	
			✓	112	111	3:00	3:05			06	06	06	06	
			✓	113	113	3:06	3:11			06	06	06	06	
			✓	110	115	3:12	3:17			06	06	06	06	
			✓	116	117	6:20	6:25			06	06	08	08	
			✓	118	118	6:26	6:31			06	06	08	08	
			✓	112	116	6:32	6:37			07	07	08	08	
			✓	114	117	6:38	6:43			07	07	08	08	
			✓	119	118	6:44	6:49			07	07	08	08	
			✓	117	116	6:50	6:55			07	07	08	08	
			✓	115	118	6:56	7:01			07	07	08	08	
			✓	114	115	7:06	7:11			07	07	08	08	
			✓	112	118	7:12	7:17			07	07	08	08	
			✓	109	119	7:18	7:23			07	07	08	08	
			✓	111	114	7:24	7:29			07	07	08	08	
			✓	115	117	7:30	7:35			07	07	08	08	

Arline services inc.

139 Sashstone, SA 57A 41A Tel 399 242 8838 Fax 399 249 6721 Email: arline@arline.com

Welder Seam Log

TANK FARM	QC Tech.	MY	Drive Pressure	60
BAKER LAKE	Wedge Temp.	400 °C	Dwell Pressure	
60 mil	Wedge Gap		Comments	

Testing Information

on Information		Peel Test		Air Test		psi	Date	Date	Comments						
Tech.	HDPE Weld	Temp	Speed	Vise	Grip	Inside	Outside	Start	Finish	Start	Finish	Date	Date	Tested	Comments
DAP	400°C	35%		✓		116	117	11:30	11:35	60	60	02	02	02	July 2009
				✓		114	112	11:36	11:41			02	02	02	
				✓		119	114	11:42	11:47			03	03	04	
				✓		117	116	1:24	1:29			04	04	04	
				✓		113	119	1:30	1:35			04	04	04	
				✓		109	121	6:55	7:00			05	05	05	
				✓		111	109	7:00	7:05			05	05	05	
				✓		112	112	7:12	7:17			05	05	05	
				✓		118	117	7:18	7:23			05	05	05	
				✓		115	121	2:24	7:29			05	05	05	
				✓		112	119	11:42	11:47			02	02	02	
				✓		118	117	11:00	11:05			03	03	03	
				✓		116	112	1:10	1:15			06	06	07	
				✓		117	119	1:25	1:30			07	07	07	
				✓		116	114	2:31	2:36			03	03	03	
				✓		112	121	1:30	1:35			07	07	07	
				✓		119	117	8:00	8:05	↓	↓	07	07	08	

enviroline Services Inc.

P O Box 7539 Saskatoon, SK. S7K 4L4 Tel: 306 242 8836 Fax 306 249 6721 Email: dybarnes@home.com

Wedge Welder Qualification Data

Date	July 1, 2009	Wedge Welder #	04
Project	Tank Farm	Travel Speed	35%
Work Area	Baker Lake	Drive Pressure	* 60
Material	60 mil	Dwell Pressure	*
QC tech.	MD	Wedge Setting	*
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	A.M.	Sheet Temp.	*
Test Location	ON SITE	Testing Temp.	14°C

Destructive Testing Results

Vice Grip Peel	
Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel				
Outside Track		Inside Track		Comments
Lb/Inch	%Separation	Lb/Inch	% Separation	
118	0	117	0	P
104	0	107	0	P
116	0	116	0	P
102	0	122	0	P
107	0	104	0	P

Seam Tensile		
Lb/Inch	% Elongation	Comments
181	*	P
172	*	P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK. S7K 4L4 Tel: 306 242 8836 Fax 306 249 6721 Email: dybarnes@home.com

Wedge Welder Qualification Data

Date	July 21, 2009	Wedge Welder #	C4
Project	Baker Lake	Travel Speed	40%
Work Area	Tank Farm	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MD	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	R.M.	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	13°C

Destructive Testing Results

Vice Grip Peel	
Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel				
Outside Track		Inside Track		Comments
Lb/Inch	% Separation	Lb/Inch	% Separation	
114	0	107	0	P
116	0	109	0	P
111	0	112	0	P
114	0	114	0	P
115	0	114	0	P

107 - 117

Seam Tensile		
Lb/Inch	% Elongation	Comments
179		P
188		P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK. S7K 4L4 Tel 306 242 8836 Fax 306 249 6721 Email: dybarnes@home.com

Wedge Welder Qualification Data

Date	July 02, 2009	Wedge Welder #	C4
Project	Baker Lake	Travel Speed	35%
Work Area	Tank Farm	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MD	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	P.M.	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	18°C

Destructive Testing Results

Vice Grip Peel	
Outside Track	Inside Track
✓	✓

Tensometer Peel				
Outside Track		Inside Track		Comments
Lb/Inch	%Separation	Lb/Inch	% Separation	
113	0	116	0	P
112	0	115	0	P
114	0	114	0	P
110	0	111	0	P
119	0	113	0	P

Seam Tensile		
Lb/Inch	% Elongation	Comments
181		P
185		P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK. S7K 4L4 Tel. 306 242 8836 Fax 306 249 6721 Email: dybarnes@home.com

Wedge Welder Qualification Data

Date	July 03, 2009	Wedge Welder #	C4
Project	Baker Lake	Travel Speed	35%
Work Area	Tank Farm	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MD	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	A.M.	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	13°C

Destructive Testing Results

Vice Grip Peel	
Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel				
Outside Track		Inside Track		Comments
Lb/Inch	% Separation	Lb/Inch	% Separation	
112	0	109	0	P
114	0	111	0	P
115	0	107	0	P
113	0	109	0	P
114	0	110	0	P

Seam Tensile		
Lb/Inch	% Elongation	Comments
183		P
185		P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK S7K 4L4 Tel: 306 242 8836 Fax 306 249 6721 Email: dybarnes@home.com

Wedge Welder Qualification Data

Date	July 04, 2009	Wedge Welder #	C4
Project	Baker Lake	Travel Speed	35%
Work Area	Tank Farms	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MD	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	A.M	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	12°C

Destructive Testing Results

Vice Grip Peel	
Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel				
Outside Track		Inside Track		Comments
Lb/Inch	% Separation	Lb/Inch	% Separation	
116	0	118	0	P
120	0	117	0	P
121	0	119	0	P
114	0	112	0	P
114	0	119	0	P

Seam Tensile		
Lb/Inch	% Elongation	Comments
191		P
188		P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK S7K 4L4 Tel: 306 242 8836 Fax 306 249 6721 Email: dybarnes@home.com

Wedge Welder Qualification Data

Date	July 02, 2009	Wedge Welder #	04
Project	Baker Lake	Travel Speed	35%
Work Area	Tank Farm	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MD	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	P.M.	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	18°C

Destructive Testing Results

Vice Grip Peel	
Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel				
Outside Track		Inside Track		Comments
Lb/Inch	% Separation	Lb/Inch	% Separation	
119	0	113	0	P
116	0	119	0	P
118	0	115	0	P
112	0	114	0	P
113	0	116	0	P

Seam Tensile		
Lb/Inch	% Elongation	Comments
177	200	P
181	200	P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK S7K 4L4 Tel. 306 242 8836 Fax 306 249 6721 Email: dybarnes@home.com

Wedge Welder Qualification Data

Date	July 05, 2009	Wedge Welder #	C4
Project	Baker Lake	Travel Speed	35%
Work Area	Tank Farm	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MP	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	A.M.	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	14°C

Destructive Testing Results

Vice Grip Peel

Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel

Outside Track		Inside Track		Comments
Lb/Inch	% Separation	Lb/Inch	% Separation	
116	0	118	0	P
113	0	112	0	P
117	0	110	0	P
119	0	116	0	P
118	0	115	0	P

Seam Tensile

Lb/Inch	% Elongation	Comments
184	200	
180	200	P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK. S7K 4L4 Tel. 306 242 8836 Fax 306 249 6721 Email: dvbarnes@home.com

Wedge Welder Qualification Data

Date	July 06, 2009	Wedge Welder #	C4
Project	Baker Lake	Travel Speed	35%
Work Area	Tank Farm	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MD	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	A.M.	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	14°C

Destructive Testing Results

Vice Grip Peel	
Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel				
Outside Track		Inside Track		Comments
Lb/Inch	% Separation	Lb/Inch	% Separation	
116	0	115	0	P
113	0	115	0	P
112	0	119	0	P
119	0	121	0	P
117	0	113	0	P

Seam Tensile		
Lb/Inch	% Elongation	Comments
185	200	P
189	200	P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK, S7K 4L4 Tel 306 242 8836 Fax 306 249 6721 Email: dybarnes@home.com

Wedge Welder Qualification Data

Date	July 07, 2009	Wedge Welder #	C4
Project	Baker Lake	Travel Speed	35%
Work Area	Tank Farm	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MD	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	A.M.	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	12°C

Destructive Testing Results

Vice Grip Peel

Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel

Outside Track		Inside Track		Comments
Lb/Inch	%Separation	Lb/Inch	% Separation	
112	0	119	0	P
119	0	116	0	P
116	0	111	0	P
117	0	117	0	P
114	0	113	0	P

Seam Tensile

Lb/Inch	% Elongation	Comments
180	200	P
184	200	P

enviroline Services Inc.

P O Box 7539 Saskatoon, SK S7K 4L4 Tel 306 242 8836 Fax 306 249 6721 Email: dvbarnes@home.com

Wedge Welder Qualification Data

Date	July 07, 2009	Wedge Welder #	C4
Project	Baker Lake	Travel Speed	35%
Work Area	Tank Farm	Drive Pressure	60
Material	60 mil	Dwell Pressure	
QC tech.	MP	Wedge Setting	
Welder/Operator	DAP	Wedge Temp.	400°C
Test Identification	P.M	Sheet Temp.	
Test Location	ON SITE	Testing Temp.	16°C

Destructive Testing Results

Vice Grip Peel	
Outside Track	Inside Track
✓	✓
✓	✓

Tensometer Peel				
Outside Track		Inside Track		Comments
Lb/Inch	%Separation	Lb/Inch	% Separation	
112	0	112	0	P
117	0	111	0	P
114	0	116	0	P
116	0	121	0	P
115	0	112	0	P

Seam Tensile		
Lb/Inch	% Elongation	Comments
181	200	P
182	200	P

enviroline services Inc.

PO Box 7539 Saskatoon SK. S7K 4L4

1 306 242 8836 Fax 306 249 6721 email enviroline@sasktel.net

Extrusion Welding Qualification Data

Date	July 1, 09	Extruder#	X2-2
Project	Baker Laise	Operator	DAP
QC Tech:	MP	Preheat Temp.	280°C
Material	60 mil	Barrel Temp.	245°C
Test Identification	P.M.	Shoe Height	1/4"
Temp.	20	Weld Type	Flat

Destructive Testing Results

Vice Grip Peel	
Type of failure	Comments

Tensometer Peel		
Lb/Inch	% Separation	Comments
106	0	P
115	0	P
115	0	P
107	0	P
114	0	P

Seam Tensile		
Lb/inch	% Enlongation	Comments
181	200	P
172	200	P

enviroline services inc.

PO Box 7539 Saskatoon SK. S7K 4L4

1306 242 8836 Fax 306 249 6721 email enviroline@sasktel.net

Extrusion Welding Qualification Data

Date	July 2, 2009	Extruder#	X2-2
Project	Baker Lake	Operator	DAP
QC Tech:	MP	Preheat Temp.	280°C
Material	60 mil	Barrel Temp.	245°C
Test Identification	A.M.	Shoe Height	1/4"
Temp.	8°C	Weld Type	Flat

Destructive Testing Results

Vice Grip Peel

Type of failure	Comments

Tensometer Peel

Lb/Inch	% Separation	Comments
113	0	P
117	0	P
116	0	P
115	0	P
116	0	P

Seam Tensile

Lb/inch	% Elongation	Comments
179	200	P
178	200	P

enviroline services inc.

PO Box 7539 Saskatoon SK. S7K 4L4

1 306 242 8836 Fax 306 249 6721 email enviroline@sasktel.net

Extrusion Welding Qualification Data

Date	July 03, 2009	Extruder#	XZ-2
Project	Baker Lake	Operator	DAP
QC Tech:	MD	Preheat Temp.	280°C
Material	60 mil	Barrel Temp.	230°C
Test Identification	A.M.	Shoe Height	1/4"
Temp.	10°	Weld Type	Flat

Destructive Testing Results

Vice Grip Peel

Type of failure	Comments

Tensometer Peel

Lb/Inch	% Separation	Comments
117	0	P
114	0	P
112	0	P
112	0	P
118	0	P

Seam Tensile

Lb/inch	% Elongation	Comments
183	200	P
177	200	P

enviroline Services Inc.

PO Box 7539 Saskatoon SK. S7K 4L4

306 242 8836 Fax 306 249 6721 email enviroline@sasktel.net

Extrusion Welding Qualification Data

Date	July 4 2009	Extruder#	X2-Z
Project	Baker Lake	Operator	DAP
QC Tech:	MD	Preheat Temp.	280°C
Material	60 mil	Barrel Temp.	245°C
Test Identification	AM	Shoe Height	1/4"
Temp.	14°C	Weld Type	flat

Destructive Testing Results

Vice Grip Peel

Type of failure	Comments

Tensometer Peel

Lb/Inch	% Separation	Comments
117	0	P
114	0	P
116	0	P
112	0	P
113	0	P

Seam Tensile

Lb/inch	% Elongation	Comments
183	200	P
177	200	P

enviroline services inc.

PO Box 7539 Saskatoon SK. S7K 4L4

1306 242 8836 Fax 306 249 6721 email enviroline@sasktel.net

Extrusion Welding Qualification Data

Date	July 5 2009	Extruder#	X2-2
Project	Baker Lake	Operator	DAP
QC Tech:	MP	Preheat Temp.	270°C
Material	60 mil	Barrel Temp.	235°C
Test Identification	A.M.	Shoe Height	1/4"
Temp.	7°	Weld Type	Flat

Destructive Testing Results

Vice Grip Peel

Type of failure	Comments

Tensometer Peel

Lb/Inch	% Separation	Comments
110	0	P
117	0	P
109	0	P
111	0	P
118	0	P

Seam Tensile

Lb/inch	% Elongation	Comments
178	200	P
173	200	P

enviroline services inc.

PO Box 7539 Saskatoon SK. S7K 4L4

1306 242 8836 Fax 306 249 6721 email enviroline@sasktel.net

Extrusion Welding Qualification Data

Date	July 6, 2009	Extruder#	X2-2
Project	Baker Lake	Operator	DAP
QC Tech:	MD	Preheat Temp.	272°C
Material	60 mil	Barrel Temp.	238°C
Test Identification	A.M.	Shoe Height	1/4"
Temp.	11°C	Weld Type	Flat

Destructive Testing Results

Vice Grip Peel

Type of failure	Comments

Tensometer Peel

Lb/Inch	% Separation	Comments
114	0	P
115	0	P
118	0	P
112	0	P
117	0	P

Seam Tensile

Lb/inch	% Elongation	Comments
181	200	P
176	200	P

enviroline Services Inc.

PO Box 7539 Saskatoon SK. S7K 4L4

1 306 242 8836 Fax 306 249 6721 email enviroline@sasktel.net

Extrusion Welding Qualification Data

Date	July 2, 09	Extruder#	X2-2
Project	Baker Lake	Operator	DAP
QC Tech:	MP	Preheat Temp.	270°C
Material	60 mil	Barrel Temp.	239°C
Test Identification	A.M.	Shoe Height	1/4"
Temp.	7°C	Weld Type	Flat

Destructive Testing Results

Vice Grip Peel

Type of failure	Comments

Tensometer Peel

Lb/Inch	% Separation	Comments
	0	P
114	0	P
115	0	P
115	0	P
119	0	P
114	0	P

Seam Tensile

Lb/inch	% Elongation	Comments
	200	P
183	200	P
188		

Appendix A3

Baker Lake Diesel Fuel Storage Installations: Final Report Following Construction of Phase 3 (2010)



**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

**BAKER LAKE FUEL STORAGE INSTALLATIONS
TANK # 5 AND # 6**

2010

**FINAL REPORT
FOLLOWING THE CONSTRUCTION
OF
PHASE 3 (2010)**



AEM

**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

BAKER LAKE FUEL STORAGE INSTALLATIONS

**FINAL REPORT
FOLLOWING THE CONSTRUCTION
OF
PHASE 3 (2010)**

PREPARED BY :



France Bérubé, Eng..Jr
Civil
STAVIBEL



Serge Beulé, Eng. associate
Head Department Civil
STAVIBEL



2011-02-23

JANUARY 2011

**AGNICO-EAGLE MINES LTD
MEADOWBANK DIVISION**

BAKER LAKE FUEL STORAGE INSTALLATIONS TANK # 5 AND # 6

FINAL REPORT

**FOLLOWING THE CONSTRUCTION
PHASE 3 (2010)**

TABLE OF CONTENTS

A.	DESCRIPTION OF MANDATE	1
B.	DOCUMENTATION READILY AVAILABLE	2
	GOLDER ASSOCIATES – Vancouver office (phase 1, 2, 3)	2
	NISHI-KHON/SNC LAVALIN LTD – Vancouver office (phase 1, 2)	2
	GEM STEEL EDMONTON LTD (phase 1, 2, 3)	2
	CHAMCO INDUSTRIES LTD (phase 1, 2)	2
C.	STAVIBEL, ROUYN-NORANDA OFFICE (PHASE 3)	3
D.	ADDITIONAL COLLECTION OF INFORMATION	4
E.	REVISION OF CONSTRUCTION DRAWINGS	5
F.	VERIFICATION TO STORAGE CAPACITY WITHIN BERMS	6
	DESIGN REVIEW – FOR FUEL SPILL CONTAINMENT BERMS AT BAKER LAKE	7

APPENDIX 1 : DRAWINGS

APPENDIX 2 : SAFE FILL LEVEL FOR ALL FUEL TANK

A. DESCRIPTION OF MANDATE

Agnico-Eagle Mines has given a mandate to Stavibel, engineering services in order to verify the compliance with applicable regulations of its fuel storage installations in Baker Lake, Nunavut.

Accord to the terms of reference, the mandate consists summarily in the following activities.

- A. Review and compilation of the available documentation;
- B. Collection of any information that may be missing;
- C. REVISION OF CONSTRUCTION DRAWINGS
 - Preparation of « *AS BUILT* » drawing of the construction tank #5 and #6, of phase 3.
- D. Verifications to the storage capacity within the existing containment berms of phase 3.

B. DOCUMENTATION READILY AVAILABLE

GOLDER ASSOCIATES – Vancouver office (phase 1, 2, 3)

For the Baker Lake bulk fuel storage facilities, this firm has produced some construction specifications on 2006-04-25, which were given reference SP-GAL-03 under their project number 06-1413-009.

NISHI-KHON/SNC LAVALIN LTD – Vancouver office (phase 1, 2)

For the Baker Lake bulk fuel facilities, this firm has produced a set of drawings issued **for construction** on 2007-08-03, under their project number 017202. Some specifications for fuel piping and valves were also issued.

EARTHWORK DRAWINGS	017202-1000-41D1-0006	17202-1000-46ES-1001A	017202-8000-46DC-9150
017202-1000-41D1-0001	FUEL PIPING DRAWINGS	17202-1000-46ES-1001B	017202-8000-46DC-9152
017202-1000-41D1-0002	017202-1000-41D1-0007	ELECTRICAL DRAWINGS	017202-8000-46DC-9153
017202-1000-41D1-0003	017202-1000-46D4-1004	017202-1000-46D6-1001	017202-8000-46DC-9156
017202-1000-41D1-0004	017202-1000-46D4-1005	017202-1000-47D2-2001	017202-8000-46DC-9157
017202-1000-41D1-0005	017202-1000-46D4-1006	017202-8000-47DA-9004	017202-8000-46DC-9166

GEM STEEL EDMONTON LTD (phase 1, 2, 3)

This vendor has submitted a set of « AS BUILT » drawings issued for the completion and permitting, which consist in four (4) structural drawings showing the details of a fuel tank of 10 million liters nominal capacity. These fuel tanks are shown on revision 1 of drawings BL-2010-1, BL210-2, BL-2010-3 and BL-2010-4.

CHAMCO INDUSTRIES LTD (phase 1, 2)

This vendor has submitted a set of drawings issued **for construction** under their project number 1014938ABS, consisting of the following drawings. These documents have all been received by HATCH and approved.

DRAWING NUMBER	H325174-M268-VD-0040	H325174-M268-VD-0041	H325174-M268-VD-0010
H325174-M268-VD-0011	H325174-M268-VD-0012	H325174-M268-VD-0013	H325174-M268-VD-0014
H325174-M268-VD-0015	H325174-M268-VD-0016	H325174-M268-VD-0017	H325174-M268-VD-0019
H325174-M268-VD-0020	H325174-M268-VD-0021	H325174-M268-VD-0029	H325174-M268-VD-0030
H325174-M268-VD-0031	H325174-M268-VD-0032	H325174-M268-VD-0033	H325174-M268-VD-0034
H325174-M268-VD-0035	H325174-M268-VD-0036	H325174-M268-VD-0037	H325174-M268-VD-0039

C. STAVIBEL, ROUYN-NORANDA OFFICE (phase 3)

This firm has produced a set of construction and has built drawings consisting of the following drawings.

Fuel tanks of phase 3 are shown on these drawing as well as the earthwork, the piping and electrical grounding details.

Earthwork drawings

DRAWING NUMBER
740-C-0123
740-C-0124
740-C-0125

Fuel piping drawings

DRAWING NUMBER
740-M-0100

Electrical drawings

DRAWING NUMBER
740-E-0120

D. ADDITIONAL COLLECTION OF INFORMATION

TECHNIC EXPERT INC.

Role during construction phase #3: Field supervision during construction of phase 3 (2010)

Mr. Luc Croisetière, which is a civil consultant at the time and Julie Bacon (AEM employee), have supervised the construction of the fuel containment area around tank #5 and #6, in phase 3 of this project. A specialized crew coming from Saskatoon (Enviroline Service inc.) was hired in May 2010 to install an HDPE membrane over the berms. This HDPE membrane has been covered with a minimum layer of about 150 mm thickness of crushed stone.

The installation of the liners has been done and completed on October 5th 2010 before the blizzard and snow arrival. Also, before any fuel fill in these new set of tank.

QAMANITUAP, SANA, GILBERT GOUP.

Role during construction phase #3

In early May 2010, and considering a short window of time for the 2010 tanks construction, (2) diamond drills and (1) crew of blasters were required 24 hr/day considering an estimated \pm 125 000 tons of rock to blast, excavate and haul to a dump area. The bottom final floor was cutted at the elevation \pm 35.5 and completely on slip rock.

GEM STEEL EDMONTON LTD

Role during construction phase #3: Fabrication and field assembly of 10 M liters fuel tanks

Construction of phase 3 (tanks #5 and #6) took place from July to September 2010, with a crew of about 16 workers.

Following phase 3 of this field work, a crew from ACUREN has proceeded to X-RAY testing of horizontal and vertical welds according to specifications described in the latest edition of API Standard 650. According to the report made by ACUREN, minor repairs of defective welds were required, either on the tank shell or nozzles.

SM CONSTRUCTION INC.

Role during construction phase #3

As the connection and pipe were already built in 2009 for the phase 3 future development a crew of 4 welders have installed pipeline from existing tank #4 to reach tank #5 and #6. This work have been completed on September 30th 2010. The tank fuel filling planned in mid-october 2010.

E. REVISION OF CONSTRUCTION DRAWINGS

AEM has hired Stavibel Engineering Services, a firm based in Rouyn-Noranda, in order to complete the drawings that were used in producing this report. Those drawings are enclosed in Appendix 1 of this report.

Drawing 740-C-0123 shows the general layout of fuel storage area. It has been compiled using surveying data by a crew from NUNA and Agnico Eagle.

Drawing 740-C-0124 shows the cross sections of the containment area of phase 3. They are generated using AutoCad CIVIL 3D software and based on the informations collected by Agnico Eagle.

Drawing 740-C-0125 shows the details of the HDPE membrane, its limits and the components of the phase3.

Drawing 740-M-0100 G shows the general of the piping layout and also the specification of the main equipment (valves, check valves, etc.)

Drawing 740-E-0120 shows the layout and the details of the electrical grounding of fuel storage area. It's based on the informations collected by Agnico Eagle.

Drawing BL2010-01 shows the general tank elevation of the fuel storage tanks.

Drawing BL2010-02 shows the roof and the nozzle plan of the fuel storage tanks.

Drawing BL2010-03 shows the details of the assembly of the fuel storage tanks.

Drawing BL2010-04 shows also the details of the assembly of the fuel storage tanks.

F. VERIFICATION TO STORAGE CAPACITY WITHIN BERMS

Stavibel Engineering Services has completed verifications on the liquid storage capacity inside the containment berms, which create an impermeable enclosure around tank #5 and #6.

The method used was volume calculation using AutoCad CIVIL 3D software.

The maximum storage capacity of fuel tanks #5 and #6 is 15 500 m³ of diesel fuel at a standard temperature of fifteen degrees Celcius (15 °C).

It has been verified using the above software that the impermeable enclosure built in phase 3 will effectively hold 100% of the maximum storage capacity of the biggest tank, plus 10% of the maximum storage of the other tank. This calculation has been summarized in a worksheet that is shown on page 7, here under.

The containment volume for tanks #3 and #4 is 15 500 m³.

Thus, the lowest point of the HDPE membrane that sits atop the containment area is sufficiently high (at elevation 39.3 m) to meet the above criteria.

A worst case scenario has been simulated, and consists in either a rupture of the first course of side plates in the tank shell, or a failure in the outlet piping, when either one of fuel tank is 100% full.

This simulation shows that, in such a worst case scenario, the hydraulic balancing level inside the containment area would not exceed the point with the lowest elevation (39.3 m) on the surrounding berms, which is located on the south-west side. On north-east side, the berm gives more elevation at an elevation of approximative ±45 m.

The containment volume for tanks #5 and #6 is 15 500 m³ as a result, this new containment requirement of 110% of the biggest tank volume (or 11 843 m³), expressed while considering all two (2) tanks as a whole, will then be exceeded by 45%.

DESIGN REVIEW – FOR FUEL SPILL CONTAINMENT BERMS AT BAKER LAKE

ÉQUIPEMENTS	DIAM (ft)	RIM EL. (m)	Radius (m)	Surface (m ²)	TOP EL. (m)	Height (m)	Volume (m ³)
740-TK-044-TANK #5	110	*37.846	16.764	882.89	50.04	12.195	10.767
740-TK-044-TANK #5	110	*37.831	16.764	882.89	50.03	12.195	10.767

Let's say berms are 5' 3" higher than the average tank floor (so 1.60 m total height) with variable slopes and that the tanks are sitting on cones made of crushed stone of 20 m diameter x 1.0 m height.

*Average tank #5 = $(37.839 + 37.846 + 37.848 + 37.852)/4 = 37.846$

*Average tank #6 = $(37.835 + 37.825 + 37.830 + 37.833)/4 = 37.831$

Volume

Secondary Containment Requirement → 11 843 m³

according to ref. PN-1326, Section 3.9.1 (1) 2-b-ii → 110%

Containment volume to be subtracted for the two (2) cones made of crushed stone: already reduced from AutoCad 3D

<p><u>Volume</u> NET CONTAINMENT 15 500 m³ or 144% > 110%</p>


APPENDIX 1

AS BUILT DRAWINGS FOR PHASE 3

DRAWINGS NUMBER			
Earthwork drawings	Fuel piping drawing	GEM Steel drawings	BL2010-4
740-C-0123	740-M-0100	BL2010-1	
740-C-0124	Electrical drawings	BL2010-2	
740-C-0125	740-E-0120	BL2010-3	

IFC DRAWING FOR PHASE 3

DRAWINGS NUMBER			
Earthwork drawings	Fuel piping drawing	GEM Steel drawings	BL2010-4
740-C-0123	740-M-0100	BL2010-1	
740-C-0124	Electrical drawings	BL2010-2	
740-C-0125	740-E-0120	BL2010-3	



PLAN CLE
KEY PLAN

NOTES GENERAL / GENERAL NOTES

**TEL QUE CONSTRUIT
AS BUILT**

AGNICO-EAGLE

DATE : 21/01-2011

L'INFORMER D'AVANCE EST LA PREMIERE DE AGNICO-EAGLE LIE ET APT THE ACTUALLY ON EXIST. THE INFORMATION HERE
PROVIDE, POUR S'ASSURER DE C'EST A BIENTOT DE TRAVAILER AVEC CE QUE POUR AGNICO-EAGLE LIE
S'AGNICO-EAGLE LIE

DESSEIN EN REFERENCE / REFERENCE DRAWINGS

TITRE / TITLE	# DWG
-	-
-	-
-	-
-	-
-	-



REV.	DATE	DESCRIPTION	PAR/ENI	APP.	CLIENT
C	21-01-2011	AS BUILT	J-F.S.	S.B.	
B	20-07-2010	APPROVAL	J-F.S.	S.B.	
A	16-07-2010	APPROVAL	J-F.S.	S.B.	

REVISIONS

Stavibel Inc.
150, rue Gamble Ouest
Rouyn-Noranda (Québec) J9X 2R7
Tél. : 819 764-5181 Téléc. : 819 797-0158
Courriel : stavibel-m@stavibel.qc.ca
www.stavibel.qc.ca


Projet No. : -


TITRE / TITLE
AGNICO-EAGLE - MEADOWBANK DIVISION
BAKER LAKE AREA 740
TANK #5 AND #6
GENERAL LAYOUT

DESSEIN PAR DRAWN BY	J-F SYLVESTRE, TECH.	DATE 2010-07-20
VERIFIE PAR CHECKED BY	FRANCE BÉRUBÉ, ING. JR.	2010-07-20
APPROUVE PAR APPROVED BY	SERGE BEAULÉ, ING.	2010-07-20
ÉCHELLE SCALE	1:1000	DATE 30-06-2010



NO. DESIGN: 740-C-0123

NO. PROJET PROJECT NO.	REVISION	FEUILLE / SHIT
MEAD-I-400	C	1 / 3






PROFIL TANK 5 & 6
CROSS SECTION C



PROFIL TANK 6
CROSS SECTION A



PROFIL TANK 5
CROSS SECTION B

PLAN CLE
KEY PLAN

NOTES GENERAL / GENERAL NOTES

TEL QUE CONSTRUIT AS BUILT
DATE : 21/01-2011

L'INFORMER QUE VOUS ETES LE PROPRIETAIRES DE AGNICO-EAGLE INC. ET APT L'ESTRUCURE DE CE DESSIN. VOUS ASSUMEZ TOUS LES RISQUES LIÉS À L'UTILISATION DE CE DESSIN. AGNICO-EAGLE INC. NE GARANTIT PAS LA PRÉCISION DE CE DESSIN. VOUS ÊTES RESPONSABLES DE VÉRIFIER LES DIMENSIONS ET LES DÉTAILS DE CE DESSIN. AGNICO-EAGLE INC. NE GARANTIT PAS LA PRÉCISION DE CE DESSIN. VOUS ÊTES RESPONSABLES DE VÉRIFIER LES DIMENSIONS ET LES DÉTAILS DE CE DESSIN.

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS

TITRE / TITLE	# DWG

AGNICO-EAGLE

REV.	DATE	DESCRIPTION	PAR/ÉVI	APP.	CLIENT
C	21-01-2011	AS BUILT	J-F.S.	S.B.	
B	20-07-2010	APPROVAL	J-F.S.	S.B.	
A	18-07-2010	APPROVAL	J-F.S.	S.B.	

STAVIBEL
150, rue Gamble Ouest
Rouyn-Noranda (Québec) J9X 2R7
Tél. : 819 764-5181 Téléc. : 819 797-0158
Courriel : stavibel-m@stavibel.qc.ca
www.stavibel.qc.ca

Projet No. : -

TITRE / TITLE
AGNICO-EAGLE - MEADOWBANK DIVISION
BAKER LAKE AREA 740
TANK #5 AND #6
PLAN VIEW AND CROSS SECTION

DESIGNÉ PAR DRAWN BY	DATE
J-F SYLVESTRE, TECH.	2010-07-20


VÉRIFIÉ PAR CHECKED BY	DATE
FRANCE BÉRUBE, ING. JR.	2010-07-20

APPROUVÉ PAR APPROVED BY	DATE
SERGE BEAULÉ, ING.	2010-07-20


ÉCHELLE
SCALE N/A DATE 30-06-2010

NO. DESIGN DRAWING NO. 740-C-0124

NO. PROJET PROJECT NO.	REVISION	FEUILLE / SHIT
MEAD-I-400	C	2 / 3



TYPICAL SECTION - DAM
SCALE : NONE
DETAIL 2




NOTES :

- THE WATER WILL BE REJECTED TO THE INFERIOR BASIN WHERE IT WILL BE TREATED WITH AN OIL SEPARATOR.

ACCESS WELL FOR DRAINING

SCALE : NONE
DETAIL 3



TYPICAL SECTION - PAD
SCALE : NONE
DETAIL 1

PLAN CLE
KEY PLAN

NOTES GENERAL / GENERAL NOTES

TEL QUE CONSTRUIT
AS BUILT
DATE : 21/01-2011

L'INFORMER QU'IL Y A DES MODIFICATIONS À LA PRÉSENTATION DE CE DOCUMENT. LES MODIFICATIONS SONT INDICÉES PAR DES CROQUETS ET/OU DES LIGNES POINTILLÉES. LES MODIFICATIONS SONT INDICÉES PAR DES CROQUETS ET/OU DES LIGNES POINTILLÉES. LES MODIFICATIONS SONT INDICÉES PAR DES CROQUETS ET/OU DES LIGNES POINTILLÉES.

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS

TITRE / TITLE	# DWG
-	-
-	-
-	-
-	-
-	-
-	-



REV.	DATE	DESCRIPTION	PAR/EN	APP.	CLIENT
C	21-01-2011	AS BUILT	J-F.S.	S.B.	
B	20-07-2010	APPROVAL	J-F.S.	S.B.	
A	16-07-2010	APPROVAL	J-F.S.	S.B.	

REV.	DATE	DESCRIPTION	PAR/EN	APP.	CLIENT
C	21-01-2011	AS BUILT	J-F.S.	S.B.	
B	20-07-2010	APPROVAL	J-F.S.	S.B.	
A	16-07-2010	APPROVAL	J-F.S.	S.B.	

REVISIONS

Stavibel Inc.
150, rue Gamble Ouest
Rouyn-Noranda (Québec) J9X 2R7
Tel. : 819 764-5181 Téléc. : 819 797-0158
Courriel : stavibel-m@stavibel.qc.ca
www.stavibel.qc.ca

Projet No. : -

TITRE / TITLE
AGNICO-EAGLE - MEADOWBANK DIVISION
BAKER LAKE AREA 740
TANK #5 AND #6
DETAILS

DESSIN PAR DRAWN BY	DATE
J-F SYLVESTRE, TECH.	2010-07-20



VERIFIÉ PAR CHECKED BY	DATE
FRANCE BÉRUBÉ, ING. JR.	2010-07-20

APPROUVÉ PAR APPROVED BY	DATE
SERGE BEAULÉ, ING.	2010-07-20

ÉCHELLE SCALE	DATE
N/A	30-06-2010


NO. DESSIN DRAWING NO.
740-C-0125

NO. PROJET PROJECT NO.	REVISION	FEUILLE / SHIT
MEAD-1-400	C	3 / 3



Piping	Symbol	Equipment	Details	Type	Models	Diameter	Quantity
Filling of Tank 740-TK-048 Tank 740-TK-049		Gate Valve	Integrally reinforced extended body gate, female socket weld outboard end; API STD 602; forged carbon steel; ASTM A 105/A 105M; OS&Y; welded bonnet or bolted bonnet with flexible graphite-filled spiral wound gasket; trim #8; flexible graphite packing; metal tagged V903; Class 800	NA	Velan W-DD-2-17-4W-02-TY (1") or equivalent	1"	2
		Gate Valve	Class 150; flanged, raised-face; API STD 602; carbon steel body; ASTM A 105/A 105M or ASTM A 216/A 216M Grade WCB; OS&Y; solid or flexible wedge; bolted bonnet with stainless steel reinforced flexible graphite bonnet gasket; trim #8; flexible graphite packing; metal tagged VG401; full port.	NA	Velan F-DD-0-06-4C-02-TY (6") or equivalent	6"	7
		Flanged Metallic flexible tube	- Flanges: Class 150, raised face and ANSI B16.5; - Metallic flexible tube: 18" length in Stainless Steel	NA	CONNECTALL AA1-096-0180 or equivalent	6"	4
		Motorized Valve	- 6" direct mount split body ball valve; - Body material: Carbon Steel Body; - SS 316 Trim, Seat Reinforced TFE Seats; - Flanges: Class 150 raised face and ANSI B16.5; C/W: Actuator Electric Serie XE (XE-6900) ATEX certified for Flame Proof Exd IIB T4 + Heater	NA	Matheson valves D9C-F1-600-XHE3-XX 6.00	6"	2
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 3/8"	NA	Garlock Blue guard Style 3000	1" as required 6" as required	
		Piping	Carbon steel piping sch. 40 ASTM A53 gr. B seamless	NA	NA	1" as required 6" as required	
Distribution from Tank 740-TK-048 Tank 740-TK-049		Gate Valve	Class 150; flanged, raised-face; API STD 602; carbon steel body; ASTM A 105/A 105M or ASTM A 216/A 216M Grade WCB; OS&Y; solid or flexible wedge; bolted bonnet with stainless steel reinforced flexible graphite bonnet gasket; trim #8; flexible graphite packing; metal tagged VG401; full port.	NA	Velan F-DD-0-06-4C-02-TY (4") or equivalent	4"	7
		Gate Valve	Integrally reinforced extended body gate, female socket weld outboard end; API STD 602; forged carbon steel; ASTM A 105/A 105M; OS&Y; welded bonnet or bolted bonnet with flexible graphite-filled spiral wound gasket; trim #8; flexible graphite packing; metal tagged V903; Class 800	NA	Velan W-DD-2-17-4W-02-TY (1") or equivalent	1"	2
		Flanged Metallic flexible tube	- Flanges: Class 150, raised face and ANSI B16.5; - Metallic flexible tube: 18" length in Stainless Steel	NA	CONNECTALL AA1-064-0150 or equivalent	4"	4
		Check valve	- Cast steel flanged check valve; - Body material: Low temperature cast carbon steel to ASTM A352, grade LCB; - Trim material: Disc - Stainless steel, 13% Cr Seat - Stainless steel, 13% Cr; - Valve: Face to face dimension to ANSI B16.10; - Flanges: Class 150, raised face and ANSI B16.5.	CKF1 (H)	Kitz 150 SCOB or equivalent	4"	3
		Motorized Valve	- 4" direct mount split body ball valve; - Body material: Carbon Steel Body; - SS 316 Trim, Seat Reinforced TFE Seats; - Flanges: Class 150 raised face and ANSI B16.5; C/W: Actuator Electric Serie XE (XE-2640) ATEX certified for Flame Proof Exd IIB T4 + Heater	NA	Matheson valves D9C-F1-400-XEE-1-XX 4.00	4"	2
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 3/8"	NA	Garlock Blue guard Style 3000	1" as required 4" as required	
Overpressure line filling tank 740-TK-048 filling tank 740-TK-049		Gate Valve	Integrally reinforced extended body gate, female socket weld outboard end; API STD 602; forged carbon steel; ASTM A 105/A 105M; OS&Y; welded bonnet or bolted bonnet with flexible graphite-filled spiral wound gasket; trim #8; flexible graphite packing; metal tagged V903; Class 800	NA	Velan W-DD-2-17-4W-02-TY (1") or equivalent	1.5"	8
		Flanged Metallic flexible tube	- Flanges: Class 150, raised face and ANSI B16.5; - Metallic flexible tube: 18" length in Stainless Steel	NA	CONNECTALL AA-B1B1-HH-0180-0150 or equivalent	1.5"	4
		Pressure safety valve	- Stainless steel; - Set pressure at 75 PSI	NA	Swagelok SS-RL4MFB8-BU	1.5"	2
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 3/8"	NA	Garlock Blue guard Style 3000	1.5" as required	
	Piping	Carbon steel piping sch. 40 ASTM A53 gr. B seamless	NA	NA	1.5" as required		

^(H) Reference to "PIPE AND VALVE SPECIFICATION" #0 17202-0000-46ES-1001 by SNC Lavalin 15th august 2007



NOTES GENERAL / GENERAL NOTES

1-ALL THE PIPING CONNECTION MUST BE AT THE BOTTOM OF THE TANK

POUR CONSTRUCTION FOR CONSTRUCTION
DATE : 12/08/2010

AGNICO-EAGLE

DESSINS EN REFERENCE / REFERENCE DRAWINGS

TITRE / TITLE	#	CHG



REV.	DATE	DESCRIPTION	PREP.	APP.	CLIENT
O	2010-08-12	FOR CONSTRUCTION	MALBET	JMLC	
B	2010-07-20	FOR APPROVAL	V.Chn.	JMLC	
A	2010-07-16	FOR APPROVAL	V.Chn.	JMLC	

REVISIONS
J. Michal
L-2198
2010-08-12

TITRE / TITLE
AGNICO-EAGLE - MEADOWS DIVISION
BAKER LAKE AREA 740
TANK #5 AND #6
FUEL DISTRIBUTION PIPING
LAYOUT AND DETAILS

DESSIN PAR VICKY CRÉTE, TECH. DATE 2010-07-16

VERIFIÉ PAR J-M CHARRON, Ing.


APPROUVÉ PAR J-M CHARRON, Ing.

ÉCHELLE N/A



NO. DESSIN 740-M-0100

NO. PROJET MEAD-I-400

REVISION 0 FEUILLE / SH 1 / 1



NOTES :
1. ALL CABLES CONNECTION ARE THERMIT WELD.






TITRE / TITLE	# DWG	REV	DESCRIPTION	DATE	PAR BY
DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS		0	AS BUILD	14-01-2011	M.O.
REVISIONS					




DESSINÉ PAR / DRAWN BY	M.MATTEAU, T.P.	DATE	2011-01-12
VÉRIFIÉ PAR / CHECKED BY	M. OUELLETTE (AEM)		
APPROUVÉ PAR / APPROVED BY			
No. PROJET / PROJECT NO.	VD2622-001		
DATE	2011-01-12		

TITRE / TITLE		AGNICO-EAGLE - MEADOWBANK	
		AREA 740 BAKER LAKE	
		ELECTRICAL	
		GROUNDING PLAN	
ECHELLE / SCALE	INDICATED	FICHER / FILE	740-E-0120.DWG
No. DESSIN / DRAWING NO.	740-E-0120	REVISION	0
		FEUILLE / SHT	1 / 1



Piping	Symbol	Equipment	Details	Type	Models	Diameter	Quantity
Filling of Tank 740-TK-048 Tank 740-TK-049		Gate Valve	Class 150; flanged, face to face dimension ANSI B16.10, End flange dimension ANSI B16.5, API STD 600; carbon steel body, ASTM A 352-LCC	NA	Beric Class 150	1"	2
		Gate Valve	Class 150; flanged, face to face dimension ANSI B16.10, End flange dimension ANSI B16.5, API STD 600; carbon steel body, ASTM A 352-LCC	NA	Beric Class 150	6"	4
		Flanged Metallic flexible tube	- Flanges: Class 150, raised face and ANSI B16.5, carbon steel; - Metallic flexible tube: 18" length in Stainless Steel	NA	CONNECTALL AAB1B1LL0240	6"	2
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 1/8"	NA	Garlock Blue guard Style 3000	1" 6"	as required
		Piping	Carbon steel piping sch. 40 ASTM A53 gr. B seamless	NA	NA	1" 6"	as required
Distribution from Tank 740-TK-048 Tank 740-TK-049		Gate Valve	Class 150; flanged, face to face dimension ANSI B16.10, End flange dimension ANSI B16.5, API STD 600; carbon steel body, ASTM A 352-LCC	NA	Beric Class 150	4"	4
		Gate Valve	Class 150; flanged, face to face dimension ANSI B16.10, End flange dimension ANSI B16.5, API STD 600; carbon steel body, ASTM A 352-LCC	NA	Beric Class 150	1"	4
		Flanged Metallic flexible tube	- Flanges: Class 150, raised face and ANSI B16.5, carbon steel; - Metallic flexible tube: 18" length in Stainless Steel	NA	CONNECTALL AAB1B1WWW0240	4"	2
		Check valve	Class 150; flanged, face to face dimension ANSI B16.10, End flange dimension ANSI B16.5, ANSI B16.34 (CONFORMS TO THE APPLICABLE REQUIREMENTS OF API 600), carbon steel body, ASTM A 352-LCC	NA	Beric Class 150	4"	2
		Motorized Valve	- Ball valve class 150; - Body material: Carbon Steel Body; - Reinforced TFE Seats; - Flanges: Class 150 raised face and ANSI B16.5; C/W: Actuator Electric Serie XE (XE-2640) ATEX certified for Flame Proof Exd IIB T4 + Heater	NA	TRIAC Actuator electric XE-2640 C/W Ball valve classe 150	4"	1
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 1/8"	NA	Garlock Blue guard Style 3000	1" 4"	as required
Overpressure line filling tank 740-TK-048 filling tank 740-TK-049		Piping	Carbon steel piping sch. 40 ASTM A53 gr. B seamless	NA	NA	1" 4"	as required
		Gate Valve	Class 150; flanged, face to face dimension ANSI B16.10, End flange dimension ANSI B16.5, API STD 600; carbon steel body, ASTM A 352-LCC	NA	Beric Class 150	2"	4
		Gate Valve	Class 150; flanged, face to face dimension ANSI B16.10, End flange dimension ANSI B16.5, API STD 600; carbon steel body, ASTM A 352-LCC	NA	Beric Class 150	1"	2
		Check valve	-Carbon steel; - Set pressure at 25 PSI;	NA	Check All UN-3 (US)	1"	1
		Pressure safety valve	-Carbon steel; - Set pressure at 80 PSI; - 16 USGPM capacity; - Temperature range: -50 to 750F	NA	FARRIS Serie Z700	1"	1
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 1/8"	NA	Garlock Blue guard Style 3000	1/2"	as required
	Piping	Carbon steel piping sch. 40 ASTM A53 gr. B seamless	NA	NA	1/2"	as required	



NOTES GÉNÉRAL / GENERAL NOTES

- 1-ALL THE PIPING CONNECTION MUST BE AT THE BOTTOM OF THE TANK
- 2-MOTORIZED VALVES ARE INSTALLED BUT NOT RECORDED. THEY ARE IN OPEN POSITION.

INFORMATION D-CONTENE EST LA PROPRIÉTÉ DE AGNICO-EAGLE LEE ET NE DOIT ÊTRE REPRODUIT, SOUS AUCUNES CIRCONSTANCES, SANS L'AUTORISATION ÉCRITE DE AGNICO-EAGLE LEE. TOUTE REPRODUCTION DE CE DOKUMENT EST INTERDITE. © AGNICO-EAGLE LEE.

THE INFORMATION HERE IN IS THE PROPERTY OF AGNICO-EAGLE LEE. NO PART SHOULD BE REPRODUCED WITHOUT WRITTEN PERMISSION. ANY REPRODUCTION OF THIS DOCUMENT IS STRICTLY PROHIBITED. © AGNICO-EAGLE LEE.

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS



TITRE / TITLE	# DWG

REV.	DATE	DESCRIPTION	PAR/APP.	CLIENT
1	31-01-2011	AS FIELD	K.F	JM.C
0	2010-08-12	FOR CONSTRUCTION	MA.BEE	JM.C
B	2010-07-20	FOR APPROVAL	V.Cre	JM.C
A	2010-07-16	FOR APPROVAL	Y.Cre	JM.C

REVISIONS


TITRE / TITLE
 AGNICO-EAGLE -- MEADOWBANK DIVISION
 BAKER LAKE AREA 740
 TANK #5 AND #6
 FUEL DISTRIBUTION PIPING
 LAYOUT AND DETAILS

DESSIN PAR DRAWN BY	VICKY CRÉTE, TECH.	DATE 2010-07-16
VÉRIFIÉ PAR CHECKED BY	J-M CHARRON, Ing.	2010-08-20
APPROUVÉ PAR APPROVED BY	J-M CHARRON, Ing.	2010-08-20
ÉCHELLE SCALE	N/A	DATE
NO. DESSIN DRAWING NO.	740-M-0100	
NO. PROJET PROJECT NO.	MEAD-I-400	REVISION FEUILLE / SHT 1 / 1



Piping	Symbol	Equipment	Details	Type	Models	Diameter	Quantity
Filling of Tank 740-TK-048 Tank 740-TK-049		Gate Valve	Integrally reinforced extended body gate, female socket weld outboard end; API STD 602; forged carbon steel; ASTM A 105/A 105M; OS&Y; welded bonnet or bolted bonnet with flexible graphite-filled spiral wound gasket; trim #8; flexible graphite packing; metal tagged V903; Class 800	NA	Velan W-DD-2-17-4W-02-TY (1") or equivalent	1"	2
		Gate Valve	Class 150; flanged, raised-face; API STD 602; carbon steel body; ASTM A 105/A 105M or ASTM A 216/A 216M Grade WCB; OS&Y; solid or flexible wedge; bolted bonnet with stainless steel reinforced flexible graphite bonnet gasket; trim #8; flexible graphite packing; metal tagged VG401; full port.	NA	Velan F-DD-0-06-4C-02-TY (6") or equivalent	6"	7
		Flanged Metallic flexible tube	- Flanges: Class 150, raised face and ANSI B16.5; - Metallic flexible tube: 18" length in Stainless Steel	NA	CONNECTALL AA1-096-0180 or equivalent	6"	4
		Motorized Valve	- 6" direct mount split body ball valve; - Body material: Carbon Steel Body; - SS 316 Trim, Seat Reinforced TFE Seats; - Flanges: Class 150 raised face and ANSI B16.5; - C/W: Actuator Electric Serie XE (XE-6900) ATEX certified for Flame Proof Exd IIB T4 + Heater	NA	Matheson valves D9C-F1-600-XHE3-XX 6.00	6"	2
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 3/8"	NA	Garlock Blue guard Style 3000	1" 6"	as required
		Piping	Carbon steel piping sch. 40 ASTM A53 gr. B seamless	NA	NA	1" 6"	as required
Distribution from Tank 740-TK-048 Tank 740-TK-049		Gate Valve	Class 150; flanged, raised-face; API STD 602; carbon steel body; ASTM A 105/A 105M or ASTM A 216/A 216M Grade WCB; OS&Y; solid or flexible wedge; bolted bonnet with stainless steel reinforced flexible graphite bonnet gasket; trim #8; flexible graphite packing; metal tagged VG401; full port.	NA	Velan F-DD-0-06-4C-02-TY (4") or equivalent	4"	7
		Gate Valve	Integrally reinforced extended body gate, female socket weld outboard end; API STD 602; forged carbon steel; ASTM A 105/A 105M; OS&Y; welded bonnet or bolted bonnet with flexible graphite-filled spiral wound gasket; trim #8; flexible graphite packing; metal tagged V903; Class 800	NA	Velan W-DD-2-17-4W-02-TY (1") or equivalent	1"	2
		Flanged Metallic flexible tube	- Flanges: Class 150, raised face and ANSI B16.5; - Metallic flexible tube: 18" length in Stainless Steel	NA	CONNECTALL AA1-064-0150 or equivalent	4"	4
		Check valve	- Cast steel flanged check valve; - Body material: Low temperature cast carbon steel to ASTM A352, grade LCB; - Trim material: Disc - Stainless steel, 13% Cr - Seat - Stainless steel, 13% Cr; - Valve: Face to face dimension to ANSI B16.10; - Flanges: Class 150, raised face and ANSI B16.5.	CKF1 (H)	Kitz 150 SCOBL or equivalent	4"	3
		Motorized Valve	- 4" direct mount split body ball valve; - Body material: Carbon Steel Body; - SS 316 Trim, Seat Reinforced TFE Seats; - Flanges: Class 150 raised face and ANSI B16.5; - C/W: Actuator Electric Serie XE (XE-2640) ATEX certified for Flame Proof Exd IIB T4 + Heater	NA	Matheson valves D9C-F1-400-XEE-1-XX 4.00	4"	2
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 3/8"	NA	Garlock Blue guard Style 3000	1" 4"	as required
Overpressure line filling tank 740-TK-048 filling tank 740-TK-049		Gate Valve	Integrally reinforced extended body gate, female socket weld outboard end; API STD 602; forged carbon steel; ASTM A 105/A 105M; OS&Y; welded bonnet or bolted bonnet with flexible graphite-filled spiral wound gasket; trim #8; flexible graphite packing; metal tagged V903; Class 800	NA	Velan W-DD-2-17-4W-02-TY (1") or equivalent	1.5"	8
		Flanged Metallic flexible tube	- Flanges: Class 150, raised face and ANSI B16.5; - Metallic flexible tube: 18" length in Stainless Steel	NA	CONNECTALL AA-B1B1-HH-0180-0150 or equivalent	1.5"	4
		Pressure safety valve	- Stainless steel; - Set pressure at 75 PSI	NA	Swagelok SS-RL4MFB8-BU	1.5"	2
		Gasket	Composition: Aramid fibers with a nitril binder Thickness: 3/8"	NA	Garlock Blue guard Style 3000	1.5"	as required
	Piping	Carbon steel piping sch. 40 ASTM A53 gr. B seamless	NA	NA	1.5"	as required	

^(H) Reference to "PIPE AND VALVE SPECIFICATION" #0 17202-0000-46ES-1001 by SNC Lavalin 15th august 2007



NOTES GENERAL / GENERAL NOTES

1-ALL THE PIPING CONNECTION MUST BE AT THE BOTTOM OF THE TANK

POUR CONSTRUCTION FOR CONSTRUCTION
DATE : 12/08/2010

AGNICO-EAGLE

DESSINS EN REFERENCE / REFERENCE DRAWINGS

TITRE / TITLE	#	CHG



REV.	DATE	DESCRIPTION	PREP.	APP.	CLIENT
O	2010-08-12	FOR CONSTRUCTION	MALBÉD	JMLC	
B	2010-07-20	FOR APPROVAL	V.Chr.	JMLC	
A	2010-07-16	FOR APPROVAL	V.Chr.	JMLC	

REVISIONS
J. Michiel
L-2198
2010-08-12

TITRE / TITLE
AGNICO-EAGLE - MEADOWS DIVISION
BAKER LAKE AREA 740
TANK #5 AND #6
FUEL DISTRIBUTION PIPING
LAYOUT AND DETAILS

DESSIN PAR VICKY CRÉTE, TECH. DATE 2010-07-16

VERIFIÉ PAR J-M CHARRON, Ing.

APPROUVÉ PAR J-M CHARRON, Ing.

ÉCHELLE N/A

NO. DESSIN 740-M-0100

NO. PROJET MEAD-I-400

REVISION 0 FEUILLE / SHEET 1 / 1

APPENDIX 2

SAFE FILL LEVELS FOR ALL FUEL TANKS

TEMPERATUE OF FUEL in the barge at discharge	MAXIMUM FUEL LEVEL To be read on the VAREC float level	
	TANK # 5	TANK #6
0 °C	9,63	9,63
+ 5 °C	9,67	9,67
+ 10 °C	9,72	9,72
+ 15 °C	9,76	9,76

NOTE: EACH TANK HAS A SLIGHTLY DIFFERENT ELEVATION, SO CARE MUST BE TAKEN DURING HYDRAULIC BALANCING OF TANKS, ESPECIALLY WHEN THOSE ARE FULL

Appendix A4

Baker Lake Jet-A Fuel Storage Installations: As-built Report (Agnico Eagle (2013))



AGNICO EAGLE
MEADOWBANK

AGNICO EAGLE MINES LTD
MEADOWBANK DIVISION

BAKER LAKE JET A FUEL STORAGE INSTALLATIONS

2013

AS BUILT CONSTRUCTION REPORT

PREPARED BY:

Yanick Simard

Project General Foreman

AEM.

APPROVED BY:



AGNICO EAGLE MINES LTD

MEADOWBANK DIVISION

BAKER LAKE JET A FUEL STORAGE INSTALLATIONS

2013

AS BUILT CONSTRUCTION REPORT

TABLE OF CONTENTS

1. DESCRIPTION OF CONSTRUCTION ACTIVITIES	1
2. DESCRIPTION OF THE FUEL CONTAINEMENT PAD CONSTRUCTION STEPS	2
2.1 Excavation of the existing area	2
2.2 Construction of the pad Phase 1	2
2.3 Installation of the bituminous liner	3
2.4 Construction of the pad Phase 2	3
3. DESCRIPTION OF THE FACILITIES AND MECHANICAL PARTS ASSEMBLING	4
3.1 New tanks placement and installation of the pump house	4
3.2 Piping connection and electrical assembling phase 1	4
3.2 Piping connection and electrical assembling Phase 2	5
APPENDIX 1: DRAWINGS	
APPENDIX 2: STAVIBEL'S CONSTRUCTION DAILY REPORTS	
APPENDIX 3: SM'S TECHNICAL DATA SHEETS & DRAWINGS DOCUMENT	

1- DESCRIPTION OF CONSTRUCTION ACTIVITIES

Agnico Eagle mines has contracted Stavibel Engineering Services to design the Jet A fuel storage facilities located in Baker Lake, Nunavut, complying with specifications required by environmental and governmental regulations, namely Environment Canada's Fuel Tank Storage Regulations and the CCME Environmental Code of Practice for Aboveground and Underground Storage Tank Systems Containing Petroleum and Allied Petroleum Products.

Stavibel provided the design, planning and construction oversight related to the installation of infrastructure of AEM's new Jet A Fuel Storage facility which consists of 20 – 100,000L double walled tanks, associated piping and pumping systems and secondary requirement. AEM prepared a site survey to ensure proper measurements and elevation of the existing area.

The main activities related to the construction were scheduled as follow:

- I: AEM sent surveyed data of the existing area to Stavibel
- II: Stavibel sent first design plans for comments
- III: AEM moved the existing tanks and prepared the field for the construction
- IV: Construction of the infrastructure pad
- V: Assembling of all the installation of tanks and mechanical infrastructure.

2- DESCRIPTION OF THE FUEL CONTAINEMENT PAD CONSTRUCTION STEPS

2.1 EXCAVATION OF THE EXISTING AREA. July 14th 2013.

Quality control and quality approval: Stavibel

Construction contractor: Quamanittuap-Sana (FGL)

General supervision and foreman: AEM

Starting with test pits, the presence of water was observed in the excavation area. It was then decided to increase the elevation of the pad by +300mm. Presence of contaminated soil was found as well; it was removed, analyzed by environmental department and sent to the soil landfarm at Meadowbank. The total amount was 128m³. All non-contaminated soil and rock that was removed and was placed aside to be used during the backfilling of the pad. (1) 365 CAT excavator, (1) D6 CAT dozer, (1) operator and (1) surveyor were necessary for the initial phase.

2.2 CONSTRUCTION OF THE PAD PHASE 1. July 15th – July 25th 2013.

Quality control and quality approval: Stavibel

Construction contractor: Quamanittuap-Sana (FGL)

Material transportation: BLCS

General supervision and foreman: AEM

During this phase of the project, a (1) 365 CAT excavator, (1) 320 CAT excavator, (1) Komatsu 39PX dozer, (1) Hamm 3625 compactor and (1) 740 CAT haul truck were utilized. In addition, staff included were (1) operator plus (1) surveyor. The first step was to backfill the pad up to the determined level with 0-200mm NPAG rock, and then enlarge the road south of the pad. Excess water (clean) was drained in order to construct the containment berms around the pad as showed in appendix 1 B. Once the rock pad was at the determined elevation, crushed 0-20mm NPAG material was placed on top of the berms. Correctives measures around the pad were undertaken due to some instability in the area where the fuel cabinet would be installed. Crushed 0-20mm NPAG material was placed on the top of the pad, compacted to prepare for the installation of the bituminous liner. Excavation in the surrounding ditches was completed in accordance with design specifications. A total amount of 1217m³ of NPAG 0-200mm and 455m³ of NPAG 0-20mm was used to complete this phase of the construction.

2.3 INSTALATION OF THE BITOUMINOUS LINER.

July 25th – July 27th 2013

Quality control and quality approval: Stavibel

Construction contractor: Quamanittuap-Sana (FGL)

Liner crew: Texcel

General supervision and foreman: AEM

Equipment and manpower used included (1) 365 CAT excavator to unroll the liner and we had (1) operator, (1) surveyor, (2) liner installers and (3) laborers from Baker Lake. The liner was installed over a two day period. After installation, any holes that resulted were repaired and conformity tests were undertaken (pressure and tension). In addition, soft geotextile was placed under and over the liner to prevent puncturing that could occur while walking on the liner or during placement of the covering granular material. It was calculated that 2400m² of bituminous liner and 2625m² of soft geotextile was placed.

2.4 CONSTRUCTION OF THE TANK PAD PHASE 2.

July 27th- July 31st 2013

Quality control and quality approval: Stavibel

Construction contractor: Quamanittuap-Sana (FGL)

Material transportation: BLCS

General supervision and foreman: AEM

Phase 2 of construction of the pad was to place crushed 0-20mm NPAG over the bituminous liner (previously covered with geotextile). The following equipment and manpower were used, (1) 365 CAT excavator, (1) 307 Cat excavator, (1) 39 PX Komatsu bulldozer, (1) 740 CAT haul truck, (1) Hamm 3625 compactor, (1) operator and (1) surveyor. During this phase the contractor's (BLCS) was out of service due to mechanical issues so the 0-20mm NPAG layer was screened to maintain quality. Any materials that screened larger than 0-20mm were removed by hand. A total of 728m³ of 0-20mm NPAG granular material were used to build the 300mm thick layer of liner protection. A sloped trench was excavated (1000mm up to ground level) to place an 8 inches steel conduit for electrical cable necessary to operate the pump house.

- FURTHER INFORMATION, PICTURES AND PLANS FOR THOSE STEPS CAN BE FOUND IN THE APPENDIX 1 AND 2

3- DESCRIPTION OF THE FACILITIES AND MECHANICAL PARTS ASSEMBLING.

3.1 NEW TANKS PLACEMENT AND INSTALATION OF THE PUMP HOUSE. Aug 5th –Aug 12th 2013

Installation crew: SM Construction

Field supervisor: Quamanittuap-Sana (FGL)

Crane and operator: J.M Francoeur

General supervision and foreman: AEM

20, double walled, 100,000L fuel storage tanks meeting CCME ULC requirements were placed on the pad described in Sec 2 above. Equipment and manpower used during this phase included (1) 35tns MCR crane, (6) technicians, (1) welder and (1) electrician. The tanks were placed according to the design specifications, ie level. Once the tanks placement was completed, foot bridges were installed as well as the pump house. * See figure at page 523 in SM'S manual, appendix 3

3.2 PIPING CONNECTION AND ELECTRICAL ASSEMBLING PHASE 1. Aug 12th – Aug 19th 2013

Installation crew: SM Construction

Field supervisor: Quamanittuap-Sana (FGL)

General supervision and foreman: AEM

During this phase (6) technicians and (1) welder assembled the 4 inch pipe and connections between the tanks and pump house. Also (1) electrician started the installation of electrical cables and control panels for the facility. All piping, pumps, electrical connections, etc. conformed to all applicable codes, specifications and regulations. * See SM'S manual under the technical data section, Pp. 3 to 512, APPENDIX 3.

3.3 PIPING CONNECTION AND ELECTRICAL ASSEMBLING PHASE 2.

Aug 29th – Sept 17th

Installation crew: SM Construction

Field supervisor: Quamanittuap-Sana (FGL)

General supervision and foreman: AEM

For the final phase of the project, (6) technicians and (1) welder completed assembling and installation of the pipe connections between the tanks and inside the pump house. An (1) electrician connected all of the main cables, the panels and computers inside the pump house. Hi-level alarms were also placed on all tanks and were tested as per specifications. All alarms were noted to be functional. After installation, all tanks were cleaned and washed inside and pressure tested as per specifications. During the pressure test, one tank indicated a loss of pressure. A small crack was found between the inside two layers of the tank. This might have occurred during the placement of this tank. It was decided not to add fuel to this tank this year. Repairs will be undertaken prior to re-fueling. At this point the tanks were ready to use for fuel storage.

- FURTHER INFORMATIONS, PARTS DESCRIPTIONS, PHOTOGRAPH, INSTALLATION AND ELECTRICAL PLANS CAN BE FOUND IN APPENDIX 3.

APPENDIX 1.







DRAWINGS.

A. DESIGN PLAN FOR COMMENTS:

Drawing number: 61-740-230-211_A

B. AS BUILT DRAWINGS:

Drawing number:	BAKER FF 1	PLANIMETRICAL VIEW
	BAKER FF 2	SECTION VIEW



NOTES GÉNÉRAL / GENERAL NOTES

POUR COMMENTAIRES FOR COMMENTS

AGNICO EAGLE DATE : 2013-06-14

DESCRIPTION DE LA PROJET: 740 FUEL STORAGE LAYDOWN AREA 230 GENERAL CIVIL WORKS PLAN VIEW AND CROSS SECTION TANKS

DESIGNÉ PAR: YVES BOISVERT, T.P. DATE: 2013-06-14

VÉRIFIÉ PAR: RICHARD MARCOUX, Ing. DATE: 2013-06-14

APPROUVÉ PAR: ALAIN HAMEL DATE: 2013-06-14


ÉCHELLE: AS SHOWN DATE: 2013-06-14


NO. DESSIN DRAWING NO. 61-740-230-211_A

NO. PROJET PROJECT NO. OP-84541-J

REVISION: A

FEMELLE / SHEET: 1 / 1





TITLE	#	DWG	REV	DESCRIPTION	DATE	BY
REFERENCE DRAWINGS				REVISIONS		



DRAWN BY	Y. SIMARD	DATE	2014-02-07
CHECKED BY			
PROJECT NO.			
DATE			

FILE	AGNICO-EAGLE - MEADOWBANK DIVISION
	BAKER LAKE JET A FUEL PAD
	AS BUILT DRAWING
SCALE	N.T.S.
DWGING NO.	BAKER FF 1
REVISION	
SHEET	1 / 1

APPENDIX 2.

STAVIBEL'S CONSTRUCTION DAILY REPORT.

DESCRIPTION OF THE FUEL CONTAINEMENT PAD CONSTRUCTION STEPS.



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-14
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-01
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 10 à 16°C Wind : 5 à 15 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
1 Shovel CAT 365C L	FGL	11
Operator	FGL	12
Surveyor	FGL	9
10 tons roller compactor	BLCS	0
Bulldozer CAT D6 (DOZ09)	AEM	1
Field inspector	Stavibel	12

- **7h à 9h** Shovel 365 moves from Baker Lake to the Fuel Farm.
- **9h à 10h** Shovel 365 makes pit test at the North extremity of the projected pond.
- **10h à 12h** Shovel 365 removes the 0-20mm crushed stone in place.
- **13h à 17h30** Shovel 365 stockpiles the contaminated material outside the projected pond.
- **17h30 à 18h30** Bulldozer D6 profiles the infra.

Comments :


- Visit of Jean-François Béland (AEM foreman) and Dany Pageault (FGL superintendant) de 12h à 16h30
- After 3 test pits in the excavation zone, we found the presence of water and frozen material above the proposed elevation of the excavation. We need to increase the elevation of the project of 300mm.
- Presence of contaminated material and organic soil. The materials are stockpile and will be analyse by the environment. Thereafter, they will indicate how to dispose of it.

- Photo #1 – 3 test pits. Smell of Jet-A fuel and water arrival.



- Photo #2 – Excavation and stockpile of the contaminated material until the final level of the infra.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-15
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-02
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 8 à 17°C Wind : 5 à 30 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours	Volume (m3)
1 Shovel CAT 365C L	FGL	7	
Opérateur	FGL	12	
Surveyor	FGL	12	
Roller compactor	BLCS	1.9	
Bulldozer CAT D6T (DOZ09)	AEM	5	
Shovel 330C	BLCS	8.5	
2 articulated trucks CAT 740	BLCS	8.5	576
Field inspector	Stavibel	12	

- **6h30 à 18h30** Shovel 365 and Bulldozer D6T backfill with blasted rock 0-200 mm from quarry #1.
- **9h30 à 18h30** Loader 966 et 2 trucks haul the blasted rock 0-200 mm from quarry #1.
- **6h30 à 18h30** Compactor compacts the blasted rock when required.


Comments :

- Attempt to cover the stockpile of contaminated material with tarps after the request of the environment. Unfortunately the wind make this operation impossible.
- The water accumulations are pumped before backfilling above.

- Photo #1 – Overview of the infra. Some water accumulations caused by the thaw of the material in place. A small ditch will be made to try to drain this water during night.



Par :



Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-16
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-03
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 8 à 17°C Wind : 5 à 30 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours	Volume (m3)
1 Shovel CAT 365C L	FGL	11	
Operator	FGL	12	
Surveyor	FGL	12	
Roller compactor Protec Boxer 114	BLCS	0	
Bulldozer CAT D6T (DOZ09)	AEM	0	
Shovel CAT 330C	BLCS	11	
2 Articulated trucks CAT 740	BLCS	11	816
Field inspector	Stavibel	12	

- **6h30 à 18h30** Loader 966 and 2 trucks haul the blasted rock 0-200 mm from quarry #1.
- **6h30 à 12h00** Shovel 365 widens the road on the south side of the pond Sud with blasted rock 0-200 mm from quarry #1.
- **6h30 à 18h30** Shovel 365 backfills with blasted rock 0-200 mm from quarry #1.

Comments :

- Beginning of haulage of the contaminated material to the mine (4 loads per day).

- Photo #1 – Widening of the road on the south side of the pond





AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #2 – Drainage of the water on north side of the pad. The ground is more stable at the end of the day.



Par : Richard Racine
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-17
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-04
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 8 à 17°C Wind : 30 à 70 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours	Volume (m3)
1 Shovel CAT 365C L	FGL	11	
Operator	FGL	12	
Surveyor	FGL	12	
Loader CAT 966H + operator	AEM	10	
Roller compactor Protec Boxer 114	BLCS	2.54	
Bulldozer CAT D6T (DOZ09)	AEM	0	
Shovel CAT 330C	BLCS	5	
2 articulated trucks CAT 740	BLCS	11	muck : 254.4 0-20mm : 272.5
Fiel inspector	Stavibel	12	

- **6h30 à 18h30** Shovel 365 builds the mini dikes with blasted rock 0-200 mm.
- **6h30 à 11h30** Shovel 330 and 2 trucks (BLCS) haul the blasted rock 0-200 mm from quarry #1.
- **7h30 à 10h15** Loader 966 separates the contaminated and the non-contaminated material.
- **10h15 à 18h30** Loader 966 builds the mini dikes.
- **13h à 18h** 2 trucks 740 (BLCS) haul the 0-20mm.

Comments :

- Haulage of the contaminated material to the mine (4 loads of 10 wheeler per day).
- The non-contaminated material that contain a bit of organic soil is stockpile in order to do the access road for the pump house.

- Photo #1 – Construction of the mini dikes around the pad. Stockpile of the 0-20mm on the pad.






AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #2 – Loading of the contaminated material.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



Title of project :	Baker Lake Jet-A Fuel Farm	Date :	2013-07-18
Project # :	OP-84541-J /VD3356	Doc #:	VD3356-003-RV-05
Prepared by :	Michaël Racine	Contractor :	Fernand Gilbert Ltée
Verified by :	Richard Marcoux, ing.	Temperature :	5 à 10°C Wind : 30 à 50 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
1 Shovel CAT 365C L	FGL	9
Operator	FGL	12
Surveyor	FGL	12
Loader CAT 966H + operator	AEM	8
Roller compactor Protec Boxer 114	BLCS	0
Bulldozer CAT D6T (DOZ09)	AEM	0
Field inspector	Stavibel	12

- **6h30 à 12h00** Shovel 365 builds the mini dikes with blasted rock 0-200 mm.
- **6h30 à 15h30** Loader 966 loads the contaminated material, moves the contaminated stockpile that disturbed the construction of the ditch and moves the sea-cans.
- **13h à 15h** Shovel 365 stands by for mechanical problems.
- **15h à 18h30** Shovel 365 puts the 0-20mm on the mini dike.

Comments :

- Haulage of the contaminated material to the mine (6 loads of 10 wheeler per day).
- The crushed stone 0-20mm is stockpile and survey. The results give 18,17 m³/trucks instead of 24m³ as specified in the spec of the truck. Here are the adjusted volumes for the last days :


	2013-07-15		2013-07-16		2013-07-17		Cumulatif	
	load	volume (m3)	load	volume (m3)	load	volume (m3)	load	volume (m3)
Muck quarry 1	24	436,048	34	617,7347	14	254,3613	72	1308,144
0-3/4" BLCS		0		0	15	272,53	15	272,53

- Photo #1 – Placing the crushed stone 0-20mm on the mini dike.



- Photo #2 – Moving the contaminated stockpile to make the drainage ditch behind the north dike.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-19
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-06
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 8 à 18°C Wind : 20 à 30 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
1 Shovel CAT 365C L	FGL	11
Opérateur	FGL	12
Arpenteur	FGL	12
Rouleau compacteur Protec Boxer 114	BLCS	1.21
Chargeur CAT 966H + opérateur	AEM	3.5
Camion 10 roues + opérateur	AEM	5.5
Bulldozer CAT D6T (DOZ09)	AEM	0
Surveillant de chantier	Stavibel	12

- **6h30 à 12h00** Shovel 365 loads the truck with the non-contaminated material that contain organic soil.
- **6h30 à 12h00** 10 wheels truck hauls the material containing organic soil for the construction of the access road for the pump house.
- **6h30 à 10h00** Loader 966 moves the concrete blocks and other small jobs.
- **13h à 18h30** Shovel 365 builds the mini dike and the infra on the north side of the pad.

Comments :

- Haulage of the contaminated material to the mine (6 loads of 10 wheeler per day).



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**




- Photo #1 – Loading the truck with the non-contaminated material that contain organic soil for the construction of the access road for the pump house.



- Photo #2 – Reparation of an instability on the North-East side of the pad.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



Title of project :	Baker Lake Jet-A Fuel Farm	Date :	2013-07-20
Project # :	OP-84541-J /VD3356	Doc #:	VD3356-003-RV-07
Prepared by :	Michaël Racine	Contractor :	Fernand Gilbert Ltée
Verified by :	Richard Marcoux, ing.	Temperature :	8 à 18°C Wind : 5 à 10 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	2
Shovel CAT 320	FGL	5
Bulldozer Komat'su 39px	FGL	4
Operator	FGL	12
Surveyor	FGL	12
Roller compactor Protec Boxer 114	BLCS	0.4
Truck CAT 740	BLCS	114.1 m3
Bulldozer CAT D6T (DOZ09)	AEM	0
Field inspector	Stavibel	12

- **6h30 à 8h30** Shovel 365 builds the mini dike.
- **8h30 à 10h30** Shovel 320 is moving from Baker Lake to the field.
- **10h30 à 14h30** Shovel 320 builds the mini dike and profile the ditch.
- **14h30 à 18h30** Bulldozer 39px places the 0-20mm crushed stone.
- **14h30 à 18h30** Truck CAT 740 places the 0-20mm crushed stone.

Comments :

- Survey of a load of 0-20mm crushed stone to confirm the volume. Recalculation of the volumes with 16.3m³/load.

	2013-07-15		2013-07-16		2013-07-17		2013-07-20		Cumulative	
	load	volume	load	volume	load	volume	load	volume	load	volume
Muck quarry 1	24	391,2	34	554,2	14	228,2			72	1173,6
0-3/4" BLCS		0		0	15	244,5	7	114,1	15	407,5



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #1 – There is frost in the north ditch that prevent the excavation to the desired elevation.





AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**




- Photo #2 – A bit of water on the pad because of the ditch that is to high. No instability.



- Photo #3 – Placing the 0-20mm crushed stone.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



Title of project :	Baker Lake Jet-A Fuel Farm	Date :	2013-07-21
Project # :	OP-84541-J /VD3356	Doc #:	VD3356-003-RV-08
Prepared by :	Michaël Racine	Contractor :	Fernand Gilbert Ltée
Verified by :	Richard Marcoux, ing.	Temperature :	8 à 18°C Wind : 5 à 10 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	0
Shovel CAT 320	FGL	9
Bulldozer Komat'su 39px	FGL	2
Operator	FGL	12
Surveyor	FGL	12
Roller compacter Hamm 3625	FGL	2
Truck CAT 740	BLCS	48.9 m3
Bulldozer CAT D6T (DOZ09)	AEM	0
Field inspector	Stavibel	12

- **6h30 à 15h30** Shovel 320 builds the dike, builds the access road and places the concrete blocks for the pump house.
- **15h30 à 17h30** Bulldozer 39px places the 0-20mm crushed stone.
- **17h30 à 18h30** Shovel 320 digs the ditch.
- **15h30 à 17h00** Truck CAT 740 hauls the 0-20mm crushed stone.

Comments :

- Volumes of material hauled by BLCS :


	2013-07-15		2013-07-16		2013-07-17		2013-07-20		2013-07-21		Cumulative	
	load	volume	load	volume	load	volume	load	volume	load	volume	load	volume
Muck quarry 1	24	391,2	34	554,2	14	228,2					72	1173,6
0-3/4" BLCS		0		0	15	244,5	7	114,1	3	48,9	15	407,5

- Photo #1 – Placing the 0-20mm crushed stone. All the 0-20mm is on the field at the end of the day.



- Photo #2 – Excavation of the north ditch at the good elevation to drain the pad infra.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-22
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-09
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 8 à 15°C Wind : 5 à 10 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	0
Shovel CAT 320	FGL	2.5
Bulldozer Komat'su 39px	FGL	0
Operator	FGL	5.5
Surveyor	FGL	5.5
Roller compactor Hamm 3625	FGL	0
Field inspector	Stavibel	12

- **16h à 18h30** Shovel 320 digs the ditch around the pad.

Comments :

- Cross shift. No activity on the field before 16h. I make a roundtrip to Meadowbank to go get the new operator and surveyor.
- Volumes of material hauled by BLCS :

	2013-07-15		2013-07-16		2013-07-17		2013-07-20		2013-07-21		Cumulative	
	load	volume	load	volume	load	volume	load	volume	load	volume	load	volume
Muck quarry 1	24	391,2	34	554,2	14	228,2					72	1173,6
0-3/4" BLCS		0		0	15	244,5	7	114,1	3	48,9	15	407,5




AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #1 – Excavation of the north ditch to the frost. There is a groundwater artery.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-23
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-10
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 8 à 15°C Wind : 5 à 10 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	0
Shovel CAT 320	FGL	9
Bulldozer Komat'su 39px	FGL	1
Operator	FGL	12
Surveyor	FGL	12
Roller compactor Hamm 3625	FGL	5
Truck CAT 740	BLCS	32.6 m3
Field inspector	Stavibel	12

- **6h30 à 11h** Shovel 320 places the 0-20mm crushed stone.
- **8h à 9h** Truck CAT 740 hauls the 0-20mm crushed stone.
- **11h à 12h** Bulldozer 39px places the 0-20mm crushed stone.
- **12h à 15h** Shovel 320 finishes the mini dike and builds the key for the membrane.
- **15h à 18h30** Shovel 320 builds the acces road for the pump house.

Comments :

- Volumes of material hauled by BLCS :

	2013-07-15		2013-07-16		2013-07-17		2013-07-20		2013-07-21		2013-07-23		Cumulative	
	load	volume	load	volume	load	volume	load	volume	load	volume	load	volume	load	volume
Muck	24	391,2	34	554,2	14	228,2							72	1173,6
0-3/4"					15	244,5	7	114,1	3	48,9	2	32,6	15	440,1

- Photo #1 – Overview of the pond ready for the geotextile and the bituminous geomembrane.





AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #2 – Small key trench for the membrane.



- Photo #3 – Construction of the access road for the pump house.





AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #4 – Arrival of 11 tanks of 100 000L and 2 tanks of 50 000L on the barge.



Par :

Michael Racine

Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-24
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-11
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 15 à 23°C Wind : 5 à 20 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	0
Shovel CAT 320	FGL	0
Bulldozer Komat'su D39px	FGL	1
Operator	FGL	12
Surveyor	FGL	12
Roller compactor Hamm 3625	FGL	0
3 labours	FGL	4
2 membrane installers	Texcel	3.5
Shovel CAT 307	AEM	4.5
Field inspector	Stavibel	12

- **6h30 à 7h30** Stand by
- **7h30 à 12h** Shovel 307 cleans the membrane in prevision of the reparations between the existing diesel tanks #1 and 2.
- **8h à 12h** 3 labours place the crushed stone 0-20 mm crushed stone to make sure the foundation for the bituminous geomembrane is flat.
- **17h à 18h** Bulldozer 39px places the 0-20mm crushed stone on the access road for the pump house.

Comments:

- The membrane installers arrive at 15h.

Par : Michaël Racine
 Michaël Racine, tech.

Richard Marcoux, ing.
 No OIQ : 38724
 Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-25
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-12
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 15 à 24°C Wind : 5 à 20 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	9
Shovel CAT 320	FGL	0
Bulldozer Komat'su 39px	FGL	0
Roller compactor Hamm 3625	FGL	0
Operator	FGL	12
Surveyor	FGL	12
3 Labours	FGL	12
Vibratory plate (small)	BLCS	1 jour
2 membrane installers	Texcel	12
Field inspector	Stavibel	12

- **6h30 à 11h30** Shovel 365 places the geotextile and failed attempt for the installation of the bituminous geomembrane.
- **11h30 à 16h30** Stand by
- **16h30 à 20h** Shovel 365 places the bituminous geomembrane.

Comments :

- Impossible to place the membrane with the membrane rack available. Waiting for the rack with bearings to roll out the membrane from 11h30 to 16h30. The wasted time is caught up after souper.



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**




- Photo #1 – Compaction of the slopes with the vibratory plate to avoid rock punching in the membrane.



- Photo #2 – Placing the geotextile and the bituminous geomembrane.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-26
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-13
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 15 à 26°C Wind: 5 à 20 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	4.5
Shovel CAT 320	FGL	0
Bulldozer Komat'su 39px	FGL	0
Roller compactor Hamm 3625	FGL	0
Operator	FGL	12
Surveyor	FGL	12
3 labours	FGL	12
2 membrane installers	Texel	12
Field inspector	Stavibel	12

- **6h30 à 18h30** 4 labours (FGL) et 2 labours (Texcel) place the bituminous geomembrane.
- **6h30 à 9h** Shovel 365 places the bituminous geomembrane.
- **9h à 12h** Shovel 320 works on another project for the diesel fuel tanks.
- **13h à 15h** Shovel 365 places the bituminous geomembrane.
- **15h à 16h** Shovel 320 works on another project for the diesel fuel tanks.
- **16h à 18h30** Shovel 365 places the bituminous geomembrane.

Comments :

- Photo #1 – Placing the bituminous geomembrane with a geotextile under.






AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #2 – Reparation of hole in the bituminous geomembrane.



Par : Michael Racine
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



Title of project :	Baker Lake Jet-A Fuel Farm	Date :	2013-07-27
Project # :	OP-84541-J /VD3356	Doc #:	VD3356-003-RV-14
Prepared by :	Michaël Racine	Contractor :	Fernand Gilbert Ltée
Verified by :	Richard Marcoux, ing.	Temperature :	15 à 23°C Wind : 0 à 10 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	5.5
Shovel CAT 320	FGL	0
Bulldozer Komat'su 39px	FGL	0
Roller compactor Hamm 3625	FGL	0
Operator	FGL	12
Surveyor	FGL	12
3 Labours	FGL	4
Generator 6000 W	BLCS	1 jour
Truck Cat 740	BLCS	55.2 m3
2 membrane installers	Texel	6.5
Field inspector	Stavibel	12

- **6h30 à 12h** Shovel 365 et 2 labours (Texcel) place the bituminous geomembrane.
- **6h30 à 10h30** 3 labours (FGL) place the bituminous geomembrane.
- **13h à 15h** 2 labours (Texcel) test the resistance of the welds in the bituminous geomembrane.
- **13h à 18h30** Operator and surveyor (FGL) stand by.
- **17h à 18h30** Truck CAT 740 hauls the 0-20mm crushed stone.

Comments :

- Inspection of the membrane.
- The 0-20 mm crushed stone produce by BLCS for the pad above the bituminous geomembrane is non-compliant. It contains particules up to 1-1/2". The material is rescreened and the placing of the 0-20 mm crushed stone begins at the end of the day.
- I inspect the membrane before filling above to make sure that no hole and no punching remains. Small rocks are detected under the membrane. Pieces of membrane are added on it.



AGNICO EAGLE


**RAPPORT DE VISITE DE
CHANTIER**



- Survey of a load of 0-20 mm crushed stone. The result is 18.4 m³/load. Here are the corrected quantities according to this new volume:

	0-3/4"		Muck quarry 1	
	load	volume (m3)	load	volume (m3)
2013-07-15			24	441,6
2013-07-16			34	625,6
2013-07-17	15	276	14	257,6
2013-07-20	7	128,8		
2013-07-21	3	55,2		
2013-07-23	2	36,8		
2013-07-27	3	55,2		
Cumulative	30	552	72	1324,8

- Photo #1 – Installing the bituminous geomembrane with a geotextile under.






AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**

STAVIBEL

- Photo #2 – Sampling of Colétanche in place to test the welds resistance with the tensometer. The results are compliant according to the Texel membrane installers.





AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #3 – Inspection of the membrane. Small prominent rocks (10mm and less) are detected at some place under the membrane. A second tickness of colétanche is added on these spots to make sure there will not be any punching.



Par : Michael Racine
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-28
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-15
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 15 à 23°C Wind : 0 à 10 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	8
Shovel CAT 320	FGL	0
Bulldozer Komat'su 39px	FGL	2
Roller compactor Hamm 3625	FGL	0
Operator	FGL	12
Surveyor	FGL	12
Truck Cat 740	BLCS	239.2 m3
Shovel Cat 307	AEM	1
Field inspector	Stavibel	12

- **6h30 à 18h30** Shovel 365, Shovel 320 et Bulldozer 39px (alternating) place the 0-20mm crushed stone on the bituminous geomembrane.
- **8h à 18h30** Truck CAT 740 hauls the 0-20mm crushed stone.

Comments :

- After comparison of the specs of the shovel CAT 307 and the bulldozer Komat'su 39px, we decide to use the bulldozer instead of the shovel 307. The ground pressure is 33.34 kPa (with the bulldozer) instead of 32.3 kPa (with the shovel).
- Big waiting time for the BLCS material. Only 1 truck. Around 2 loads/hour.



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Summary of the volumes hauled by BLCS (18.4 m³/load) :

	0-3/4"		Muck quarry 1	
	load	volume (m3)	load	volume (m3)
2013-07-15			24	441,6
2013-07-16			34	625,6
2013-07-17	15	276	14	257,6
2013-07-20	7	128,8		
2013-07-21	3	55,2		
2013-07-23	2	36,8		
2013-07-27	3	55,2		
2013-07-28	13	239,2		
Cumulative	43	791,2	72	1324,8


- Photo #1 – Sreening of the 0-20mm and loading of the trucks at the Nuna Pad (BLCS).



- Photo #2 – Placing the 0-20mm above the bituminous geomembrane. A geotextile is place before.



Par :



Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



STAVIBEL

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-29
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-16
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 15 à 17°C Wind : 20 à 30 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	7.5
Shovel CAT 320	FGL	0
Bulldozer Komat'su 39px	FGL	3.5
Rolle compactor Hamm 3625	FGL	0
Operator	FGL	12
Surveyor	FGL	12
Truck Cat 740	BLCS	257.6 m3
Shovel Cat 307	AEM	0
Field inspector	Stavibel	12

- **6h30 à 18h30** Shovel 365 et Bulldozer 39px (alternating) place the 0-20mm on the bituminous geomembrane.
- **7h à 18h30** Camion CAT 740 hauls the 0-20mm.

Comments :

- Big waiting time for the BLCS material. Only 1 truck. About 40 minutes between loads.
- The BLCS crusher is out of use. The 0-20mm will be make entirely by the screener.



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Summary of the volumes hauled by BLCS (18.4 m³/load) :

	0-3/4"		Muck quarry 1	
	load	volume (m3)	load	volume (m3)
2013-07-15			24	441,6
2013-07-16			34	625,6
2013-07-17	15	276	14	257,6
2013-07-20	7	128,8		
2013-07-21	3	55,2		
2013-07-23	2	36,8		
2013-07-27	3	55,2		
2013-07-28	13	239,2		
2013-07-29	14	257,6		
Cumulative	57	1048,8	72	1324,8



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #1 – Lot of particules bigger than 20mm in the 0-20mm brought by BLCS. We advise BLCS to check the screener. Indeed, there was a gap on the side of the screen because of a missing inner bar. After the reparation of the screener, there is still presence of particules up to 100mm in the material from an unknow source. We remove them by hand on the field, but there is still a lot of rocks around 1 1/2" big.






AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #2 – Placing the 0-20mm above the bituminous geomembrane. A geotextile is placed before.



Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE



STAVIBEL

**RAPPORT DE VISITE DE
CHANTIER**

Title of project : Baker Lake Jet-A Fuel Farm	Date : 2013-07-30
Project # : OP-84541-J /VD3356	Doc #: VD3356-003-RV-17
Prepared by : Michaël Racine	Contractor : Fernand Gilbert Ltée
Verified by : Richard Marcoux, ing.	Temperature : 15 à 17°C Wind : 20 à 30 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	7
Shovel CAT 320	FGL	0
Bulldozer Komat'su 39px	FGL	4
Roller compactor Hamm 3625	FGL	0
Operator	FGL	12
Surveyor	FGL	12
Truck Cat 740	BLCS	202.4 m3
Shovel Cat 307	AEM	0
Field inspector	Stavibel	12

- **6h30 à 18h30** Shovel 365 and Bulldozer 39px (alternating) place the 0-20mm on the bituminous geomembrane.
- **8h à 18h00** Truck CAT 740 hauls the 0-20mm.

Comments :

- Big waiting time for the BLCS material. Only 1 truck. About 40 minutes between loads.
- The BLCS crusher is out of use. The 0-20mm will be make entirely by the screener.
- Taking of 2 samples of 0-20mm on the field and 1 more sample in the BLSC stockpile at the Nuna Pad.



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Summary of the volumes hauled by BLCS (18.4 m³/load) :

	0-3/4"		Muck quarry 1	
	load	volume (m3)	load	volume (m3)
2013-07-15			24	441,6
2013-07-16			34	625,6
2013-07-17	15	276	14	257,6
2013-07-20	7	128,8		
2013-07-21	3	55,2		
2013-07-23	2	36,8		
2013-07-27	3	55,2		
2013-07-28	13	239,2		
2013-07-29	14	257,6		
2013-07-30	11	202,4		
Cumulative	68	1251,2	72	1324,8



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**

STAVIBEL

- Photo #1 – I measured the mesh size of the BLCS screener. The opening of 30mm explain the presence of particules higher than 20 mm. BLCS affirmed that they don't have a smaller screen on July 27th when they change the screen. Also, there is still several rocks up to 100 mm in the 0-20 mm. We remove them by hand on the field.



- Photo #2 – Placing the 0-20mm above the bituminous geomembrane. A geotextile is placed before.





AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #3 – Compaction test with the roller compacter Hamm 3625 on low vibration directly on the 0-20mm uncompacted and without any covering above. Not any hole nor any deformation are noticed on the bituminous geomembrane. The decision is taken to use the roller compacter for the compaction of the pad above the Colétanche membrane.



Par :

Michael Racine

Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



Title of project :	Baker Lake Jet-A Fuel Farm	Date :	2013-07-31
Project # :	OP-84541-J /VD3356	Doc #:	VD3356-003-RV-18
Prepared by :	Michaël Racine	Contractor :	Fernand Gilbert Ltée
Verified by :	Richard Marcoux, ing.	Temperature :	15 à 17°C Wind : 20 à 30 km/h

Object : Contractor's schedule (approximative hours)

Labour and machinery	Company	Working hours
Shovel CAT 365C L	FGL	5
Shovel CAT 320	FGL	4.5
Bulldozer Komat'su 39px	FGL	1.5
Roller compactor Hamm 3625	FGL	2
Operator	FGL	12
Surveyor	FGL	12
Truck Cat 740	BLCS	33.8 m3
Water tanker	Hamlet	2
Shovel Cat 307	AEM	0
Field inspector	Stavibel	12

- **6h30 à 10h** Shovel 365 and Bulldozer 39px (alternating) place the 0-20mm on the bituminous geomembrane.
- **8h30 à 10h30** Water tanker moistens the 0-20mm using a total of 15234 L of water.
- **10h30 à 13h30** Compactor compacts the pad of 0-20mm.
- **10h à 14h** Shovel 365 moves the contaminated stockpile to profile better the ditch.
- **14h à 18h30** Shovel 320 backfills the small key trench for the bituminous geomembrane and installs a steel pipe for the electric wire feeding the pump house..

Comments :

- Departure of the field inspector (myself) on August 1st around 7h.



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Survey of 42 loads of 0-20mm in place uncompacted. Here is the summary of the volumes haules by BLCS (estimate with an average of 16.9 m³/load) :

	0-3/4"		Muck quarry 1	
	load	volume (m3)	load	volume (m3)
2013-07-15			24	405,6
2013-07-16			34	574,6
2013-07-17	15	253,5	14	236,6
2013-07-20	7	118,3		
2013-07-21	3	50,7		
2013-07-23	2	33,8		
2013-07-27	3	50,7		
2013-07-28	13	219,7		
2013-07-29	14	236,6		
2013-07-30	11	185,9		
2013-07-31	2	33,8		
Cumulative	70	1183	72	1216,8



AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #1 – Moistening and compaction of the 0-20mm. Compaction: 2 static passes, 1 vibratory pass in each direction and 2 last static passes.





AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #2 – Installation of a steel pipe with a rope inside in prevision of passing the electric wire to the pump house.






AGNICO EAGLE

**RAPPORT DE VISITE DE
CHANTIER**



- Photo #3 – Overview of the second containment system ready to take the Jet-A tanks.




Par : 
Michaël Racine, tech.

Richard Marcoux, ing.
No OIQ : 38724
Project manager

Appendix A5

Construction Summary Report: Baker Lake Fuel Storage Tank 7 and Containment Facilities (2020)



SNC • LAVALIN

Building what matters

CONSTRUCTION SUMMARY REPORT

Baker Lake Fuel Storage Tank 7 and Containment Facilities

Agnico Eagle Mines Ltd

Report

653281-0004-40ER-0005_0

January 17, 2020

Authorized Signatory:



2020-01-16

Israël Gagnon, P.Eng., MBA
Mechanical engineer

EXECUTIVE SUMMARY

SNC Lavalin Stavibel Inc. was retained by Agnico Eagle Mines Limited to prepare a construction summary (as built) report for the fuel storage tank and containment facilities of the Meadowbank Gold Project, Nunavut. SNC Lavalin Stavibel Inc. previously prepared the construction drawings and specifications as well as the design report for the fuel storage tank and containment facilities.

SNC Lavalin Stavibel Inc. wasn't involved in the construction of the fuel storage tank and containment facilities, the information presented in this report was provided in part by Agnico Eagle.

The construction of the fuel storage tank and containment facilities were completed in September 2019. The construction monitoring and quality assurance was managed by Agnico Eagle.

This report summarizes the construction as-built information for the fuel storage tank and containment facilities.

Table of contents

1. Introduction	4
<hr/>	
2. Construction Summary	4
2.1 Site location plan.....	4
2.2 Fuel tank size	5
2.3 Tank Foundations Design	5
2.4 Berms Design.....	5
2.5 Secondary Containment Capacity	6
2.6 Secondary Containment Imperviousness	7
2.7 Secondary Containment Drainage	7
2.8 Drawings and photographs	7
2.9 Time line.....	7
3. Field decisions	7
3.1 Equipment and controls	7
3.2 Piping	7
4. Mitigation measure	8
<hr/>	
5. Construction monitoring and inspection test plan	8
5.1 Membrane	8
5.2 Tank weld.....	8
<hr/>	
Appendices	
Appendix A	Final Construction drawings
Appendix B	As built drawings
Appendix C	Photographs
Appendix D	Fuel tank handover package

1. Introduction

This document presents the fuel storage tank 7 and containment facilities construction summary report required by the Water Licence 2AM-MEA1526 Part D Item 14 and Part G Item 4. As required by Water Licence Schedule D, this report contains the final design and construction drawings, a summary of construction activities including pictures recorded before, during and after construction. The as-built drawings, detailed explanation of field decision to reflect any deviations from the original construction drawings/plans and how such deviations may affect performance of engineered structures, a discussion of the mitigation measures implemented during construction and its effectiveness are also presented.

2. Construction Summary

2.1 Site location plan

Agnico Eagle is developing the Whale Tail Project in the Kivalliq Region of Nunavut (65°24'25" N, 96°41'50" W). The 99,878-hectare Amaruq property is located on Inuit-owned and federal crown land, approximately 55 km north of the Meadowbank mine. The Meadowbank mine is accessible from Baker Lake, located 70 kilometers to the south. The Baker Lake Bulk Fuel Storage Tank Facility is located east of the hamlet of Baker Lake, on the north shore of Baker Lake.



Figure 1 – Baker Lake Fuel Farm Site Overview (tank 7 in construction)

2.2 Fuel tank size

Baker Lake fuel farm now includes seven (7) fuel storage tank. This report is base on the seventh tank built in spring/summer 2019.

The Table 1 below presents the tank main dimensions.

Table 1 – Description of the fuel farm

Fuel farm Description	Baker Lake fuel tank 7
Product	Diesel
Volume (liter)	10 M
Diameter (m)	33.5
Height (m)	12.2

The detailed design of the Fuel Farm is presented in drawings in Appendix A.

2.3 Tank Foundations Design

The tank foundation pad is built 2 meters lower than the surrounding ground with a minimum total thickness of 800 mm of compacted material which includes the liner system. A 3 m shoulder surround the tank with a slope of 1V:2H away from the tank. The embankments of the foundation pad are no steeper than 1V:2H.

The Table 2 below presents the design parameters for the tank foundations.

Table 2 – Design parameters for the tank foundations

Tank Foundation Pad	
Tank Diameter (m)	33.5
Tank foundation pad top (m)	2x 18.0 x 18.0
Tank foundation pad average thickness, above surrounding ground (m)	1.2
Slope on shoulder	1V:2H
Embankment slope	1V:2H

2.4 Berms Design

The storage tank is enclosed inside berms to contain accidental spillage of fuel product. The berms are made of granular material and are made impervious with a geomembrane.

The design parameters for the berms surrounding the fuel tank are presented in the table below.

Table 3 - Design parameters for fuel farm Berms

Tank Farm Berms	
Berms length (distance between the outer sides of the Berms) (m)	125
Berms width (distance between the outer sides of the Berms) (m)	71
Berms height (min) (m)	3
Containment height (m)	2
Berms flat top width (m)	1.5
Berms embankment slope	1V:2H
Impervious area (m ²)	10 000

2.5 Secondary Containment Capacity

The required capacity of the fuel farms new section was calculated based on the following codes and regulations:

- National Fire Code of Canada (NFCC);
- National Fire Protection Association (NFPA); and
- Design Rationale for Fuel Storage and Distribution Facility (DRFS).

As per the latest edition of NFCC, art. 4.3.7.3, the required secondary containment capacity for a fuel farm must have a volumetric capacity of not less than the sum of:

- A) The capacity of the largest storage tank located in the contained space, and;
- B) 10% of the greater of:
 - i. The capacity specified in Clause (A), or;
 - ii. The aggregate capacity of all other storage Tanks located in the contained space.

The volume occupied by the Tank foundation is considered in the total secondary containment capacity. The height of the secondary containment capacity is 300 mm lower than the berms' maximum elevation. Based on the above-mentioned, the secondary containment capacity requirements and the available capacity for fuel farms are summarized in the Table 4.

Table 4 – Fuel farm new section containment capacity

New section	
Volume (liter)	20 M (2X 10M)
Required Containment Capacity (liter)	11 M
Available Containment Capacity (liter)	20M

2.6 Secondary Containment Imperviousness

As per NFCC art. 4.3.7.2, the base and walls of the fuel farms secondary containment are designed, constructed and maintained to withstand full hydrostatic head and provide a permeability of not more than 10^{-6} cm/s to the flammable liquids or combustible liquids contained in the storage tank. The berm is impervious to avoid any seepage into the environment. A 5.10 mm ES-2 Coletanche geomembrane provide adequate imperviousness.

2.7 Secondary Containment Drainage

The finished grade of the secondary containment is sloped away from the Tank to drain the runoff water. The bottom of the berms surface is built with slopes that will allow accidental spills to be concentrated at a low point. A drainage basin located at the low point allows the recovery by pumping accumulations of rainwater and accidental spills.

2.8 Drawings and photographs

Fuel farm tank and containment final design and construction drawings are available in the Appendix A, construction pictures are available in Appendix C.

2.9 Timeline

The baker lake fuel storage tank number 7 and containment facility where built in 2019. Civil and earth work started on April 2019, followed by tank and piping fabrication in August 2019. Construction work were finalised on September 17th, 2019.

3. Field decisions

3.1 Equipment and controls

Equipment where build in containers and installed without modification on site document 6120-C-260-001-REP-001 Fuel Tank Storage and Containment Facilities Design Report and Drawings, present the rational and decisions that led to its construction. No modifications were performed, and the Fuel storage tank and containment facilities are operational as they were designed.

3.2 Piping

Piping between filling and distributing container and the fuel tank respect the point to point design. The piping isn't exactly as per drawing (can be seen on photos in Appendix C) but respect the P&ID. As built drawings can be consulted in Appendix B.

4. Mitigation measure

Quarrying activities to build the berm was at Quarry #2 situated at KM 13 on AWAR. No blast were done on the construction site. During the fuel storage tank and containment facilities construction, no sediments were released in water from construction areas and no water was used to manage dust emissions from construction activity.

5. Construction monitoring and inspection test plan

5.1 Membrane

The manufacture and supply of the liner system for the fuel farm comply with ASTM standard. The manufacturer provided a certification stating that the material proposed has physical properties that meet the required values. The rolls of liner were labelled, packaged, shipped, off-loaded, stored and handled by appropriate means to prevent damage to the material.

The subgrade surface was inspected by an engineer to verify suitability prior to installation of the liner system. A minimum thickness of fill covering the liner is maintained for operating equipment over the liner to prevent any damage. The installation of the liner system was performed by a qualified technician. All seaming, patching, welding operations, and testing were performed by a qualified technician. Joints/seams between liners panels were welded using the manufacturer's recommended procedures and equipment. The backfill material was placed in accordance with the drawings and specifications for the maximum lift thickness, compaction requirements and final grade levels.


During membrane installation, visual testing by a qualified worker was carried. Those tests were done on cooled bitumen. Joints were tested with a round-tipped trowel to ensure that the welds were not separating. All defects were clearly marked for repair.


5.2 Tank weld

During the tank construction, a testing protocol was followed by the construction team. To meet API Standard 650, companies building tank are required to monitor their work through an inspection program. In this program, the contractor registers welder's qualifications, confirm construction material quality and outlines its testing protocol. The results from weld tests are also registered there. All that information is required by API 650 standard. Testing on welds took place during the whole construction process. To attest welds quality, inspector relied on visual inspection, magnetic particulate tests and high penetration oil tests. To review those tests results, the materials quality and weld inspection results can be consulted in Appendix D.

Appendix A

Final construction drawing





LOT 2
AREA=1.00 HA
BLOCK 61

LOT 6
BLOCK 61
AREA=0.850 HA

NOTES GÉNÉRALES / GENERAL NOTES

**POUR CONSTRUCTION
FOR CONSTRUCTION**
AGNICO EAGLE DATE: 2018-05-08

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS
RUC 2.500 2.500



REV.	DATE	DESCRIPTION	PROJ. MGR.	DATE
1	2018-05-08	FOR CONSTRUCTION
2	2018-05-08	FOR CONSTRUCTION



AGNICO-EAGLE - MEADOWBANK DIVISION
740 SHAKER LAKE AREA
GENERAL ARRANGEMENT
PLAN VIEW
10M LITERS TANKS LOCATION
TANKS #7 & #8



DESIGNED BY FRANCIS PERRON, TECH. DATE 2018-12-10
CHECKED BY RICHARD MARCOU, ENG. 2018-12-10
APPROVED BY MARC DEHAULT, P. ENG. 2018-12-10

GRAPHICAL SCALE 1 : 1000 DATE 2018-07-18

NO. 61-740-230-200
REV. 1 / 1



ESTIMATED VOLUMES:
FOR SECONDARY CONTAINMENT BASIN:
- CRUSHED ROCK 40-50mm = 221m³
- BACKFILL MATERIAL 40-150mm = 4494.28m³
- BACKFILL MATERIAL 40-1000mm = 3924.22m³
EXCAVATION INFORMATIONS:
- ESTIMATED OF NATURAL SOIL TO REMOVE = 13153m³
- ESTIMATED OF ROC TO REMOVE WITH OLD SURVEY = 1123.50m³





NOTES GÉNÉRALES / GENERAL NOTES

POUR CONSTRUCTION FOR CONSTRUCTION
DATE: 2019-05-08



- DESIGNATION
- 1 CRUSHED STONE #0-20mm VARIABLE THICKNESS
 - 2 ASPHALT BITUMEN 300mm COMPACTED TO 95% P.M.
 - 3 BACKFILL MATERIALS #0-20mm THICKNESS
 - 4 BEDDING 100mm COMPACTED TO 95% P.M.
 - 5 BACKFILL MATERIALS #0-20mm THICKNESS
 - 6 BEDDING 100mm COMPACTED TO 95% P.M.
 - 7 HOPF T1440 MESHSCREEN WITH TWO GEOTEXTILE
 - 8 HOPF T1440 MESHSCREEN WITH TWO GEOTEXTILE
 - 9 BEDDING 100mm COMPACTED TO 95% P.M.
 - 10 EXISTING GROUND

* CAUTION : GRANULAR MATERIALS FREE OF FRODOLOGOUS STEELS, DEBRIS PLACED TO PROVIDE A FLAT SURFACE WITHOUT CRACKS AND BUMPS, TO ACCOMMODATE THE RETAINING MEMBRANE.

ESTIMATED VOLUMES:

FOR SECONDARY CONTAINMENT BASIN:

- CRUSHED STONE #0-20mm = 7214m³
- BACKFILL MATERIAL #0-150mm = 8493.79m³
- BACKFILL MATERIAL #0-100mm = 8924.22m³

EXCAVATION INFORMATION:

- ESTIMATED OF REMOVED SOIL TO ROCK = 10122m³
- ESTIMATED OF ROCK TO REMOVE WITH OLD SURVEY = 1125.50m³

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO. / NO.	DESIGNATION	DATE
1	2018-05-08	2018-05-08
2	2018-05-08	2018-05-08

AGNICO EAGLE

REVISED

DATE: 2019-05-08





PROJ. / FILE: AGNICO-EAGLE - MEADOWBANK DIVISION
740 BANKER LAKE AREA
GENERAL ARRANGEMENT
PLAN VIEW AND PROFILE
10M LITERS TANKS LOCATION
TANKS #6 & #7

DESIGNED BY: FRANCIS PERROUX, TECH. 2018-12-10
CHECKED BY: RICHARD MARCOUX, ING. 2018-12-10
APPROVED BY: MARC HÉVALLET, P. ENG. 2018-12-10

SCALE: 1 : 500 DATE: 2018-07-18

NO. 61-740-230-201

NO. / NO.	REVISION	FEUILLE / SHEET
61	1	1 / 1



Description	Quantity
1. TANK BEDDING	CRUSHED STONE #4-10mm VARIABLE THICKNESS MINIMUM 300mm COMPACTED TO 95% P.M.
2. MEMBRANE	BRICKLAY MATERIALS 40-50mm THICKNESS 150mm COMPACTED TO 95% P.M.
3. MEMBRANE COVER	BRICKLAY MATERIALS 40-50mm THICKNESS 300mm COMPACTED TO 95% P.M.
4. MEMBRANE BEDDING	BRICKLAY MATERIALS 40-50mm THICKNESS ON ROCK AND 750mm MINIMUM ON NATURAL SOIL AT THE MAXIMUM LEVEL OF EXCAVATION WHEN THERE IS NO ROCK, COMPACTED TO 95% P.M.
5. BURDRAKE	BRICKLAY MATERIALS 40-100mm VARIABLE THICKNESS ACCORDING TO THE SLOPE OF THE
6. MEMBRANE WATERCHIT	TERRAZZO HONEY COMB MEMBRANE WITH TWO GEOTEKSTILE ONE ABOVE AND THE OTHER BELOW REINFORCED NONWOVEN 300mm

CAUTION: GRANULAR MATERIALS FREE OF PROTRUDING STONES, ROCKY PLACES TO PROVIDE A FLAT SURFACE WITHOUT CAUTES AND BUMPS, TO ACCOMMODATE THE BITUMINOUS MEMBRANE.

NOTES GÉNÉRALES / GENERAL NOTES

POUR CONSTRUCTION FOR CONSTRUCTION
DATE: 2019-05-06

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO. / NO.	TITRE / TITRE	DATE

AGNICO EAGLE

REVISIONS

NO. / NO.	DESCRIPTION	DATE
1	2018-03-02 FOR CONSTRUCTION	2018-12-10
2	2018-04-04 FOR CONSTRUCTION	2018-12-10
3	2018-05-01 FOR CONSTRUCTION	2018-12-10

PROJETS / PROJECTS

NO. / NO. 61-740-230-204


REVISED / REVISED

NO. / NO.	REVISED / REVISED	DATE / DATE
1	1	1


TANK #7 - 6170TNK42 - DIESEL

NOMINAL DIAMETER (METERS): $\pm 33.50m$ (TO BE CONFIRMED BY MANUFACTURER)
 ORIGINAL NOMINAL HEIGHT (METERS): $\pm 12.10m$ (TO BE CONFIRMED BY MANUFACTURER)
 NOMINAL CAPACITY: 10,700,000 LITERS
 WORKING CAPACITY: 10,000,000 LITERS


SAG	QTY.	DN.	DESCRIPTION	REMARKS
1	4	100	ROOF MANHOLE	TO API 650 STANDARDS
2	4	300	SHELL MANHOLE	TO API 650 STANDARDS
3	1	200	FIXED PIPE - TANK LOADING 11.7m L/D.	TO API 650 STANDARDS, SEE DETAIL.
4	1	200	FIXED PIPE - TANK UNLOADING 11.7m L/D.	TO API 650 STANDARDS, SEE DETAIL.
5	2	150	PUMPING LOW LEVEL	TO API 650 STANDARDS, SEE DETAIL.
6	6	80	WATER DRAIN-OFF	TO API 650 STANDARDS, SEE DETAIL.
7	1	150	GAUGE HATCH	TO API 650 STANDARDS, SEE DETAIL.
8	1	80	OVERFILL PROTECTION	TO API 650 STANDARDS, SEE DETAIL.
9	1	50	TEMPERATURE & WATER DETECTION PROBE	TO API 650 STANDARDS, SEE DETAIL.
10	1	150	LAGAR - LEVEL DETECTION	TO API 650 STANDARDS, SEE DETAIL.
11	2	50	ROOF PRESSURE RELIEF LINE CONNECTION	TO API 650 STANDARDS AND NBC, SEE DETAIL.
12	2	100	SPARE	TO API 650 STANDARDS, SEE DETAIL.
13	-	-	VENT OPENING	TO API 2000 & 850 STANDARDS, QTY. AND QTY. TO BE DETERMINATE BY THE MANUFACTURER, SEE DETAIL.
14	1	100	PAINTER SCAFFOLD CABLE SUPPORT	TO API 650 STANDARDS
15	8	-	SECUREMENT LOG	TO API 650 STANDARDS, SEE DETAIL.
16	1	-	ROOF INSPECTION FRAME	TO API 650 STANDARDS
17	1	-	ROOF GUARDRAIL	TO API 650 STANDARDS AND NBC
18	1	-	SPRINKLER STAIRWAY, GUARDRAIL & HANORAIL	TO API 650 STANDARDS AND NBC



PLAN VIEW
SCALE: 1:100



ELEVATION VIEW
SCALE: 1:100



BAKER LAKE

NE PAS UTILISER POUR CONSTRUCTION NOT FOR CONSTRUCTION
 APPROVED BANK DATE: 2019-03-12

POUR SOUMISSION FOR TENDER
 APPROVED BANK DATE: 2019-03-12

SNC-LAWALIN
 SNC-Lavalin Inc.
 100, rue de la Montée
 Montréal, Québec H3T 2M4
 Tel: 514 399-4100
 www.snc-lavalin.com

Project #: 660534-0000

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO.	TITRE / TITLE	DATE
1	DOOR #7 - 6170	2018/11/16
2	DOOR #7 - 6170	2018/11/16
3	DOOR #7 - 6170	2018/11/16
4	DOOR #7 - 6170	2018/11/16



REVISIONS

NO.	DESCRIPTION	DATE
1	2018-02-15 CHECK FOR TENDER	2018/02/15
2	2018-02-15 CHECK FOR TENDER	2018/02/15
3	2018-02-15 CHECK FOR TENDER	2018/02/15
4	2018-02-15 CHECK FOR TENDER	2018/02/15

2018-03-14

AGNICO EAGLE - MEADOWBANK DIVISION
 740 BAKER LAKE AREA
 FLATWORK
 PLAN & ELEVATION
 10M LITERS DIESEL TANK
 TANK #7 - 6170TNK42

DESIGNER	B. LEMAY, Tech.	DATE	2018/11/16
CHECKED	R. LAROCHE, Jr. Eng.	DATE	2018/11/16
APPROVED	M. HENKELT, P. Eng.	DATE	2018/11/16




SCALE: INDICATED DATE: 2018/11/16

NO. DRAWING: 61-740-260-200

NO. SHEETS: 1 / 1

TANK #8 - 6170TNK43 - DIESEL

SPECIFICATIONS:	NOMINAL DIAMETER (METERS)	± 33.538m (TO BE CONFIRMED BY MANUFACTURER)		
	ORIGINAL NOMINAL HEIGHT (METERS)	± 12.190m (TO BE CONFIRMED BY MANUFACTURER)		
	NOMINAL CAPACITY:	10,700,000 LITERS		
	WORKING CAPACITY:	10,000,000 LITERS		
TAG	QTY.	DL.	DESCRIPTION	REMARKS
1	4	400	ROOF RIMWALK	TO API 650 STANDARDS
2	4	900	SHELL MANHOLE	TO API 650 STANDARDS
3	1	200	FIBED PIPE - TANK LOADING 11.3m LG.	TO API 650 STANDARDS, SEE DETAIL
4	1	200	FIBED PIPE - TANK UNLOADING 11.3m LG.	TO API 650 STANDARDS, SEE DETAIL
5	2	150	PUMPING LION LEVEL	TO API 650 STANDARDS, SEE DETAIL
6	6	80	WATER DRAIN-OFF	TO API 650 STANDARDS, SEE DETAIL
7	1	150	GAUGE HATCH	TO API 650 STANDARDS, SEE DETAIL
8	1	80	OVERFILL PROTECTION	TO API 650 STANDARDS, SEE DETAIL
9	1	50	TEMPERATURE & WATER DETECTION PROBE	TO API 650 STANDARDS, SEE DETAIL
10	1	150	RAZAR - LEVEL DETECTION	TO API 650 STANDARDS, SEE DETAIL
11	2	50	ROOF PRESSURE RELIEF LINE CONNECTION, HALF COUPLING 25mm DN. (THREADED)	TO API 650 STANDARDS AND NBC, SEE DETAIL
12	2	100	SPARE	TO API 650 STANDARDS, SEE DETAIL
13	-	-	VENT OPENING	TO API 2000 & 650 STANDARDS, DN. AND QTY. TO BE DETERMINATE BY THE MANUFACTURER, SEE DETAIL.
14	1	100	PAINTER SCAFFOLD CABLE SUPPORT	TO API 650 STANDARDS
15	8	-	CIRCUMFERENCE LUG	TO API 650 STANDARDS, SEE DETAIL
16	1	-	ROOF INSPECTION FRAME	TO API 650 STANDARDS
17	1	-	ROOF GUARDRAIL	TO API 650 STANDARDS AND NBC
18	1	-	SPRAL STAIRWAY, GUARDRAIL & HANDRAIL	TO API 650 STANDARDS AND NBC



NOTES GÉNÉRALES / GENERAL NOTES

NE PAS UTILISER POUR CONSTRUCTION NOT FOR CONSTRUCTION
 DATE: 2019-03-12

POUR SOUMISSION FOR TENDER
 DATE: 2019-03-12

SNC-LAVALIN
 595, rue de la Couronne, 1000
 Québec, Québec G1R 5K5
 Tel: 514 393-4100 Fax: 514 393-4109
 www.snc-lavalin.com

Project #: 660534-0000

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO.	NO. / TAG	DATE
1	61-740-260-201	2018/11/18
2	61-740-260-201	2018/11/18
3	61-740-260-201	2018/11/18

REVISIONS

NO.	DESCRIPTION	DATE
1	2019-03-12 ISSUED FOR TENDER	2019-03-12
2	2019-03-12 ISSUED FOR TENDER	2019-03-12
3	2019-03-12 ISSUED FOR TENDER	2019-03-12




AGNICO EAGLE - MEADOWBANK DIVISION
 740 BAKER LAKE AREA
 PLATEWORK
 PLAN & ELEVATION
 10M LITERS DIESEL TANK
 TANK #8 - 6170TNK43

DESIGNER	DATE
B. LEMKUX, Tech.	2018/11/18
B. LARIVE, Jr. Eng.	2018/11/18
M. HONALUK, P. Eng.	2018/11/18


SCALE: INDICATED DATE: 2018/11/18

NO. DESIGN: 61-740-260-201


NO. SHEET: 1 / 1




3 TANK LOADING DETAIL
SCALE: 1:20




7 GAUGE HATCH DETAIL
SCALE: 1:10




11 PRESSURE RELIEF LINE DETAIL
SCALE: N.T.S.




4 TANK UNLOADING DETAIL
SCALE: 1:20




8, 9, 10, 12 NOZZLE DETAIL
SCALE: 1:10




5 PUMPING LOW LEVEL DETAIL
SCALE: 1:20




13 VENT DETAIL
SCALE: 1:10




D1 PIPE SUPPORT
SCALE: 1:5




6 WATER DRAW-OFF DETAIL
SCALE: 1:20



13 GROUNDING LUGS DETAIL
SCALE: 1:10



D2 BRACKET FOR PIPING OR ELECTRICAL CONDUCT TO THE SHELL TANK
SCALE: 1:5



NOTES GÉNÉRALES / GENERAL NOTES

NE PAS UTILISER POUR CONSTRUCTION NOT FOR CONSTRUCTION
POUR SOUMISSION FOR TENDER
AGNICO EAGLE DATE: 2018-12-10

SNC-LAVALIN
Project #: 660534-0000
AGNICO EAGLE - MEADOWBANK DIVISION
740 BAKER LAKE AREA
PLATEWORK
DETAILS
10M LITERS DIESEL TANK
TANK #7 & #8



NO.	DATE	DESCRIPTION	BY	CHKD	APP. SHEET
1	2018-11-16	ISSUED FOR TENDER	BLM	AGNICO EAGLE	

AGNICO EAGLE

NO.	DATE	DESCRIPTION	BY	CHKD	APP. SHEET
1	2018-11-16	ISSUED FOR TENDER	BLM	AGNICO EAGLE	


AGNICO EAGLE - MEADOWBANK DIVISION
740 BAKER LAKE AREA
PLATEWORK
DETAILS
10M LITERS DIESEL TANK
TANK #7 & #8

DATE: 2018-11-16
61-740-260-202
6120



NOTES GÉNÉRALES / GENERAL NOTES

S1: PIPE SUPPORT TYPE 1
 S2: PIPE SUPPORT TYPE 2
 SEE DWG. # 61-740-270-202



Project #: 60534-0000

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

GENRAL, EARTH WORKS	# 200
ELECTRICAL	# 1-740-270-200 TO 205
P&ID	# 1-740-2-0100_3/2
PIPE	# 1-740-2-0100_3/2
PIPE / S & B PIPE SUPPORTS - DETAILS	# 1-740-270-202
PIPE / S & B PIPE - STUDY & DETAILS	# 1-740-270-201

POUR CONSTRUCTION FOR CONSTRUCTION
 DATE : 2019-05-03




2019-05-03	2019-05-03	2019-05-03	2019-05-03
REL. DATE	REVISION	DATE	BY



2019-05-03
 AGNICO EAGLE - MEADOWBANK DIVISION
 740 BAKER LAKE AREA
 PIPING
 PLAN VIEW
 10M LITERS DIESEL TANK #7 (S1709K42)
 & TANK #8 (S1709K43) PIPING








DESIGN BY	B. LEMUEUX, TWIN.	DATE	2019/02/10
DESIGNED BY	B. LEMUEUX, J. Eng.	DATE	2019/02/10
APPROVED FOR	A. CHELLEY, P. Eng.	DATE	2019/02/10
SCALE	1 : 300	DATE	2019/02/10

NO. SHEET	6120	TOTAL SHEETS	1
NO. SHEET	6120	TOTAL SHEETS	1




TANKS CONNECTIONS DETAIL
 SCALE: 1:100

BILL OF MATERIAL						
ITEM	DIAMETER	DESCRIPTION	TYPE	CLASS / SCHEDULE	QTY	QTY FUTURE
1	200	PIPE	CARBON STEEL, ASTM A333 GR 6	SCH STD	190 m	7 m
2	200	45° ELBOW	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	7	-
3	200	130° ELBOW (CUSTOM FROM 45°)	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	6	-
4	200	TEE	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	1	-
5	200	FLANGE WELDING NECK	FORGED STEEL, ASTM A350 GR LF2	CLASS 3000	17	5
6	200	FLANGE WELDING NECK	FORGED STEEL, ASTM A350 GR LF2	CLASS 3000	2	2
7	200	BLIND FLANGE	FORGED STEEL, ASTM A350 GR LF2	CLASS 3000	1	-
8	200	450mm LG. FLEXIBLE HOSE	FLEXTRONIC SENSOR SA-BSPS SERIES, FLANGED	CLASS 3000	6	1
9	200x150	EXCENTRIC REDUCER	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	2	1
10	150	PIPE	CARBON STEEL, ASTM A333 GR 6	SCH STD	190 m	7 m
11	150	45° ELBOW	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	4	-
12	150	130° ELBOW (CUSTOM FROM 45°)	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	6	-
13	150	TEE	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	2	-
14	150	FLANGE WELDING NECK	FORGED STEEL, ASTM A350 GR LF2	CLASS 3000	17	5
15	150	BLIND FLANGE	FORGED STEEL, ASTM A350 GR LF2	CLASS 3000	1	-
16	150	450mm LG. FLEXIBLE HOSE	FLEXTRONIC SENSOR SA-BSPS SERIES, FLANGED	CLASS 3000	6	1
17	150x100	EXCENTRIC REDUCER	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	1	-
18	100	PIPE	CARBON STEEL, ASTM A333 GR 6	SCH STD	1 m	-
19	100	TEE	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	1	-
20	50	PIPE	CARBON STEEL, ASTM A333 GR 6	SCH 80	28 m	26 m
21	50	90° ELBOW	CARBON STEEL, ASTM A350 GR LF2, SW	CLASS 3000	10	4
22	50x25	CONCENTRIC REDUCER	FORGED STEEL, ASTM A350 GR LF2, SW	CLASS 3000	4	2
23	25	PIPE	CARBON STEEL, ASTM A333 GR 6	SCH 80	5 m	3 m
24	25	THREADOLET	FORGED STEEL, ASTM A350 GR LF2	CLASS 3000	8	4
25	200	GATE VALVE	BERIC, ASTM A352, FLANGED, API STD 600, LCC BODY	CLASS 3000	4	1
26	200	GATE VALVE	BERIC, ASTM A352, FLANGED, API STD 600, LCC BODY	CLASS 3000	1	1
27	150	GATE VALVE	BERIC, ASTM A352, FLANGED, API STD 600, LCC BODY	CLASS 3000	3	-
28	200	CHECK VALVE	BERIC, ASTM A352, FLANGED, API STD 600, LCC BODY	CLASS 3000	2	1
29	150	CHECK VALVE	BERIC, ASTM A352, FLANGED, API STD 600, LCC BODY	CLASS 3000	1	1
30	150	MOTORIZED BALL VALVE (SEE NOTE 1)	FT CAM TEE 316SS WITH RCS SURE-150-15 1800 NIBLS ACTUATOR	CLASS 3000	1	1
31	50	BALL VALVE	APOLLO B35-240-24 SERIES, SW	CLASS 3000	8	4
32	25	BALL VALVE	APOLLO B35-240-24 SERIES, SW	CLASS 3000	4	2
33	25	PRESSURE RELIEF VALVE	FARRIS 2700 SERIES, THREADED, SET PRESSURE 80 PSIG	CLASS 3000	4	2
34	-	FLEXIBLE BRAND	NVENT MBV 35-250-25	CLASS 3000	44	15
35	200	90° ELBOW	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	8	-
36	150	90° ELBOW	CARBON STEEL, ASTM A420 GR WPL6, BW	SCH STD	8	-
37	50	TEE	FORGED STEEL, ASTM A350 GR LF2, SW	CLASS 3000	4	2



FOUR CONSTRUCTION FOR CONSTRUCTION
DATE: 2019-08-03



NOTES GENERALES / GENERAL NOTES

NOTE 1:
SUPPLY OF MOTORIZED VALVE BY AEM AND INSTALLATION BY CONTRACTOR.

NOTE 2:
THE EXACT SIZES OF 45° ELBOWS IS TO BE VALIDATED WITH THE FINAL GRADE OF THE DAM. 45° ELBOWS ARE TO BE MODIFIED ON FIELD, FROM A STD. 45° ELBOW.

PROJECT # : 660534-0000

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

GENERAL	81-740-270-201 TO 208
CIVIL/MECH	81-740-270-200 TO 203
PAV	81-740-0100-2/3
PAV	81-740-0100-1/2
PLAN 1 & 2 PAV SUPPORTS - DETAILS	81-740-270-202
PLAN 1 & 2 PAV - PLAN VIEW	81-740-270-209

AGNICO EAGLE

PERMIT TO PRACTICE
SNC-LAVALIN
Signature: [Signature]
Date: 2019-08-03
PERMIT NUMBER: P 715
N.T.A. Association of Professional Engineers and Geoscientists

REVISIONS

NO.	DATE	DESCRIPTION	BY	CHK
1	2019-08-03	ISSUED FOR CONSTRUCTION	B. LEMIEUX	B. LEMIEUX
2	2019-08-03	ADD APPROVAL DRAW / ALL VALVE (PAGE 2)	R. LAVIE, Jr.	B. LEMIEUX
3	2019-08-03	ADD APPROVAL DRAW / ALL VALVE (PAGE 2)	R. LAVIE, Jr.	B. LEMIEUX


SECTION & DETAILS
10M LITERS DIESEL TANK #1 (81707NK42) & TANK #2 (81707NK43) PIPING

DATE: 2019/02/15
DATE: 2019/02/15
DATE: 2019/02/15


61-740-270-201

NO. SHEET: 2 / 1


NOTES:
 - FABRICATE THE BASE AND THE PEDESTAL SEPARATELY.
 - WELD BE WELD AT SITE.
 - SEND PAINT AT SITE FOR TOUCH-UP.




S1 - PIPE SUPPORT TYPE 1
SCALE: 1/4"




S2 - PIPE SUPPORT TYPE 2
SCALE: 1/4"



DETAIL 1
SCALE: 1/2"
MAT. CARBON STEEL



DETAIL 2
SCALE: 1/2"
MAT. CARBON STEEL



NOTES GÉNÉRALES / GENERAL NOTES

1. ALL STRUCTURAL STEEL SHALL BE NEW AND IN COMPLIANCE WITH THE LATEST EDITION OF THESE STANDARDS:
 - STRUCTURAL STEEL: AISC 360 (448) OR ASTM A500
 - USS: AISC 360 (448) OR ASTM A500
2. ALL WELDING AND WELDING PLANS SHALL BE IN COMPLIANCE WITH C.S.A. STANDARD W88 OR AND STANDARD D-1 (LATEST EDITION), AND BE DONE BY A CERTIFIED WELDER AS PER C.S.A. W88-11 OR AWS D1.1 (LATEST EDITION).
3. THE CONTRACTOR SHALL SUPPLY ALL NECESSARY LARGE MATERIALS AND EQUIPMENT FOR COMPLETION OF THE WORK SHOWN ON PLANS.
4. NO DIMENSIONS SHOULD BE DRAWN TO SCALE ON PLANS. CONTACT THE PROJECT ENGINEER FOR ANY ADDITIONAL INFORMATION.
5. ALL DIMENSIONS ARE IN MILLIMETERS.
6. EXTERIOR FINISHING:
 - SP-1 EQUIPMENT ARE FOLLOWED BY SP-6 SURFACE PREPARATION (PROFILE 1.5 TO 3 MILL. MAXIMUM).
 - APPLY COC (2) TO THE 2^D LAYERS OF EQUIPMENT.
 - BAK-JUST 205 IS TO 30 MILL. GRY FILM THICKNESS).
 - APPLY COC (1) LAYER OF EQUIPMENT, AND U.V. RAY RESISTANT (2 TO 3 MILL. GRY FILM THICKNESS).

COLORS:
 - GRAY (STRUCTURE)
 - SECURITY YELLOW (HANDRAILS)
 - BLUE (EQUIPMENTS)

POUR CONSTRUCTION FOR CONSTRUCTION
 APPROVED BANK DATE: 2019-08-03

SNC-LAVALIN
 Project #: 680234-0000

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO. / NO.	FILE / FICHE	DATE / DATE
1	61-740-270-201	2019-03-20
2	61-740-270-202	2019-03-20

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO. / NO.	FILE / FICHE	DATE / DATE
1	61-740-270-201	2019-03-20
2	61-740-270-202	2019-03-20

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO. / NO.	FILE / FICHE	DATE / DATE
1	61-740-270-201	2019-03-20
2	61-740-270-202	2019-03-20

AGNICO EAGLE

REVISIONS

NO. / NO.	DESCRIPTION / DESCRIPTION	DATE / DATE
1	2019-03-20	2019-03-20

2019-05-03

FILE / FICHE: **AGNICO EAGLE - MEADOWBANK DIVISION**
 740 BAKER LAKE AREA
 PIPING
 DETAILS

10M LITERS DIESEL TANK #7 (61707N42)
 & TANK #8 (61707N43) - PIPE SUPPORTS

DESIGNED BY: B. LEMOND, Tech. 2018/03/19
 CHECKED BY: R. LAPOINTE, Jr. Eng. 2018/03/19
 APPROVED BY: A. OUELLET, P. Eng. 2018/03/19

61-740-270-202


PERMIT TO PRACTICE
 ENC - LAVALIN STAVISEL INC.
 Signature: *A. Ouellet*
 Date: 2019-08-03
 PERMIT NUMBER: P 718
 (MFE) Association of Professional Engineers and Geoscientists

NO. / NO.	REVISION / RÉVISION	DATE / DATE
1	1	1


POUR CONSTRUCTION FOR CONSTRUCTION
 ARMED MARK DATE: 2019-06-03



C-TAPS
 SCL: NTS
 CONDUCTOR TO CONDUCTOR CONNECTOR




STAIRS
 SCL: NTS




LUC YA-28
 SCL: NTS
 EQUIPMENT, CONTAINER, GROUND BAR



CABLE TRAY
 SCL: NTS



PLAN VIEW
 SCALE: 1:400



NOTES GENERALES / GENERAL NOTES

- LEGENO**
- BURRED STRANDED THINNED BARE COPPER CONDUCTOR #4/0 AWG
 - SURFACE STRANDED THINNED BARE COPPER CONDUCTOR #4/0 AWG IN CABLE TRAY

- NOTES**
- THE PERIMETER GROUND CONDUCTOR OF THE TANK MUST BE ABOVE THE GROUNDLINE.
 - THE GROUND CONDUCTOR MUST BE FIXED TO THE CABLE TRAY TO ALL 15 METER MINIMUM WITH MECHANICAL CONNECTOR, BUNRDY WOOD 0829

SNC-LAVALIN
 SNC-Lavalin Inc. 100, rue de la Concorde
 100, rue de la Concorde, 100
 100, rue de la Concorde, 100

Project #: 600234-0000

DESIGNS EN REFERENCE / REFERENCE DRAWINGS

NO.	NO. / REV.	DATE
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		



REVISIONS

NO.	DATE	DESCRIPTION	BY	CHKD.
1	2018-04-24	ISSUED FOR CONSTRUCTION	PLM	PLM
2	2018-05-03	ISSUED FOR TENDER	PLM	PLM
3	2019-06-03	ISSUED FOR TENDER	PLM	PLM



PERMIT TO PRACTICE
 SNC-Lavalin Inc.
 100, rue de la Concorde
 100, rue de la Concorde, 100
 100, rue de la Concorde, 100
 2019-06-03

FILE / NOME
 AGNICO EAGLE - MEADOWBANK DIVISION
 740 - BAKER LAKE AREA
 275 - POWER ELECTRICAL
 ARRANGEMENT
 10M LITERS DIESEL TANK #7 (6170THK42)
 & TANK #8 (6170THK43) GROUNDING


DESIGNED BY DONALD PELLERIN, Tech. 2018-04-24
CHECKED BY PHILIPPE LEMIRE, P. Eng. 2018-04-25
APPROVED BY PHILIPPE LEMIRE, P. Eng. 2018-05-03

SCALE INDICATED **DATE** 2018-04-24

NO. DRAWING 61-740-275-201

NO. PROJECT	NO. DRAWING	NO. SHEET	TOTAL SHEETS
6120	1	1	1

**POUR CONSTRUCTION
FOR CONSTRUCTION**
AGNICO EAGLE
DATE : 2019-06-03



**PERMIT TO PRACTICE
SNC - LAVALIN STAVIBEL INC.**
Signature: *[Signature]*
Date: 2019-06-03
PERMIT NUMBER: P 718
NTNU Association of Professional
Engineers and Geoscientists

DOCUMENT SIGNÉ NUMÉRIQUEMENT
P. LEMIRE
REGISTERED PROFESSIONAL ENGINEER
LICENCEE L4098
NTNU
2019-06-03


TITRE / TITLE	# DWG	REV	DESCRIPTION	DATE	PAR BY
		2	ISSUED FOR CONSTRUCTION	2019-06-03	P.LEM
		1	ISSUED FOR TENDER	2019-05-03	P.LEM
		0	ORIGINAL DRAWING WAS 6174-E-003	JUNE/16	M.B.
DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS					
REVISIONS					



SNC • LAVALIN
150, rue Gamble Ouest
Royn-Noranda (Québec) J8X 2R7
Tel. : 819 764-5181 Fax : 819 797-0158
www.snc-lavalin.com

DESIGNER PWR	ST	DATE	MAY/16
DRAWN BY	ST	DATE	JUNE/16
CHECKED BY	ST	DATE	JUNE/16
APPROVED PWR		DATE	
NO. PROJECT	6120	DATE	MAY/16
PROJECT NO.	6120	DATE	MAY/16

AGNICO EAGLE -- MEADOWBANK DIVISION BAKER LAKE AREA 740 275 -- POWER ELECTRICAL SINGLE LINE ELECTRICAL ROOM BAKER LAKE FUEL FARM DISTRIBUTION	
SCALE	N/A
PROJECT FILE	61-740-275-202_R2.dwg
NO. DESIGNS/DRAWINGS	61-740-275-202
REVISION	2
TOTALS/SHT	1 / 1



**POUR CONSTRUCTION
FOR CONSTRUCTION**
AGNICO EAGLE
DATE : 2019-06-03

**PERMIT TO PRACTICE
SNC - LAVALIN STAVIBEL INC.**
Signature: *[Signature]*
Date: 2019-06-03
PERMIT NUMBER: P 718
NT/NU Association of Professional
Engineers and Geoscientists

REGISTERED PROFESSIONAL ENGINEER
P. LEMIRE
LICENSEE L4098
NT/NU
2019-06-03

6174JBC01 - ARRANGEMENT / WIRING	61-740-280-214					
PLC BAKER FUEL (EXT.) - WIRING DIAGRAM	61-740-280-213					
6174IOP03 - WIRING DIAGRAM	61-740-280-207	1	ISSUED FOR CONSTRUCTION	2019-06-03	P.LEM	
6174TK43 - LEVEL MONITORING	61-740-280-211	0	ISSUED FOR TENDER	2019-05-03	P.LEM	
TITRE / TITLE	#	DWG	REV	DESCRIPTION	DATE	PAR FV
DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS			REVISIONS			

AGNICO EAGLE


Project #: 660534-0000

SNC • LAVALIN
150, rue Gamble Ouest
Rouyn-Noranda (Québec) J9X 2R7
Tel.: 819 764-5181 Fax: 819 797-0158
www.snc-lavalin.com

DESIGNER / DRAWN BY: S.MARCOITTE, TECH.	DATE: 2019-04-29	TITRE / TITLE: AGNICO EAGLE - MEADOWBANK DIVISION
VERIFIER / CHECKED BY: PHILIPPE LEMIRE, P.ENG.	DATE: 2019-04-29	BAKER LAKE AREA 740
APPROVED FOR APPROVED BY: PHILIPPE LEMIRE, P.ENG.	DATE: 2019-05-03	280 - INSTRUMENTATION & CONTROL
NO. PROJECT: 6120		WIRING DIAGRAM
NO. DRAWING: 61-740-280-209_R1.dwg		6174TK42 - LEVEL MONITORING
DATE: 2019-04-29		
DESIGNER / DRAWN BY: NTS	PROJETS: 61-740-280-209_R1.dwg	
NO. DESSIN / DRAWING NO.: 61-740-280-209	REVISION: 1	FEUILLE / SHEET: 1 / 1

**POUR CONSTRUCTION
FOR CONSTRUCTION**

 DATE : 2019-06-03



**PERMIT TO PRACTICE
SNC - LAVALIN STAVIBEL INC.**
 Signature: *[Signature]*
 Date: 2019-06-03
PERMIT NUMBER: P 718
 NT/NU Association of Professional
 Engineers and Geoscientists

DOCUMENT SIGNÉ NUMÉRIQUEMENT

[Signature]
REGISTERED PROFESSIONAL ENGINEER
 P. LEMIRE
 LICENSEE
 L4098
 NT/NU
 2019-06-03


TITRE / TITLE	# DWG	REV	DESCRIPTION	DATE	PAR BY
6174-DP-06 - SCHEDULE	61-740-285-200	1	ISSUED FOR CONSTRUCTION	2019-06-03	P.LEM
6174HOPO03- WIRING DIAGRAM	61-740-280-207	0	ISSUED FOR TENDER	2019-05-03	P.LEM
DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS			REVISIONS		



SNC-LAVALIN
 150, rue Gamble Ouest
 Rouyn-Noranda (Québec) J9X 2R7
 Tel.: 819 764-5181 Fax: 819 797-0158
 www.snc-lavalin.com

DESIGNÉ PAR DRAWN BY	S.MARCOTTE, TECH.	DATE	2019-04-29
VÉRIFIÉ PAR CHECKED BY	PHILIPPE LEMIRE, P.ENG.	DATE	2019-04-29
APPROUVÉ PAR APPROVED BY	PHILIPPE LEMIRE, P.ENG.	DATE	2019-05-03
NO. PROJET PROJECT NO.	6120	DATE	2019-04-29

TITRE / TITLE		AGNICO EAGLE - MEADOWBANK DIVISION	
BAKER LAKE AREA 740		280 - INSTRUMENTATION & CONTROL	
WIRING DIAGRAM		6170TNK42 - VALVE 6174-XV-07	
ÉCHELLE / SCALE	NTS	FIGURE / FILE	61-740-280-210_R1.dwg
NO. DESSIN / DRAWING NO.	61-740-280-210	REVISION	1
		FEUILLE / SHEET	1 / 1




DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS	REVISIONS					
TITRE / TITLE	# DWG	REV	DESCRIPTION	DATE	PAR	REV
6174JBC01 - ARRANGEMENT / WIRING	61-740-280-214					
PLC BAKER FUEL (EXT.) - WIRING DIAGRAM	61-740-280-213					
6174IOP003 - WIRING DIAGRAM	61-740-280-207	1	ISSUED FOR CONSTRUCTION	2019-06-03	P.LEM	
6174TK42 - LEVEL MONITORING	61-740-280-209	0	ISSUED FOR TENDER	2019-05-03	P.LEM	



SNC-LAVALIN
150, rue Gambelle Ouest
Rouyn-Noranda (Québec) J9X 2R7
Tel.: 819 784-5181 Fax: 819 797-0158
www.snc-lavalin.com

DESSIN PAR / DRAWN BY	S.MARCOTTE, TECH.	DATE	2019-04-29
VÉRIFIÉ PAR / CHECKED BY	PHILIPPE LEMIRE, P.ENG.	DATE	2019-04-29
APPROUVÉ PAR / APPROVED BY	PHILIPPE LEMIRE, P.ENG.	DATE	2019-05-03
NO. DESSIN / DRAWING NO.	6120		
DATE	2019-04-29		

TITRE / TITLE		AGNICO EAGLE - MEADOWBANK DIVISION BAKER LAKE AREA 740 280 - INSTRUMENTATION & CONTROL WIRING DIAGRAM 6174TK43 - LEVEL MONITORING	
FEUILLE / SHEET	NO. DESSIN / DRAWING NO.	REVISION	FEUILLE / SHEET
1	61-740-280-211	1	1 / 1



**POUR CONSTRUCTION
FOR CONSTRUCTION**
AGNICO EAGLE
DATE : 2019-06-03

**PERMIT TO PRACTICE
SNC - LAVALIN STAVIBEL INC.**
Signature: *Paul Bernier*
Date: 2019-06-03
PERMIT NUMBER: P 718
NT/NU Association of Professional
Engineers and Geoscientists

DOCUMENT SIGNÉ NUMÉRIQUEMENT
P. Lemire
REGISTERED PROFESSIONAL ENGINEER
P. LEMIRE
LICENSÉE
L4098
NT/NU
2019-06-03

TITRE / TITLE	# DWG	REV	DESCRIPTION	DATE	PAR BY
6174-DP-06 - SCHEDULE	61-740-285-200	1	ISSUED FOR CONSTRUCTION	2019-06-03	P.LEM
6174IOP003 - WIRING DIAGRAM	61-740-280-207	0	ISSUED FOR TENDER	2019-05-03	P.LEM


DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS	REVISIONS
AE-CART-ANSI B	



SNC-LAVALIN
150, rue Gamble Ouest
Rouyn-Noranda (Québec) J9X 2R7
Tel.: 819 784-5181 Fax: 819 797-0158
www.snc-lavalin.com

DESSINÉ PAR / DRAWN BY: S.MARCOITTE, TECH.	DATE: 2019-04-30
COPIÉ PAR / CHECKED BY: PHILIPPE LEMIRE, P.ENG.	2019-04-30
APPROUVÉ PAR / APPROVED BY: PHILIPPE LEMIRE, P.ENG.	2019-05-03
No. PROJET / PROJECT NO.: 6120	
DATE: 2019-04-30	


TITRE / TITLE: AGNICO EAGLE - MEADOWBANK DIVISION BAKER LAKE AREA 740 280 - INSTRUMENTATION & CONTROL WIRING DIAGRAM 6170TNK43 - VALVE 6174-XV-08	FOUILLE / SHEET: NTS	FICHIER / FILE: 61-740-280-212_R1.dwg
No. DESSIN / DRAWING NO.: 61-740-280-212	REVISION: 1	FEUILLE / SHEET: 1 / 1




ITEM QTY	DESCRIPTION	NO. PIÉCE	MANUFACTURER
1	1 PLC CABINET (48"X20"X19") (1219mmX514mmX54mm), NEMA 12, WALL-MOUNT ENCLOSURE	A483810LP	HOFFMAN
2	1 BACKPLANE (48"X20") (1219mmX514mm)	A48P360	HOFFMAN
3	1 6-SLOT XBUS BACKPLANE	BMX XBP 0900	SCHNEIDER
4	1 POWER SUPPLY 120/240VAC	BMX DPS 1500	SCHNEIDER
5	1 DISCRETE INPUT, 120VAC, 16 PINS CONNECTED VIA A 20-PIN TERMINAL BLOCK	BMX DAI 1604	SCHNEIDER
6	1 400V RELAY OUTPUT, 8 PINS ISOLATED, CONNECTED VIA A 20-PIN TERMINAL BLOCK	BMX DRA 0900	SCHNEIDER
7	2 20-PIN TERMINAL BLOCK FOR M30L SCREW CLAMP, REMOVABLE	BMX T8 2010	SCHNEIDER
8	2 RACK EXTENSION MODULE	BMX XE 1000	SCHNEIDER
9	1 RACK EXTENSION MODULE CABLE 1.5M	BMX XEC 015K	SCHNEIDER
10	1 END OF LINE MODULE	TEX TLY EX	SCHNEIDER
11	1 POWER SUPPLY 120VAC, 15A, 240V	ABLW120100	SCHNEIDER
12	3 CIRCUIT BREAKER 5A, 1P, 120VAC	GL-1-13-DM-KM-Q2 - 9520251005	WEIDMULLER
13	7 CIRCUIT BREAKER 2A, 1P, 120VAC	GL-1-13-DM-KM-Q2 - 9520251002	WEIDMULLER
14	AS REQ. TERMINAL STRIP MARKER HOLDER	SCHT 5 - 0232460000	WEIDMULLER
15	AS REQ. TERMINAL BLOCK	WCU 4 - 1020100000	WEIDMULLER
16	AS REQ. END PLATE	WAP 2-5-10 - 1020000000	WEIDMULLER
17	AS REQ. END BRACKET	WEW 352 - 1061200000	WEIDMULLER
18	AS REQ. DOUBLE DECK FUSE TERMINAL BLOCK WITH LED INDICATOR FOR 10 TO 16V AC/DC	KDGS 16N4LC - 802720001	WEIDMULLER
19	AS REQ. END PLATE DOUBLE DECK FUSE TERMINAL BLOCK	AP KDKS1 DB - 853470000	WEIDMULLER
20	AS REQ. RELAY, 1 CONTACT, SPRING CONNECTION, 6A	TRZ - 24 250VAC 100 - 1122010000	WEIDMULLER
21	AS REQ. DIN RAIL, 35mm/1.5mm, PREPUNCHED, 2M	TS 35X5X6X3 2M/152N - 8055000000	WEIDMULLER
22	AS REQ. WIRING DUCT 3" X 3"	F3X3LG6	PANDUIT
23	AS REQ. COVER FOR WIRING DUCT 3"	C3LGB	PANDUIT
24	AS REQ. 1 GROUND BAR WITH SCREWS	DHE1-10	ELSCO
25	AS REQ. 1 LAMINCO NAMEPLATE 1 1/2" X 4" WHITE ON A BLACK BACKGROUND	DAH002B	HOFFMAN

MATERIAL LIST


THE RINGS OF THE HEATER WILL BE DONE ON SITE




120VAC & 24VDC DISTRIBUTION



BMX DAI 1604 - SLOT 00
DISCRETE INPUT MODULE



BMX DRA 0900 SLOT 02
DISCRETE OUTPUT MODULE



HEATER WIRING

POUR CONSTRUCTION FOR CONSTRUCTION

DATE: 2019-08-03

NOTES GÉNÉRALES / GENERAL NOTES

NOTES:

- THE PLC CABINET SHALL BE PROPERLY ISOLATED FOR GROUNDING IN AN UNHEATED SEA CONTAINER.

WIRING COLOURS:

- BLACK : HOT 120VAC (1A AWG)
- WHITE : NEUTRAL 120VAC (1A AWG)
- RED: POSITIVE 24VDC (16 AWG)
- ORANGE: NEGATIVE 24VDC (16 AWG)
- YELLOW : DIGITAL OUTPUT (16 AWG)
- BLUE : DIGITAL INPUT (16 AWG)

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO. / NO.	DESCRIPTION	DATE
1	PLC FUEL BAKER	2019-08-03
2	PLC FUEL BAKER (EXTENSION)	2019-08-03
3	HEATER WIRING	2019-08-03

AGNICO EAGLE


REVISIONS

NO.	DESCRIPTION	DATE
1	2019-08-03 ISSUED FOR CONSTRUCTION	2019-08-03
2	2019-08-03 ISSUED FOR TENDER	2019-08-03
3	2019-08-03 ISSUED FOR CONSTRUCTION	2019-08-03

PERMIT TO PRACTISE
SNC-LAVALLIN STAVELIN INC.
 1150, rue de la Vallée
 Québec, Québec G1M 1R1
 2019-08-03
 PÉRIODE NUMÉRIQUE: P 718
 WTAU Association of Professional Engineers and Geoscientists


NO. 61-740-280-213

6120



6174-JBC-01

JUNCTION BOX - 6174-JBC-01
SCL: 1:2



PANEL DOOR WIRING DIAGRAM

POUR CONSTRUCTION
FOR CONSTRUCTION
DATE: 2019-08-03

NOTES GÉNÉRALES / GENERAL NOTES

SNC-Lavalin
Project # : 660234-0000

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO.	REV.	DATE	DESCRIPTION
1	1	2019-08-03	ISSUED FOR CONSTRUCTION
2	1	2019-08-03	ISSUED FOR TENDER
3	1	2019-08-03	ISSUED FOR TENDER

AGNICO EAGLE

DOCUMENT DÉPOSÉ EN RÉFÉRENCE

2019-09-03

PERMIT TO PRACTICE
SNC-LAVALLIN SERVICES INC.
2019-08-03
PERMIT NUMBER: P 718

DATE / REV. / NO. / DATE / DESCRIPTION

DATE / REV.	NO.	DATE	DESCRIPTION
2019-08-03	1	2019-08-03	ISSUED FOR CONSTRUCTION
2019-08-03	1	2019-08-03	ISSUED FOR TENDER
2019-08-03	1	2019-08-03	ISSUED FOR TENDER

NO. REV. / NO. REV. / NO. REV. / NO. REV. / NO. REV.

61-750-280-214

8120


FILE NO. 61-740-280-214_R1.dwg

ITEM QTY	DESCRIPTION	NO. PIÈCE	MANUFACTURER
1	1 PLC CABINET [18"X18"X6"] (460mmX460mmX150mm), NEMA 12, WALL-MOUNT ENCLOSURE	A1614CH	HOFFMAN
2	1 BACKPLANE [18"X18"X1"] (460mmX460mmX25mm)	A16P14G	HOFFMAN
3	AS REQ. TERMINAL STRIP MARKER HOLDER	SCHT 5 - 6209400000	WEICMALLER
4	AS REQ. TERMINAL BLOCK	WBU 4 - 1020100000	WEICMALLER
5	AS REQ. END PLATE	WAP 2.5-10 - 1050000000	WEICMALLER
6	AS REQ. END BRACKET	WEW 352 - 1061200000	WEICMALLER
7	AS REQ. DIN RAIL, 35mmX15mm, PREFUNCHED, 2M	TS 30X35X15 3M51212N - 800900000	WEICMALLER
8	AS REQ. WIRING DUCT 2" X 2"	F3X2L08	PANDUIT
9	AS REQ. COVER FOR WIRING DUCT 2"	C3L06	PANDUIT
10	1 GROUND BAR WITH SCREWS	D1874	SLECO
11	1 LAMWOOD NAMEPLATE 1 1/2" X 4" WHITE ON A BLACK BACKGROUND		
12	8 PILOT LIGHT, RED, LED 12VAC	8007GDR	ALLEN BRADLEY
13	1 PUSH BUTTON, FLUSH HEAD BLACK MOMENTARY	8007AJR	ALLEN BRADLEY
14	8 LAMWOOD NAMEPLATE 1" X 3" WHITE ON A BLACK BACKGROUND		

MATERIAL LIST

PUMPING STATION


6174-JB-01



GENSET CONTAINER


PLC BAKER FUEL (EXTENSION)

PART OF
6174JBC01-C1
15C# 16 AWG TECK



OUTSIDE PUMPING STATION

**POUR CONSTRUCTION
FOR CONSTRUCTION**
AGNICO EAGLE
DATE : 2019-06-03





PLC BAKER FUEL

DOCUMENT SIGNÉ NUMÉRIQUEMENT



6174YA01-C1
3C# 14 AWG TECK



TITRE / TITLE	# DWG	REV	DESCRIPTION	DATE	PAR BY
PLC FUEL BAKER (EXT) - WIRING DIAGRAM	61-750-280-213	0	ISSUED FOR TENDER	2019-05-03	Y.C.
		1	ISSUED FOR CONSTRUCTION	2019-06-03	P.LEM

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS	REVISIONS



SNC-LAVALIN
150, rue Gamble Ouest
Rouyn-Noranda (Québec) J9X 2R7
Tel.: 819 784-5181 Fax: 819 797-0158
www.sncilavalin.com

DESSINÉ PAR DRAWN BY	Y.GAUTHIER, TECH.	DATE	2019-05-02
VÉRIFIÉ PAR CHECKED BY	PHILIPPE LEMIRE, P.ENG.		2019-05-03
APPROUVÉ PAR APPROVED BY	PHILIPPE LEMIRE, P.ENG.		2019-05-03
N ^o . PROJET PROJECT NO.	6120		
DATE	2019-05-03		

TITRE / TITLE	AGNICO EAGLE - MEADOWBANK DIVISION BAKER LAKE AREA 740 280 - INSTRUMENTATION & CONTROL WIRING DIAGRAM HIGH HIGH LEVEL ALARM - TANKS		
ÉCHELLE / SCALE	NTS	FICHER / FILE	61-740-280-215_R1.dwg
N ^o . DESSIN / DRAWING NO.	61-740-280-215	REVISION	1
FEUILLE / SHEET	1	TOTAL	1

**POUR CONSTRUCTION
FOR CONSTRUCTION**
AGNICO EAGLE
DATE : 2019-06-03

Panel Ident.: 6174-DP-06

Power source:	120/208	Volts
Feeder :	6174-TX-04	
Mount:	Surface	
Localisation:	BAKER LAKE SEA CAN	
Type:	Schneider QO Series	

Encl. Type :	NEMA 1
Main breaker:	N/A
Nb. of circuit:	42
Bars (Amps):	225A
Cap. rupt. (kA)	10

Local and description	TYPE REF	Qty	WATTS	DISJ.			CT #	DISJ. TYPE	WATTS	TYPE REF	Local and description
				TYPE	AMP	T #					
6174-PLC-02 Power	D			15	1	A	2	15		E	Sea Can Lighting
6174-XV-01 - Elect. Actuator valve	M			15	3	B	4	15		P	Sea Can Receptacle
6174-XV-02 - Elect. actuator valve	M			15	5	C	6	15			Spare breaker
6174-XV-03 - Elect. actuator valve	M			15	7	A	8	15			Spare breaker
6174-XV-04 - Elect. actuator valve	M			15	9	B	10	15			Spare breaker
6174-XV-05 - Elect. actuator valve	M			15	11	C	12	15			Spare breaker
6174-XV-06 - Elect. actuator valve	M			15	13	A	14	15			Spare breaker
6174-IOP-003 power	D			15	15	B	16	15			Spare breaker
Spare breaker				15	17	C	18	30			Spare breaker
Spare breaker				15	19	A	20				
6174-XV-07 Res. #7 Valve Actuator	M			15	21	B	22	15	GFI	C	6174-HEA-07 Res. #7 Valve Heating
6174-XV-08 Res. #7 Valve Actuator	M			15	23	C	24	15	GFI	C	6174-HEA-08 Res. #7 Valve Heating
Space				27	27	B	28				
Space				29	C	30					
Space				31	A	32					
Space				33	B	34					
Space				35	C	36					
Space				37	A	38					
Space				39	B	40					
Space				41	C	42					

2
2
2

2
2

TYPE (REF)	(W) total	Qty
(E) Lighting	0	0
(P) Parking plug	0	0
(C) Heating	0	0
(M) Motor	0	0
(W) Water heater	0	0
(D) Other	0	0
	0	0

TYPE (REF)	Qty (ref)
(L) Spare	0
(S) Space	0

	Watts	Amp
Phase A	0	0,00
Phase B	0	0,00
Phase C	0	0,00
Total R	0	0,00

**PERMIT TO PRACTICE
SNC - LAVALIN STAVIBEL INC.**
Signature *P. Lemire*
Date 2019-05-03
PERMIT NUMBER: P 718
NTNU Association of Professional Engineers and Geoscientists

DOCUMENT SIGNÉ NUMÉRIQUEMENT
REGISTERED PROFESSIONAL ENGINEER
P. LEMIRE
LICENSEE
L4098
NTNU
2019-06-03


TITRE / TITLE	# DWG	REV	DESCRIPTION	DATE	M.B. PAR BY
ISSUED FOR CONSTRUCTION		2		2019-06-03	P.LEM
ISSUED FOR TENDER		1		2019-05-03	P.LEM
ORIGINAL DRAWING WAS 6174-E-002		0		JUNE/16	M.B.



SNC • LAVALIN
150, rue Gamble Ouest
Rouyn-Noranda (Québec) J9X 2R7
Tel. : 819 764-5181 Fax : 819 797-0158
www.sncilavalin.com

DESIGNER / DRAWN BY	MV	DATE	MAY/16
CHECKED BY	ST	DATE	JUNE/16
APPROVED BY	ST	DATE	JUNE/16
PROJECT NO.	6120		
DATE	JUNE/16		

TITRE / TITLE	AGNICO EAGLE - MEADOWBANK DIVISION BAKER LAKE AREA 740 285 - SERVICE ELECTRICAL - LIGHT AND DISTRIBUTION 6174-DP-06 PANEL SCHEDULE BAKER LAKE SEA CAN - DISTRIBUTION PANEL 120/208VAC		
SCALE	N/A	REVISION	61-740-285-200_R2.dwg
NO. DESSIN / DRAWING NO.	61-740-285-200	REVISION	2
		FEUILLE / SHEET	1 / 1



NOTES GÉNÉRALES / GENERAL NOTES

SNC-LAVALLIN
 Project #: 000534-0000 REV: 7
 SNC-Lavalin (St. John's) Inc. 2000-03-27
 SNC-Lavalin (St. John's) Inc. 2000-03-27
 SNC-Lavalin (St. John's) Inc. 2000-03-27

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

BAKER LAKE FUEL DISPENSING MODULE
 EQUIP. NO. 740-3M-029
 SUPPLIED BY CHAMCO JOB NO. 1014938A8S

AGNICO EAGLE

2019-06-03

AGNICO-EAGLE - MEADOWBANK DIVISION
 BAKER LAKE AREA 740

PROCESS AND INSTRUMENTATION DIAGRAM

2019-06-03

DESIGNED BY: FRANCIS ROSE, TECH
 DATE: 2019-06-03
 PERMIT NUMBER: P 718
 AT/PA Association of Professional Engineers and Geoscientists

SCALE: N.T.S. DATE: 2009-03-27


61-740-J-0100

7 / 2

- PIPING NOTES:**
1. INSTALL LOW POINT DRAINS
 2. PSV SHALL BE SUITABLE FOR FLUID AT -54 °C.
 3. 3" OCEC V-144 WATER DRAW-OFF VALVE (3" ANSI 150# FLG. SUPPLIED BY TANK VENDOR. VALVE TO BE HEAT TRACED AND INSULATED.
 4. DESIGN OF THESE TANKS TOP OPENINGS, BY TANK MANUFACTURER
 5. FLEXIBLE SS GRADED HOSE, 750mm LG. (FLEXONIC SENSOR, OR EQUAL)
 6. WAREC 2500 LEVEL INDICATOR BY TANK MANUFACTURER

POUR CONSTRUCTION FOR CONSTRUCTION
 DATE: 2019-06-03

*SEE PLAN 008 FOR SCHEDULE OF FITTINGS



NOTES
NOTES GÉNÉRALES / GENERAL NOTES

DESIGNER & ENGINEER
SNC-LAVALIN
Project #: 660534-0000 REV: 7

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

DATE	NO.	REV.	DESIGNER	DATE
2019-05-03	1	1	FRANCIS ROSE	2019-05-03

FOUR CONSTRUCTION FOR CONSTRUCTION
DATE: 2019-05-03

AGNICO EAGLE
2019-05-03

PERMIT TO PRACTICE
ENG. LAVALIN STAVEL, INC.
Date: 2019-05-03
PERMIT NUMBER: P 718

REVISIONS
2019-05-03

AGNICO-EAGLE - MEADOWBANK DIVISION
BAKER LAKE AREA 740
PROCESS AND INSTRUMENTATION DIAGRAM



DATE	BY	DATE
2009-03-27	FRANCIS ROSE, TECH	2009-03-27
	PATRICK GARD, P.ENG	
	PATRICK GARD, P.ENG	
2009-03-27	H.T.S.	2009-03-27

NO. 8208
Drawing No. 61-740-J-0100

NO. PROJECT	REVISION	DATE / BY
VD2259-2	7	2 / 2

Appendix B

As built drawing



- ① PROTECTIVE STONES COVERING #0-100mm THICKNESS 300mm
- ② ACSP CULVERT #400mm GAGE 2.6mm x 1212mm LENGTH WITH END PIPE PROTECTION R/P TOP. SEE DETAIL ON DRAWING 61-740-210-201 THIS CULVERT IS USED FOR THE PASSAGE OF THE TANK PIPES THROUGH THE DIRT - ACSP CULVERT #400mm GAGE 2.6mm x 1212mm LENGTH WITHOUT END PIPE PROTECTION

TYPICAL SECTION ACCESS ROAD TO SECONDARY CONTAINMENT BASIN
SCALE : NONE

ESTIMATED VOLUMES :

FOR ACCESS ROAD TO SECONDARY CONTAINMENT BASIN :

- CRUSHED STONE #0-20mm = 482m³
- BACKFILL MATERIAL #0-100mm = 772m³
- BACKFILL MATERIAL #0-100mm = 2825m³

FOR SECONDARY CONTAINMENT BASIN :

- CRUSHED STONE #0-20mm = 897m³
- BACKFILL MATERIAL #0-20mm = 1330m³
- BACKFILL MATERIAL #0-100mm = 10714m³
- BACKFILL MATERIAL #0-100mm = 4228m³

EXCAVATION INFORMATIONS :

- ESTIMATED OF NATURAL SOIL TO REMOVE = 11110m³
- ESTIMATED OF ROC TO REMOVE = 1070m³

NOTES GENERALES / GENERAL NOTES

POUR CONSTRUCTION FOR CONSTRUCTION
DATE : 2019-03-11

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

REV.	DATE	DESCRIPTION	FAV	REV.	DATE	DESCRIPTION	FAV	REV.	DATE	DESCRIPTION	FAV
1	2018-03-15	CONSTRUCTION	61-4	MAL							

REVISIONS

AGNICO EAGLE

AGNICO-EAGLE - MEADOWBANK DIVISION
740 BAKER LAKE AREA
GENERAL ARRANGEMENT
PLAN VIEW
10M LITERS TANKS LOCATION
TANKS #7 & #8

ISSUED AND DRAWN BY FRANCIS PERRON, TECH. 2018-12-10

CHECKED BY RICHARD MARCOUX, INC. 2018-12-10



APPROVED AND AUTHORIZED BY MARIO HENRIKSSON, P. ENG. 2018-12-10

GRAPHIC SCALE 1 : 1000 DATE 2018-07-18

PROJECT NO. 61-740-230-200

REV. NO. 61 **REVISION** 1 **SCALE / SHEET** 1 / 8

FILE NO. 61-740-210-201_1RC.dwg



NOTES GÉNÉRALES / GENERAL NOTES



POUR CONSTRUCTION FOR CONSTRUCTION
DATE: 2018-03-11

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

AGNICO EAGLE

REVISIONS

NO. REV.	DESCRIPTION	DATE	BY	CHK.
1	2018-03-11 FOR CONSTRUCTION	2018-03-11	FRANCIS PERROD	FRANCIS PERROD



- 750 mm MINIMUM ON ROCK AND MINIMUM 1500 mm ON NATURAL SOIL AT THE MAXIMUM LEVEL OF EXCAVATION WHEN NO ROCK**
- **TANKS**: CRUSHED STONE #0-20mm VARIABLY THICKNESS MINIMUM 200mm COMPACTED TO 95% P.M.
 - **BEARING**: BACKFILL MATERIAL #0-20mm THICKNESS 150mm COMPACTED TO 95% P.M.
 - **MEMBRANE**: BACKFILL MATERIAL #0-150mm THICKNESS 150mm COMPACTED TO 95% P.M.
 - **BEARING**: BACKFILL MATERIAL #0-150mm VARIABLY THICKNESS EXPANDED TO THE GROUND LEVEL.
 - **MEMBRANE**: ASSUMED PROFILE OF THE BEDROCK (REFER DRAWING TO SURFACE OF SOIL).
 - **MEMBRANE**: TYPE COLLECTANIC GEOMEMBRANE ES-2
 - **CAUTION**: GRANULAR MATERIALS FREE OF PROTRUDING STONES, EVENLY PLACED TO PROVIDE A FLAT SURFACE WITHOUT CAIRTS AND STRAPS, TO ACCOMMODATE THE BITUMINOUS MEMBRANE.
- ESTIMATED VOLUMES:**
- FOR ACCESS ROAD TO SECONDARY CONTAINMENT BASH:**
- CRUSHED STONE #0-20mm = 485m³
 - BACKFILL MATERIAL #0-150mm = 770m³
 - BACKFILL MATERIAL #0-1000mm = 2825m³
- FOR SECONDARY CONTAINMENT BASH:**
- CRUSHED STONE #0-20mm = 837m³
 - BACKFILL MATERIAL #0-20mm = 1530m³
 - BACKFILL MATERIAL #0-150mm = 1074m³
 - BACKFILL MATERIAL #0-1000mm = 4225m³
- EXCAVATION INFORMATION:**
- ESTIMATED OF NATURAL SOIL TO REMOVE = 11110m³
 - ESTIMATED OF SOIL TO REMOVE = 1070m³

AGNICO EAGLE

REVISIONS

NO. REV.	DESCRIPTION	DATE	BY	CHK.
1	2018-03-11 FOR CONSTRUCTION	2018-03-11	FRANCIS PERROD	FRANCIS PERROD



TYPE OF FILE
AGNICO-EAGLE - MEADOWBANK DIVISION
740 SHAKER LAKE AREA
GENERAL ARRANGEMENT
PLAN VIEW AND PROFILE
10M LITERS TANKS LOCATION
TANKS #7 & #6

DESIGNER FRANCIS PERROD, TECH. 2018-12-10
CHECKER RICHARD MARCOUX, ENG. 2018-12-10
APPROVED BY MARC NEHALT, P. ENG. 2018-12-10

SCALE 1 : 500 **DATE** 2018-07-18

NO. DRAWING 61-740-230-201

NO. SHEET 61 **REVISION** 1 **PREPARE / SHEET** 2 / 6




NOTES GÉNÉRALES / GENERAL NOTES

POUR CONSTRUCTION FOR CONSTRUCTION
 APPROVED DATE: 2019-03-11

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

AGNICO EAGLE				
1	2019-03-11 FOR CONSTRUCTION			
REV	DATE	DESCRIPTION	DRAWN BY	CHECKED BY

NAME OF FILE		DATE
AGNICO-EAGLE - MEADOWBANK DIVISION		2018-12-10
740 BAKER LAKE AREA		2018-12-10
GENERAL ARRANGEMENT		2018-12-10
PLAN VIEW AND PROFILE		2018-12-10
10M LITERS TANKS LOCATION		
TANKS #7 & #8		
DRAWN BY	FRANCIS PERROD, TECH.	DATE
CHECKED BY	RICHARD MARCOUX, ENG.	2018-12-10
APPROVED BY	MARC HENRIKAT, P. ENG.	2018-12-10
SCALE	1 : 500	DATE
		2018-07-18
61-740-230-202		
NO. SHEET	REVISION	PROJETS / SHEETS
61	1	3 / 6



SECTION E
SCALE: N.T.S.

NOTES GÉNÉRALES / GENERAL NOTES

POUR CONSTRUCTION FOR CONSTRUCTION
 AMNICO BANK DATE: 2018-03-11

DESIGNER EN RÉFÉRENCE / REFERENCE DRAWINGS



NO. 7/18	2/18

REV	DATE	DESCRIPTION	BY	CHECKED
1	2018-03-11	FOR CONSTRUCTION		

REVISIONS

TITLE / TITRE
 AGNICO-EAGLE - MEADOWBANK DIVISION
 740 BAKER LAKE AREA
 GENERAL AGREEMENT
 PLAN VIEW AND PROFILE
 10M LITERS TANKS LOCATION
 TANKS #7 & #8

DESIGNED AND DRAWN BY	FRANCIS FERRON, TECH.	DATE	2018-12-10
CHECKED AND APPROVED BY	RICHARD MARCOUX, ENG.	DATE	2018-12-10
APPROVED AND APPROVED BY	MARC HÉRALD, P. ENG.	DATE	2018-12-10
PROJECT NO.	61-740-230-203	DATE	2018-07-18
SCALE	1 : 1000	DATE	2018-07-18
NO. SHEET	61	TOTAL / SHEET	1 / 6




THIS CULVERT IS USED FOR THE PASSAGE OF THE TANK PIPES THROUGH THE DOSE - ACSP CULVERT #800mm GAGE 3.8mm #12m LENGTH WITHOUT END PIPE PROTECTION

STEEL PLATE TO BE UNDER THE CRANE SUPPORTS TO DISTRIBUTE THE LOADS - PLATE OF 1' x 10' x 20'

8345 kg x 15.33m = 127 400kg/m	2543 kg
INDUCING 145 463kg/m x 3.7m = 53 342kg	21 000kg
TOTAL LOAD ON FRAME SUPPORT = 49 820 kg	
PRESSURE ON THE STEEL PLATE :	
49 820kg x 18.6m ² (PLATE 10' x 20') = 2680kg/m ²	
	LOAD : 49 820kg
	TOTAL : 675 kg/m ²
	TOTAL : 2680 kg/m ² OU 27 MPa

CAUTION: MINIMUM GRAVEL THICKNESS 9-20mm ABOVE THE MEMBRANE TO PERMIT THE CIRCULATION OF THE MACHINERY = 250mm



POUR CONSTRUCTION FOR CONSTRUCTION

AGNICO EAGLE DATE : 2019-03-11

NOTES GÉNÉRALES / GENERAL NOTES

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

FILE 7.354	A.206
------------	-------



REVISIONS	
NO.	DESCRIPTION


FILE / FICHE
AGNICO-EAGLE - MEADOWBANK DIVISION
740 BAKER LAKE AREA
GENERAL ASSIGNMENT
DETAILS
15M LITERS TANKS LOCATION
TANKS #7 & #8

DESIGNED BY	FRANCIS PERRON, TECH.	DATE	2018-12-10
CHECKED BY	RICHARD MARQUEL, ING.	DATE	2018-12-10
APPROVED BY	MARC HONAUET, P. ENG.	DATE	2018-12-15

61-740-230-205

SCALE	1 : 1000	DATE	2018-07-18
NO. SHEET	61	TOTAL / SHEET	1 / 4

**AS-BUILT
BAKER LAKE FUEL FARM CONSTRUCTION
CONTRACT # 11-903**



 Vendor Document Status
1 <input type="checkbox"/> Proceed to next submission and status.
2 <input type="checkbox"/> Proceed with exceptions as noted to next submission and status.
3 <input type="checkbox"/> Do not proceed. Revise as noted and resubmit next submission and status.
4 <input type="checkbox"/> Complete, no further submission required.
<small>By: _____ Date: _____</small> <small>Review and authorization to fabricate are only for general conformance with the design concept of the Project as expressed in the Contract Documents. Sole responsibility for the accuracy and completeness of this document, including but not limited to dimensions and quantities, remains with the Supplier/Contractor. Agnico Eagle does not warrant the accuracy or completeness of any of the information contained herein, nor does Agnico Eagle authorize or approve any construction means, methods, techniques, sequences or any safety precautions or procedures.</small>
<small>Signed Eagle</small> CON-FD-205 <small>By: MIKAËL LÉVESQUE</small> DOCUMENT FOR INFORMATION


SCALE : 1:750



Julie Belanger Digitally signed by Julie Belanger
 DN: cn=Julie Belanger
 Date: 2019.09.16 08:23:09 -05'00'


PREPARED BY : MIKAËL LÉVESQUE
 DATE : 10-07-2019
 CON-FD-205-1

AS-BUILT BAKER LAKE FUEL FARM CONSTRUCTION CONTRACT # 11-903




SECTION A-A - TRANSVERSAL SECTION

SCALE: H: 1:750
V: 1:150



SECTION B-B - TRANSVERSAL SECTION

SCALE: H: 1:750
V: 1:150



SECTION C-C - TRANSVERSAL SECTION

SCALE: H: 1:750
V: 1:150


BASIN FUEL CAPACITY : 13 757 m³

— BEDROCK - - - BITUMINOUS GEOMEMBRANE [Green Hatched] 0-1000 [Red Hatched] 0-150 [Light Red Hatched] 0-20

SCALE: 1:750
VERTICAL EXAGGERATION: 5



PREPARED BY: MIKAËL LÉVESQUE
DATE: 10-07-2019
CON-FD-205-2



NOTES GÉNÉRALES / GENERAL NOTES

TEL QUE CONSTRUCT AS BUILT
 AMÉRIQUE DATE : 2019-12-16

SNC-LAWALIN
 605034-0000 REV: 7

DESIGNS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO. 01	NO. 02	NO. 03	NO. 04

AGNICO EAGLE

REV: 7
 2019-03-27
 2019-03-27
 2019-03-27
 2019-03-27


REVISIONS

NO. 01	NO. 02	NO. 03	NO. 04

DATE: 2019-03-27
 PROJECT NO: 61-740-J-0100
 SHEET NO: 8 / 2

- PIPING NOTES:**
1. INSTALL LOW POINT DRAINS
 2. PSV SHALL BE SUITABLE FOR FLUID AT -54 °C.
 3. 3" OCECO V-144 WATER DRAFFOFF VALVE (3" ANSI 150# FLG. SUPPLIED BY TANK VENDOR. VALVE TO BE HEAT TRACED AND INSULATED.
 4. DESIGN OF THESE TANKS TOP OPENINGS, BY TANK MANUFACTURER
 5. FLEXIBLE SS BRAIDED HOSE, 750mm LG. (FLEXONIC SENIOR, OR EQUAL)
 6. YAREC 2500 LEVEL INDICATOR BY TANK MANUFACTURER

*SEE PLAN 008 FOR SCHEDULE OF FITTINGS



NOTES GÉNÉRALES / GENERAL NOTES

TEL QUE CONSTRUIT AS BUILT
DATE : 2019-12-16

SNC-LAVAZIN
SNC-Lavalin (Canada) Inc.
100 rue de la Banque
Montréal, Québec H2Y 1K9
Tel: 514 393-1111 Fax: 514 393-1110
www.snc-lavalin.com

Project #: 600534-0000 REV. 7

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS

NO. / #	TITRE / TITLE	REV.	DATE
1	61-740-J-0100-001	1	2019-03-27
2	61-740-J-0100-002	1	2019-03-27
3	61-740-J-0100-003	1	2019-03-27
4	61-740-J-0100-004	1	2019-03-27
5	61-740-J-0100-005	1	2019-03-27
6	61-740-J-0100-006	1	2019-03-27
7	61-740-J-0100-007	1	2019-03-27
8	61-740-J-0100-008	1	2019-03-27
9	61-740-J-0100-009	1	2019-03-27
10	61-740-J-0100-010	1	2019-03-27
11	61-740-J-0100-011	1	2019-03-27
12	61-740-J-0100-012	1	2019-03-27
13	61-740-J-0100-013	1	2019-03-27
14	61-740-J-0100-014	1	2019-03-27
15	61-740-J-0100-015	1	2019-03-27
16	61-740-J-0100-016	1	2019-03-27
17	61-740-J-0100-017	1	2019-03-27
18	61-740-J-0100-018	1	2019-03-27
19	61-740-J-0100-019	1	2019-03-27
20	61-740-J-0100-020	1	2019-03-27
21	61-740-J-0100-021	1	2019-03-27
22	61-740-J-0100-022	1	2019-03-27
23	61-740-J-0100-023	1	2019-03-27
24	61-740-J-0100-024	1	2019-03-27
25	61-740-J-0100-025	1	2019-03-27
26	61-740-J-0100-026	1	2019-03-27
27	61-740-J-0100-027	1	2019-03-27
28	61-740-J-0100-028	1	2019-03-27
29	61-740-J-0100-029	1	2019-03-27
30	61-740-J-0100-030	1	2019-03-27
31	61-740-J-0100-031	1	2019-03-27
32	61-740-J-0100-032	1	2019-03-27
33	61-740-J-0100-033	1	2019-03-27
34	61-740-J-0100-034	1	2019-03-27
35	61-740-J-0100-035	1	2019-03-27
36	61-740-J-0100-036	1	2019-03-27
37	61-740-J-0100-037	1	2019-03-27
38	61-740-J-0100-038	1	2019-03-27
39	61-740-J-0100-039	1	2019-03-27
40	61-740-J-0100-040	1	2019-03-27
41	61-740-J-0100-041	1	2019-03-27
42	61-740-J-0100-042	1	2019-03-27
43	61-740-J-0100-043	1	2019-03-27
44	61-740-J-0100-044	1	2019-03-27
45	61-740-J-0100-045	1	2019-03-27
46	61-740-J-0100-046	1	2019-03-27
47	61-740-J-0100-047	1	2019-03-27
48	61-740-J-0100-048	1	2019-03-27
49	61-740-J-0100-049	1	2019-03-27
50	61-740-J-0100-050	1	2019-03-27
51	61-740-J-0100-051	1	2019-03-27
52	61-740-J-0100-052	1	2019-03-27
53	61-740-J-0100-053	1	2019-03-27
54	61-740-J-0100-054	1	2019-03-27
55	61-740-J-0100-055	1	2019-03-27
56	61-740-J-0100-056	1	2019-03-27
57	61-740-J-0100-057	1	2019-03-27
58	61-740-J-0100-058	1	2019-03-27
59	61-740-J-0100-059	1	2019-03-27
60	61-740-J-0100-060	1	2019-03-27
61	61-740-J-0100-061	1	2019-03-27
62	61-740-J-0100-062	1	2019-03-27
63	61-740-J-0100-063	1	2019-03-27
64	61-740-J-0100-064	1	2019-03-27
65	61-740-J-0100-065	1	2019-03-27
66	61-740-J-0100-066	1	2019-03-27
67	61-740-J-0100-067	1	2019-03-27
68	61-740-J-0100-068	1	2019-03-27
69	61-740-J-0100-069	1	2019-03-27
70	61-740-J-0100-070	1	2019-03-27
71	61-740-J-0100-071	1	2019-03-27
72	61-740-J-0100-072	1	2019-03-27
73	61-740-J-0100-073	1	2019-03-27
74	61-740-J-0100-074	1	2019-03-27
75	61-740-J-0100-075	1	2019-03-27
76	61-740-J-0100-076	1	2019-03-27
77	61-740-J-0100-077	1	2019-03-27
78	61-740-J-0100-078	1	2019-03-27
79	61-740-J-0100-079	1	2019-03-27
80	61-740-J-0100-080	1	2019-03-27
81	61-740-J-0100-081	1	2019-03-27
82	61-740-J-0100-082	1	2019-03-27
83	61-740-J-0100-083	1	2019-03-27
84	61-740-J-0100-084	1	2019-03-27
85	61-740-J-0100-085	1	2019-03-27
86	61-740-J-0100-086	1	2019-03-27
87	61-740-J-0100-087	1	2019-03-27
88	61-740-J-0100-088	1	2019-03-27
89	61-740-J-0100-089	1	2019-03-27
90	61-740-J-0100-090	1	2019-03-27
91	61-740-J-0100-091	1	2019-03-27
92	61-740-J-0100-092	1	2019-03-27
93	61-740-J-0100-093	1	2019-03-27
94	61-740-J-0100-094	1	2019-03-27
95	61-740-J-0100-095	1	2019-03-27
96	61-740-J-0100-096	1	2019-03-27
97	61-740-J-0100-097	1	2019-03-27
98	61-740-J-0100-098	1	2019-03-27
99	61-740-J-0100-099	1	2019-03-27
100	61-740-J-0100-100	1	2019-03-27

AGNICO EAGLE

REV. / REV.
 DESIGNED BY
 APPROVED BY
 DATE

61-740-J-0100

6120 8 2 / 2

FILE NO. 61-740-J-0100-2.dwg

Appendix C

Photographs




General site view before tank and containment construction



Overburden excavation



Pad and Berm construction



Containment overview



Tank pad construction



Tank floor construction



Tank wall welding



Tank roof structure



Piping to and from fuel tank



Tank general view

Appendix D

Fuel tank handover package