

Appendix 25

Whale Tail Waste Rock Management Plan Version 5



AGNICO EAGLE

Meadowbank Complex

Whale Tail Pit – Waste Rock Management Plan

**MARCH 2020
VERSION 5**

EXECUTIVE SUMMARY

Agnico Eagle Mines Limited – Meadowbank Division (Agnico Eagle) is developing the Whale Tail Pit and Haul Road Project (Project), a satellite deposit located on the Amaruq property, to continue mine operations and milling at Meadowbank Mine.

The open pit mine, mined by truck-and-shovel operation, will produce 10.2 million tonnes (Mt) of ore, 67.2 Mt of waste rock, and 3.9 Mt of overburden waste. There are four phases to the development: 1 year of construction, 3 years of mine operations, 8 years of closure, and the post-closure period. According to the Whale Tail Pit Life of Mine (LOM) calculation, the addition of the Whale Tail Pit to the actual Meadowbank LOM (LOM 2015) will generate an addition of approximately 9.6 Mt (dry) of tailings to the Meadowbank Tailings Storage Facility (TSF) and In-Pit Tailings Deposition sites for a total of 36.7 Mt.

Project mining facilities include accommodation buildings; two ore stockpiles; one overburden stockpile; one waste rock storage facility (WRSF) area planned to receive waste rock and waste overburden; a water management system that includes collection ponds, water diversion channels, and retention dikes/berms; and a Water Treatment Plant.

One area, located north-west of the open pit, has been identified as the Whale Tail WRSF for waste rock placement. Waste rock and overburden will be trucked to the Whale Tail WRSF until the end of mine operations, with distribution according to the operations schedule. Waste rock and overburden will be co-disposed together in one of the two piles constituting the Whale Tail WRSF area. All waste rock material will be sampled and tested during operations to confirm their ARD and ML potential in support of waste segregation. Waste rock and overburden produced during mining will be used in the construction of the mine site infrastructure, while some of the non-potentially acid generator (NPAG) and non-metal leaching (NML) waste rock will be put aside for capping at closure. Because of the large material requirement for construction and NPAG/NML rock cover, as well as the importance for adequate disposal to meet closure objectives, waste rock management will be a key component of the mining planning for the Whale Tail Project.

Tailings from the Project will be stored in the Meadowbank TSF and the In-Pit Tailings Deposition sites. The management, operation, and monitoring of the TSF is regulated under Agnico Eagle's existing Type A Water Licence 2AM-MEA1526. In summary, the TSF consists of a North Cell and South Cell located within the basin of the former north-west arm of Second Portage Lake previously dewatered to allow mining in the Portage Pit. To store the full volume of tailings from processing of the Whale Tail Pit ore, Agnico Eagle maximized storage in the South Cell, and constructed internal dike structures to store additional tailings within the current footprint of the North Cell. In-Pit Tailings Deposition commenced at Meadowbank in July 2019 and will be the method used to store the remaining tailings. Additional details on tailings management is presented in the Meadowbank Waste Management Plan.

The generation of metal leachate in acidic drainage is a concern for mining projects. Climate control strategies rely on cold temperatures to reduce the rate at which oxidation occurs. The low net precipitation in permafrost regions limits infiltration of water into waste rock and tailings disposal areas. Consequently, the climate of the Whale Tail area will act as a natural control to reduce the production of acid mine drainage and metal leachate. Climate control strategies are best applied to materials placed at a low moisture content to reduce the need for additional controls on seepage and infiltration. This strategy is effective for waste rock in arid climates such as the one of Whale Tail Project.

The Whale Tail WRSF and the ore stockpiles were designed to minimize the impact on the environment and to consider geotechnical and geochemical stability. The surface runoff and seepage water from these facilities will be collected in water collection ponds as part of the water management strategy. If water quality does not meet the discharge criteria as per the Whale Tail Water Licence requirement, the collected water will be treated prior to being discharged to the outside environment during operation and closure.

Closure of the Whale Tail WRSF will begin when practical as part of the progressive reclamation program. The Whale Tail WRSF will be covered with non-acid generating and non-metal leaching waste rock to promote freezing as a control strategy against acid generation and migration of contaminants. Thermistors will be installed within the Whale Tail WRSF to monitor permafrost development. Thermal and water quality monitoring will be carried out during all stages of the mine life to demonstrate geotechnical stability and the safe environmental performance of the facilities. If any non-compliant conditions are identified, then maintenance and planning for corrective measures will be completed in a timely manner to ensure successful completion of the Whale Tail Interim Closure and Reclamation Plan.

DOCUMENT CONTROL

Version	Date (YM)	Section	Page	Revision
1	January 2017	ALL	-	Comprehensive plan for the Whale Tail Pit project
2	May 2018	ALL	-	Comprehensive review of the plan for the Whale Tail Pit project
3	September 2018	ALL	-	Comprehensive review of the plan for the Whale Tail Pit project
4	October 2018	2.5, 3.2, 9.3	7, 11, 29	Updated to align with recommendations issued by CIRNAC and ECCC in October 2018
5	March 2020	ALL	-	Comprehensive review of the plan for the Whale Tail Pit project

TABLE OF CONTENTS

Executive Summary i

Table of Contents iv

Acronyms.....vii

Unitsvii

Section 1 • INTRODUCTION..... 1

Section 2 • BACKGROUND INFORMATION 4

 2.1 Site Conditions..... 4

 2.1.1 Climate 4

 2.1.2 Permafrost..... 5

 2.1.3 Climate Change 6

 2.1.4 Seismic Zone 9

 2.2 Mine Operations Description..... 9

 2.2.1 Whale Tail Pit Mine Operations 9

Section 3 • WHALE TAIL PIT DEVELOPMENT PLAN 11

 3.1 Whale Tail Pit Life of Mine..... 11

 3.2 Mine Waste Production Sequence..... 11

Section 4 • WHALE TAIL PIT OVERBURDEN MATERIALS 15

Section 5 • WHALE TAIL PIT WASTE ROCK 17

 5.1 Waste Rock Properties..... 17

 5.2 Waste Rock and Waste Rock Storage Facility Management..... 19

 5.2.1 Waste Rock Storage Facility Water Management 19

 5.2.2 Waste Rock Management Planning..... 20

 5.2.3 Waste Rock Management Execution..... 20

 5.2.4 Waste Rock Facility Monitoring..... 22

 5.3 Whale Tail Waste Rock Storage Facility Dimensions 22

Section 6 • WHALE TAIL PIT ORE STOCKPILES 24

 6.1 Ore Properties..... 24

6.2 Ore Stockpile Management 24

6.3 Ore Stockpile Facility Dimensions..... 24

Section 7 • MEADOWBANK TAILINGS STORAGE FACILITY - TAILINGS MANAGEMENT FOR WHALE TAIL PIT 25

Section 8 • CONTROL STRATEGIES FOR ACID ROCK DRAINAGE AND METAL LEACHATE IN COLD REGIONS..... 26

Section 9 • MONITORING AND CLOSURE 28

9.1 Whale Tail Waste Rock Storage Facility..... 28

9.2 Ore Stockpiles 29

9.3 Water Quality Forecasts for Whale Tail Pit and Meadowbank Operation and Closure 30

9.5 Monitoring of Freezeback at the Whale Tail WRSF..... 30

Section 10 • REFERENCES 31

Appendix A • Drawings - Site Layouts 29

List of Tables

Table 2.1 Estimated Mine Site Monthly Mean Climate Characteristics..... 4

Table 2.2 Estimated Mine Site Extreme 24-Hour Rainfall Events 5

Table 2.3 Estimated Summary of Reported Climate Change Rates Used in Northern Projects Engineering Studies 7

Table 2.4 Overview of Timeline and General Activities 9

Table 3.1 Projected Whale Tail Pit Mined Tonnages 11

Table 3.2 Projected Mined Tonnages and Ore Stockpile Balance (2018 – 2022) 12

Table 3.3 Summary of Mine Waste Tonnage and Destination 13

Table 3.4 Projected Waste Rock Tonnages Used for Construction (2018 – 2022) 13

Table 5.1 Anticipated ARD/ML Potential of Waste Rock Types at Whale Tail (Golder, 2018b) 18

Table 8.1 Acid Mine Drainage Control Strategies of the Arctic..... 26

List of Figures

Figure 1.1 Location of Whale Tail Pit 2

Figure 2.1 Permafrost Map of Canada 6

Figure 2.2 Annual average temperature estimated for the RCP4.5, RCP6.0 and RCP8.5 climate change scenarios. Observed temperature at Baker Lake is also shown. 8

Figure 5.1 Typical Cross Section of the Whale Tail Waste Rock Storage Facility 23

ACRONYMS

Agnico Eagle	Agnico Eagle Mines Limited – Meadowbank Division
ARD	Acid Rock Drainage
CCME	Canadian Council of Ministers of the Environment
FEIS	Final Environmental Impact Statement
IPCC	Intergovernmental Panel on Climate Change
LOM	Life of Mine
ML	Metal Leaching
NML	Non-Metal Leaching
NPAG	Non-Potentially Acid Generating
NWB	Nunavut Water Board
PAG	Potentially Acid Generating
PGA	Peak Ground Acceleration
Project	Whale Tail Pit and Haul Road Project
SWD	Stormwater Dike
TSF	Tailings Storage Facility
WRSF	Waste Rock Storage Facility
WTP	Water Treatment Plant

UNITS

%	percent
°C	degrees Celsius
°C/m	degrees Celsius per metre
g	gram
ha	hectare
km	kilometre(s)
km ²	square kilometre(s)
m	metre
masl	metre above sea level
mm	millimetre
m ³	cubic metre(s)
m ³ /hr	cubic metre(s) per hour
Mm ³	million cubic metre(s)
Mt	million tonne(s)
t	tonne
t/day	tonne(s) per day
t/m ³	tonne(s) per cubic metre

SECTION 1 • INTRODUCTION

Agnico Eagle Mines Limited – Meadowbank Division (Agnico Eagle) is operating the Whale Tail Pit and Haul Road Project (Project), a satellite deposit located on the Amaruq property, to continue mine operations and milling at Meadowbank Mine.

The Amaruq property is a 408 square kilometre (km²) site located on Inuit Owned Land approximately 150 kilometres (km) north of the hamlet of Baker Lake and approximately 50 km northwest of Meadowbank Mine in the Kivalliq Region of Nunavut. The deposit is mined as an open pit (i.e., Whale Tail Pit), and ore is hauled to the approved infrastructure at Meadowbank Mine for milling.

The open pit mine, mined by truck-and-shovel operation, will produce 10.2 million tonnes (Mt) of ore, 67.2Mt of waste rock, and 3.9Mt of overburden waste. There are four phases to the development: 1 year of construction, 3 years of mine operations, 8 years of closure, and the post-closure period.

The general mine site location for the Project is shown in Figure 1.1. The mine development will include the following major infrastructure:

- industrial area (camp and garage);
- crusher;
- ore stockpiles;
- rock and overburden storage facilities;
- landfill;
- haul and access roads;
- open pit mine; and
- water management infrastructure (dikes).




Figure 1.1 Location of Whale Tail Pit

This document presents the Waste Rock Management Plan (the Plan) and is submitted as per Part B, conditions 14 and 15 of the NWB Whale Tail Type A Water License 2AM-WTP1826. The purpose of the Plan is to provide consolidated information on the management of ore stockpiled on site, waste rock and overburden, including strategies for runoff and dust control and monitoring programs for the storage facilities. The management, operation, and monitoring of the tailings storage facilities (TSF) is regulated under Agnico Eagles existing Type A Water Licence 2AM-MEA1526.

As per the Nunavut Impact Review Board (NIRB) Whale Tail Project Certificate No.008, term and condition 7, the Whale Tail Waste Rock Management Plan was submitted to the NIRB at least 60 days prior to the start of construction of the Waste Rock Storage Facility, with subsequent updates or revisions to the Plan submitted annually thereafter or as may otherwise be required by the NIRB for the life of the Project.

SECTION 2 • BACKGROUND INFORMATION

2.1 Site Conditions

Site layouts are presented in Appendix A.

2.1.1 Climate

Climate characteristics presented herein were extracted from the permitting level engineering report (SNC, 2015).

The Project is in an arid arctic environment that experiences extreme winter conditions, with an annual mean temperature of -11.3 degrees Celsius (°C). The monthly mean temperature ranges from -31.3°C in January to 11.6°C in June, with above-freezing mean temperatures from June to September. The annual mean total precipitation at the Project is 249 millimetres (mm), with 59 percent (%) of precipitation falling as rain, and 41% falling as snow. Mean annual losses were estimated to be 248 mm for lake evaporation, 80 mm for evapotranspiration, and 72 mm for sublimation. Mean annual temperature, precipitation, and losses characteristics are presented in **Error! Reference source not found.1**.

Short-duration rainfall events representative of the Project are presented in Table 2.2, based on intensity-duration-frequency curves available from the Baker Lake A meteorological station (Station ID 2300500) operated by the Government of Canada (2015).

Table 2.1 Estimated Mine Site Monthly Mean Climate Characteristics

Month ^a	Mean Air Temperature (°C) ^a	Monthly Precipitation (mm) ^a			Losses ^a		
		Rainfall (mm)	Snowfall Water Equivalent (mm)	Total Precipitation (mm)	Lake Evaporation (mm)	Evapo-transpiration (mm)	Snow Sublimation (mm)
January	-31.3	0	7	7	0	0	9
February	-31.1	0	6	6	0	0	9
March	-26.3	0	9	9	0	0	9
April	-17.0	0	13	13	0	0	9
May	-6.4	5	8	13	0	0	9
June	4.9	18	3	21	9	3	0
July	11.6	39	0	39	99	32	0
August	9.8	42	1	43	100	32	0
September	3.1	35	7	42	40	13	0
October	-6.5	6	22	28	0	0	9
November	-19.3	0	17	17	0	0	9
December	-26.8	0	10	10	0	0	9
Annual	-11.3	146	103	249	248	80	72

^a SNC (2015). mm = millimetre; °C = degrees Celsius.

Table 2.2 Estimated Mine Site Extreme 24-Hour Rainfall Events

Return Period (Years) ^a	24-hour Precipitation (mm) ^a
2	27
5	40
10	48
25	57
50	67
100	75
1000	101

^a SNC (2015). mm = millimetre.

2.1.2 Permafrost

The mine site is in an area of continuous permafrost, as shown on Figure 2.1. Based on measurements of ground temperatures (Knight Piésold, 2015), the depth of permafrost at the mine site is estimated to be in the order of 425 metres (m) outside of the influence of waterbodies. The depth of the permafrost and active layer will vary based on proximity to the lakes, overburden thickness, vegetation, climate conditions, and slope direction. The typical depth of the active layer is 2 m in this region of Canada. The typical permafrost ground temperatures at the depths of zero annual amplitude (typically at the depth of below 15 m) is approximately -8.0 °C in areas away from lakes and streams. The geothermal gradient measured is 0.02 degrees Celsius per metre (°C/m) (Knight Piésold, 2015). Late-winter ice thickness on freshwater lakes is approximately 2.0 m. Ice covers usually appear by the end of October and are completely formed in early November. The spring ice melt typically begins in mid-June and is complete by early July.




Figure 2.1 Permafrost Map of Canada

2.1.3 Climate Change

Table 2.3 presents a summary of climate change predictions used on a number of northern projects that have been reported in the engineering and scientific literature. Further studies incorporating climate change references will be done using the climate change predictions from the IPCC (Intergovernmental Panel on Climate Change) RCPs (Representative Concentration Pathways) RCP6.

Table 2.3 Estimated Summary of Reported Climate Change Rates Used in Northern Projects Engineering Studies

Reference	Increase in MAAT by Year 2100 (°C)	Notes
Hayley (2004)	4.7	Used in design studies for the Inuvik Regional Health Center. Reported as increase of 0.47°C per decade.
Hayley and Cathro (1996)	5.0	Used for Raglan Dam analyses.
Diavik	3.2	Used for the Processed Kimberlite Containment Facility Design
Burn (2003)	6.0	For use in the Western Arctic for pipeline design projects. Reported as increase of 1.75°C over a 29 year period
Intergovernmental Panel on Climate Change (AR5)	See Figure 2.3	RCP 6.0 to be used as base case

As part of the Intergovernmental Panel on Climate Change’s (IPCC) Fifth Assessment Report (AR5), the IPCC adopted new Representative Concentration Pathways (RCPs) to replace the previous emission scenarios of the Special Report on Emission Scenarios (SRES) (IPCC 2013). The four adopted RCPs differ from the SRES in that they represent greenhouse gas concentration trajectories, not emissions trajectories. The four scenarios (RCP2.6, RCP4.5, RCP6.0 and RCP8.5) are named after the radiative target forcing level for 2100, which are based on the forcing of greenhouse gases and other agents and are relative to pre-industrial levels.

The climate change database for the Meadowbank and Amaruq projects was developed following the recommendations outlined on the Canadian Climate Data and Scenarios (CCDS) website, which is wholly supported by ECCC (CCDS, 2018). The website recommends the use of statistical downscaling to “downscale” a GCM’s predictions to a specific location based on historical observations. Statistical downscaling is a two-step process consisting of i) development of statistical relationships between local climate variables (e.g., surface air temperature and precipitation) and large-scale predictors (e.g., pressure fields), and ii) application of such relationships to the output of GCM experiments to simulate local climate characteristics in the future. The Pacific Climate Impact Consortium (PCIC) at the University of Victoria provides statistically downscaled daily temperature and precipitation under the RCP2.6, RCP4.5 and RCP8.5 scenarios for all of Canada at a resolution of approximately 10 km (PCIC, 2018). The second-generation Canadian Earth System Model (CanESM2), developed by the Canadian Centre for Climate Modelling and Analysis (CCCma), was used as the predictor GCM to downscale and make climate change databases representative of site conditions.

Statistical downscaling is limited by the availability of large-scale predictors. Current CCCma CanESM2 model runs are limited temporally to 2100. In order to predict beyond 2100, the radiative forcing trend was applied to the temperature. RCP4.5 and RCP6.0 are expected to stabilize shortly after 2100, while RCP8.5 is expected to continue along the same trend until after 2200.

Temperatures are anticipated to rise at about the same rate (approximately 0.06°C/year) for RCP4.5 and RCP6.0 until approximately 2070, after which RCP4.5 estimates a reduction in the temperature increase rate. Under RCP8.5, temperatures are expected to increase at a higher rate (approximately 0.12°C/year) for the duration of the modelled period. All three scenarios predict an increase in precipitation with time of approximately 0.5 mm/year (75 mm total increase over 150 years) for RCP4.5, 0.6 mm/year (90 mm total increase over 150 years) for RCP6.0 and 0.7 mm/year (100 mm total increase over 150 years) for RCP8.5.




Figure 2.2 Annual average temperature estimated for the RCP4.5, RCP6.0 and RCP8.5 climate change scenarios. Observed temperature at Baker Lake is also shown.

2.1.4 Seismic Zone

The mine site is situated in an area of low seismic risk. The peak ground acceleration (PGA) for the area was estimated using the seismic hazard calculator from the 2010 National Building Code of Canada website (http://www.earthquakescanada.nrcan.gc.ca/hazard-alea/interpolat/index_2010-eng.php). The estimated PGA is 0.019 grams (g) for a 5% in 50-year probability of exceedance (0.001 per annum or 1 in 1,000-year return) and 0.036 g for a 2% in 50-year probability of exceedance (0.000404 per annum or 1 in 2,475 year return) for the area.

2.2 Mine Operations Description

2.2.1 Whale Tail Pit Mine Operations

The construction phase began at the beginning of the third quarter of Year -1 (2018) and focussed on site preparation and the construction of infrastructure, with the start of the open pit development producing construction material. The operations (mining and ore processing) will continue approximately 3 years, from Year 1 (2019) to Year 4 (2022), with a rate of extraction targeted between 9,000 and 12,000 tonnes per day (t/day) of ore at an average stripping ratio of 8.1. Mining activities are expected to end in Year 3 (2021) and ore processing with stockpiled material is expected to end during the first quarter of Year 4 (2022). Closure will occur from Year 4 (2022) to Year 11 (2029) after the completion of mining and will include removal of the non-essential site infrastructure and flooding of the mined-out open pit, as well as reestablishment of the natural Whale Tail Lake level. Post-closure and monitoring phases will commence as closure is completed in Year 11 (2029) and will continue until approximately Year 28 (2047) or until it is shown that the site and water quality meets regulatory closure objectives. Table 2.4 summarizes the Project timeline and general activities.

Table 2.4 Overview of Timeline and General Activities

Phase	Year	General Activities
Construction	Year -1	<ul style="list-style-type: none"> Construct site infrastructure Develop open pit mine Stockpile ore
Operations	Year 1 to 3	<ul style="list-style-type: none"> Open pit operations Transport ore to Meadowbank Mine Stockpile ore Discharge Tailings in Meadowbank TSF and In-Pit Tailings Deposition sites
	Year 4	<ul style="list-style-type: none"> Complete transportation of ore to Meadowbank Mine Complete discharge of tailings in Meadowbank TSF and In-Pit Tailings Deposition sites
Closure	Year 4 to 11	<ul style="list-style-type: none"> Remove non-essential site infrastructure Flood mined-out open pit

		<ul style="list-style-type: none">• Re-establish natural Whale Tail Lake level
Post-Closure	Year 11 onwards	<ul style="list-style-type: none">• Site and surrounding environment monitoring

TSF = Tailings Storage Facility

SECTION 3 • WHALE TAIL PIT DEVELOPMENT PLAN

3.1 Whale Tail Pit Life of Mine

Several LOM scenarios were analysed by Agnico Eagle, which ultimately retained the best one based on economic viability of the Project. The chosen scenario will remain on average 9,000 t/day and up to a peak mill throughput of 12,000 t/day (which is the current rate capacity at Meadowbank Mill). Table 3.1 summarizes the Whale Tail Pit LOM.

Table 3.1 Projected Whale Tail Pit Mined Tonnages

Year Period	Period	Ore Mined (t)	Ore Processed in Mill (t)	Production Days
2018		46,149	-	
2019	Q1	142,704	-	135
	Q2	146,978	49,598	
	Q3	276,189	271,874	
	Q4	574,452	623,597	
2020	Q1	535,155	811,503	366
	Q2	826,264	708,769	
	Q3	1,130,984	793,530	
	Q4	879,892	848,552	
2021	Q1	1,006,105	809,927	365
	Q2	993,046	819,000	
	Q3	1,030,767	828,075	
	Q4	978,701	919,999	
2022		1,592,638	2,116,354	211
Total		10,160,025	9,600,779	1,077

3.2 Mine Waste Production Sequence

Two mine waste streams will be produced at Whale Tail Pit; waste rock and overburden. A third mine waste stream, tailings, will be produced at Meadowbank Mine (Refer to the Meadowbank Mine Waste Rock and Tailings Management Plan, submitted under Water Licence 2AM-MEA1526). Approximately 67.2Mt of waste rock and 3.9Mt of overburden will be generated by the Project as presented in Tables 3.2 and 3.3. The operation, management, and monitoring of the TSF is regulated under Agnico Eagle Type A Water Licence 2AM-MEA1526.

The term “waste rock” designates all fragmented rock mass that has no economic value and needs to be stored separately. Waste rock is also commonly referred to as “mine rock” in the mining

industry. Typically, waste rock is produced during the initial stripping phase and during the subsequent development of open pits and underground workings.

The term “overburden” designates all soils above the bedrock that need to be stripped at surface prior to developing the open pits. Generally, the overburden at the site consists of a thin layer of organic material overlying a layer of non-cohesive soil with variable amounts of silt, sand, and gravel.

Table 3.2 Projected Mined Tonnages and Ore Stockpile Balance (2018 – 2022)

Year	Period	Ore Mined (t)	Waste Rock Excavated (t)	Overburden Excavated (t)	Total Material Excavated (t)	Total Material Excavated (t/day)	Strip ratio	Ore Stockpile Balance (t)
2018	June to Sept.	-	1,792,924	118,782	1,911,706	15,670	N/A	-
	Q4	46,149	1,794,500	527,940	2,368,589	19,415	50.3	21,912
	Sub-total	46,149	3,587,424	646,722	4,280,295	35,084	50.3	21,912
2019	Q1	142,704	2,343,280	56,086	2,542,070	28,245	16.8	18,788
	Q2	146,978	2,206,990	544,983	2,898,951	31,857	18.7	59,140
	Q3	276,189	3,339,956	876,424	4,492,569	48,832	15.3	24,770
	Q4	574,452	5,128,300	239,975	5,942,726	64,595	9.3	63,012
	Sub-total	1,140,323	13,018,525	1,717,468	15,876,316	43,497	12.9	63,012
2020	Q1	535,155	6,933,037	576,562	8,044,754	88,404	14.0	-
	Q2	826,264	7,266,764	916,038	9,009,066	99,001	9.9	80,802
	Q3	1,130,984	8,373,937	54,035	9,558,956	103,902	7.5	197,542
	Q4	879,892	6,078,469	-	6,958,361	75,634	6.9	151,708
	Sub-total	3,372,295	28,652,206	1,546,635	33,571,137	91,724	9.0	151,708
2021	Q1	1,006,105	4,589,174	-	5,595,280	62,170	4.6	194,653
	Q2	993,046	5,136,581	-	6,129,627	67,359	5.2	363,865
	Q3	1,030,767	5,071,133	-	6,101,899	66,325	4.9	375,711
	Q4	978,701	2,458,445	-	3,437,147	37,360	2.5	428,685
	Sub-total	4,008,619	17,255,334	-	21,263,953	58,257	4.3	428,685
2022		1,592,638	4,688,555	-	6,281,194	17,209	2.9	-
Total		10,160,025	67,202,044	3,910,825	81,272,894	245,772	7.0	665,317

t = tonne; t/day = tonnes per day.

The proposed usage or destination of the two mine waste materials is presented in Table 3.3. Further details on the management of the mine waste materials are presented in Section 5 of this Plan.

The site layouts presented in Appendix A show the evolution of the site in 2018, 2019, 2022, and 2029. Most of the waste rock excavated in 2018 at the start of the open pit development was be used for the construction of the water management structures, the infrastructures pads, and the access roads (Table 3.4). During Year 1 (2019) and the Year 2 (2020), the remaining required facilities for the operations will be completed.

Table 3.3 Summary of Mine Waste Tonnage and Destination

Mine Waste Stream	Estimated Quantities	Waste Destination
Overburden	3.9Mt	<ul style="list-style-type: none"> • Temporary storage West of Whale Tail Lake (~ 0.1 Mt for operations) • Co-disposed with waste rock in Whale Tail WRSF
Waste Rock	67.2Mt	<ul style="list-style-type: none"> • Construction material • Whale Tail WRSF • Closure and site reclamation

Mt = million tonnes; WRSF = Waste Rock Storage Facility.

Table 3.4 Projected Waste Rock Tonnages Used for Construction (2018 – 2022)

Year	Period	Waste Rock and Overburden Excavated (t)	Waste Rock Used for Pad and Road Construction (t)	Waste Rock Used for Water Management Structures (t)	Waste Rock and Overburden Stored in Whale Tail WRSF (t)
2018	June to Sept.	1,911,706	654,044	514,655	187,709
	Q4	2,322,440	213,469	1,904	2,107,067
	Sub-total	4,234,146	867,513	516,559	2,294,776
2019	Q1	2,399,366	470,283	99,408	1,829,675
	Q2	2,751,973	1,182,538	56,453	1,512,982
	Q3	4,216,380	1,242,633	95,074	2,878,673
	Q4	5,368,274	924,128	8,609	4,435,537
	Sub-total	14,735,993	3,819,582	259,544	10,656,867
2020	Q1	7,509,599	315,000	20,000	7,174,599
	Q2	8,182,802	260,664	-	7,922,138
	Q3	8,427,972	387,100	44,455	7,996,417
	Q4	6,078,469	277,100	-	5,801,369
	Sub-total	30,198,841	1,239,864	64,455	28,894,523
2021	Q1	4,589,174	-	-	4,589,174
	Q2	5,136,581	-	-	5,136,581
	Q3	5,071,133	-	17,310	5,053,823
	Q4	2,458,445	-	-	2,458,445
	Sub-total	17,255,334	-	17,310	17,238,024
2022		4,688,555	-	-	4,688,555
Total		71,112,869	5,926,959	857,868	64,328,042

t = tonne; WRSF = Waste Rock Storage Facility.

Over the LOM, non-potentially acid generating (NPAG)/non-metal leaching (NML) and potentially acid generating (PAG)/metal leaching (ML) waste rock will be segregated according to the requirement for construction (refer to the Operational Acid Rock Drainage (ARD)/Metal Leaching

(ML) Testing and Sampling Plan) and capping of the Whale Tail WRSF (refer to Sections 5 and 9). The NPAG waste rock tonnage required for the construction of the Whale Tail WRSF for the 4.7 m thermal cover is 8,883,000 tonnes.

SECTION 4 • WHALE TAIL PIT OVERBURDEN MATERIALS

A detailed description of soils in the Project footprint is presented in FEIS Volume 5, Section 5.3 - Terrain, Permafrost, and Soils (Agnico Eagle, 2016). Soils in the Project footprint are predominantly coarse to moderately coarse-textured glacial till and colluvium with high coarse fragment content commonly overlying bedrock at shallow depths (less than 1 m). Soils are dominated by Cryosols which develop on till dominated landscapes. Saturated soil layers overlying frozen layers have been observed on site. Other soils identified include Brunisols which are most prevalent on glaciofluvial material (e.g., eskers), Gleysols which develop on till in transition areas between upland and depressional landscape positions, and Regosols which are poorly developed soils. Organic Cryosolic soils have been found in wetlands.

Field results suggest that the mineral soils are predominantly acidic to neutral, ranging from pH 5.14 to 6.96, with pH tending to increase with soil depth (FEIS Amendment Volume 5, Appendix 5-A, Appendix E). Due to their mineralogy, the mineral soils in the Project area are increasingly sensitive to adverse effects due to acid deposition with decreasing baseline pH. Soils in the Project footprint are generally not susceptible to compaction. Soils prone to compaction are limited to low-lying, imperfectly and poorly drained areas where the clay content of soils is slightly higher.

Most soils in the Project area are rated as having moderate erosion potential, except for areas with morainal blankets or colluvial deposits on slopes greater than 60%, and areas containing glaciofluvial soils. In areas of gullied or dissected terrain, the erosion potential would increase.

There is a level of uncertainty associated with the location of ice-rich permafrost within the Project footprint as no detailed permafrost studies regarding the thickness of the active layer or the ice content of the soils were completed for this area. It is assumed that ground ice content is between 0 and 10% as suggested by Heginbottom et al. (1995). Conditions are similar to Meadowbank, with ice lenses and ice wedges present locally on land, as indicated by permafrost features such as frost mounds. These areas of local ground ice are generally associated with low-lying areas of poor drainage.

A chemical characterization program investigated the geo-environmental properties of surficial overburden and Whale Tail Lake sediments. Static geochemistry tests, mineralogy and kinetic leaching tests were carried out to investigate the reactivity of these materials with respect to their potential to generate ARD and to release metals (metal leaching or ML) to the receiving environment. The surficial overburden, as described in FEIS Amendment Volume 5, Appendix 5-E, is NPAG and has low leachability but the fines portion of the material could be amenable to erosion and transport as suspended solids in contact water.

The overburden expected to be excavated over the LOM is presented in Table 3.2. According to Meadowbank Mine experience, lakebeds will consist of water saturated and soft soils. The

remainder of the overburden materials will consist of till excavated on land. Some of the till or till-like material (approximately 100,000 t) is expected to be used during operations and will be temporarily stockpiled on the Overburden Storage pad (having an approximate footprint of 3.2 hectares (ha)) near Whale Tail Dike and where the contact runoff will naturally flow into the Whale Tail Attenuation Pond. The remaining 3.8 Mt of overburden will be piled at the base of the Whale Tail WRSF and surrounded with waste rock to stabilize the material (see Figure A.1 in Appendix A). All the overburden stockpiled in the Whale Tail WRSF will be eventually covered with NPAG/NML waste rock if deemed required. Further details on mine site closure and reclamation can be found in the Whale Tail Interim Closure and Reclamation Plan.

SECTION 5 • WHALE TAIL PIT WASTE ROCK

The location of the Whale Tail WRSF took into consideration the following environmental, social, economic, and technical aspects of waste rock management:

- minimize the overall footprint of the Whale Tail WRSF to the extent practicable while maintaining the short-term and long-term stability of the facilities;
- avoid or minimize impact to adjacent fish bearing lakes;
- minimize the haul distance from the open pit to the Whale Tail WRSF;
- minimize the number of the water catchment areas potentially affected by drainage from the Whale Tail WRSF;
- when feasible, divert upstream clean natural non-contact water away from the Whale Tail WRSF; and
- facilitate the collection and management of the contact water from the Whale Tail WRSF during mine operations to avoid potentially negative impacts on the surrounding environment.

The area selected for the storage of waste rock and overburden materials is shown in Figures A.1 to A.4 of Appendix A. This area has an approximate footprint of 110 ha. Waste rock and overburden from the Whale Tail Pit not used for site development purposes will be trucked to the Whale Tail WRSF until the end of mine operations.

Waste rock will be managed in accordance with the Plan, as per Part F, condition 19 of the Water License 2AM-WTP1826.

5.1 Waste Rock Properties

A chemical characterization program investigated the geo-environmental properties of waste rock and ore at the Project (Golder, 2018b). Static geochemistry tests, mineralogy and kinetic leaching tests were carried out to investigate the reactivity of these materials with respect to their potential to generate ARD (potentially acid generating, or PAG) and to release metals (ML) to the receiving environment.

The Whale Tail deposit mineralization is low sulphur but the sulphur carries arsenic which is enriched in many waste rock types, while other rock types are PAG. Arsenic, sulphur, and carbonate-buffering capacity are the parameters of environmental interest present in mining wastes. Mine waste will be segregated during operations, such that all PAG and/or ML material will be managed within the Whale Tail WRSF, and all material that is NPAG and NML will be used for site construction and WRSF closure. Table 5.1 below summarizes the various waste rock types and their ARD/ML potential.

Table 5.1 Anticipated ARD/ML Potential of Waste Rock Types at Whale Tail (Golder, 2018b)

Waste Type	Rock Unit Code	ARD Potential	ML Potential ¹
Komatiite North	V4a – 0a	No	High
Komatiite South	V4a – 0b	No	Moderate
Greywacke Central	S3C – 3b	Yes	Variable
Greywacke South	S3S – 3b	No	Low
Greywacke North	S3N-3b	Variable	Variable
Chert	S10 – 3b	Yes	Variable
Iron Formation	S9E – 3b	No	High
Basalt	V3 – 1b	No	Moderate
Diorite	I2 – 8b	No	Low
Overburden	n.a.	No	Low ²
Lake sediment	n.a.	Yes	High ²

n.a. not applicable

¹ based on large column kinetic test results

² based on Shake Flask Extraction results

Most of the waste rock lithologies to be disturbed by mining are NPAG including komatiite, iron formation, basalt, southern greywacke and diorite units. Together, these lithologies comprise approximately 68% of the waste rock (45.7 Mt). These units will not require means to control ARD. Of these, however, the basalt, komatiite and iron formation units, which account for 51% of waste rock (34.3 Mt), as well as some of the lake sediments, leach arsenic in static and kinetic leaching tests at concentrations that exceed the Effluent Quality Criterion (EQC) developed for the site. The south greywacke and the diorite within the open pit have low leachability in addition to being NPAG and represent approximately 17% of the waste rock (11.4 Mt). The north greywacke has variable ARD and arsenic leaching potential and represents 11% of waste rock (7.4 Mt).

The ore and waste rock from the central greywacke and chert units are PAG. Chert and central greywacke represent 21% of waste rock to be generated by mining (14.1 Mt). They are silicified and, compared with the other greywacke waste rock, have a lower buffering capacity and/or a slightly higher sulphur content which results in a PAG classification of this material. The PAG waste rock also leaches arsenic but at concentrations that are well below the EQC. Kinetic leaching tests, mineral

depletion calculations and consideration of the scale and site differences between laboratory tests and field conditions suggest a time lag to possible ARD development at the site of more than a decade. Upper tier ARD materials (high sulphur/low buffering capacity greywacke or chert waste rock) generated acidic drainage earlier under laboratory conditions but without the benefit of added buffering capacity from mixing with other NPAG rock piles. The delay to onset of ARD from the bulk of PAG waste rock and ore is expected to be substantially longer than the four years of mine construction and operations. Further, ARD control mechanisms for PAG materials will be implemented during operations as PAG/ML material will be in placed in the center of the WRSF and progressively covered with NPAG material.

All waste material will be sampled and tested during operations to confirm their ARD and ML potential in support of waste segregation. Based on results to date, a sulphur content of 0.1 wt% appears to be a suitable threshold to identify PAG material. Arsenic leaching material will be evaluated based on a strong correlation between total and leachable arsenic in the current results, which indicates that material below 75 mg/kg is not expected to result in waste rock contact water quality above the EQC. The diorite and south greywacke material, which are both NPAG/NML, as well as other material below these threshold values, can be used as construction materials on site, as cover material for the Whale Tail WRSF and as reclamation material. All material above these thresholds, as well as the lake sediments, will require long-term management and will be stored in the Whale Tail WRSF.

5.2 Waste Rock and Waste Rock Storage Facility Management

5.2.1 Waste Rock Storage Facility Water Management

Seepage and runoff water from the Whale Tail WRSF is managed by a combination of water retention dikes and water collection ponds (Whale Tail WRSF Pond and Whale Tail Attenuation Pond). Water quality is monitored as per the Whale Tail Water License requirements. If water quality does not meet discharge criteria, contact water in the water collection ponds is treated at the Whale Tail water treatment plant (WTP) prior to discharge to the outside environment.

The Whale Tail WRSF was located considering advantageous topography in the form of a gentle valley presenting one low topographic point near Mammoth Lake where a contact water pond was built. One low topographic point is observed north of the Whale Tail WRSF. A sump will be located in the area to ensure water does not escape the WRSF watershed from this area

The WRSF Dike construction was completed in 2019 to form the WRSF Pond. During the operations of the mine, seepage and runoff from the Whale Tail WRSF is captured by the Whale Tail WRSF Pond and pumped to the Whale Tail Attenuation Pond where the contact water is treated in the Whale Tail WTP prior to discharge to the outside environment.

The Whale Tail WRSF water management infrastructure will remain in place until mine closure activities are completed, and monitoring results demonstrate that the contact water quality from the Whale Tail WRSF meets discharge criteria (refer to Section 9.1).

In August 2019, seepage from WRSF Pond reported through the structure towards Mammoth Lake. Immediate actions were undertaken to remediate the situation, including pumping water downstream of the structure, and maintaining the pond dry. Additional actions are being taken prior to freshet 2020, in order to promote permafrost into the dike foundation, as well as the construction of a more robust water collection system. Refer to the Whale Tail Pit Water Management Report for additional details on water management of the Whale Tail WRSF.

5.2.2 Waste Rock Management Planning

Waste rock and overburden produced during mining is used in the construction of the mine site infrastructure, while some of the NPAG/NML waste rock is put aside for capping at closure and for underwater structures for fish habitat compensation if required. The balance of the PAG or NPAG waste rock that will not be used will be placed in the Whale Tail WRSF and will remain in the dedicated rock storage facility areas for PAG or NPAG material.

As a first step in waste rock management planning, options are developed to define the main use and destination for each rock type based on the results of geochemical testing. The second step required accounting of the quantity and timing of extraction of each waste rock type on an annual basis. This included further refinement of the quantity, type and timing of construction material requirements for each infrastructure of the project. The lithology of waste rock is added to the geological block model for each deposit and a detailed account of construction requirements is made, based on the most advanced infrastructure designs available at the moment of planning. The Waste Rock Management Plan is updated annually with current production quantities and actual LOM, dictating the production and mining schedule. Planning of the placement of waste rock material is reviewed for each LOM exercise, considering the different waste rock facility locations and capacity, as well as the closure NPAG/NML cover requirements.

Waste rock management is also part of the day to day planning of the mine operation. Part of the mining planning includes the management of waste rock, to ensure the plan established with the LOM is followed, to ensure material required for construction or closure purposes are properly stored, and to plan for adequate and permitted storage areas. Because of the material requirement for construction and NPAG/NML rock cover, as well as the importance for adequate disposal to meet closure objectives, waste rock management is a key component of the mining planning for the Whale Tail Project.

5.2.3 Waste Rock Management Execution

Segregation of ore, waste rock as potentially acid generating (PAG) or non-potentially acid generating material (NPAG), as well as metal leaching (ML) and non-metal leaching material (NML),

is based on operational testing during mining activity to differentiate waste rock types. Sampling and testing of waste materials for acid rock drainage (ARD) and metal leaching is conducted during mine operation in order to segregate PAG/ML waste rock from NPAG/NML waste rock material, so that waste material can be assigned to specific locations or use. This practice has been ongoing since the beginning of the mining operations at Meadowbank and is continuing during the operation period at Whale Tail Pit.

Operational sampling and analysis is completed at the laboratory on site, at specified frequency during mining activities, in order to identify and delineate the material type in the pits during mining. The results from these analyses are used to differentiate the PAG/ML and NPAG/NML materials. Once characterized, the waste rock material will be segregated and placed in appropriate locations.

The geochemical properties of all Whale Tail mining wastes are also confirmed by a certified laboratory, through both static and kinetic testing on numerous representative samples, by various test methods and through multiple Project development stages. These data will be used to update the Waste Rock Management Plan and implement adaptive management strategies to adequately ensure the protection of the environment and meet regulatory requirements.

The dispatch system is a computer system used to manage and control surface mining equipment. This system was implemented at Meadowbank and is being used at the Whale Tail Pit. The system offers real time fleet management and machine guidance technology that records data related to mining equipment activity, location, time, production, and maintenance. This information is also displayed to machine operators and other mining personnel. The system connects with mobile computers on field equipment such as excavators and haul trucks. For example, operators of loading equipment in the pit have information on screens about the type of material they are excavating. The haul truck drivers also have access to information in their equipment about what type of material they are hauling and where is the appropriate disposal destination for the material. Information regarding the waste rock characterization is also managed and recorded by the mine dispatch system, as well as tracking in real time loads of material, including waste rock, and their respective destination. The system and the dispatcher in charge guide the operators and ensure the ore and waste rock material are transported to the appropriate destination.

As part of the planning and execution of the waste rock management strategy, waste rock presenting geological characteristics leading to metal leaching such as arsenic will be managed in the Whale Tail WRSF in order to ensure their encapsulation and geochemical stability. Certain types of waste rock material or lithology will be placed in specific locations within the WRSF in order to provide sufficient cover of NPAG/NML waste rock material to prevent metal leaching and ensure geochemical stability.

5.2.4 Waste Rock Facility Monitoring

Monitoring will be carried out during all stages of the operation to demonstrate geotechnical stability, safe environmental performance of the facility and efficiency of the waste management procedures. If any non-compliant conditions are identified, adaptive management including modification of waste management practices and planning for corrective measures will be completed in a timely manner to ensure the environmental performance of the Whale Tail WRSF, the protection of the environment, and that regulatory requirements are met.

In order to assess and monitor the performance of the waste rock management procedure, several methods can be put in place during the operation, such as:

- QA/QC laboratory analysis program with an accredited commercial laboratory to validate the procedure and results of the onsite laboratory for determination of PAG/NPAG and ML/NML waste rock;
- Mine dispatch data base, ensuring tracking and location of all waste rock material at any locations on site. With the information in the system, recovery of waste rock material disposed in an inappropriate location will be possible in a timely manner;
- Clear indication and marking of the PAG/ML zones, NPAG/NML zones and NPAG/NML cover within the waste rock storage facility, to provide visual guidance for the operators and during environmental inspection;
- Survey of the WRSF to provide a record plan of the waste rock material placement within the facility;
- Thermal monitoring of the WRSF to observe freezeback with thermistors installed at strategic locations. The purpose of the thermistors is to monitor the temperature within the facility as freezing progresses. The thermistors will be monitored regularly throughout the operational period, as presented in the Thermal Monitoring Plan, to verify and validate the WRSF thermal model with operational data from site.
- Water quality monitoring will be completed as per the Water Quality Flow and Monitoring Plan and the Water License requirements.

A specific set of procedures for segregation and monitoring of the waste rock material at the Whale Tail Project is presented in the Operational Acid Rock Drainage (ARD)/ Metal Leaching (ML) Testing and Sampling Plan.

5.3 Whale Tail Waste Rock Storage Facility Dimensions

The evolution of the Whale Tail WRSF is shown in Figures A.1 to A.4 of Appendix A. At completion, the crest elevation of the Whale Tail WRSF will be approximately at 250 m (maximum height of approximately 95 m) in an environment where the adjacent topography elevation varies between 154 and 170 m.

The Whale Tail WRSF is designed to minimize the impact on the environment and consider both the physical and geochemical stability of the stored waste rock and overburden. The design criteria are presented in FEIS Amendment Volume 2, Appendix 2-J (Agnico Eagle, 2016). The Whale Tail WRSF is designed considering the placement of the waste rock and overburden in layers spread using a dozer to minimize the footprint and the dust. Each bench of 20 m maximum height is composed of 4 layers of 5 m thickness, and the bench toe will start at a setback distance of 20 m from the crest of the previous bench. The current design and overall sideslope angle of the Whale Tail WRSF is 2.5V:1V, an angle generally considered stable for such a facility (see Figure 5.1 for a typical cross section). Slope stability analyses have been performed to determine the final design so that it is consistent with approved Portage and Vault Waste Rock facilities at Meadowbank Mine. If needed, the Whale Tail WRSF could be expended for additional capacity, within the approved limits of the Project and upon regulatory approval.




Figure 5.1 Typical Cross Section of the Whale Tail Waste Rock Storage Facility

Source: SNC (2015).

SECTION 6 • WHALE TAIL PIT ORE STOCKPILES

The three areas selected for stockpiling of ore are identified as Ore Stockpile 1, Ore Stockpile 2, and Ore Stockpile 3 on Figure A.2 of Appendix A. These ore stockpile pads have an approximate footprint of 5.7, 5.5, and 6.5 ha, respectively. The ore stockpile balances during operations are presented in Table 3.2. No ore will remain on stockpile pads at the end of operations in 2022.

6.1 Ore Properties

A chemical characterization program investigated the geo-environmental properties of waste rock and ore (FEIS Amendment Volume 5, Appendix 5-E). Static geochemistry tests, mineralogy and kinetic leaching tests were carried out to investigate the reactivity of these materials with respect to their potential to generate ARD and to release metals (ML) to the receiving environment.

The ore is PAG, and is enriched in arsenic, antimony, bismuth, chromium, selenium, silver and to a lesser extent, nickel. Some of the ore samples leached arsenic at concentrations that exceed the Portage effluent criterion in static (shake flask extraction) tests but exceedances were short-lived in the first cycles of kinetic leaching tests. The delay to onset of ARD from ore is expected to be substantially longer than the seven years of mine construction, operations, and closure.

6.2 Ore Stockpile Management

Seepage and runoff water from Ore Stockpiles 1, 2, and 3 will naturally flow to the Whale Tail Attenuation Pond; channels will be constructed if deemed required to direct the seepage and runoff to the pond. If the water quality does not meet discharge criteria, the contact water will be treated at the Whale Tail WTP prior to discharge to the outside environment.

The Ore Stockpile Pad 1, which constitutes the first stage of the ore stockpile, was designed based on the following considerations. A minimum 1.0 m of overburden and/or waste rock was placed over original ground to reduce any thaw-induced differential settlements. Waste rock was then placed to follow the natural topography, thereby reducing the likelihood of water ponding on the surface of the pad requiring additional maintenance. A final grade of about 0.5% sloping towards the Whale Tail Attenuation Pond was achieved. Any surface run off from the ore stockpile or the pad will therefore be directed to the Attenuation Pond containment area (Agnico Eagle, 2018).

6.3 Ore Stockpile Facility Dimensions

The three ore stockpiles will occupy an area of approximately 17.8 ha. A typical cross section of these facilities is presented in Appendix A (Drawing no. 6108-687-210-001). Currently, Ore Stockpiles 1, 2, and 3 are designed to stack three layers of 5 m maximum thickness for a total height of 15 m. The sideslope angle of these ore stockpiles will be 3V:1V, an angle generally considered stable for such a facility. Slope stability analyses have been performed to confirm the final design.

SECTION 7 • MEADOWBANK TAILINGS STORAGE FACILITY - TAILINGS MANAGEMENT FOR WHALE TAIL PIT

According to the Whale Tail Pit LOM calculation, the addition of the Whale Tail Pit to the Meadowbank LOM (LOM 2015 – completion Q3 2018) will generate an addition of approximately 9.6 Mt (dry) of tailings to the Meadowbank TSF and the In-Pit Tailings Deposition sites for a total of 36.7 Mt.

Tailings from Whale Tail Pit are stored within the approved Meadowbank TSF footprint and in the In-Pit Tailings Deposition sites. To store the full volume of tailings from processing of the Whale Tail Pit ore, Agnico Eagle maximized storage in the South Cell, and constructed internal dike structures to store additional tailings within the current footprint of the North Cell. In-Pit Tailings Deposition will be the method used to store the remaining tailings.

The management, operation, and monitoring of the TSF and IPD is regulated under Agnico Eagles existing Type A Water Licence 2AM-MEA1526. More details on this are provided in the Meadowbank Waste Management Plan.

SECTION 8 • CONTROL STRATEGIES FOR ACID ROCK DRAINAGE AND METAL LEACHATE IN COLD REGIONS

The generation of metal leachate in acidic drainage is a concern for mining projects. In evaluating the potential control strategies for the disposal of the mine waste for the Whale Tail Pit, consideration was given to strategies that are effective in cold regions. A discussion of the alternative control strategies considered is summarized below.

Common control strategies for the prevention or reduction of acid mine drainage in cold regions are:

1. Control of acid generating reactions;
2. Control of migration of contaminants; and
3. Collection and treatment.

In assessing the overall control strategies for the Project, emphasis has been placed on methods that satisfy (1) and (2) in the above list, which then has an impact on (3) by potentially reducing the requirements for these activities. Table 8.1 presents various acid mine drainage control strategies.

Table 8.1 Acid Mine Drainage Control Strategies of the Arctic

Strategy	Description
Freeze Controlled	Requires considerable volumes of non-acid waste rock for insulation protection. Better understanding of air and water transport through waste rock required for reliable design.
Climate Controlled	Requires control of convective air flow through waste rock, infiltration control with modest measures and temperature controls. Better understanding of waste rock air, water, and heat transport for reliable design.
Engineered Cover	Special consideration for freeze-thaw effects. Availability and cost of cover materials are major impediments.
Subaqueous Disposal	Very difficult to dispose of waste rock beneath winter ice.
Collection and Treatment	Costly to maintain at remote locations. Long-term maintenance cost.

Source: Dawson and Morin (1996).

The Whale Tail site is located within the zone of continuous permafrost and has a mean annual air temperature of about -11.3°C. Based on thermal data collected during baseline studies, the mine area is underlain by permafrost to the depth of 425 m below the ground surface. In developing this Plan, freeze control and climate control strategies have been adopted.

Freeze control strategies rely on the immobilization of pore fluids to control acid mine drainage reactions, and the potential migration of contaminated pore water outside of the storage facility. The climate conditions in the project area are amenable to freeze control strategies, and hence should be taken advantage of. In addition to immobilization of pore fluids, permafrost can reduce the hydraulic conductivity of materials by several orders of magnitude. Consequently, freeze control

strategies are effective methods for reducing the migration of contaminants through materials. According to Dawson and Morin (1996), freeze control strategies can only be effective if sufficient quantities of NPAG waste rock are available for use as a cover and insulation protection.

Climate control strategies rely on cold temperatures to reduce the rate at which oxidation occurs. The low net precipitation in permafrost regions limits infiltration of water into waste rock and tailings disposal areas. Consequently, the climate of the Whale Tail will act as a natural control to reduce the production of acid mine drainage and metal leachate. Climate control strategies are best applied to materials placed at a low moisture content to reduce the need for additional controls on seepage and infiltration. This strategy is effective for waste rock in arid climates such as the one of Whale Tail project.

SECTION 9 • MONITORING AND CLOSURE

9.1 Whale Tail Waste Rock Storage Facility

Progressive reclamation includes closure activities that take place prior to permanent closure in areas or at facilities that are no longer actively required for current or future mining operations. Reclamation activities can be done during operations with the available equipment and resources to reduce future reclamation costs, minimize the duration of environmental exposure, and enhance environmental protection. Progressive reclamation may shorten the time for achieving reclamation objectives and may provide valuable experience on the effectiveness of certain measures that might be implemented during permanent closure. The Whale Tail WRSF will be operated to facilitate progressive reclamation; detailed mine closure and reclamation activities are provided in the Whale Tail Interim Closure and Reclamation Plan.

A closure cover system will be added on the slopes and top surface of the Whale Tail WRSF, to encapsulate the PAG/ML waste rock. As for the Meadowbank WRSF, the NPAG/NML cover to be placed over the PAG/ML waste rock will be constructed during operations with the available equipment and resources in areas safe to access for work.

In 2018, studies were initiated with a consultant (Okane) to develop the detailed engineering design for the capping of the Whale Tail RSF. This mandate included thermal modelling to re-assess the capping thickness. This information was also used to inform the instrumentation program to ensure that the WRSF cover performs according to its design intent. These studies were completed in 2019 and provided to the authorities (Landform Water Balance Modelling of Whale Tail and IVR WRSF under RCP8.5., Okane Reference No. 948-011-015 rev4 and Amaruq Waste Rock Storage Facility Thermal Cover System Design Basis. Okane Reference No. 948-011-M-007 Rev3).

The cover design proposed is similar to the Meadowbank Portage WRSF. Based on results calibrated to the Meadowbank WRSF thermal data to date and climate change predictions, the maximum predicted thickness of the WRSF active layer is 4.2 m and a contingency of 0.5 m will be added. Thus, the cover will consist of a 4.7 m thick NPAG/NML waste rock placement as a final surface cover. The intent of the cover is to contain the yearly active layer inside the thickness of the cover and maintain a temperature below 0°C for the underlying PAG/ML waste rock. The objective of the cover is the control of acid generating reactions and migration of contaminants.

The segregation of the PAG/NPAG and ML/NML waste rock will occur during operations (see the Operational ARD-ML Sampling and Testing Plan and Section 5.2), as will the progressive placement of the final cover on the WRSF slopes. The covering of the top of the Whale Tail WRSF will be completed during the closure period using the stockpiled NPAG and NML waste rock. There is sufficient NPAG/NML material for the 4.7 m cover, if needed (Golder, 2018b). It is anticipated that the native lichen community will naturally re-vegetate the surface of the Whale Tail WRSF over time.

During operation, thermal monitoring will be conducted in the cover and the facility. These results, along with thermal modelling, will assess the performance of the WRSF closure cover and identify if adjustments in the cover placement or thickness will be required.

Thermal and water quality monitoring will be carried out during all stages of the mine life to demonstrate geotechnical stability and the safe environmental performance of the facilities. If any non-compliant conditions are identified, then maintenance and planning for corrective measures will be completed in a timely manner to ensure successful completion of the Whale Tail Interim Closure and Reclamation Plan.

Mine closure and the reclamation of the Whale Tail WRSF will use currently accepted management practices and appropriate mine closure techniques that will comply with accepted protocols and standards.

Geochemical testing indicates that some waste rock material is NPAG/NML, but some waste rock is characterized as PAG and/or ML (refer to Section 5.1) and therefore, means to limit oxidation and water infiltration need to be put in place. By containing the yearly active layer inside the thickness of NPAG/NML waste rock cover and maintaining a temperature below 0°C for the underlying PAG/ML waste rock, the cover will provide control of acid generating reactions and migration of contaminants. Increased active thaw depth/rock cover from 4.0 to 4.7 m is expected to have no effect on WRSF contact water quality during operations, and long-term post closure effects to water quality of a thicker active layer are expected to be within model accuracy where a clean (low leaching) waste rock cover is present.

The contact water management system for the Whale Tail WRSF (WRSF Dike and WRSF Pond) will remain in place until mine closure activities are completed and monitoring results demonstrate that water quality conditions from the Whale Tail WRSF are acceptable for discharge with no further treatment required. Water quality will be monitored as per the Whale Tail Pit Water License requirements. Once water quality meets the discharge criteria established through the water licensing process, the contact water management system will be decommissioned to allow the surface runoff and seepage water from the Whale Tail WRSF to naturally flow to the outside environment. Water quality predictions for Whale Tail Pit are provided in Volume 6, Appendix 6-H of the FEIS (Agnico Eagle, 2016). An updated water quality forecast report including the Whale Tail WRSF operation and closure was completed in March 2020 and is included in the 2019 Whale Tail Pit Water Management Plan.

9.2 Ore Stockpiles

Ore Stockpiles 1, 2, and 3 will be used during operations to stockpile ore and will be emptied during Q1 2022. During the following summer, if metal contamination of ore pads is measured, the contaminated pad section will be excavated and placed in the Whale Tail WRSF before its final covering with NPAG waste rock. If deemed required, the Ore Stockpiles 1, 2, and 3 will be covered

with NPAG/NML waste rock or soils. In the event of a short-term temporary closure, the water and dust management strategies for the ore stockpiles will be kept the same as used during active mine operations. In the event of a long-term temporary closure, surface water control structures will be maintained as required. Further details on mine site closure and reclamation, including the ore stockpiles, can be found in the Whale Tail Interim Closure and Reclamation Plan.

9.3 Water Quality Forecasts for Whale Tail Pit and Meadowbank Operation and Closure

An updated water quality forecast report for Whale Tail operation and closure including Whale Tail Pit and the surrounding area was completed in March 2020 and is included in the 2019 Whale Tail Pit Water Management Plan.

An updated water quality forecast report for Meadowbank operation and closure was completed in March 2020 and is included in the 2019 Meadowbank Water Management Plan. The management, operation, and monitoring of the TSF and of the Portage and Goose pits water quality is regulated under Agnico Eagle existing Type A Water Licence 2AM-MEA1526.

9.5 Monitoring of Freezeback at the Whale Tail WRSF

To observe the freezeback of the Whale Tail WRSF, a series of subsurface thermistors will be installed at strategic locations. The purpose of the thermistors is to monitor the temperature within the facility as freezing progresses. The thermistors will be monitored regularly throughout the operational period as well as during closure and post-closure according to the Whale Tail Water Licence and as described in the Thermal Monitoring Plan. The results will be used to evaluate the predicted thermal response of the facility and will allow for revision of the thickness of the final cover if required.

SECTION 10 • REFERENCES

- Agnico Eagle (Agnico Eagle Mines Limited). 2018. Amaruq Stage 1 WRSF, Ore Stockpile 1 and Starter Pit Design Report and Drawings. Meadowbank Division, June 2018.
- Agnico Eagle, 2016. Final Environment Impact Statement (FEIS) Volumes 1 to 8, Whale Tail Pit Project, Meadowbank Division.
- Dawson and Morin. 1996. Mine Effluent Neutral Drainage (MEND), 1.61.2: Acid Mine Drainage in Permafrost Regions: Issues, Control Strategies and Research Requirements, 1996.
- Golder (Golder Associates Ltd.). 2018a. Hydrodynamic modelling of Whale Tail Pit Lake, Agnico Eagle Mines, Meadowbank Division.
- Golder (Golder Associates Ltd.). 2018b. Evaluation of the Geochemical Properties of Waste Rock, Ore, Tailing, Overburden and Sediment from the Whale Tail Pit and Road Aggregate Materials, Agnico Eagle Mines, Meadowbank Division. Document No. 1789310_182. May 2018.
- Golder Associates Ltd (Golder) 2018c, Whale Tail Pit Project Waste Rock Storage Facility Cover Thermal Assessment, Technical Memorandum Prepared for Agnico Eagle Mines Limited. Golder reference No. 1789310_177_TMRev0, 16 p. and Appendix. June 2018.
- Golder Associates Ltd. 2017. Addendum to Agnico Eagle Mines Whale Tail FEIS Appendix 6-H. Sensitivity Analyses on Water Quality Modelling In Support of Responses to Technical Commitments 30, 36, 37 and 42 and Intervenor Comment ECCC#15 and INAC-TRC #3 and #5, on the Water Licence Application to the Nunavut Water Board. Prepared for Agnico Eagle Mines Ltd. Golder Doc. 015 1658927/6100/6120 Revision 3; August 2017.
- Golder (Golder Associates Ltd.). 2016. Addendum for Closure and Reclamation Plan, Agnico Eagle Whale Tail FEIS, Appendix 8-F. Interim Whale Tail Closure Plan and Reclamation plan. Golder Associated Limited. June 2016.
- Government of Canada. 2015. Historical Climate Data. Available online from:
http://climate.weather.gc.ca/index_e.html
- Heginbottom, J.A., M.A. Dubreuil and P.A. Harker. 1995. Canada – Permafrost. In, National Atlas of Canada, 5th Edition, National Atlas Information Service, Natural Resources Canada, MCR 4177.
- IPCC (Intergovernmental Panel on Climate Change). 2014. *Summary for Policymakers*. In: Climate Change 2014: Impacts, Adaptation, and Vulnerability. Part A: Global and Sectoral Aspects. Contribution of Working Group II to the Fifth Assessment Report of the Intergovernmental Panel on Climate Change [Field, C.B., V.R. Barros, D.J. Dokken, K.J. Mach, M.D. Mastrandrea,

T.E. Bilir, M. Chatterjee, K.L. Ebi, Y.O. Estrada, R.C. Genova, B. Girma, E.S. Kissel, A.N. Levy, S. MacCracken, P.R. Mastrandrea, and L.L. White (eds.]). Cambridge University Press, Cambridge, United Kingdom and New York, NY, USA, pp. 1-32

Knight Piesold. 2015. Agnico Eagle Mines Ltd.: Meadowbank Division – Whale Tail Pit – Permafrost and Hydrogeological Characterization, File No.:NB101-00622/04-A.01

Overland, J.E., M. Wang, J.E. Walsh, and J.C. Stroeve. 2013. Future Arctic climate changes: Adaptation and mitigation time scales, *Earth's Future*, 2, doi:10.1002/2013EF000162.

SNC (SNC Lavalin). 2015. Whale Tail Pit Project Permitting Level Engineering, Geotechnical and Water Management Infrastructure, Rev. 00 Ref. 627215-1000-40ER-0004, Agnico Eagle Ref. 6108-REP-004_RA.

SNC. 2016. Tailings Storage Facility Expansion Project Phase 1 - Water Quality Assessment Technical Report. March 11th, 2016

APPENDIX A • DRAWINGS - SITE LAYOUTS

Figure A.1 **Yearly Site Layout Plan (Year -1: 2018)**

Figure A.2 **Yearly Site Layout Plan (Year 1: 2019)**

Figure A.3 **Yearly Site Layout Plan (Year 4: 2022)**

Figure A.4 **Yearly Site Layout Plan (Year 11: 2029)**

Figure A.5 **WRSF, Starter Pit and Ore Stockpile Plan View, Roads and Pads Construction
Drawing 6108-687-210-001**

APPENDIX A • YEARLY SITE LAYOUT PLANS


Figure A.1 **Yearly Site Layout Plan (Year -1: 2018)**

Figure A.2 **Yearly Site Layout Plan (Year 1: 2019)**

Figure A.3 **Yearly Site Layout Plan (Year 4: 2022)**

Figure A.4 **Yearly Site Layout Plan (Year 11: 2029)**

Figure A.5 **WRSF, Starter Pit and Ore Stockpile Plan View, Roads and Pads Construction**



PLAN / LE KEY PLAN

NOTES GÉNÉRALES / GENERAL NOTES

LEGEND

	ROAD
	TEMPORARY ROAD
	NATURAL WATERSHED
	COLLECTION CHANNEL
	CULVERT
	INTAKE WATER PIPE
	CONTACT WATER PIPE
	FRESHWATER PIPE
	TURBIDITY BARRIER
	DIKE
	ARCHAEOLOGICAL SITE
	POND / SUMP

Information à contenu est la propriété de Agnico-Eagle Inc. et doit être retournée sans dommages sans autorisation écrite préalable. Toute réimpression ou copie à partir de cette planche sans le consentement écrit de Agnico-Eagle Inc. est interdite. © Agnico-Eagle Inc.

NO REPRODUCING OR USING IN ANY MANNER OR AGNICO-EAGLE LTD. AND MUST BE RETURNED UNLESS WRITTEN PERMISSION, ANY COPIES UNLAWFUL. TO CHECK AND NOT TO CHECK THAT FOR WHICH IT IS LARGELY BE PROVIDED. © AGNICO-EAGLE LTD.

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS

TITRE / TITLE	# DWG



REV.	DATE	DESCRIPTION	PAR/BY	APP.	CLIENT

REVISIONS

TITRE / TITLE
AGNICO-EAGLE - MEADOWBANK DIVISION WHALE TAIL PROJET WM

YEARLY SITE LAYOUT PLAN
(YEAR - 1:2018)

DESSINÉ PAR DRAWN BY	J. CRETE	DATE DATE	2018-05-04
-------------------------	----------	--------------	------------

VERIFIÉ PAR CHECKED BY	
---------------------------	--


APPROUVÉ PAR APPROVED BY	
-----------------------------	--

ECHELLE SCALE	DATE
------------------	------

NO. DESSIN DRAWING NO.	2018
---------------------------	------

NO. PROJET PROJECT NO.	REVISION	FEUILLE / SHEET	1 / 1
---------------------------	----------	-----------------	-------

M:\Projects\Annual\2018 - Business\0108 - Permitting - Concept\010 - Info - by area\000 - General\00 - Drawings\0108 - M.L. 001_008\0108-000-21-C-001_032018.dwg, 04. Mar. 2018



PLAN / LE
KEY PLAN

NOTES GÉNÉRALES / GENERAL NOTES

LEGEND

- WHALE TAIL LAKE (SOUTH BASIN)
FLOODED LIMIT (WATER LEVEL 156.0m)
- ROAD
- TEMPORARY ROAD
- NATURAL WATERSHED
- DIVERSION CHANNEL
- COLLECTION CHANNEL
- CULVERT
- INTAKE WATER PIPE
- CONTACT WATER PIPE
- FRESHWATER PIPE
- DIKE
- POND / SUMP
- ARCHAEOLOGICAL SITE

IMPORTANT - CONTOUR DE LA PROPRIÉTÉ DE AGNICO-EAGLE (ET D'AUTRE PROPRIÉTÉ) SOUS DRAGAGE. CADASTREMENT DÉTÉRIORÉ. VÉRIFIER L'ÉTAT DE CONSERVATION DE CHACUN DES BÂTIMENTS AVANT DE LES FAIRE SAUVER. ÉVALUATION DES PÉRIES EN CAS D'INCENDIE.

AGNICO-EAGLE LTD.

NO WARRANTY FOR OR ON THE PROPERTY OF AGNICO-EAGLE LTD. AND NEITHER OF ITS SUBSIDIARIES. WITHOUT WRITTEN PERMISSION, ANY COPYING, REPRODUCTION, OR OTHER USE IS STRICTLY PROHIBITED. TO CHECK AND MAKE USE EXCEPT THAT FOR WHICH IT IS ISSUED AND PROVIDED. © AGNICO-EAGLE LTD.

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS

TITRE / TITLE	# DWG



REV.	DATE	DESCRIPTION	PAR/BY	APP.	CLIENT
REVISIONS					

TITRE / TITLE
AGNICO-EAGLE - MEADOWBANK DIVISION
WHALE TAIL PROJET
WM


YEARLY SITE LAYOUT PLAN
(YEAR 1:2019)

DESSIN PAR DRAWN BY	J.ORETE	DATE 2018-05-04
VÉRIFIÉ PAR CHECKED BY		
APPROUVÉ PAR APPROVED BY		

ECHELLE SCALE	DATE

NO. DESSIN DRAWING NO.	2019		
NO. PROJET PROJECT NO.	REVISION	FEUILLE / SHEET	1 / 1

E:\Projects\Annual\2019\Business\0108\Permitting\Concepts\2019\Info by area\000\General\000\Drawings\0108-1\WHL_001_008\0108-000-210-002_ND2019.dwg, 04. Mar. 2018



PLAN / CUE
KEY PLAN

NOTES GÉNÉRALES / GENERAL NOTES

LEGEND

	CLOSED FACILITY
	ROAD
	TEMPORARY ROAD
	SCARIFIED ROAD & ACCESS
	NATURAL WATERSHED
	DIVERSION CHANNEL
	COLLECTION CHANNEL
	CULVERT
	INTAKE WATER PIPE
	CONTACT WATER PIPE
	FRESHWATER PIPE
	DIKE
	POND / SUMP
	ARCHAEOLOGICAL SITE

INFORMATION CONTAINED ON THIS DRAWING IS THE PROPERTY OF AGNICO-EAGLE. IT IS NOT TO BE REPRODUCED, COPIED, OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT WRITTEN PERMISSION FROM AGNICO-EAGLE. THIS DRAWING IS NOT TO BE USED FOR ANY OTHER PURPOSES, AND ANY REVISIONS TO THIS DRAWING SHALL BE INDICATED BY A REVISION TABLE.

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS

TITRE / TITLE	# DWG



REV.	DATE	DESCRIPTION	PAR/BY	APP.	CLIENT

REVISIONS

TITRE / TITLE
AGNICO-EAGLE - MEADOWBANK DIVISION
WHALE TAIL PROJET
WM
YEARLY SITE LAYOUT PLAN
(YEAR 4:2022)

DESSINÉ PAR / DRAWN BY: J. CRETE DATE: 2018-05-04

VERIFIÉ PAR / CHECKED BY:

APPROUVE PAR / APPROVED BY:

ÉCHELLE / SCALE: DATE:

NO. DESSIN / DRAWING NO. 2022

NO. PROJET / PROJECT NO. REVISION FEUILLE / SHEET


1 / 1

\\F:\Projects\meadowbank\2022\SitePlan\0108_Permits\Concept\2018_Infra by area\000_General\000_General\000_Drawing\0108-1_WHL_001_008\0108-210-002_ANSI2022.dwg, 04. Mar. 2018

NO. DESSIN
DRAWING NO.

0 50 100 150 200mm

FORMAT ANSI C



PLAN / CUE
KEY PLAN

NOTES GÉNÉRALES / GENERAL NOTES

LEGEND

- CLOSED FACILITY
- ROAD
- TEMPORARY ROAD
- SCARPED ROAD & ACCESS
- NATURAL WATERSHED
- CULVERT
- FRESHWATER PIPE
- DIKE
- POND / SUMP
- ARCHAEOLOGICAL SITE

INFORMATION À CONSULTER À LA PROPRÉTÉ DE AGNICO-EAGLE CUE ET / OU EN RÉVISION SUR DEMANDE. TOUTE MODIFICATION DEBRIEF PRÉALABLE. TOUTE MODIFICATION DE CONTEXTE À APPLIQUER ET TOUTE CLASSEMENT AVANT DE DÉLIVER POUR GARANTIR L'INTÉGRITÉ DES PERMIS. (AGNICO-EAGLE SITE)

NE MODIFIER JAMAIS UN DE LA PROPRÉTÉ DE AGNICO-EAGLE CUE, AND MUST BE RETURNED UPON REQUEST. WITHOUT WRITTEN PERMISSION, ANY CHANGE TO THE DRAWING IS PROHIBITED. TO CHANGE AND ANY USE EXCEPT THAT FOR WHICH IT IS ISSUED ARE PROHIBITED. (AGNICO-EAGLE SITE)

DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS

TITRE / TITLE	# DWG



REV.	DATE	DESCRIPTION	PAR/BY	APP.	CLIENT

REVISIONS

TITRE / TITLE
AGNICO-EAGLE - MEADOWBANK DIVISION
WHALE TAIL PROJET
WM
YEARLY SITE LAYOUT PLAN
(YEAR 11:2029)

DESSIN PAR / DRAWN BY: J.CRETE DATE: 2018-05-04

VERIFIÉ PAR / CHECKED BY: APPROUVE PAR / APPROVED BY: DATE:

ECHELLE / SCALE: DATE:


NO. DESSIN / DRAWING NO.: 2029

NO. PROJET / PROJECT NO.	REVISION	FEUILLE / SHEET
		1 / 1


R:\Projects\Annual\2025 - Studies\0108 - Permitting - Concepts\2018 - Info - by - area\000 - General\00 - General\00 - Drawing\0108 - 1 - 1 - 001 - 008 (108 - 000 - 210 - 004 - IN\2029) - 2029\0108 - 000 - 210 - 004 - IN\2029.dwg, 04. Mar. 2018

NO. DESSIN
DRAWING NO.

8 7 6 5 4 3 2 1 FORMAT ANSI B-11x17



TYPICAL SECTION
SCL 1:250 (1H:1V)



ORE STOCK PILE #3
(586 000m³)

PLAN VIEW
SCL 1:10000

ISSUED FOR PERMITTING
AGNICO EAGLE
DATE : 2016-05-03

TITRE / TITLE	# DWG	REV	DESCRIPTION	DATE	PAR BY
DESSINS EN RÉFÉRENCE / REFERENCE DRAWINGS		0	ISSUED FOR PERMITTING	2016-05-03	J.C.
REVISIONS					



DESSIN PAR DRAWN BY	J.CRETE	DATE	2016-05-02
REVISEUR PAR CHECKED BY	F.PETRUCCI	DATE	2016-05-03
APPROUVE PAR APPROVED BY	S. OUELLET	DATE	2016-05-03
NO. PROJET PROJECT NO.	6108		
DATE	2016-05-02		

TITRE / TITLE AGNICO-EAGLE - MEADOWBANK DIVISION			
WHALE TAIL PIT PROJECT			
ORE STOCK PILE #1, #2, #3			
ORE PAD MAXIMUM CAPACITY			
PLAN VIEW & TYPICAL SECTION			
EDHELLE/ SCALE	A/S	FICHER FILE	.DWG
No. DESSIN/ DRAWING NO.	6108-687-210-001	REVISION	0
		FEMILLE/SHT	1 / 1