Appendix A1

2017 Mine Plan



MEADOWBANK GOLD PROJECT

Production Lease KVPL08D280 2017 Mine Plan

December 2016

EXECUTIVE SUMMARY

Condition 5.09 of Production Lease KVPL08D280 for the Meadowbank Gold Project states:

On or before January 1st in each year of the Term, AEM shall deliver to KIA its annual Mine Plan for the next calendar year, detailing at least the following:

- (i) a description of the activities and work that AEM proposes to perform in that year on the Leased Land, together with a listing of major equipment to be brought onto the Leased Land; and
- (ii) a description of the topographical features and any natural or manmade features, structures, works and waters that may be affected.

This document presents the 2017 Annual Mine Plan for the Meadowbank Gold Project.

The Meadowbank gold mine began the operation phase of the project in February 2010, and thus, is entering its eight year of operations. In addition to routine activities throughout the 2017 season, a number of secondary construction/modification projects will be undertaken near the main mine site area and Vault area. Construction of the Central Dike Phase 6 and Saddle Dam 3, 4 and 5 Phase 3 will be completed in 2017. In addition, evaluation of future tailings deposition options will be considered in 2017.

Environmental monitoring (wildlife, aquatic effects, groundwater, noise and air) will continue through 2017 in support of all operational undertakings at the Meadowbank site as required by the NWB Type A Water License 2AM-MEA1525, NIRB Project Certificate No.004, DFO authorizations, and MMER regulations.

TABLE OF CONTENT

SECTIO	ON 1 •	INTRODUCTION	5
SECTIO	ON 2 •	2017 PLANNED EXPLORATION ACTIVITIES	6
SECTIO	ON 3 •	2017 PLANNED CONSTRUCTION ACTIVITIES	7
3.1	Dike cons	truction and tailings management	7
3.2	Vault Pit I	Expansion into phaser lake	7
SECTIO	ON 4 •	2017 PLANNED OPERATION ACTIVITIES	8
4.1	Mining Pla	an	8
	4.1.1	Portage Pit	8
	4.1.2	Goose Pit	8
	4.1.3	Vault Pit	8
4.0	4.1.4	Phaser and BB Phaser Pit	8
4.2		ick Management Plan	10
4.3	Equipmer	nt	11
SECTIO	ON 5 •	MONITORING	14
5.1	Wildlife M	onitoring	14
	5.1.1	Harvest Study (Condition of Project Certificate)	14
	5.1.2	Habitat mapping	14
	5.1.3	Breeding Bird Plot Surveys (Condition of Project Certificate)	14
	5.1.4 5.1.5	Caribou Satellite-Collaring Program	15
	516	Checklist Surveys and Wildlife Logs	15
	5.1.7	AWAR and Mine-Site Road Surveys	15
	5.1.8	Screening Level Risk Assessment	16
5.2	Aquatic E	ffects Monitoring Program	16
	5.2.1	Core Receiving Environment Monitoring (CREMP)	16
	5.2.2	Metal Mining Effluent Regulations (MMER) Monitoring	19
	5.2.3	Water Quality and Flow Monitoring	19
	5.2.4	Seepage Water from Waste Rock Storage Facility	22
	5.2.5	Assay Road Seepage	22
	5.2.6	Central Dike Seepage	22
	5.2.7	Blast Monitoring	22
5.3	Groundwa	ater Monitoring Program	23
5.4	Noise Mo	nitoring Program	23
5.5	Air Monito	pring Program	23
SECTIO	DN 6 •	LOGISTICS	24

LIST OF TABLE

Table 4-1 Mine Production Schedule	9
Table 4-2 Equipment currently at Meadowbank1	1

LIST OF FIGURE

Figure 1: Meadowbank Water Quality, Sediment, Coring, and Invertebrate Sampling Areas	. 17
Figure 2: Baker Lake Water, Sediment, Coring and Benthic invertebrate Sampling Area and	
Limnology Profile Location	. 18
Figure 3: Meadowbank Mine Site 2017 Sampling Locations	. 20
Figure 4 : Vault 2016 Sampling Location	. 21

SECTION 1 • INTRODUCTION

The Meadowbank gold mine began the operation phase of the project in February 2010, and thus, is entering its eight year of operations. In addition to routine activities throughout the 2017 season, a number of secondary construction/modification projects will be undertaken near the main mine site area and Vault area. Construction of the Central Dike Phase 6 and Saddle Dam 3, 4 and 5 Phase 3 will be completed in 2017. In addition, evaluation of future tailings deposition options will be considered in 2017.

The following sections outline the exploration, construction, operation and environmental activities planned for 2017 at the Meadowbank Gold Project, conducted in accordance with Production Lease KVPL08D280.

SECTION 2 • 2017 PLANNED EXPLORATION ACTIVITIES

The 2017 exploration program for the Meadowbank Gold Project area will be conducted by the Exploration Division of Agnico Eagle Mines Ltd. Consequently, this work will be performed under KIA Commercial Exploration Lease KVCL303H305.

SECTION 3 • 2017 PLANNED CONSTRUCTION ACTIVITIES

Construction activities at the Meadowbank mine are mainly completed. There are a number of secondary projects and modifications to existing infrastructure that will continue in 2017, including progressive reclamation of the site, such as the capping of the North Cell with non-potentially acid generator (NPAG) material.

Goose Pit reflooding could begin in summer 2017. A siphon system will be used for the reflooding and tests will be conducted to ensure it works properly. Water will be drawn from Third Portage Lake for the Goose Pit reflooding.

3.1 DIKE CONSTRUCTION AND TAILINGS MANAGEMENT

Construction of the Central Dike Phase 6 and Saddle Dam 3, 4 and 5 Phase 3 will be completed in 2017. In addition, evaluation of future tailings deposition options will be considered in 2017. In 2017, dike construction and water management activities will include the following:

- Continue capping with NPAG a portion of the North tailings cell;
- Continue using the South cell for tailings deposition;
- Construction of Central Dike Phase 6 (if deemed necessary for tailings storage);
- Construction of the Saddle Dam 3 (if deemed necessary);
- Construction of the Saddle Dam 4 (if deemed necessary); and,
- Construction of the Saddle Dam 5 (if deemed necessary).

3.2 VAULT PIT EXPANSION INTO PHASER LAKE

Agnico Eagle has received all authorizations from NIRB, NWB, KIA and DFO to proceed with the Vault Pit expansion into Phaser Lake. Phaser Lake fishout was completed in Q3 2016 and dewatering in Q4 2016 in advance of mining planned in 2017. Agnico Eagle is currently in the process to increase boundary of the NTI Vault Production Lease to include a part of Phaser Pit and BB Phaser. Work at Phaser Lake will begin with stripping at both Phaser Pit and BB Phaser Pit commencing in Q2 2017. The mining of Phaser Pit and BB Phaser Pit will also start in Q2 2017.

SECTION 4 • 2017 PLANNED OPERATION ACTIVITIES

4.1 MINING PLAN

In 2017, AEM mining plan is to operate Portage and Vault pits at the Meadowbank mine site. A total of 21.3 Mt of rock will be hauled from these two pits during the year. The mine plan consists of moving 17.6 Mt of waste rock and 3.8 Mt of ore from the open pits and 0.6 Mt of ore from the stockpiles.

3.2 Mt of material will be mined out from Portage pit. The Vault pit area (including Phaser and BB Phaser) will accommodate the majority of the mining, totaling 18.1 Mt of total mining.

4.1.1 Portage Pit

The Ultimate Phase of Portage Pit will be mined throughout the year 2017 and will be depleted by Q3 2018, with an interruption of operations in the South of Portage Pit during the warmer months in Q3 2017.

The mine plan in Portage for next year is to move 3.23 Mt of rock from which, 2.40 Mt will be waste and 0.83 Mt will be ore. This translates to a stripping ratio of 2.9 to 1. The ore coming from Portage will have an average of 3.13 g/t. The Portage stockpiles will feed the mill with 0.4 Mt of ore at a grade of 1.34 g/t.

4.1.2 Goose Pit

Goose pit was completely depleted in 2014, so therefore no production / mining is planned in 2017 under the current LOM approved.

4.1.3 Vault Pit

The mine plan for 2017 in Vault (excluding Phaser and BB Phaser) is set to mine approximately 14.9 Mt of rock from which, 12.2 Mt will be waste and 2.8 Mt will be ore with an average mined ore grade of 3.12 g/t.

The Mine is located approximately 9 km North East of the Portage Pit Area. The Vault stockpiles will feed the mill with 0.04 Mt of ore at a grade of 2.70 g/t.

4.1.4 Phaser and BB Phaser Pit

In 2017, Phaser and BB Phaser will account for 3.2 Mt of mining with 0.2 Mt of ore and 3.0 Mt of waste. Both will be completed by the end of the mine life in Q3 2018.

Table 4.1 shows the 2017 Mine production schedule of Meadowbank on a monthly basis.

Table 4-1 Mine Production Schedule

		Q1 2017	Q2 2017	Q3 2017	Q4 2017	Total 2017
Total Portage						
Total Ore mined from the pit (+0.94 g/t)	T	309,876	226,524	245,886	49,912	832,198
Ounces	OZ.	37,990	20,205	20,783	4,881	83,859
Grade	(g/t)	3.81	2.77	2.63	3.04	3.13
Overburden	Т	-	-	-	-	-
Waste	Т	925,561	687,972	647,894	136,698	2,398,125
Total	Т	1,235,437	914,496	893,780	186,610	3,230,323

Total Vault (including Phaser and BBphaser)						
Total Ore mined from the pit (+1.15 g/t)	Т	673,244	663,933	833,376	779,404	2,949,957
Ounces	OZ.	66,519	75,115	84,530	68,565	294,729
Grade	(g/t)	3.07	3.52	3.15	2.74	3.11
Overburden	Т	-	-	740,936	930,284	1,671,220
Waste	Т	4,082,962	3,455,170	2,973,431	3,000,634	13,512,197
Total	Т	4,756,206	4,119,103	4,547,743	4,710,322	18,133,374

_

Total Mined From Pits						
Total Ore mined from the pit	Т	983,120	890,457	1,079,262	829,316	3,782,155
Ounces	OZ.	104,509	95,320	105,313	73,446	378,588
Grade	(g/t)	3.31	3.33	3.04	2.75	3.11
Overburden	Т	-	-	740,936	930,284	1,671,220
Waste	Т	5,008,523	4,143,142	3,621,325	3,137,332	15,910,322
Total	Т	5,991,643	5,033,599	5,441,523	4,896,932	21,363,697

Total Mined From Stockpiles						
Total Ore mined from the pit	Т	32,788	171,814	69,119	261,493	535,214
Ounces	OZ.	2,974	11,434	2,313	12,485	29,206
Grade	(g/t)	2.82	2.07	1.04	1.49	1.70

ORE PROCESSED						
TOTAL ORE	Τ	970,200	1,011,829	989,460	1,035,460	4,006,949

*Ore mined from pits and stockpiles differs from ore processed on any given period due to additions and subtractions from stockpiles.

Production Lease KVPL08D280 Meadowbank Project 2017 Mine Plan

4.2 WASTE ROCK MANAGEMENT PLAN

The Waste Management Plan for 2017 is to maximize waste storage facility (WSF) utilization and minimize haulage cycle times which will, in turn, minimize the greenhouse gas emissions and impact on the environment.

Throughout the year a portion of the potentially acid generator (PAG) material from Portage pit will be moved to the pit fill dump, this area is the depleted central portion of Portage pit, available now for PAG rock; the dump will reach a maximum elevation of 127m masl.. The majority of the PAG rock will be sent to the PAG rock storage facility (PRSF) in 2017.

The majority of the NAG will be sent to the Portage NAG stockpiles and Goose dump which will all be accounted for in the inventory for the closure plan of the mine.

Some construction projects will also require NAG material such as the North cell capping by the beginning and end of 2017.

The Vault dump will store NAG material from Vault pit. It is expected that almost all the material from Vault pit will be NAG, if any PAG rock is found it will be placed in the core area of the dump to ensure proper capping with NAG material.

4.3 EQUIPMENT

Table 4-2 lists the equipment currently at Meadowbank. No new equipment will be brought to site in 2017 in the current LOM.

Manufacturer	Unit Number	Model	Description
CATERPILLAR	61BAC03	307	BACKOE CATERPILLAR 307
CATERPILLAR	61BAC04	330	BACKOE CATERPILLAR 330D
CATERPILLAR	61BAC05	345D	BACKOE CATERPILLAR 345DQ
CATERPILLAR	61BAC06	385C	BACKOE CATERPILLAR 385C
CATERPILLAR	61BAC07	345D	BACKOE CATERPILLAR 345DL
KOMATSU	61BAC08		BACKOE PC1250 KOMATSU
CATERPILLAR	61BAC09		BACKOE 390DL CATERPILLAR
TEREX	61BAC11	RH120	BACKOE BUCYRUS RH120-E
CATERPILLAR	61BAC13		BACKOE CAT6030
CATERPILLAR	61DOZ01	D8T	DOZER D8T CATERPILLAR
CATERPILLAR	61DOZ02	D9T	DOZER D9T CATERPILLAR
CATERPILLAR	61DOZ03	D8R	DOZER D8R CATERPILLAR
CATERPILLAR	61DOZ05	D9T	DOZER D9T CATERPILLAR
CATERPILLAR	61DOZ06	D9T	DOZER D9T CATERPILLAR
CATERPILLAR	61DOZ07	D9T	DOZER D9T CATERPILLAR
CATERPILLAR	61DOZ08	834H	DOZER 834H CATERPILLAR
CATERPILLAR	61DOZ09		DOZER D6T CATERPILLAR
CATERPILLAR	61GRA01	16H	MOTOR GRADER 16H CAT
CATERPILLAR	61GRA02	160H	MOTOR GRADER 160H CAT
CATERPILLAR	61GRA03	16M	MOTOR GRADER 16M CAT
CATERPILLAR	61GRA04	16M	MOTOR GRADER 16M CAT
CATERPILLAR	61GRA05	16M	CATERPILLAR GRADER 16M
CATERPILLAR	61HTR01	777F	HAUL TRUCK 100T CATERPILLAR
CATERPILLAR	61HTR02	777F	HAUL TRUCK 100T CATERPILLAR
CATERPILLAR	61HTR03	777F	TOW HAUL 120T
CATERPILLAR	61HTR04	777F	HAUL TRUCK 100T CATERPILLAR
CATERPILLAR	61HTR05	777F	HAUL TRUCK 100T CATERPILLAR
CATERPILLAR	61HTR06	777F	HAUL TRUCK 100T CATERPILLAR

Table 4-2 Equipment currently at Meadowbank

CATERPILLAR	61HTR08	777F	HAUL TRUCK 100T CATERPILLAR
CATERPILLAR	61HTR09	773E	HAUL TRUCK 50T CATERPILLAR
CATERPILLAR	61HTR12	777F	HAUL TRUCK 777F CATERPILLAR
CATERPILLAR	61HTR14	777F	HAUL TRUCK 777F CATERPILLAR
CATERPILLAR	61HTR15	773D	WATER TRUCK 773D CATERPILLAR
CATERPILLAR	61HTR20	785B	HAUL TRUCK 150T CATERPILLAR
CATERPILLAR	61HTR21	785B	HAUL TRUCK 150T CATERPILLAR
CATERPILLAR	61HTR22	785B	HAUL TRUCK 150T CATERPILLAR
CATERPILLAR	61HTR23	785D	HAUL TRUCK 150T CAT 785D
CATERPILLAR	61HTR24	785D	HAUL TRUCK 150T CAT 785D
CATERPILLAR	61HTR25	785D	HAUL TRUCK 150T CAT 785D
CATERPILLAR	61HTR26	785C	HAUL TRUCK 150T CAT 785C
CATERPILLAR	61HTR28	785C	HAUL TRUCK 150T CAT 785C
CATERPILLAR	61HTR29	785D	HAUL TRUCK 150T CAT 785D 2011
CATERPILLAR	61HTR30	785D	HAUL TRUCK 150T CAT 785D 2011
CATERPILLAR	61HTR31	785D	HAUL TRUCK 150T CAT 785D
CATERPILLAR	61HTR32	785D	HAUL TRUCK 150T CAT 785D
CATERPILLAR	61HTR33	785D	HAUL TRUCK 150T CAT 785D
CATERPILLAR	61HTR34	785D	HAUL TRUCK 150T CAT 785D
CATERPILLAR	61LOA01	IT14G	LOADER IT14G CAT
CATERPILLAR	61LOA02	IT14G	LOADER IT14G CAT
CATERPILLAR	61LOA03	992G	LOADER 992G CATERPILLAR
CATERPILLAR	61LOA04	992G	LOADER 992G CATERPILLAR
CATERPILLAR	61LOA05	420EIT	LOADER 420E IT CAT (PEPINE)
CATERPILLAR	61LOA06	966H	LOADER 966H CATERPILLAR
JOHN DEERE	61LOA08	TC44H	LOADER TC44H JOHN DEERE
CATERPILLAR	61LOA09	966H	LOADER 966H CATERPILLAR
CATERPILLAR	61LOA10	980H	LOADER 980H CATERPILLAR
CATERPILLAR	61LOA11	420E	LOADER 420E CATERPILLAR
CATERPILLAR	61LOA12	980H	LOADER 980H CATERPILLAR
CATERPILLAR	61LOA13	992K	WHEEL LOADER 992K CATERPILLAR
CATERPILLAR	61LOA15	980K	LOADER 980K CATERPILLAR
CATERPILLAR	61LOA16	IT14G	LOADER IT14G CATERPILLAR
ATLAS COPCO	61RBD01	DM45	ROTARY BLAST DRILL 6" ATLAS
ATLAS COPCO	61RBD02	DM45	ROTARY BLAST DRILL 6" ATLAS
ATLAS COPCO	61RBD03	DM45	ROTARY BLAST DRILL 6" ATLAS

Production Lease KVPL08D280 Meadowbank Project 2017 Mine Plan

ATLAS COPCO	61RBD04	DM45	ROTARY BLAST DRILL 6" ATLAS
ATLAS COPCO	61RBD05	CM785	LONG HOLE DRILL CM785
ATLAS COPCO	61RBD06	DML	DML DRILL 6" ATLAS
ATLAS COPCO	61RBD07	DML	DML DRILL 6" ATLAS
ATLAS COPCO	61RBD08	DML	DML DRILL 6" ATLAS

SECTION 5 • MONITORING

5.1 WILDLIFE MONITORING

5.1.1 Harvest Study (Condition of Project Certificate)

The Hunter Harvest Study (HHS), through regular visits, has contributed to developing a strong relationship with local harvesters, the HTO and GN Department of Environment (DOE). The purpose of the HHS is to monitor and document the spatial distribution, seasonal patterns, and harvest rates of hunter kills and angler catches within the Meadowbank Local Study Area (LSA). The HHS monitoring program was suspended for one year in 2016 to allow participants to rest and to develop new approaches and direction. In 2017, Agnico Eagle will be exploring other ways to gather harvest data in consultation with the HTO, KIA, GN, and potentially other agencies.

The objectives for the 2017 HHS are:

- Facilitating greater involvement/partnership of the local community, including the HTO;
- Involving the GN Wildlife Officer or a suitable GN representative in the study;
- Increasing Agnico Eagle's community affairs involvement in the study development and unveiling; and
- Ensure consistency and compatibility with the previous HHS.

5.1.2 Habitat mapping

The habitat mapping monitoring program was developed to describe the overall area of different Ecological Land Classification (ELC) units lost due to mine-related activities at three primary locations: Main and Vault sites (which together encompass the mine site), and the AWAR. The primary objective of the habitat mapping monitoring program is to confirm that estimated habitat losses associated with mine site and AWAR construction have not exceeded the threshold limits identified in the TEMP plus approved extensions. A detailed analysis was done in 2014 and the next analysis is scheduled for 2017.

5.1.3 Breeding Bird Plot Surveys (Condition of Project Certificate)

The breeding bird PRISM plot monitoring program has been designed to evaluate potential projectrelated changes in breeding bird species abundance, richness and diversity over time and is one component of the larger monitoring strategy to evaluate the success of mitigation measures to minimize the amount of vegetation that is removed or degraded by the project.

In accordance with the TEMP, breeding bird plot monitoring was completed for at least the first three years of mine operation (2010 to 2012). PRISM plot surveys were conducted in 2015. No significant changes have been identified between mine site and control plots and impact prediction thresholds have not been exceeded. Survey activities will resume in 2018.

The breeding bird transect monitoring program was conducted during the AWAR construction period (2005 to 2007) and for four years during operation (2008 to 2011). The bird transect

monitoring program was suspended in 2012 after detailed statistical analyses determined that the road was having little to no effect on breeding bird populations. With dustfall monitoring being conducted adjacent to the road from 2012 and 2015, a subset of three transects was surveyed in 2015 to determine whether breeding bird populations are comparable to previous surveys. The relative abundance, richness and diversity of species detected on 2015 surveys is comparable to previous years, and there is no indication that effects have occurred. Given the results of the 2015 survey, which reflect data collected in previous years, annual transect surveys do not need to be reinstated since 2016 or future years.

5.1.4 Raptor Nest Surveys (Condition of Project Certificate)

The raptor nest survey monitoring program has been designed to confirm that mine-related activities do not result in inadvertent negative effects on nesting raptors. AEM will survey historical sites along the AWAR and periodically visit the nests to determine site occupancy in conjunction with AWAR road survey. AEM is working closely with Alastair Franke (Arctic Raptors Inc.) to assist in managing and mitigating any potential disturbance to raptors and possible nest sites.

5.1.5 Caribou Satellite-Collaring Program

Agnico Eagle is assisting the GN in a Caribou satellite-collaring program within the Meadowbank Regional Study Area (RSA). Information on the status and location of various herds that use the RSA at different times of the year is an important component of on-going monitoring and management efforts at the mine site and along the AWAR. The collaring program was initiated in May 2008 with subsequent deployments in November 2009, April 2011, April 2013 and in April of 2015.

The satellite-collaring program was initially designed to continue for five (5) consecutive years in accordance with the TEMP. The total number of collars supported by Agnico Eagle in the study to date is 32 (in addition to 36 collars supported by other companies and shared by AEM and other companies). In collaboration with the GN DOE Wildlife branch, AEM agreed, in 2013, to the Memorandum of Understanding (MOU) to contribute to the regional ungulate monitoring program for a 3 years term. In 2016, AEM start the renewal process of their MOU with the GN for another three years. The majority of the contribution will go towards continued caribou collaring but will also assist in a detailed Qamanirjuaq herd survey or other GN led initiatives planned for 2017. These collaring data will be used to assist AEM in anticipating large herds passing near mine development and contribute to appropriate management decisions.

5.1.6 Checklist Surveys and Wildlife Logs

At the mine site, noteworthy wildlife sightings are recorded in an on-site wildlife log, which is tabulated at the end of each year and included in the annual wildlife monitoring summary report. Meadowbank employees are also encouraged to record wildlife sightings on a daily basis. A monthly wildlife report is sent to the GN DOE.

5.1.7 AWAR and Mine-Site Road Surveys

The AWAR and Mine-Site road surveys monitoring program has been designed to evaluate sensory disturbance to wildlife, particularly Caribou and Muskox, utilizing habitats adjacent to the road. Road kill information and large Caribou herds are also documented to facilitate the implementation

of adaptive management strategies. The terrain on both sides of the road (to a maximum horizontal distance of 1 km) is surveyed as the vehicle progresses at a maximum speed of 30 km/hr. For each sighting, the vehicle is safely parked in a road pullout and UTM coordinates are recorded along with estimated distance of animals from the road, habitat type and direction of movement.

The AWAR survey monitoring program will continue on an annual basis.

5.1.8 Screening Level Risk Assessment

As a requirement for the Meadowbank Gold site's Environmental Health Monitoring Plan (NIRB - Condition 67), AEM collected field data in 2014 in support of a Screening Level Risk Assessment (SLRA) and submitted a report with the 2014 annual report. It follows the baseline SLRA completed by Azimuth Consulting Group Inc. in 2006, 2011and the 2014 reports completed by Baxter Consulting. It provided an updated evaluation of soil and vegetation tissue chemistry as well as an assessment of risk to resident birds, mammals and a conservative estimate of potential impacts to local harvesters due to consumption of wildlife. Sampling and reporting activities will resume in 2017.

5.2 AQUATIC EFFECTS MONITORING PROGRAM

5.2.1 Core Receiving Environment Monitoring (CREMP)

The CREMP has been implemented every year since 2006, with some modifications (e.g., station additions, parameter deletions/additions, sampling frequency and intensity), to improve the program and to comply with regulatory requirements (e.g., the NWB Type A Water License). This monitoring program will continue throughout the operations and closure phases of the mine project. Monitoring will continue to be conducted at 12 sampling stations (6 near fields; 2 mid-fields; 1 far-field; 4 references) for limnology, water and sediment chemistry, phytoplankton and benthic invertebrate community. See Figure 1 and Figure 2 for the CREMP sampling locations in 2017.



Figure 1: Meadowbank Water Quality, Sediment, Coring, and Invertebrate Sampling Areas



Figure 2: Baker Lake Water, Sediment, Coring and Benthic invertebrate Sampling Area and Limnology Profile Location

5.2.2 Metal Mining Effluent Regulations (MMER) Monitoring

In 2017, Agnico Eagle will have two (2) discharge points subject to MMER regulations: Vault Attenuation Pond, discharging into Wally Lake and East Dike Seepage, discharging into Second Portage Lake. Consequently, Agnico Eagle is monitoring these discharges in accordance with the MMER (and Water License) requirements. This includes weekly sampling for metals, monthly toxicity testing, and monitoring water quality in the release and control areas of Wally Lake and Second Portage Lake (with Third Portage South Basin as a reference). Furthermore, in 2014, Agnico completed the Biological Monitoring Study Cycle 2 in Third Portage Lake as per MMER Schedule 5 Part 2. In 2017, Agnico will complete the Biological Monitoring Study Cycle 3 in Wally Lake as Agnico does not plan to discharge water from the Portage Attenuation Pond in 2017 as the former south cell attenuation pond became tailings storage facility in Q4 2014. This program is regulated by Environment Canada and is designed specifically to evaluate the effects of effluent discharge on the receiving environment.

5.2.3 Water Quality and Flow Monitoring

All water sampling conducted at the mine site and along the AWAR designed to monitor the performance of the waste and water management systems for the project fall into this category. In 2017, AEM will continue to monitor the performance at the sewage treatment plant, tailings reclaim pond, Vault attenuation pond, pit sumps, seeps, bulk fuel storage facilities, freshwater usage volumes, water quality along the AWAR, and all other monitoring requirements stipulated in NWB Type A water license 2AM-MEA1525. There were no exceedances of Water License criteria in 2016. See Figure 3 and Figure 4 for all the 2017 water monitoring stations at Meadowbank Mine Site and Vault.



Figure 3: Meadowbank Mine Site 2017 Sampling Locations

Figure 4 : Vault 2016 Sampling Location



5.2.4 Seepage Water from Waste Rock Storage Facility

Monitoring of the seepage at the Portage waste rock storage facility will continue in 2017 and this will be a high priority during freshet. Agnico will continue to monitor NP-2, NP-1, Dogleg and Second Portage Lake (see Figure 3 above), as per a KIA request during the Type A Water License renewal, and analyse for the following parameters: pH, conductivity, turbidity, field temperature, TDS, colour, anion scan, hardness, alkalinity, DOC, TOC, TSS, TP, TKN, total ammonia, NO₃, NO₂, ChI A (lake sites only), cyanide (WAD), free cyanide, total cyanide, total metals, dissolved metals, total cadmium, dissolved cadmium, total mercury, and dissolved oxygen (% and mg/L).

Agnico's work plan in 2017 will continue to closely follow the Freshet and Incident Action Plan which will include the active pumping and monitoring (location, quantity and quality) of the water from WEP1, WEP2 and ST-16 sump (which is pumped to the North Cell TSF). During the ice period, a weekly visual inspection will be done. AEM will also continue to monitor the tailings and waste rock freeze back following the Thermistor Monitoring Plan in accordance with Part I, Item 9 of the Type A Water License.

5.2.5 Assay Road Seepage

Monitoring and mitigation of the Assay Road Seepage will continue in 2017. All seepage water during the freshet and until the freeze up will be contained (as in the past) in the original sump and trench and pumped back to the mill. Currently the seepage area is frozen and weekly visual inspections are conducted. Based on shallow groundwater well monitoring downstream of the interception trench, all the water was contained and did not reach TPL. This was confirmed with near shore sampling in TPL; to date no contaminants have been detected in the near shore area of the lake. Agnico will also follow in 2017 the Freshet and Incident Action Plan which will include the active pumping of the water back to the mill, groundwater monitoring and continued sampling of Third Portage Lake.

5.2.6 Central Dike Seepage

Monitoring of the Central Dike seepage will continue in 2017. The seepage is located within the mining footprint, away from the receiving environment and is confined directly downstream of the dike. In 2017, Agnico will continue to collect water in ST-S-5 and pump it back into the South Cell Tailings Storage Facility. Monthly sampling will continue as per the requirements of the NWB Water License.

5.2.7 Blast Monitoring

The blast monitoring program will continue during 2017 in Wally Lake and Second Portage Lake. The program will monitor blasting peak particle velocity and overpressure in the receiving environment and ensure that AEM uses the specific charge weight/delay/set back necessary to meet DFO requirements, and to ensure the stability of the dikes and mines site infrastructure.

5.3 GROUNDWATER MONITORING PROGRAM

The groundwater monitoring will continue in 2017. As in the past, the groundwater monitoring program will be conduct in the summer and / or the fall. Sampling of the active wells will continue in 2017.

5.4 NOISE MONITORING PROGRAM

The noise monitoring will continue in 2017 with sampling twice a year at the five monitoring locations established at the mine site.

5.5 AIR MONITORING PROGRAM

Agnico Eagle has conducted annual dustfall and air quality monitoring around the Meadowbank site since 2011. Two (2) passive NO_2 samplers and four (4) dustfall collectors were installed on site in November 2011, with the first result received in December 2011. This air monitoring will continue on a monthly basis in 2017. In 2013, 2014, 2015 and 2016, AEM also conducted dustfall monitoring along selected areas of the AWAR in response to NIRB, HTO and community concerns. This will continue in 2017.

SECTION 6 • LOGISTICS

Fuel, bulk goods and construction materials will be transported to site overland via the All Weather Access Road. Charter flights carrying cargo and personnel will be routed directly to the mine site via the Meadowbank airstrip.